

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------------|--------------------|----------------|------------------|-----------------|-------------------|-----------------------------------|---------------------|
| EGRDNCTY_345_138_BK 1 | | | | | | FWD | |
| Tue 05/17/2016 | to | Sat 07/09/2016 | <u>EXT FORCE</u> | <u>by LI</u> | <u>05/23/2016</u> | (Import) | |
| 0534 | Continuous | 2359 | | | | CONED - LIPA | 1250 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 250 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |
| EGRDNCTY_345_138_BK 2 | | | | | | FWD | |
| Tue 05/17/2016 | to | Sat 07/09/2016 | <u>EXT FORCE</u> | <u>by LI</u> | <u>05/23/2016</u> | (Import) | |
| 0534 | Continuous | 2359 | | | | CONED - LIPA | 1250 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 250 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |
| SPRNBK -EGRDNCTR_345_Y49 | | | | | | FWD | |
| Tue 05/17/2016 | to | Sat 07/09/2016 | <u>EXT FORCE</u> | <u>by LI</u> | <u>05/23/2016</u> | (Import) | |
| 0536 | Continuous | 2359 | | | | CONED - LIPA | 775 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 725 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |
| ROSETON -ROCKTVRN_345_311 | | | | | | FWD | |
| Mon 06/06/2016 | to | Wed 06/22/2016 | <u>UPDATED</u> | <u>by CH</u> | <u>04/05/2016</u> | (Import) | |
| 0800 | Continuous | 1600 | | | | UPNY CONED | 4400 MW |
| Work scheduled by: CHGE | | | | | | Impacts Total Transfer Capability | 700 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| SPRNBK -W49TH_ST_345_M52 | | | | | | FWD | |
| Thu 06/16/2016 | to | Wed 06/22/2016 | <u>EXT FORCE</u> | <u>by CONED</u> | <u>06/20/2016</u> | (Import) | |
| 1137 | Continuous | 2359 | | | | SPR/DUN-SOUTH | 3200 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1400 MW |
| | | | | | | TTC with All Lines In Service | 4600 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | | | FWD | REV |
| Mon 06/20/2016 | to | Fri 06/24/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>06/08/2016</u> | (Import) | (Export) |
| 0600 | Continuous | 1700 | | | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-HIGLEY_115_1 | | | | | | FWD | REV |
| Mon 06/20/2016 | to | Mon 06/20/2016 | | | | (Import) | (Export) |
| 0800 | Daily(No Weekends) | 1730 | | | | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| | | | | | | TTC with All Lines In Service | 190 MW 40 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|----------------------------------|--|--|--|--|-----------------------------------|--------------|
| COLTON__-HIGLEY__115_1 | | | | | FWD | REV |
| Mon 06/20/2016 to Mon 06/20/2016 | | | | | (Import) | (Export) |
| 0800 Daily(No Weekends) 1730 | | | | | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| SCH-HQ-NYISO_LIMIT_0 | | | | | FWD | |
| Mon 06/20/2016 to Tue 06/21/2016 | | | | | (Import) | |
| 2300 Continuous 0659 | | | | | SCH - HQ - NY | 0 MW |
| Work scheduled by: HQ | | | | | Impacts Total Transfer Capability | 1500 MW |
| | | | | | TTC with All Lines In Service | 1500 MW |
| SCH-IMO-NYISO_LIMIT_1400 | | | | | FWD | |
| Wed 06/22/2016 to Wed 06/22/2016 | | | | | (Import) | |
| 0600 Continuous 1100 | | | | | SCH - OH - NY | 1700 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 50 MW |
| | | | | | TTC with All Lines In Service | 1750 MW |
| SCH-NYISO-IMO_LIMIT_1100 | | | | | | REV |
| Wed 06/22/2016 to Wed 06/22/2016 | | | | | | (Export) |
| 0600 Continuous 1100 | | | | | SCH - OH - NY | 1400 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | TTC with All Lines In Service | 1600 MW |
| SCH-NYISO-HQ_LIMIT_0 | | | | | | REV |
| Wed 06/22/2016 to Wed 06/22/2016 | | | | | | (Export) |
| 0700 Continuous 1659 | | | | | SCH - HQ - NY | 0 MW |
| Work scheduled by: HQ | | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | | TTC with All Lines In Service | 1000 MW |
| SPRNBRK_-W49TH_ST_345_M52 | | | | | FWD | |
| Wed 06/22/2016 to Fri 06/24/2016 | | | | | (Import) | |
| 1835 Continuous 2359 | | | | | SPR/DUN-SOUTH | 3200 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 1400 MW |
| | | | | | TTC with All Lines In Service | 4600 MW |
| SCH-NYISO-IMO_LIMIT_1200 | | | | | | REV |
| Thu 06/23/2016 to Thu 06/23/2016 | | | | | | (Export) |
| 0600 Continuous 1100 | | | | | SCH - OH - NY | 1500 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 1600 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|----------------------------------|------------|------|---------------|----------------------------|-----------------------------------|-----------------|
| EDIC____-FRASER____345_EF24-40 | | | | | FWD | |
| Fri 06/24/2016 to Fri 06/24/2016 | | | | | (Import) | |
| 0800 | Continuous | 1600 | | | CENTRAL EAST - VC | 2500 MW |
| Work scheduled by: NYSEG | | | | | Impacts Total Transfer Capability | 475 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| HOPATCON-RAMAPO____500_5018 | | | | | FWD | REV |
| Fri 06/24/2016 to Mon 06/27/2016 | | | | | (Import) | (Export) |
| 1927 | Continuous | 2359 | FORCED | by CONED 06/25/2016 | SCH - PJ - NY | 1900 MW 1000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 150 MW 300 MW |
| | | | | | TTC with All Lines In Service | 2050 MW 1300 MW |
| HOPATCON-RAMAPO____500_5018 | | | | | FWD | |
| Fri 06/24/2016 to Mon 06/27/2016 | | | | | (Import) | |
| 1927 | Continuous | 2359 | FORCED | by CONED 06/25/2016 | TOTAL EAST | 6400 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 6500 MW |
| HOPATCON-RAMAPO____500_5018 | | | | | FWD | |
| Fri 06/24/2016 to Mon 06/27/2016 | | | | | (Import) | |
| 1927 | Continuous | 2359 | FORCED | by CONED 06/25/2016 | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 1100 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |
| RAMAPO____500_345_BK 1500 | | | | | FWD | REV |
| Fri 06/24/2016 to Mon 06/27/2016 | | | | | (Import) | (Export) |
| 1927 | Continuous | 2359 | FORCED | by CONED 06/25/2016 | SCH - PJ - NY | 1900 MW 1000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 150 MW 300 MW |
| | | | | | TTC with All Lines In Service | 2050 MW 1300 MW |
| RAMAPO____500_345_BK 1500 | | | | | FWD | |
| Fri 06/24/2016 to Mon 06/27/2016 | | | | | (Import) | |
| 1927 | Continuous | 2359 | FORCED | by CONED 06/25/2016 | TOTAL EAST | 6400 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 6500 MW |
| RAMAPO____500_345_BK 1500 | | | | | FWD | |
| Fri 06/24/2016 to Mon 06/27/2016 | | | | | (Import) | |
| 1927 | Continuous | 2359 | FORCED | by CONED 06/25/2016 | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 1100 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Fri 06/24/2016 to Mon 06/27/2016
 1940 Continuous 2359

FORCED**by CONED 06/25/2016**

Work scheduled by: ConEd

FWD REV
 (Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

RAMAPO___345_345_PAR3500

Fri 06/24/2016 to Tue 06/28/2016
 1940 Continuous 2359

FORCED**by CONED 06/25/2016**

Work scheduled by: ConEd

FWD REV
 (Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

W49TH_ST_345KV_5

Fri 06/24/2016 to Fri 06/24/2016
 2200 Continuous 2230

Work scheduled by: ConEd

FWD
 (Import)

SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 06/24/2016 to Fri 06/24/2016
 2200 Continuous 2230

Work scheduled by: ConEd

FWD
 (Import)

SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M54

Sat 06/25/2016 to Sat 06/25/2016
 0001 Continuous 0100

Work scheduled by: ConEd

FWD
 (Import)

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 06/25/2016 to Sat 06/25/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

E13THSTA-FARRAGUT_345_45

Sat 06/25/2016 to Sat 06/25/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sat 06/25/2016 to Sat 06/25/2016
 2300 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Sat 06/25/2016 to Sat 06/25/2016
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sat 06/25/2016 to Sat 06/25/2016
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

CHAT_DC_GC1

Sun 06/26/2016 to Sun 06/26/2016
 0000 Continuous 0100
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/26/2016 to Sun 06/26/2016
 0000 Continuous 0100
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
 0000 0100
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
 0000 0100
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_800

Sun 06/26/2016 to Sun 06/26/2016
0000 Continuous 0100
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MA1

Mon 06/27/2016 to Wed 06/29/2016 **UPDATED by NYPA 06/23/2016**
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-HIGLEY__115_1

Thu 06/30/2016 to Thu 06/30/2016
0600 Daily(No Weekends) 1400
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 40 MW
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

COLTON__-HIGLEY__115_1

Thu 06/30/2016 to Thu 06/30/2016
0600 Daily(No Weekends) 1400
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 40 MW
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Thu 06/30/2016 to Fri 07/01/2016
0600 Continuous 1700
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Tue 07/05/2016 to Sat 07/09/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ROCHESTR-PANNELL_345_RP2

Sat 07/09/2016 to Sun 07/10/2016
0600 Continuous 1800

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Sun 07/10/2016 to Sun 07/10/2016
0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Sun 07/10/2016 to Sun 07/10/2016
0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Sun 07/10/2016 to Sun 07/10/2016
0001 Continuous 1530

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/11/2016 to Fri 07/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 06/21/2016**ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

STONYRDG-HILLSIDE_230_72

Wed 07/13/2016 to Wed 07/13/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 07/16/2016 to Sun 07/17/2016

0600 Continuous 1800

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Tue 07/19/2016 to Tue 07/19/2016

0800 Continuous 1700

Work scheduled by: NYPA

UPDATEDby NYPA06/21/2016

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/20/2016 to Fri 07/22/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATEDby NGRID06/21/2016

FWD

(Import) (Export)

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38**PANNELL_-CLAY____345_2**

Sat 07/23/2016 to Sun 07/24/2016

0600 Continuous 1800

Work scheduled by: RGE

UPDATEDby NYISO05/26/2016

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/25/2016 to Fri 07/29/2016

0600 Continuous 1700

Work scheduled by: NGrid

UPDATEDby NGRID06/21/2016

FWD

(Import) (Export)

SCH - HQ_CEDARS **70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

ARR: 38**FRASER__345_FRASER SVC**

Mon 07/25/2016 to Fri 07/29/2016

0830 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_2

Sat 07/30/2016 to Sun 07/31/2016

0600 Continuous 1800

Work scheduled by: RGE

UPDATEDby NYISO05/26/2016

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | FWD | REV |
|------------------------------------|------------|----------------|----------------|-----------------|-------------------|----------|----------|
| | | | | | | (Import) | (Export) |
| BROWNFLS-TAYLORVL_115_4 | | | | | | | |
| Mon 08/01/2016 | to | Fri 08/05/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>05/05/2016</u> | | |
| 0600 | Continuous | 1700 | | | | | |
| Work scheduled by: NGrid | | | | | | | |
| | | | | | | | |
| BROWNFLS-TAYLORVL_115_4 | | | | | | | |
| Mon 08/08/2016 | to | Fri 08/12/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>05/05/2016</u> | | |
| 0600 | Continuous | 1700 | | | | | |
| Work scheduled by: NGrid | | | | | | | |
| | | | | | | | |
| BROWNFLS-TAYLORVL_115_4 | | | | | | | |
| Mon 08/15/2016 | to | Fri 08/19/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>05/05/2016</u> | | |
| 0600 | Continuous | 1700 | | | | | |
| Work scheduled by: NGrid | | | | | | | |
| | | | | | | | |
| BROWNFLS-TAYLORVL_115_4 | | | | | | | |
| Mon 08/22/2016 | to | Fri 08/26/2016 | <u>UPDATED</u> | <u>by NGRID</u> | <u>05/05/2016</u> | | |
| 0600 | Continuous | 1700 | | | | | |
| Work scheduled by: NGrid | | | | | | | |
| | | | | | | | |
| BROWNFLS-TAYLORVL_115_3 | | | | | | | |
| Fri 08/26/2016 | to | Fri 09/02/2016 | | | | | |
| 0600 | Continuous | 1700 | | | | | |
| Work scheduled by: NGrid | | | | | | | |
| | | | | | | | |
| MARCY -FRASANNX_345_UCC2-41 | | | | | | | |
| Sun 08/28/2016 | to | Wed 08/31/2016 | | | | | |
| 0700 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | | |
| | | | | | | | |
| BECK -NIAGARA_345_PA302 | | | | | | | |
| Mon 08/29/2016 | to | Fri 09/09/2016 | | | | | |
| 0800 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | | |
| | | | | | | | |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| SHOR_NPX-SHOREHAM_138_CSC | | | | | FWD | REV |
|------------------------------|------------|----------------|----------------|-----------------|-----------------------------------|----------------|
| | | | | | (Import) | (Export) |
| Sun 09/04/2016 | to | Mon 09/05/2016 | <u>UPDATED</u> | <u>by LI</u> | <u>04/26/2016</u> | |
| 0700 | Continuous | 1700 | | | SCH - NPX_CSC | 0 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 330 MW |
| | | | | | TTC with All Lines In Service | 330 MW |
| GILBOA_-LEEDS_345_GL3 | | | | | FWD | |
| | | | | | (Import) | |
| Mon 09/05/2016 | to | Fri 09/09/2016 | | | CENTRAL EAST - VC | 2200 MW |
| 0800 | Continuous | 1530 | | | Impacts Total Transfer Capability | 775 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 2975 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | | FWD | REV |
| | | | | | (Import) | (Export) |
| Tue 09/06/2016 | to | Sun 09/11/2016 | | | SCH - HQ_CEDARS | 70 MW |
| 0600 | Continuous | 1700 | | | Impacts Total Transfer Capability | 120 MW |
| Work scheduled by: NGrid | | | | | TTC with All Lines In Service | 190 MW |
| | | | | | | 40 MW |
| | | | | | ARR: 38 | |
| MARCY_765_345_BK 2 | | | | | FWD | |
| | | | | | (Import) | |
| Tue 09/06/2016 | to | Sun 09/11/2016 | | | MOSES SOUTH | 1700 MW |
| 0700 | Continuous | 1730 | | | Impacts Total Transfer Capability | 1450 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3150 MW |
| | | | | | ARR: 19 | |
| RAMAPO_-LADENTWN_345_W72 | | | | | FWD | |
| | | | | | (Import) | |
| Sat 09/10/2016 | to | Sat 09/10/2016 | | | UPNY CONED | 4400 MW |
| 0001 | Continuous | 2359 | | | Impacts Total Transfer Capability | 700 MW |
| Work scheduled by: ConEd | | | | | TTC with All Lines In Service | 5100 MW |
| KINTIGH_-ROCHESTR_345_SR1-39 | | | | | FWD | |
| | | | | | (Import) | |
| Mon 09/12/2016 | to | Fri 09/16/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>01/20/2016</u> | |
| 0700 | Continuous | 1630 | | | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1450 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| MOSES_-ADIRNDCK_230_MAL | | | | | FWD | |
| | | | | | (Import) | |
| Mon 09/12/2016 | to | Sat 09/17/2016 | | | MOSES SOUTH | 2100 MW |
| 0700 | Continuous | 1530 | | | Impacts Total Transfer Capability | 1050 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLRKSCRN-OAKDALE__345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016 **UPDATED** **by NYSEG** **05/17/2016**

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

HURLYAVE-ROSETON__345_303

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

NIAGARA__345_230_BK 4

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016 **UPDATED** **by PA** **09/18/2015**

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

BECK____-NIAGARA__345_PA301

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 850 MW 800 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK____-NIAGARA__230_PA27

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1600 MW

Work scheduled by: NYPA

EDIC____-N.SCTLND_345_14

FWD

Mon 09/26/2016 to Tue 09/27/2016

(Import)

0530 Continuous 1530

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|---|------------|------|----------------|-----------------------------------|----------|
| NRTH1385-NOR HBR__138_601 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW | 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW | 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW | 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NRTHPORT_138_1385 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_345KV_RNS5

Sun 10/02/2016 to Sun 10/02/2016
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 06/14/2016

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sun 10/02/2016 to Tue 10/11/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 06/14/2016

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NRTH1385-NOR HBR_138_601

Mon 10/10/2016 to Mon 10/17/2016
0600 Continuous 1700

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

UPDATEDby NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Wed 10/12/2016 to Thu 10/13/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK___345KV_RNS5

FWD

Wed 10/12/2016 to Thu 10/13/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Fri 10/14/2016 to Fri 10/14/2016

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Fri 10/14/2016 to Sun 10/23/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA10/08/2015

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016
 0100 Continuous 1730

UPDATED by NYPA 10/08/2015

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA -MARCY__765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
 0100 Continuous 1730

UPDATED by NYPA 10/08/2015

Work scheduled by: NYPA

ARR: 20

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2265 MW |
| Impacts Total Transfer Capability | 710 MW |
| TTC with All Lines In Service | 2975 MW |

MASSENA -MARCY__765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
 0100 Continuous 1730

UPDATED by NYPA 10/08/2015

Work scheduled by: NYPA

ARR: 20

| | FWD |
|-----------------------------------|---------------|
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MASSENA -MARCY__765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
 0100 Continuous 1730

UPDATED by NYPA 10/08/2015

Work scheduled by: NYPA

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 475 MW | 1000 MW |
| Impacts Total Transfer Capability | 1025 MW | 0 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

UPDATED by NYPA 10/08/2015

Work scheduled by:

ARR: 20

| | FWD |
|-----------------------------------|---------------|
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Sat 10/15/2016 to Sat 10/29/2016
 0100 1730

UPDATED by NYPA 10/08/2015

Work scheduled by:

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 850 MW | 0 MW |
| Impacts Total Transfer Capability | 650 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
 0700 Continuous 1600

UPDATED by NYPA 10/08/2015

Work scheduled by: NYSEG

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2050 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2050 MW | 1300 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_CSC | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 330 MW | 330 MW |
| TTC with All Lines In Service | 330 MW | 330 MW |

W49TH_ST_345KV_5

Wed 10/19/2016 to Sun 10/23/2016
0001 Continuous 2359

Work scheduled by: ConEd

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| SCH - PJM_HTP | 350 MW |
| Impacts Total Transfer Capability | 310 MW |
| TTC with All Lines In Service | 660 MW |

SPRNBK__345KV_RNS4

Fri 10/21/2016 to Sat 10/22/2016
0001 Continuous 2359

Work scheduled by: ConEd

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| SPR/DUN-SOUTH | 3200 MW |
| Impacts Total Transfer Capability | 1400 MW |
| TTC with All Lines In Service | 4600 MW |

WATRCURE-OAKDALE__345_31

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1600

Work scheduled by: NYSEG

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - PJ - NY | 2050 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2050 MW | 1300 MW |

MARCY____765_345_BK 2

Mon 10/24/2016 to Fri 10/28/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

NRTH1385-NOR HBR__138_602

Wed 10/26/2016 to Wed 11/02/2016
0600 Continuous 1700

Work scheduled by: ISONE

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS____345_393

Sat 10/29/2016 to Sat 10/29/2016
1300 Daily 1500

Work scheduled by: NGrid

CANCELLED by NGrid 06/21/2016

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|---------------------------------|--------------------|----------------|-------------------------|------------------------|--------------------------|-----------------------------------|----------------|
| BERKSHIR-ALPS 345_393 | | | | | | FWD | REV |
| Sat 10/29/2016 | to | Sat 10/29/2016 | <u>CANCELLED</u> | <u>by NGrid</u> | <u>06/21/2016</u> | (Import) | (Export) |
| 1300 | Daily | 1500 | | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: NGrid | | | | | ARR: 78 | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| MOSES -ADIRNDCK 230_MA2 | | | | | | FWD | |
| Mon 10/31/2016 | to | Sat 11/05/2016 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| BERKSHIR-ALPS 345_393 | | | | | | FWD | REV |
| Mon 10/31/2016 | to | Mon 10/31/2016 | <u>CANCELLED</u> | <u>by NGrid</u> | <u>06/21/2016</u> | (Import) | (Export) |
| 0800 | Daily(No Weekends) | 1000 | | | | SCH - NE - NY | 950 MW |
| Work scheduled by: NGrid | | | | | ARR: 78 | Impacts Total Transfer Capability | 450 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW |
| BERKSHIR-ALPS 345_393 | | | | | | FWD | REV |
| Mon 10/31/2016 | to | Mon 10/31/2016 | <u>CANCELLED</u> | <u>by NGrid</u> | <u>06/21/2016</u> | (Import) | (Export) |
| 0800 | Daily(No Weekends) | 1000 | | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: NGrid | | | | | ARR: 78 | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| HOMRC_NY-MAINS_NY_345_47 | | | | | | FWD | REV |
| Fri 11/04/2016 | to | Fri 11/04/2016 | | | | (Import) | (Export) |
| 0600 | Continuous | 1600 | | | | SCH - PJ - NY | 2600 MW |
| Work scheduled by: NYSEG | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 2600 MW |
| LEEDS -PLSNTVLY_345_92 | | | | | | FWD | |
| Mon 11/07/2016 | to | Wed 12/07/2016 | <u>UPDATED</u> | <u>by CONED</u> | <u>05/13/2016</u> | (Import) | |
| 0001 | Continuous | 2359 | | | | UPNY CONED | 3800 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 1300 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| PLSNTVLY_345KV_RNS5 | | | | | | FWD | |
| Mon 11/07/2016 | to | Wed 12/07/2016 | <u>UPDATED</u> | <u>by CONED</u> | <u>05/13/2016</u> | (Import) | |
| 0001 | Continuous | 2359 | | | | UPNY CONED | 3800 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 1300 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016

(Import) (Export)

0800 Continuous 1600

UPDATEDby NYSEG 02/16/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016

(Import)

0001 Continuous 2359

UPDATEDby CONED 05/13/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 12/06/2016 to Tue 12/06/2016 UPDATED by CONED 05/13/2016
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

GILBOA___-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC__345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|----------------------------------|------------|------|--|-----------------------------------|---------------------------|
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Wed 07/05/2017 to Sat 07/22/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 07/24/2017 to Sat 08/19/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 08/21/2017 to Fri 09/01/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Tue 09/05/2017 to Sat 09/16/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HURLYAVE-ROSETON__345_303 | | | | FWD | |
| Mon 09/11/2017 to Fri 09/29/2017 | | | | (Import) | |
| 0800 | Continuous | 1600 | | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 09/18/2017 to Sat 10/14/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 10/16/2017 to Sat 11/11/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,June 25, 2016 to Monday ,December 25, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/16/2017 to Fri 11/03/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 11/13/2017 to Fri 11/30/2018

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

100 MW 100 MW

Work scheduled by: NGrid

ARR: 38

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW