

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday , January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
RAMAPO___345_345_PAR3500						
Fri 06/24/2016	to	Thu 09/01/2016	<u>EXT FORCE</u>	<u>by CONED</u> <u>06/27/2016</u>	SCH - PJ - NY	1700 MW
1940	Continuous	2359			Impacts Total Transfer Capability	350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2050 MW
SCH-PJM-NYISO_LIMIT_1400						
Mon 06/27/2016	to	Thu 09/01/2016	<u>EXT FORCE</u>	<u>by CONED</u> <u>06/27/2016</u>	SCH - PJ - NY	1700 MW
1630	Continuous	2359			Impacts Total Transfer Capability	350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2050 MW
HUDSONTP-W49TH_ST_345_Y56						
Tue 06/28/2016	to	Wed 08/31/2016	<u>EXT FORCE</u>	<u>by PJM</u> <u>06/29/2016</u>	SCH - PJM_HTP	0 MW
1052	Continuous	2359			Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_1150						
Tue 07/12/2016	to	Fri 07/15/2016	<u>EXTENDED</u>	<u>by NYISO</u> <u>07/11/2016</u>	SCH - OH - NY	1450 MW
1300	Continuous	2000			Impacts Total Transfer Capability	300 MW
Work scheduled by: NYISO					TTC with All Lines In Service	1750 MW
SCH-NYISO-HQ_LIMIT_700						
Tue 07/12/2016	to	Sat 07/16/2016	<u>FORCED</u>	<u>by HQ</u> <u>07/12/2016</u>	SCH - HQ - NY	700 MW
1300	Continuous	0459			Impacts Total Transfer Capability	300 MW
Work scheduled by: HQ					TTC with All Lines In Service	1000 MW
PLSNTVLY-EFISHKIL_345_F36						
Sat 07/16/2016	to	Sat 07/16/2016			UPNY CONED	4000 MW
0001	Continuous	2359			Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5100 MW
CHAT_DC_GC2						
Sat 07/16/2016	to	Sat 07/16/2016			MOSES SOUTH	2850 MW
0500	Continuous	2300			Impacts Total Transfer Capability	300 MW
Work scheduled by: HQ					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday , January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

(Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1400

FWD

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

(Import)

1400 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

1500 MW

SCH-NYISO-HQ_LIMIT_400

REV

Sat 07/16/2016 to Sat 07/16/2016
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

(Export)

400 MW

Impacts Total Transfer Capability

600 MW

TTC with All Lines In Service

1000 MW

ROCHESTR-PANNELL_345_RP2

FWD

Sat 07/16/2016 to Sun 07/17/2016
0600 Continuous 1800

Work scheduled by: RGE

UPDATED**by RGE****07/01/2016**

DYSINGER EAST

(Import)

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

SCH-NE-NYISO_LIMIT_900

FWD

Sun 07/17/2016 to Sun 07/17/2016
0500 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

(Import)

1100 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1400 MW

SCH-IMO-NYISO_LIMIT_1150

FWD

Mon 07/18/2016 to Tue 07/19/2016
1100 Continuous 1800

Work scheduled by: NYISO

SCH - OH - NY

(Import)

1450 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1750 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 07/19/2016 to Tue 07/19/2016
0700 Continuous 1700

Work scheduled by: NYPA

CANCELLED**by NYISO****07/15/2016**

MOSES SOUTH

(Import)

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday , January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Wed 07/20/2016 to Thu 07/21/2016
0600 Continuous 1900

UPDATEDby NGRID 07/19/2016

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 07/20/2016 to Sat 02/01/2020
1000 Continuous 0000

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2740 MW

235 MW

2975 MW

SCH-IMO-NYISO_LIMIT_1150

Fri 07/22/2016 to Mon 07/25/2016
1200 Continuous 1000

Work scheduled by: NYISO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1450 MW

300 MW

1750 MW

PANNELL_-CLAY_345_2

Sat 07/23/2016 to Sun 07/24/2016
0600 Continuous 1800

Work scheduled by: RGE

UPDATEDby NYISO 05/26/2016

WEST CENTRAL

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

1300 MW

950 MW

2250 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/25/2016 to Fri 07/29/2016
0600 Continuous 1700

Work scheduled by: NGrid

CANCELLEDby NGrid 07/20/2016

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/25/2016 to Fri 07/29/2016
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

FRASER_345_FRASER SVC

Mon 07/25/2016 to Fri 07/29/2016
0830 Continuous 1400

Work scheduled by: NYSEG

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2935 MW

40 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 07/25/2016 to Fri 07/29/2016
0830 1400

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

PANNELL -CLAY___345_2

Sat 07/30/2016 to Sun 07/31/2016
0600 Continuous 1800

Work scheduled by: RGE

UPDATED by NYISO 05/26/2016

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ADIRNDCK-CHASLAKE_230_13

Sat 07/30/2016 to Sat 07/30/2016
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_4

Mon 08/01/2016 to Fri 08/05/2016
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 05/05/2016

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

BROWNFLS-TAYLORVL_115_4

Mon 08/08/2016 to Fri 08/12/2016
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 05/05/2016

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

MAINESBG-WATRCURE_345_30

Thu 08/11/2016 to Thu 08/11/2016
1200 Continuous 1500

Work scheduled by: NYSEG

UPDATED by PJM 07/19/2016

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2050 MW	1300 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2050 MW	1300 MW

BROWNFLS-TAYLORVL_115_4

Mon 08/15/2016 to Fri 08/19/2016
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 05/05/2016

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday ,January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 08/22/2016	to	Fri 08/26/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>05/05/2016</u>	(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Fri 08/26/2016	to	Fri 09/02/2016			(Import)	(Export)
0600	Continuous	1700			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
MARCY__-FRASANNX_345_UCC2-41					FWD	
Sun 08/28/2016	to	Wed 08/31/2016			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
BECK__-NIAGARA_345_PA302					FWD	REV
Mon 08/29/2016	to	Fri 09/09/2016			(Import)	(Export)
0800	Continuous	1530			900 MW	800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	1750 MW
						1600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Sun 09/04/2016	to	Mon 09/05/2016	<u>UPDATED</u>	<u>by NE</u> <u>07/16/2016</u>	(Import)	(Export)
0700	Continuous	1700			0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
						330 MW
GILBOA__-LEEDS__345_GL3					FWD	
Mon 09/05/2016	to	Fri 09/09/2016			(Import)	
0800	Continuous	1530			CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	775 MW
					TTC with All Lines In Service	2975 MW
COOPERS_-ROCKTVRN_345_CCRT-42					FWD	
Tue 09/06/2016	to	Tue 09/20/2016			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/06/2016	to	Sun 09/11/2016		(Import)	(Export)
0600	Continuous	1700		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY_765_345_BK 2				FWD	
Tue 09/06/2016	to	Sun 09/11/2016		(Import)	
0700	Continuous	1730		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
RAMAPO_-LADENTWN_345_W72				FWD	
Sat 09/10/2016	to	Sat 09/10/2016		(Import)	
0001	Continuous	2359		UPNY CONED	4400 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SR1-39				FWD	
Mon 09/12/2016	to	Wed 09/14/2016	UPDATED by NYISO 07/14/2016	(Import)	
0700	Continuous	1730		DYSINGER EAST	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA1				FWD	
Mon 09/12/2016	to	Sat 09/17/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
CLRKSCRN-OAKDALE_345_36				FWD	
Mon 09/12/2016	to	Thu 09/15/2016	UPDATED by NYSEG 05/17/2016	(Import)	
0800	Continuous	1630		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
HURLYAVE-ROSETON_345_303				FWD	
Mon 09/12/2016	to	Fri 09/30/2016		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday ,January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_BK 4						FWD	REV
						(Import)	(Export)
Wed 09/14/2016	to	Thu 09/15/2016	<u>UPDATED</u>	<u>by PA</u>	<u>09/18/2015</u>	SCH - OH - NY	1750 MW
0700	Continuous	1530				Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1750 MW
							1600 MW
NIAGARA_-ROCHESTR_345_NR2						FWD	
						(Import)	
Thu 09/15/2016	to	Fri 09/16/2016				DYSINGER EAST	1700 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
EFISHKIL-WOOD_ST__345_F38						FWD	
						(Import)	
Fri 09/16/2016	to	Mon 09/19/2016				UPNY CONED	4000 MW
0001	Continuous	2330				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD	
						(Import)	
Fri 09/16/2016	to	Mon 09/19/2016				UPNY CONED	4000 MW
0001	Continuous	2330				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
BECK____-NIAGARA__345_PA301						FWD	REV
						(Import)	(Export)
Fri 09/16/2016	to	Fri 09/16/2016				SCH - OH - NY	900 MW
0700	Continuous	1530				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1750 MW
							1600 MW
MOSES____-ADIRNDCK_230_MA1						FWD	
						(Import)	
Mon 09/19/2016	to	Sat 09/24/2016				MOSES SOUTH	2100 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__230_PA27						FWD	REV
						(Import)	(Export)
Mon 09/19/2016	to	Sun 11/06/2016				SCH - OH - NY	1750 MW
0700	Continuous	1530				Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1750 MW
							1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016
0530 Continuous 1530

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & ILCTLMT_MARCY_SO_COMP_I/S

Mon 09/26/2016 to Tue 09/27/2016
0530 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2005 MW**
Impacts Total Transfer Capability 970 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS____345_393

Mon 09/26/2016 to Mon 09/26/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 09/26/2016 to Mon 09/26/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1000 MW**
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Mon 09/26/2016		(Import)	(Export)
0700		0759		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
MOSES__-ADIRNDCK_230_MAI				FWD	
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	(Export)
0700	Continuous	1559	SCH - NE - NY	1050 MW	1200 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	(Export)
0700	Continuous	1559	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016		(Import)	(Export)
1500	Daily	1559		SCH - NE - NY	950 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016		(Import)	(Export)
1500	Daily	1559		SCH - NPX_1385	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 10/01/2016	to	Sat 10/01/2016		(Import)	(Export)
1500		1559		SCH - NE - NY	950 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
SPRNBK_345KV_RNS5				FWD	
Sun 10/02/2016	to	Sun 10/02/2016	UPDATED	(Import)	
0001	Continuous	0030	by CONED 06/14/2016	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBK_-W49TH_ST_345_M51				FWD	
Sun 10/02/2016	to	Tue 10/11/2016	UPDATED	(Import)	
0001	Continuous	2359	by CONED 06/14/2016	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
MARCY_-FRASANNX_345_UCC2-41				FWD	
Mon 10/03/2016	to	Sun 10/09/2016		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Tue 10/04/2016	to	Fri 10/07/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday ,January 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 10/10/2016	to	Mon 10/17/2016		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
LEEDS__-HURLYAVE_345_301				FWD	
Mon 10/10/2016	to	Fri 11/04/2016	<u>UPDATED</u> <u>by NGRID</u> <u>07/09/2015</u>	(Import)	
0700	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
LEEDS__345KV_R94301				FWD	
Mon 10/10/2016	to	Fri 11/04/2016	<u>UPDATED</u> <u>by NGRID</u> <u>07/09/2015</u>	(Import)	
0700	Continuous	1600		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5100 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Tue 10/11/2016	to	Fri 10/14/2016		(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
SPRNBRK_-W49TH_ST_345_M51				FWD	
Wed 10/12/2016	to	Thu 10/13/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5				FWD	
Wed 10/12/2016	to	Thu 10/13/2016		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_5				FWD	
Fri 10/14/2016	to	Fri 10/14/2016		(Import)	
0001	Continuous	0030		SCH - PJM_HTP	350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	310 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52						FWD	
Fri 10/14/2016 to Sun 10/23/2016						(Import)	
0001 Continuous 2359						SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/15/2016 to Sat 10/29/2016						(Import)	
0100 Continuous 1730						MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 10/15/2016 to Sat 10/29/2016						(Import)	(Export)
0100 Continuous 1730						SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 10/15/2016 to Sat 10/29/2016						(Import)	
0100 Continuous 1730						CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 10/15/2016 to Sat 10/29/2016						(Import)	
0100 Continuous 1730						MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 10/15/2016 to Sat 10/29/2016						(Import)	(Export)
0100 Continuous 1730						SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/15/2016 to Sat 10/29/2016						(Import)	
0100 1730						MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100

1730

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ARR: 20

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100

1730

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

ARR: 20

BERKSHIR-ALPS_ 345_393

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

UPDATEDby ISONE 07/19/2016

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_ 345_393

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700 Daily(No Weekends) 0759

UPDATEDby ISONE 07/19/2016

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_ 345_393 & BERKSHIR-NORTHFLD_ 345_312

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700 0759

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-ALPS_ 345_393 & NRTH1385-NOR HBR_ 138_601

FWD

REV

Mon 10/17/2016 to Mon 10/17/2016

(Import) (Export)

0700 0759

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

ARR: 78

SCH-NYISO-NE_LIMIT_500

REV

Mon 10/17/2016 to Mon 10/17/2016

(Export)

0700 Daily(No Weekends) 0759

UPDATEDby ISONE 07/19/2016

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601

Mon 10/17/2016 to Mon 10/17/2016
0700 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1050 MW	1200 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday , January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Wed 10/19/2016 to Sun 10/23/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 350 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

BERKSHIR-ALPS 345_393

Wed 10/19/2016 to Sat 10/29/2016

0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 950 MW 1000 MW
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS 345_393

Wed 10/19/2016 to Sat 10/29/2016

0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/19/2016 to Sat 10/29/2016

0600 1759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 950 MW 1000 MW
Impacts Total Transfer Capability 450 MW 600 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NYISO-NE_LIMIT_400

Wed 10/19/2016 to Sat 10/29/2016

0600 Continuous 1759

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY 600 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1600 MW

SPRNBK 345KV_RNS4

Fri 10/21/2016 to Sat 10/22/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE 345_31

Mon 10/24/2016 to Fri 10/28/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2050 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday , January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 2				FWD	
Mon 10/24/2016	to	Fri 10/28/2016		(Import)	
0700	Continuous	1730	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
ARR: 19			TTC with All Lines In Service	3150 MW	
BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_602				FWD	REV
Wed 10/26/2016	to	Sat 10/29/2016		(Import)	(Export)
0600		1759	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
ARR: 78			TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_602				FWD	REV
Wed 10/26/2016	to	Wed 11/02/2016		(Import)	(Export)
0600		1700	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Wed 10/26/2016	to	Wed 11/02/2016		(Import)	(Export)
0600	Continuous	1700	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_500				FWD	
Sat 10/29/2016	to	Sat 11/19/2016		(Import)	
1800	Continuous	1459	SCH - NE - NY	700 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	1400 MW	
SCH-NYISO-NE_LIMIT_900					REV
Sat 10/29/2016	to	Sat 11/19/2016			(Export)
1800	Continuous	1459	SCH - NE - NY		1100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability		500 MW
			TTC with All Lines In Service		1600 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 10/31/2016	to	Sat 11/05/2016		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday ,January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER_345_32

Mon 10/31/2016 to Fri 11/04/2016

0830 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Tue 11/01/2016 to Tue 11/15/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/02/2016 to Fri 11/04/2016

0600 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby PJM07/19/2016

FWD

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

LEEDS_-PLSNTVLY_345_92

Mon 11/07/2016 to Wed 12/07/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED05/13/2016

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 11/07/2016 to Wed 12/07/2016

0001 Continuous 2359

Work scheduled by: NGrid

UPDATEDby CONED05/13/2016

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/07/2016 to Thu 11/10/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

Mon 11/07/2016 to Fri 12/09/2016

0800 Continuous 1600

Work scheduled by: PJM

UPDATEDby NYSEG02/16/2016

FWD

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Tue 11/08/2016 to Tue 11/08/2016 **UPDATED by CONED 05/13/2016**

0001 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

BECK__-NIAGARA__345_PA301

Mon 11/14/2016 to Fri 11/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS__345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS__345_393

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS__345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/19/2016 to Sat 11/19/2016

1500 1559

Work scheduled by:

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

SCH-NYISO-NE_LIMIT_700

Sat 11/19/2016 to Sat 11/19/2016

1500 Daily 1559

Work scheduled by: NGrid

REV

(Export)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday ,January 19, 2018

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/21/2016 to Wed 11/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 12/05/2016 to Wed 12/07/2016
0800 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY-WOOD_ST___345_F30

Tue 12/06/2016 to Tue 12/06/2016 **UPDATED by CONED 05/13/2016**
0001 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

GILBOA___-N.SCTLND_345_GNS-1

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday ,January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

Thu 12/08/2016 to Fri 12/16/2016
0600 1800

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC___345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday, January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Sat 07/22/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Sat 08/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-TAYLORVL_115_3

Mon 08/21/2017 to Fri 09/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 20, 2016 to Friday , January 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Sat 10/14/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/16/2017 to Sat 11/11/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

LEEDS__-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/30/2018

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ_CEDARS

100 MW**100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW