

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016

0000 Continuous 0659

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016

1940 Continuous 2359

Work scheduled by: ConEd

UPDATED**by CONED 08/05/2016**

FWD

REV

(Import) (Export)

SCH - PJ - NY

1700 MW 1300 MW

Impacts Total Transfer Capability 350 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Fri 09/30/2016

1052 Continuous 2359

Work scheduled by: ConEd

EXT FORCE**by PJM****08/06/2016**

FWD

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Sat 09/17/2016

1301 Continuous 2359

Work scheduled by: LI

EXT FORCE**by LI****08/02/2016**

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Sat 09/17/2016

1301 Continuous 2359

Work scheduled by: LI

EXT FORCE**by LI****08/02/2016**

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Sat 09/17/2016

1505 Continuous 2359

Work scheduled by: LI

EXT FORCE**by LI****08/02/2016**

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1150

Mon 08/29/2016 to Wed 08/31/2016

1100 Continuous 1959

Work scheduled by: NYISO

FWD

(Import)

SCH - OH - NY

1450 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1750 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Page 2

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Thu 09/01/2016 to Fri 09/09/2016
0800 Continuous 1530

CANCELLED by IESO 08/30/2016

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 850 MW 800 MW
TTC with All Lines In Service 1750 MW 1600 MW

SCH-IMO-NYISO_LIMIT_900

Thu 09/01/2016 to Thu 09/01/2016
0900 Continuous 1159

UPDATED by PJM 08/25/2016

Work scheduled by: PJM

FWD
(Import)
SCH - OH - NY **1200 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_0

Thu 09/01/2016 to Thu 09/01/2016
0900 Continuous 1159

UPDATED by PJM 08/25/2016

Work scheduled by: PJM

REV
(Export)
SCH - PJ - NY **300 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1300 MW

E13THSTA-FARRAGUT_345_45

Sat 09/03/2016 to Sat 09/03/2016
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 09/03/2016 to Sat 09/03/2016
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO____500_5018

Sat 09/03/2016 to Sat 09/03/2016
0300 Continuous 1500

UPDATED by CONED 08/30/2016

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1900 MW 1000 MW**
Impacts Total Transfer Capability 150 MW 300 MW
TTC with All Lines In Service 2050 MW 1300 MW

HOPATCON-RAMAPO____500_5018

Sat 09/03/2016 to Sat 09/03/2016
0300 Continuous 1500

UPDATED by CONED 08/30/2016

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

FWD

Sat 09/03/2016 to Sat 09/03/2016 UPDATED by CONED 08/30/2016

(Import)

0300 Continuous 1500

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

RAMAPO__345_345_PAR4500

FWD

REV

Sat 09/03/2016 to Sat 09/03/2016 UPDATED by CONED 08/30/2016

(Import) (Export)

0300 Continuous 1500

Work scheduled by: ConEd

SCH - PJ - NY

1700 MW 1300 MW

Impacts Total Transfer Capability 350 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

RAMAPO__500_345_BK 1500

FWD

REV

Sat 09/03/2016 to Sat 09/03/2016 UPDATED by CONED 08/30/2016

(Import) (Export)

0300 Continuous 1500

Work scheduled by: ConEd

SCH - PJ - NY

1900 MW 1000 MW

Impacts Total Transfer Capability 150 MW 300 MW

TTC with All Lines In Service 2050 MW 1300 MW

RAMAPO__500_345_BK 1500

FWD

Sat 09/03/2016 to Sat 09/03/2016 UPDATED by CONED 08/30/2016

(Import)

0300 Continuous 1500

Work scheduled by: ConEd

TOTAL EAST

6400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

RAMAPO__500_345_BK 1500

FWD

Sat 09/03/2016 to Sat 09/03/2016 UPDATED by CONED 08/30/2016

(Import)

0300 Continuous 1500

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

CHAT_DC_GC1

FWD

Sun 09/04/2016 to Sun 09/04/2016

(Import)

0001 Continuous 0100

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 09/04/2016 to Sun 09/04/2016

(Export)

0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 0100

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 0100

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_900

Sun 09/04/2016 to Sun 09/04/2016
0001 Continuous 0100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **900 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Sun 09/04/2016 to Mon 09/05/2016 UPDATED by NE 07/16/2016
0700 Continuous 1700

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

GILBOA_-LEEDS_345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Tue 09/06/2016 to Tue 09/06/2016
0500 Continuous 1059

Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - OH - NY | 1750 MW | 1350 MW |
| Impacts Total Transfer Capability | 0 MW | 250 MW |
| TTC with All Lines In Service | 1750 MW | 1600 MW |

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - HQ_CEDARS | 70 MW | 40 MW |
| Impacts Total Transfer Capability | 120 MW | 0 MW |
| TTC with All Lines In Service | 190 MW | 40 MW |

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
0700 Continuous 1800

Work scheduled by: HQ

| | REV (Export) |
|-----------------------------------|-----------------|
| SCH - HQ_CEDARS | 0 MW |
| Impacts Total Transfer Capability | 40 MW |
| TTC with All Lines In Service | 40 MW |

SCH-IMO-NYISO_NIAGARA_CB_3302

Wed 09/07/2016 to Wed 09/07/2016
0500 Continuous 1659

Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - OH - NY | 1000 MW | 1600 MW |
| Impacts Total Transfer Capability | 750 MW | 0 MW |
| TTC with All Lines In Service | 1750 MW | 1600 MW |

MARCY____765_345_AT2

Thu 09/08/2016 to Sun 09/11/2016
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 09/02/2016**ARR: 19**

| | FWD (Import) |
|-----------------------------------|-----------------|
| MOSES SOUTH | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

COOPERS_-ROCKTVRN_345_CCRT-42

Thu 09/08/2016 to Tue 09/20/2016
0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/02/2016

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2720 MW |
| Impacts Total Transfer Capability | 255 MW |
| TTC with All Lines In Service | 2975 MW |

FITZPTRK-EDIC____345_FE-1

Fri 09/09/2016 to Fri 09/09/2016
0800 Daily(No Weekends) 1030

Work scheduled by: NGrid

CANCELLED by NGrid 09/01/2016

| | FWD (Import) |
|-----------------------------------|-----------------|
| OSWEGO EXPORT | 4800 MW |
| Impacts Total Transfer Capability | 450 MW |
| TTC with All Lines In Service | 5250 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

FWD

Sat 09/10/2016 to Sat 09/10/2016

(Import)

0001 Continuous 2359

UPNY CONED

4400 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

FRASER__-GILBOA__345_GF5-35

FWD

Sat 09/10/2016 to Sun 09/11/2016

(Import)

0700 Continuous 1530

CANCELLED by NYPA 09/02/2016

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 09/12/2016 to Wed 09/14/2016

(Import)

0700 Continuous 1730

UPDATED by NYISO 07/14/2016

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

CANCELLED by NYPA 08/29/2016

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36

FWD

Mon 09/12/2016 to Thu 09/15/2016

(Import)

0800 Continuous 1630

UPDATED by NYSEG 05/17/2016

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 09/13/2016 to Tue 09/13/2016

(Import)

0700 Continuous 1800

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Wed 09/14/2016 to Wed 09/14/2016

(Import)

0500 Continuous 2000

UPNY CONED

4000 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| NIAGARA__345_230_AT4 | | | | | | FWD | REV |
|---------------------------|--------------------|----------------|----------------|--------------|-------------------|-----------------------------------|----------------|
| | | | | | | (Import) | (Export) |
| Wed 09/14/2016 | to | Thu 09/15/2016 | <u>UPDATED</u> | <u>by PA</u> | <u>09/18/2015</u> | | |
| 0700 | Continuous | 1530 | | | | SCH - OH - NY | 1750 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 1750 MW |
| | | | | | | | 1600 MW |
| CHASLAKE-PORTER__230_11 | | | | | | FWD | |
| | | | | | | (Import) | |
| Wed 09/14/2016 | to | Wed 09/14/2016 | | | | MOSES SOUTH | 2100 MW |
| 0730 | Daily(No Weekends) | 1800 | | | | Impacts Total Transfer Capability | 1050 MW |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 3150 MW |
| NIAGARA_-ROCHESTR_345_NR2 | | | | | | FWD | |
| | | | | | | (Import) | |
| Thu 09/15/2016 | to | Fri 09/16/2016 | | | | DYSINGER EAST | 1700 MW |
| 0700 | Continuous | 1530 | | | | Impacts Total Transfer Capability | 1450 MW |
| Work scheduled by: NYPA | | | | | | TTC with All Lines In Service | 3150 MW |
| SPRNBK_-TREMONT__345_X28 | | | | | | FWD | |
| | | | | | | (Import) | |
| Fri 09/16/2016 | to | Sun 09/18/2016 | | | | SPR/DUN-SOUTH | 4200 MW |
| 0001 | Continuous | 2359 | | | | Impacts Total Transfer Capability | 400 MW |
| Work scheduled by: ConEd | | | | | | TTC with All Lines In Service | 4600 MW |
| EFISHKIL-WOOD_ST__345_F38 | | | | | | FWD | |
| | | | | | | (Import) | |
| Fri 09/16/2016 | to | Mon 09/19/2016 | | | | UPNY CONED | 4000 MW |
| 0001 | Continuous | 2330 | | | | Impacts Total Transfer Capability | 1100 MW |
| Work scheduled by: ConEd | | | | | | TTC with All Lines In Service | 5100 MW |
| WOOD_ST_-PLSNTVLE_345_Y86 | | | | | | FWD | |
| | | | | | | (Import) | |
| Fri 09/16/2016 | to | Mon 09/19/2016 | | | | UPNY CONED | 4000 MW |
| 0001 | Continuous | 2330 | | | | Impacts Total Transfer Capability | 1100 MW |
| Work scheduled by: ConEd | | | | | | TTC with All Lines In Service | 5100 MW |
| PANNELL_-CLAY____345_1 | | | | | | FWD | |
| | | | | | | (Import) | |
| Sat 09/17/2016 | to | Sun 09/18/2016 | | | | WEST CENTRAL | 1300 MW |
| 0600 | Continuous | 1800 | | | | Impacts Total Transfer Capability | 950 MW |
| Work scheduled by: RGE | | | | | | TTC with All Lines In Service | 2250 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|---|--------------------|----------------|----------------|----------------|-------------------|-----------------------------------|----------------|
| BECK____-NIAGARA_230_PA27 | | | | | | FWD | REV |
| Mon 09/19/2016 | to | Sun 11/06/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>09/01/2016</u> | (Import) | (Export) |
| 0500 | Continuous | 1530 | | | | 1750 MW | 1600 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 1750 MW |
| MOSES____-ADIRNDCK_230_MAI | | | | | | FWD | |
| Mon 09/19/2016 | to | Sat 09/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/31/2016</u> | (Import) | |
| 0700 | Continuous | 1730 | | | | 2100 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1050 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| LINDEN____-GOETHALS_230_A2253 | | | | | | FWD | REV |
| Thu 09/22/2016 | to | Sat 10/01/2016 | | | | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | 2050 MW | 1300 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 2050 MW |
| EDIC____-N.SCTLND_345_14 | | | | | | FWD | |
| Mon 09/26/2016 | to | Tue 09/27/2016 | | | | (Import) | |
| 0530 | Continuous | 1530 | | | | 2240 MW | |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 735 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| EDIC____-N.SCTLND_345_14 & ILCTLIMIT_MARCY_SO_COMP_I/S | | | | | | FWD | |
| Mon 09/26/2016 | to | Tue 09/27/2016 | | | | (Import) | |
| 0530 | | 1530 | | | | 2005 MW | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 970 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| BERKSHIR-ALPS____345_393 | | | | | | FWD | REV |
| Mon 09/26/2016 | to | Mon 09/26/2016 | | | | (Import) | (Export) |
| 0700 | Daily(No Weekends) | 0759 | | | | 950 MW | 1000 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW |
| BERKSHIR-ALPS____345_393 | | | | | | FWD | REV |
| Mon 09/26/2016 | to | Mon 09/26/2016 | | | | (Import) | (Export) |
| 0700 | Daily(No Weekends) | 0759 | | | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |

ARR: 78

ARR: 78

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|---------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_603

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|---|------------|------|----------------|-----------------------------------|----------|
| NRTH1385-NOR HBR__138_601 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW | 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW | 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW | 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NRTHPORT_138_1385 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | TTC with All Lines In Service | 200 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016

0700 Continuous 1559

Work scheduled by: ISONE

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NE - NY | 1050 MW | 1200 MW |
| Impacts Total Transfer Capability | 350 MW | 400 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Sat 10/01/2016

0700 Continuous 1559

Work scheduled by: ISONE

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES__-ADIRNDCK_230_Ma1

Mon 09/26/2016 to Sat 10/01/2016

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/31/2016

| | FWD (Import) |
|-----------------------------------|-----------------|
| MOSES SOUTH | 2100 MW |
| Impacts Total Transfer Capability | 1050 MW |
| TTC with All Lines In Service | 3150 MW |

BERKSHIR-ALPS____345_393

Sat 10/01/2016 to Sat 10/01/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS____345_393

Sat 10/01/2016 to Sat 10/01/2016

1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 10/01/2016 to Sat 10/01/2016

1500 1559

Work scheduled by:

ARR: 78

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

W49TH_ST_345KV_5

Sun 10/02/2016 to Sun 10/02/2016

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

| | FWD (Import) |
|-----------------------------------|-----------------|
| SCH - PJM_HTP | 310 MW |
| Impacts Total Transfer Capability | 350 MW |
| TTC with All Lines In Service | 660 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

FWD

Sun 10/02/2016 to Tue 10/11/2016 **UPDATED by CONED 08/26/2016**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASANX-COOPERS_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_-FRASANX_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 10/03/2016 to Mon 10/03/2016

(Import) (Export)

0830 Continuous 1430

SCH - PJ - NY **2050 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: NYSEG

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CCRT-34

FWD

Tue 10/04/2016 to Tue 10/04/2016

(Import)

0800 Continuous 1500

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

W49TH_ST_345KV_5

FWD

Fri 10/07/2016 to Tue 10/11/2016 **UPDATED by CONED 08/26/2016**

(Import)

0001 Continuous 2359

SCH - PJM_HTP **310 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016
0600 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SPRNBRK_345KV_RNS4

Sun 10/09/2016 to Mon 10/10/2016
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 08/26/2016

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/09/2016 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NRTH1385-NOR HBR_138_601

Mon 10/10/2016 to Mon 10/24/2016
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LEEDS_-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS_345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 10/11/2016 to Fri 10/14/2016
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0600 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

MOSES-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

W49TH_ST-E13THSTA_345_M55

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

0001 Continuous 0030

UPDATED**by CONED 09/01/2016**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 10/12/2016 to Wed 10/12/2016

(Import)

0001 Continuous 0030

UPDATED**by CONED 09/01/2016**

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Wed 10/12/2016 to Fri 10/21/2016

(Import)

0001 Continuous 2359

UPDATED**by CONED 09/01/2016**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATED**by NYPA 10/08/2015**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATED**by NYPA 10/08/2015**

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | |
|---|------------|----------------|----------------|----------------|-------------------|-----------------------------------|----------------|----------------|
| MASSENA_-MARCY____765_MSU1 | | | | | | | FWD | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | | (Import) | |
| 0100 | Continuous | 1730 | | | | CENTRAL EAST - VC | 2265 MW | |
| Work scheduled by: NYPA | | | | ARR: 20 | | Impacts Total Transfer Capability | 710 MW | |
| | | | | | | TTC with All Lines In Service | 2975 MW | |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | | FWD | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | | (Import) | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | |
| Work scheduled by: NYPA | | | | ARR: 20 | | Impacts Total Transfer Capability | 2650 MW | |
| | | | | | | TTC with All Lines In Service | 3150 MW | |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | | FWD | REV |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | | (Import) | (Export) |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW |
| Work scheduled by: NYPA | | | | ARR: 20 | | Impacts Total Transfer Capability | 1025 MW | 0 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW | 1000 MW |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | | | | | FWD | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | | (Import) | |
| 0100 | | 1730 | | | | MOSES SOUTH | 500 MW | |
| Work scheduled by: | | | | ARR: 20 | | Impacts Total Transfer Capability | 2650 MW | |
| | | | | | | TTC with All Lines In Service | 3150 MW | |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S | | | | | | | FWD | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | | (Import) | |
| 0100 | | 1730 | | | | CENTRAL EAST - VC | 2080 MW | |
| Work scheduled by: | | | | ARR: 20 | | Impacts Total Transfer Capability | 895 MW | |
| | | | | | | TTC with All Lines In Service | 2975 MW | |
| <hr/> | | | | | | | | |
| MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2 | | | | | | | FWD | REV |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | | (Import) | (Export) |
| 0100 | | 1730 | | | | SCH - HQ - NY | 850 MW | 0 MW |
| Work scheduled by: | | | | ARR: 20 | | Impacts Total Transfer Capability | 650 MW | 1000 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW | 1000 MW |
| <hr/> | | | | | | | | |
| FROST_BR-LONG_MTN_345_352 | | | | | | | FWD | REV |
| Sat 10/15/2016 | to | Sat 10/15/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>08/17/2016</u> | | (Import) | (Export) |
| 0600 | Continuous | 1800 | | | | SCH - NE - NY | 1150 MW | 1600 MW |
| Work scheduled by: ISONE | | | | | | Impacts Total Transfer Capability | 250 MW | 0 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG MTN_345_352 & NRTH1385-NOR HBR__138_601

Sat 10/15/2016 to Sat 10/15/2016
0600 1800

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

SCH-NE-NYISO_LIMIT_900

Sat 10/15/2016 to Sat 10/15/2016 UPDATED by NE 08/17/2016
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

FWD
(Import)

1100 MW

BERKSHIR-ALPS____345_393

Mon 10/17/2016 to Mon 10/17/2016 UPDATED by ISONE 07/19/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD REV
(Import) (Export)

950 MW 1000 MW

BERKSHIR-ALPS____345_393

Mon 10/17/2016 to Mon 10/17/2016 UPDATED by ISONE 07/19/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

100 MW 100 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD REV
(Import) (Export)

950 MW 1000 MW

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR__138_601

Mon 10/17/2016 to Mon 10/17/2016
0700 0759

Work scheduled by:

ARR: 78

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

SCH-NYISO-NE_LIMIT_500

Mon 10/17/2016 to Mon 10/17/2016 UPDATED by ISONE 07/19/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

REV
(Export)

700 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Mon 10/17/2016 to Fri 10/21/2016
0700 Continuous 1600

Work scheduled by: NYSEG

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - PJ - NY | 2050 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2050 MW | 1300 MW |

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/17/2016 to Sat 10/22/2016
0700 Continuous 1900

Work scheduled by: LI

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_CSC | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 330 MW | 330 MW |
| TTC with All Lines In Service | 330 MW | 330 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_601

Mon 10/17/2016 to Mon 10/24/2016
0700 1600

Work scheduled by:

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 1050 MW | 1200 MW |
| Impacts Total Transfer Capability | 350 MW | 400 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

| | |
|-----------------------------------|---------------|
| | FWD |
| | (Import) |
| SCH - NE - NY | 700 MW |
| Impacts Total Transfer Capability | 700 MW |
| TTC with All Lines In Service | 1400 MW |

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

| | |
|-----------------------------------|----------------|
| | REV |
| | (Export) |
| SCH - NE - NY | 1100 MW |
| Impacts Total Transfer Capability | 500 MW |
| TTC with All Lines In Service | 1600 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR___138_601

Wed 10/19/2016 to Mon 10/24/2016
 0600 1600

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016
 0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

| | | |
|-----------------------------------|---------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS_____345_393

Wed 10/19/2016 to Sat 10/29/2016
 0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Wed 10/19/2016 to Sat 10/29/2016
 0600 1759

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|---------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

SCH-NYISO-NE_LIMIT_400

Wed 10/19/2016 to Sat 10/29/2016
 0600 Continuous 1759

Work scheduled by: ISONE

| | | |
|-----------------------------------|--|---------------|
| | | REV |
| | | (Export) |
| SCH - NE - NY | | 600 MW |
| Impacts Total Transfer Capability | | 1000 MW |
| TTC with All Lines In Service | | 1600 MW |

W49TH_ST-E13THSTA_345_M55

Fri 10/21/2016 to Fri 10/21/2016
 2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 09/01/2016

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| SPR/DUN-SOUTH | 3800 MW |
| Impacts Total Transfer Capability | 800 MW |
| TTC with All Lines In Service | 4600 MW |

W49TH_ST_345KV_6

Fri 10/21/2016 to Fri 10/21/2016
 2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 09/01/2016

| | |
|-----------------------------------|---------------|
| | FWD |
| | (Import) |
| SCH - PJM_HTP | 315 MW |
| Impacts Total Transfer Capability | 345 MW |
| TTC with All Lines In Service | 660 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

Sat 10/22/2016 to Sun 10/23/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Sat 10/22/2016 to Sun 10/23/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

Mon 10/24/2016 to Sat 10/29/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

Mon 10/24/2016 to Wed 11/02/2016

0200 Continuous 1900

Work scheduled by: PJM

UPDATED

by PJM

05/25/2016

FWD

REV

(Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

MARCY_765_345_AT2

Mon 10/24/2016 to Fri 10/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

UPDATED

by PA

08/22/2016

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

WATRCURE-OAKDALE_345_31

Mon 10/24/2016 to Fri 10/28/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD

REV

(Import) (Export)

SCH - PJ - NY **2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

N.SCTLND-ALPS_345_2

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY **750 MW 1350 MW**

Impacts Total Transfer Capability 650 MW 250 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
 (Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Sat 10/29/2016

0700 1759

Work scheduled by:

ARR: 78

FWD REV
 (Import) (Export)

SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Wed 11/09/2016

0700 1600

Work scheduled by:

FWD REV
 (Import) (Export)

SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Wed 10/26/2016 to Wed 11/09/2016

0700 Continuous 1600

Work scheduled by: LI

FWD REV
 (Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Sat 10/29/2016 to Sat 11/19/2016

1800 Continuous 1459

Work scheduled by: ISONE

FWD
 (Import)

SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Sat 10/29/2016 to Sat 11/19/2016

1800 Continuous 1459

Work scheduled by: ISONE

REV
 (Export)

SCH - NE - NY **1100 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1600 MW

SPRNBRK__345KV_RNS5

Sat 10/29/2016 to Sat 10/29/2016

1830 Continuous 1900

Work scheduled by: ConEd

FWD
 (Import)

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 10/31/2016 to Mon 10/31/2016

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 10/31/2016 to Wed 11/02/2016

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 10/31/2016 to Sat 11/05/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER_345_32

FWD

Mon 10/31/2016 to Fri 11/04/2016

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Tue 11/01/2016 to Tue 11/15/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Wed 11/02/2016 to Fri 11/04/2016

(Import) (Export)

0600 Continuous 1600

UPDATEDby PJM07/19/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NYSEG

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 11/02/2016 to Wed 11/02/2016

(Import)

2030 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|---|------------|----------------|----------------|-----------------------------------|-----------------------------------|----------------|----------------|
| MOTTHAVN-RAINEY___345_Q11 | | | | | FWD | | |
| Sat 11/05/2016 | to | Mon 11/07/2016 | | | (Import) | | |
| 0001 | Continuous | 2359 | | | SPR/DUN-SOUTH | 3800 MW | |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 800 MW | |
| | | | | | TTC with All Lines In Service | 4600 MW | |
| LEEDS___-PLSNTVLY_345_92 | | | | | FWD | | |
| Mon 11/07/2016 | to | Wed 12/07/2016 | <u>UPDATED</u> | <u>by CONED</u> <u>05/13/2016</u> | (Import) | | |
| 0001 | Continuous | 2359 | | | UPNY CONED | 3800 MW | |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 1300 MW | |
| | | | | | TTC with All Lines In Service | 5100 MW | |
| PLSNTVLY_345KV_RNS5 | | | | | FWD | | |
| Mon 11/07/2016 | to | Wed 12/07/2016 | <u>UPDATED</u> | <u>by CONED</u> <u>05/13/2016</u> | (Import) | | |
| 0001 | Continuous | 2359 | | | UPNY CONED | 3800 MW | |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 1300 MW | |
| | | | | | TTC with All Lines In Service | 5100 MW | |
| MOSES___-ADIRNDCK_230_MA2 | | | | | FWD | | |
| Mon 11/07/2016 | to | Thu 11/10/2016 | | | (Import) | | |
| 0700 | Continuous | 1530 | | | MOSES SOUTH | 2300 MW | |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 850 MW | |
| | | | | | TTC with All Lines In Service | 3150 MW | |
| MAINESBG-WATRCURE_345_30 | | | | | FWD | REV | |
| Mon 11/07/2016 | to | Fri 12/09/2016 | <u>UPDATED</u> | <u>by PJM</u> <u>09/01/2016</u> | (Import) | (Export) | |
| 0800 | Continuous | 1600 | | | SCH - PJ - NY | 2600 MW | 1300 MW |
| Work scheduled by: PJM | | | | | Impacts Total Transfer Capability | 0 MW | 0 MW |
| | | | | | TTC with All Lines In Service | 2600 MW | 1300 MW |
| PLSNTVLY-WOOD_ST___345_F30 | | | | | FWD | | |
| Tue 11/08/2016 | to | Tue 11/08/2016 | <u>UPDATED</u> | <u>by CONED</u> <u>05/13/2016</u> | (Import) | | |
| 0001 | Continuous | 2359 | | | UPNY CONED | 4000 MW | |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 1100 MW | |
| | | | | | TTC with All Lines In Service | 5100 MW | |
| BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR___138_602 | | | | | FWD | REV | |
| Fri 11/11/2016 | to | Sat 11/19/2016 | | | (Import) | (Export) | |
| 0700 | | 1559 | | | SCH - NPX_1385 | 0 MW | 0 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 200 MW | 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|--|------------|------|--|-----------------------------------|-----------------|
| NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Fri 11/11/2016 to Fri 11/25/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| BECK__-NIAGARA__345_PA301 | | | | FWD | REV |
| Mon 11/14/2016 to Fri 11/18/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1530 | | SCH - OH - NY | 1400 MW 1250 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 500 MW 650 MW |
| | | | | TTC with All Lines In Service | 1900 MW 1900 MW |
| MOSES__-ADIRNDCK_230_MA2 | | | | FWD | |
| Mon 11/14/2016 to Sat 11/19/2016 | | | | (Import) | |
| 0700 | Continuous | 1530 | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | TTC with All Lines In Service | 3150 MW |
| BERKSHIR-ALPS__345_393 | | | | FWD | REV |
| Sat 11/19/2016 to Sat 11/19/2016 | | | | (Import) | (Export) |
| 1500 | Daily | 1559 | | SCH - NE - NY | 1300 MW 1300 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 100 MW 300 MW |
| ARR: 78 | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-ALPS__345_393 | | | | FWD | REV |
| Sat 11/19/2016 to Sat 11/19/2016 | | | | (Import) | (Export) |
| 1500 | Daily | 1559 | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| ARR: 78 | | | | TTC with All Lines In Service | 200 MW 200 MW |
| BERKSHIR-ALPS__345_393 & BERKSHIR-NORTHFLD_345_312 | | | | FWD | REV |
| Sat 11/19/2016 to Sat 11/19/2016 | | | | (Import) | (Export) |
| 1500 | | 1559 | | SCH - NE - NY | 1300 MW 1300 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 100 MW 300 MW |
| ARR: 78 | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-ALPS__345_393 & NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Sat 11/19/2016 to Sat 11/19/2016 | | | | (Import) | (Export) |
| 1500 | | 1559 | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| ARR: 78 | | | | TTC with All Lines In Service | 200 MW 200 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

REV

Sat 11/19/2016 to Sat 11/19/2016

(Export)

1500 Daily 1559

SCH - NE - NY

900 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1600 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Mon 12/05/2016 to Wed 12/07/2016

(Import) (Export)

0800 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability

315 MW

315 MW

TTC with All Lines In Service

315 MW

315 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATEDby CONED 05/13/2016

UPNY CONED

4000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

5100 MW

GILBOA__-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18 & ILCTLIMIT MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 1800

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

N.SCTLND-LEEDS___345_94

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PLSNTVLY-WOOD_ST__345_F31

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/11/2016 to Tue 12/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Sat 12/17/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 01/19/2017 to Sat 01/21/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Tue 01/24/2017 to Wed 01/25/2017

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 02/27/2017 to Fri 03/03/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC__345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 03/06/2017 to Fri 03/10/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/13/2017 to Sat 03/18/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS__345_LEEDS SVC

FWD

Mon 03/13/2017 to Fri 04/07/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS__345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 03/13/2017 to Fri 04/07/2017

(Import)

0800 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARION___-FARRAGUT_345_C3403

FWD

REV

Sun 04/16/2017 to Mon 05/15/2017

(Import) (Export)

0001 Continuous 2359

UPDATEDby PJM04/13/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/24/2017 to Sat 04/29/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|----------------------------------|------------|----------------|----------------|-----------------------------------|--------------------|
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 05/01/2017 | to | Fri 05/26/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| ROSETON_-ROCKTVRN_345_311 | | | | FWD | |
| Mon 05/08/2017 | to | Fri 05/26/2017 | | (Import) | |
| 0800 | Continuous | 1600 | | UPNY CONED | 4400 MW |
| Work scheduled by: CHGE | | | | Impacts Total Transfer Capability | 700 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Tue 05/30/2017 | to | Sat 06/24/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 06/26/2017 | to | Sat 07/01/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Wed 07/05/2017 | to | Sat 07/22/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 07/24/2017 | to | Sat 08/19/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 08/21/2017 | to | Fri 09/01/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|----------------------------------|------------|------|------------------------------------|-----------------------------------|----------------------|
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Tue 09/05/2017 to Sat 09/16/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HURLYAVE-ROSETON_345_303 | | | | FWD | |
| Mon 09/11/2017 to Fri 09/29/2017 | | | | (Import) | |
| 0800 | Continuous | 1600 | | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 09/18/2017 to Sat 10/14/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| LEEDS_-HURLYAVE_345_301 | | | | FWD | |
| Mon 10/16/2017 to Fri 11/03/2017 | | | | (Import) | |
| 0800 | Continuous | 1600 | | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 10/30/2017 to Sat 11/11/2017 | | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | UPDATED by NGRID 09/01/2016 | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 11/13/2017 to Thu 11/30/2017 | | | | (Import) | (Export) |
| 0600 | Continuous | 1900 | UPDATED by NGRID 08/25/2016 | SCH - HQ_CEDARS | 100 MW 100 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 99 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 199 MW 100 MW |
| MOSES_-ADIRNDCK_230_MA2 | | | | FWD | |
| Mon 12/11/2017 to Fri 12/15/2017 | | | | (Import) | |
| 0700 | Daily | 1530 | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Friday ,September02, 2016 to Sunday ,March 04, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW