

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Tue 02/01/2011 to Mon 10/03/2016
0000 Continuous 0659
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

RAMAPO_345_345_PAR3500

Fri 06/24/2016 to Thu 12/15/2016
1940 Continuous 2359
Work scheduled by: ConEd

UPDATED by CONED 08/05/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **1700 MW 1300 MW**
Impacts Total Transfer Capability 350 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 06/28/2016 to Sat 10/15/2016
1052 Continuous 2359
Work scheduled by: ConEd

EXT FORCE by PJM 09/09/2016

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

EGRDNCTY_345_138_AT1

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 07/30/2016 to Tue 09/20/2016
1301 Continuous 1500
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sat 07/30/2016 to Tue 09/20/2016
1505 Continuous 1500
Work scheduled by: LI

EXT FORCE by LI 09/09/2016

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2016 to Thu 10/20/2016
0700 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CCRT-42

Sat 09/10/2016 to Sun 09/25/2016
0500 Continuous 1530

EXTENDED by NYPA 09/21/2016

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BECK_-NIAGARA_230_PA27

Mon 09/19/2016 to Sun 11/06/2016
0500 Continuous 1530

UPDATED by NYPA 09/14/2016

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1600 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1750 MW 1600 MW

SCH-IMO-NYISO_LIMIT_500

Mon 09/19/2016 to Fri 09/23/2016
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 1750 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/19/2016 to Sat 09/24/2016
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-NE_LIMIT_800

Mon 09/19/2016 to Sat 09/24/2016
1400 Continuous 1500

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Wed 09/21/2016 to Wed 09/21/2016
0001 Continuous 0400

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Wed 09/21/2016 to Wed 09/21/2016
0001 Continuous 0400

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253

Thu 09/22/2016 to Sat 10/01/2016
0001 Continuous 2359

Work scheduled by: ConEd

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - PJ - NY | 2050 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2050 MW | 1300 MW |

PANNELL -CLAY_____345_1

Sat 09/24/2016 to Sun 09/25/2016
0600 Continuous 1800

Work scheduled by: RGE

UPDATED by RGE 09/22/2016

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| WEST CENTRAL | 1300 MW |
| Impacts Total Transfer Capability | 950 MW |
| TTC with All Lines In Service | 2250 MW |

ROCHESTR-PANNELL__345_RP1

Sat 09/24/2016 to Sun 09/25/2016
0600 Continuous 1800

Work scheduled by: RGE

UPDATED by RGE 09/22/2016

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| DYSINGER EAST | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

EDIC____ -N.SCTLND_345_14

Mon 09/26/2016 to Tue 09/27/2016
0530 Continuous 1530

Work scheduled by: NGrid

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2240 MW |
| Impacts Total Transfer Capability | 735 MW |
| TTC with All Lines In Service | 2975 MW |

EDIC____ -N.SCTLND_345_14 & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 09/26/2016 to Tue 09/27/2016
0530 1530

Work scheduled by:

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2005 MW |
| Impacts Total Transfer Capability | 970 MW |
| TTC with All Lines In Service | 2975 MW |

BERKSHIR-ALPS_____345_393

Mon 09/26/2016 to Mon 09/26/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

| | | |
|-----------------------------------|---------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS_____345_393

Mon 09/26/2016 to Mon 09/26/2016
0700 Daily(No Weekends) 0759

Work scheduled by: NGrid

ARR: 78

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_603

Mon 09/26/2016 to Mon 09/26/2016
0700 0759

Work scheduled by:

ARR: 78

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|---|------------|------|--|-----------------------------------|---------------|
| NRTH1385-NOR HBR__138_601 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | | 1600 | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_603 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NRTHPORT_138_1385 | | | | FWD | REV |
| Mon 09/26/2016 to Fri 09/30/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1600 | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: LI | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--|--------------------|----------------|----------------|----------------------------|-----------------------------------|-------------------------------|
| BERKSHIR-NORTHFLD_345_312 | | | | | FWD | REV |
| Mon 09/26/2016 | to | Sat 10/01/2016 | | | (Import) | (Export) |
| 0700 | Continuous | 1559 | | | SCH - NE - NY | 1050 MW 1200 MW |
| Work scheduled by: ISONE | | | | | Impacts Total Transfer Capability | 350 MW 400 MW |
| | | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | FWD | REV |
| Mon 09/26/2016 | to | Sat 10/01/2016 | | | (Import) | (Export) |
| 0700 | Continuous | 1559 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: ISONE | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| CHASLAKE-PORTER_230_11 | | | | | FWD | |
| Mon 09/26/2016 | to | Mon 09/26/2016 | UPDATED | by NGRID 09/22/2016 | (Import) | |
| 0730 | Daily(No Weekends) | 1800 | | | MOSES SOUTH | 2100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 1050 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| MOSES_-ADIRNDCK_230_MA1 | | | | | FWD | |
| Tue 09/27/2016 | to | Sat 10/01/2016 | UPDATED | by NYPA 09/06/2016 | (Import) | |
| 0700 | Continuous | 1730 | | | MOSES SOUTH | 2100 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1050 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| BERKSHIR-ALPS_345_393 | | | | | FWD | REV |
| Sat 10/01/2016 | to | Sat 10/01/2016 | | | (Import) | (Export) |
| 1500 | Daily | 1559 | | | SCH - NE - NY | 950 MW 1000 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 450 MW 600 MW |
| | | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-ALPS_345_393 | | | | | FWD | REV |
| Sat 10/01/2016 | to | Sat 10/01/2016 | | | (Import) | (Export) |
| 1500 | Daily | 1559 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312 | | | | | FWD | REV |
| Sat 10/01/2016 | to | Sat 10/01/2016 | | | (Import) | (Export) |
| 1500 | | 1559 | | | SCH - NE - NY | 950 MW 1000 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 450 MW 600 MW |
| | | | | | TTC with All Lines In Service | 1400 MW 1600 MW |

ARR: 78

ARR: 78

ARR: 78

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Sun 10/02/2016 to Sun 10/02/2016 **UPDATED** **by CONED** **08/26/2016**
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP **310 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

SPRNBRK_-W49TH_ST_345_M52

FWD

Sun 10/02/2016 to Tue 10/11/2016 **UPDATED** **by CONED** **08/26/2016**
0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 10/02/2016 to Sun 10/02/2016
0900 Continuous 1100

Work scheduled by: Gen

CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

OSWEGO_COMPLEX_AVR_O/S & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sun 10/02/2016 to Sun 10/02/2016
0900 1100

Work scheduled by:

CENTRAL EAST - VC **2635 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

FWD

REV

Mon 10/03/2016 to Fri 10/14/2016 **UPDATED** **by NYISO** **09/20/2016**
0600 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY **1300 MW** **1150 MW**
Impacts Total Transfer Capability 450 MW 450 MW
TTC with All Lines In Service 1750 MW 1600 MW

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 10/03/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

DENNISON-ROSEMNTA_115_1/11

Mon 10/03/2016 to Sun 10/09/2016
0800 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MAINESBG-WATRCURE_345_30

Mon 10/03/2016 to Mon 10/03/2016
0830 Continuous 1430

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/03/2016 to Tue 10/04/2016
1000 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CCRT-34

Tue 10/04/2016 to Tue 10/04/2016
0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Tue 10/04/2016 to Fri 10/14/2016 **UPDATED by NGRID 09/23/2016**
0830 Continuous 1300

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Tue 10/04/2016 to Fri 10/14/2016 **UPDATED by NGRID 09/23/2016**
0830 Continuous 1300

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 0 MW**
Impacts Total Transfer Capability 120 MW 40 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 10/07/2016 to Tue 10/11/2016 UPDATED by CONED 08/26/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
310 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG MTN_345_352

Sat 10/08/2016 to Sun 10/09/2016

0600 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
1150 MW 1600 MW
SCH - NE - NY
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SPRNBK__345KV_RNS4

Sun 10/09/2016 to Mon 10/10/2016 UPDATED by CONED 08/26/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR__138_601

Mon 10/10/2016 to Mon 10/24/2016

0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

LEEDS__-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
4100 MW
UPNY CONED
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS__345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

Mon 10/10/2016 to Fri 10/14/2016

0800 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 10/11/2016 to Fri 10/14/2016
0600 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 10/11/2016 to Fri 10/14/2016
0600 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DENNISON-ROSEMNTB_115_2/22

Tue 10/11/2016 to Sun 10/16/2016
0800 Continuous 1700
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

W49TH_ST-E13THSTA_345_M55

Wed 10/12/2016 to Wed 10/12/2016 UPDATED by CONED 09/01/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Wed 10/12/2016 to Wed 10/12/2016 UPDATED by CONED 09/01/2016
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 10/12/2016 to Fri 10/21/2016 UPDATED by CONED 09/01/2016
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | | |
|---|------------|----------------|----------------|----------------|-------------------|-----------------------------------|----------------|----------------|--|--|--|
| CHATGUAY-MASSENA__765_7040 | | | | | | FWD | | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>09/08/2016</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 1550 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1600 MW | | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | | |
| CHATGUAY-MASSENA__765_7040 | | | | | | FWD | REV | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>09/08/2016</u> | (Import) | (Export) | | | | |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 0 MW | 0 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1500 MW | | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>09/08/2016</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | CENTRAL EAST - VC | 2265 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 710 MW | | | | |
| | | | | | | TTC with All Lines In Service | 2975 MW | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>09/08/2016</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>09/08/2016</u> | (Import) | (Export) | | | | |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW | | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040 | | | | | | FWD | | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | (Import) | | | | | |
| 0100 | | 1730 | | | | MOSES SOUTH | | | | | |
| Work scheduled by: | | | | | | 500 MW | | | | | |
| | | | | | | Impacts Total Transfer Capability | 2650 MW | | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | | |
| FROST_BR-LONG_MTN_345_352 | | | | | | FWD | REV | | | | |
| Sat 10/15/2016 | to | Sat 10/15/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>08/17/2016</u> | (Import) | (Export) | | | | |
| 0600 | Continuous | 1800 | | | | SCH - NE - NY | 1150 MW | 1600 MW | | | |
| Work scheduled by: ISONE | | | | | | Impacts Total Transfer Capability | 250 MW | | | | |
| | | | | | | TTC with All Lines In Service | 1400 MW | | | | |
| | | | | | | | 1600 MW | | | | |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG MTN_345_352 & NRTH1385-NOR HBR__138_601

Sat 10/15/2016 to Sat 10/15/2016
0600 1800

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_900

Sat 10/15/2016 to Sat 10/15/2016 UPDATED by NE 08/17/2016
0600 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 1100 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

MASSENA_-MARCY__765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/16/2016 to Sat 10/29/2016
1600 1730

Work scheduled by:

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 10/16/2016 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

Mon 10/17/2016 to Sat 10/22/2016 UPDATED by NYPA 09/08/2016
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Mon 10/17/2016 to Sat 10/22/2016
0100 1900

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT2

Mon 10/17/2016 to Fri 10/28/2016 UPDATED by NYPA 09/08/2016
0100 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | FWD | REV |
|--|--------------------|----------------|----------------|----------------------------|-----------------------------------|----------------|
| | | | | | (Import) | (Export) |
| BERKSHIR-ALPS_____345_393 | | | | | | |
| Mon 10/17/2016 | to | Mon 10/17/2016 | UPDATED | by ISONE 07/19/2016 | | |
| 0700 | Daily(No Weekends) | 0759 | | | SCH - NE - NY | 950 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | TTC with All Lines In Service | 1400 MW |
| | | | | | ARR: 78 | 1600 MW |
| BERKSHIR-ALPS_____345_393 | | | | | | |
| Mon 10/17/2016 | to | Mon 10/17/2016 | UPDATED | by ISONE 07/19/2016 | | |
| 0700 | Daily(No Weekends) | 0759 | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW |
| | | | | | ARR: 78 | 200 MW |
| BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312 | | | | | | |
| Mon 10/17/2016 | to | Mon 10/17/2016 | | | | |
| 0700 | | 0759 | | | SCH - NE - NY | 950 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | TTC with All Lines In Service | 1400 MW |
| | | | | | ARR: 78 | 1600 MW |
| BERKSHIR-ALPS_____345_393 & NRTH1385-NOR HBR_138_601 | | | | | | |
| Mon 10/17/2016 | to | Mon 10/17/2016 | | | | |
| 0700 | | 0759 | | | SCH - NPX_1385 | 0 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW |
| | | | | | ARR: 78 | 200 MW |
| SCH-NYISO-NE_LIMIT_500 | | | | | | |
| Mon 10/17/2016 | to | Mon 10/17/2016 | UPDATED | by ISONE 07/19/2016 | | |
| 0700 | Daily(No Weekends) | 0759 | | | SCH - NE - NY | 700 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 900 MW |
| | | | | | TTC with All Lines In Service | 1600 MW |
| WATRCURE-OAKDALE_345_31 | | | | | | |
| Mon 10/17/2016 | to | Fri 10/21/2016 | | | | |
| 0700 | Continuous | 1600 | | | SCH - PJ - NY | 2050 MW |
| Work scheduled by: NYSEG | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | TTC with All Lines In Service | 2050 MW |
| | | | | | ARR: 78 | 1300 MW |
| SHOR_NPX-SHOREHAM_138_CSC | | | | | | |
| Mon 10/17/2016 | to | Sat 10/22/2016 | | | | |
| 0700 | Continuous | 1900 | | | SCH - NPX_CSC | 0 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 330 MW |
| | | | | | TTC with All Lines In Service | 330 MW |
| | | | | | ARR: 78 | 330 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 10/17/2016 to Mon 10/24/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NE - NY | 1050 MW | 1200 MW |
| Impacts Total Transfer Capability | 350 MW | 400 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-NORTHFLD_345_312

Mon 10/17/2016 to Sat 11/19/2016
0700 Continuous 1559

Work scheduled by: ISONE

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

SCH-NE-NYISO_LIMIT_500

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

| | FWD |
|-----------------------------------|----------|
| | (Import) |
| SCH - NE - NY | 700 MW |
| Impacts Total Transfer Capability | 700 MW |
| TTC with All Lines In Service | 1400 MW |

SCH-NYISO-NE_LIMIT_900

Mon 10/17/2016 to Wed 10/19/2016
0800 Continuous 0559

Work scheduled by: ISONE

| | REV |
|-----------------------------------|----------|
| | (Export) |
| SCH - NE - NY | 1100 MW |
| Impacts Total Transfer Capability | 500 MW |
| TTC with All Lines In Service | 1600 MW |

BERKSHIR-ALPS_345_393 & NRTH1385-NOR HBR_138_601

Wed 10/19/2016 to Mon 10/24/2016
0600 1600

Work scheduled by:

ARR: 78

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS_345_393

Wed 10/19/2016 to Sat 10/29/2016
0600 Continuous 1759

Work scheduled by: ISONE

ARR: 78

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - NE - NY | 950 MW | 1000 MW |
| Impacts Total Transfer Capability | 450 MW | 600 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|--|------------|----------------|----------------------------|-----------------------------------|----------------|
| BERKSHIR-ALPS_____345_393 | | | | FWD | REV |
| Wed 10/19/2016 | to | Sat 10/29/2016 | | (Import) | (Export) |
| 0600 | Continuous | 1759 | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: ISONE | | | | Impacts Total Transfer Capability | 100 MW |
| ARR: 78 | | | | TTC with All Lines In Service | 200 MW |
| BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312 | | | | FWD | REV |
| Wed 10/19/2016 | to | Sat 10/29/2016 | | (Import) | (Export) |
| 0600 | | 1759 | | SCH - NE - NY | 950 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 450 MW |
| ARR: 78 | | | | TTC with All Lines In Service | 1400 MW |
| SCH-NYISO-NE_LIMIT_400 | | | | | REV |
| Wed 10/19/2016 | to | Sat 10/29/2016 | | | (Export) |
| 0600 | Continuous | 1759 | | SCH - NE - NY | 600 MW |
| Work scheduled by: ISONE | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 1600 MW |
| W49TH_ST-E13THSTA_345_M55 | | | | FWD | |
| Fri 10/21/2016 | to | Fri 10/21/2016 | UPDATED | (Import) | |
| 2330 | Continuous | 2359 | by CONED 09/01/2016 | SPR/DUN-SOUTH | 3800 MW |
| Work scheduled by: ConEd | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | TTC with All Lines In Service | 4600 MW |
| W49TH_ST_345KV_6 | | | | FWD | |
| Fri 10/21/2016 | to | Fri 10/21/2016 | UPDATED | (Import) | |
| 2330 | Continuous | 2359 | by CONED 09/01/2016 | SCH - PJM_HTP | 320 MW |
| Work scheduled by: ConEd | | | | Impacts Total Transfer Capability | 340 MW |
| | | | | TTC with All Lines In Service | 660 MW |
| SPRNBRK_-W49TH_ST_345_M51 | | | | FWD | |
| Sat 10/22/2016 | to | Sun 10/23/2016 | | (Import) | |
| 0001 | Continuous | 2359 | | SPR/DUN-SOUTH | 3200 MW |
| Work scheduled by: ConEd | | | | Impacts Total Transfer Capability | 1400 MW |
| | | | | TTC with All Lines In Service | 4600 MW |
| SPRNBRK__345KV_RNS5 | | | | FWD | |
| Sat 10/22/2016 | to | Sun 10/23/2016 | | (Import) | |
| 0001 | Continuous | 2359 | | SPR/DUN-SOUTH | 3200 MW |
| Work scheduled by: ConEd | | | | Impacts Total Transfer Capability | 1400 MW |
| | | | | TTC with All Lines In Service | 4600 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51

Mon 10/24/2016 to Sat 10/29/2016

0001 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

Mon 10/24/2016 to Wed 11/02/2016

0200 Continuous 1900

Work scheduled by: PJM

UPDATED by PJM 05/25/2016

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

WATRCURE-OAKDALE_345_31

Mon 10/24/2016 to Fri 10/28/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

N.SCTLND-ALPS_345_2

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **750 MW 1350 MW**
Impacts Total Transfer Capability 650 MW 250 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_345_2

Tue 10/25/2016 to Tue 10/25/2016

0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & NRTH1385-NOR HBR_138_603

Wed 10/26/2016 to Sat 10/29/2016

0700 1759

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Wed 10/26/2016 to Wed 11/09/2016

0700 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|---------------------------|------------|----------------|-----------------------------------|----------|
| NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Wed 10/26/2016 | to | Wed 11/09/2016 | (Import) | (Export) |
| 0700 | Continuous | 1600 | SCH - NPX_1385 | 100 MW |
| Work scheduled by: LI | | | Impacts Total Transfer Capability | 100 MW |
| | | | TTC with All Lines In Service | 200 MW |
| SCH-NE-NYISO_LIMIT_500 | | | FWD | |
| Sat 10/29/2016 | to | Sat 11/19/2016 | (Import) | |
| 1800 | Continuous | 1459 | SCH - NE - NY | 700 MW |
| Work scheduled by: ISONE | | | Impacts Total Transfer Capability | 700 MW |
| | | | TTC with All Lines In Service | 1400 MW |
| SCH-NYISO-NE_LIMIT_900 | | | | REV |
| Sat 10/29/2016 | to | Sat 11/19/2016 | | (Export) |
| 1800 | Continuous | 1459 | SCH - NE - NY | 1100 MW |
| Work scheduled by: ISONE | | | Impacts Total Transfer Capability | 500 MW |
| | | | TTC with All Lines In Service | 1600 MW |
| SPRNBRK__345KV_RNS5 | | | FWD | |
| Sat 10/29/2016 | to | Sat 10/29/2016 | (Import) | |
| 1830 | Continuous | 1900 | SPR/DUN-SOUTH | 3200 MW |
| Work scheduled by: ConEd | | | Impacts Total Transfer Capability | 1400 MW |
| | | | TTC with All Lines In Service | 4600 MW |
| WOOD_ST_-PLSNTVLE_345_Y87 | | | FWD | |
| Mon 10/31/2016 | to | Mon 10/31/2016 | (Import) | |
| 0001 | Continuous | 0030 | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | Impacts Total Transfer Capability | 1100 MW |
| | | | TTC with All Lines In Service | 5100 MW |
| PLSNTVLE-DUNWODIE_345_W90 | | | FWD | |
| Mon 10/31/2016 | to | Wed 11/02/2016 | (Import) | |
| 0001 | Continuous | 2100 | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | Impacts Total Transfer Capability | 1100 MW |
| | | | TTC with All Lines In Service | 5100 MW |
| MOSES__-ADIRNDCK_230_MA2 | | | FWD | |
| Mon 10/31/2016 | to | Sat 11/05/2016 | (Import) | |
| 0700 | Continuous | 1530 | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 850 MW |
| | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | FWD | REV |
|--------------------------------------|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|----------------|
| | | | | | | (Import) | (Export) |
| LINDN_CG-LNDVFT___345_V-3022 | | | | | | 0 MW | 0 MW |
| Mon 10/31/2016 | to | Thu 11/03/2016 | <u>UPDATED</u> | <u>by PJM</u> | <u>09/23/2016</u> | SCH - PJM_VFT | |
| 0800 | Continuous | 1800 | | | | Impacts Total Transfer Capability | 315 MW |
| Work scheduled by: PJM | | | | | | TTC with All Lines In Service | 315 MW |
| OAKDALE_-FRASER___345_32 | | | | | | 2650 MW | |
| Mon 10/31/2016 | to | Fri 11/04/2016 | | | | CENTRAL EAST - VC | |
| 0830 | Continuous | 1430 | | | | Impacts Total Transfer Capability | 325 MW |
| Work scheduled by: NYSEG | | | | | | TTC with All Lines In Service | 2975 MW |
| COOPERS_-ROCKTVRN_345_CCRT-42 | | | | | | 2720 MW | |
| Tue 11/01/2016 | to | Tue 11/15/2016 | | | | CENTRAL EAST - VC | |
| 0500 | Continuous | 1530 | | | | Impacts Total Transfer Capability | 255 MW |
| Work scheduled by: NYPA | | | | | | TTC with All Lines In Service | 2975 MW |
| HOMRC_NY-MAINS_NY_345_47 | | | | | | 2600 MW | 1300 MW |
| Wed 11/02/2016 | to | Fri 11/04/2016 | <u>UPDATED</u> | <u>by PJM</u> | <u>07/19/2016</u> | SCH - PJ - NY | |
| 0600 | Continuous | 1600 | | | | Impacts Total Transfer Capability | 0 MW |
| Work scheduled by: NYSEG | | | | | | TTC with All Lines In Service | 2600 MW |
| WOOD_ST_-PLSNTVLE_345_Y87 | | | | | | 4000 MW | |
| Wed 11/02/2016 | to | Wed 11/02/2016 | | | | UPNY CONED | |
| 2030 | Continuous | 2100 | | | | Impacts Total Transfer Capability | 1100 MW |
| Work scheduled by: ConEd | | | | | | TTC with All Lines In Service | 5100 MW |
| MOTTHAVN-RAINEY___345_Q11 | | | | | | 3800 MW | |
| Sat 11/05/2016 | to | Mon 11/07/2016 | | | | SPR/DUN-SOUTH | |
| 0001 | Continuous | 2359 | | | | Impacts Total Transfer Capability | 800 MW |
| Work scheduled by: ConEd | | | | | | TTC with All Lines In Service | 4600 MW |
| LEEDS___-PLSNTVLY_345_92 | | | | | | 3800 MW | |
| Mon 11/07/2016 | to | Wed 12/07/2016 | <u>UPDATED</u> | <u>by CONED</u> | <u>05/13/2016</u> | UPNY CONED | |
| 0001 | Continuous | 2359 | | | | Impacts Total Transfer Capability | 1300 MW |
| Work scheduled by: NGrid | | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FIVEMILE-STOLLERD_345_29

FWD

REV

Mon 11/07/2016 to Mon 11/28/2016

(Import) (Export)

0700 Continuous 1500

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NYSEG

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/08/2016 to Tue 11/08/2016 UPDATED by CONED 05/13/2016

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/09/2016 to Tue 11/15/2016

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

FWD

REV

Fri 11/11/2016 to Sat 11/19/2016

(Import) (Export)

0700 1559

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR_138_602

FWD

REV

Fri 11/11/2016 to Fri 11/25/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 11/14/2016 to Fri 11/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - OH - NY | 1400 MW | 1250 MW |
| Impacts Total Transfer Capability | 500 MW | 650 MW |
| TTC with All Lines In Service | 1900 MW | 1900 MW |

MOSES____-ADIRNDCK_230_MA2

Mon 11/14/2016 to Sat 11/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 1300 MW | 1300 MW |
| Impacts Total Transfer Capability | 100 MW | 300 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS____345_393

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 1300 MW | 1300 MW |
| Impacts Total Transfer Capability | 100 MW | 300 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

BERKSHIR-ALPS____345_393 & NRTH1385-NOR HBR_138_602

Sat 11/19/2016 to Sat 11/19/2016
1500 1559

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

SCH-NYISO-NE_LIMIT_700

Sat 11/19/2016 to Sat 11/19/2016
1500 Daily 1559

Work scheduled by: NGrid

| | |
|-----------------------------------|----------|
| | REV |
| | (Export) |
| SCH - NE - NY | 900 MW |
| Impacts Total Transfer Capability | 700 MW |
| TTC with All Lines In Service | 1600 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 12/06/2016 to Tue 12/06/2016

(Import)

0001 Continuous 2359

UPDATEDby CONED 05/13/2016

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

GILBOA___-N.SCTLND_345_GNS-1

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 1800

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS___345_94

Thu 12/08/2016 to Fri 12/16/2016

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY-WOOD_ST__345_F31

Sun 12/11/2016 to Tue 12/13/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 12/11/2016 to Tue 12/13/2016

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 12/17/2016 to Fri 12/30/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST__345_F31

Mon 12/26/2016 to Wed 01/04/2017

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 12/26/2016 to Wed 01/04/2017

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/26/2016 to Wed 12/28/2016

(Import)

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 01/03/2017 to Fri 01/06/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/09/2017 to Fri 01/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 01/09/2017 to Fri 02/03/2017

(Import) (Export)

0800 Continuous 1600

UPDATED by PJM 09/01/2016

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: PJM

FITZPTRK-EDIC____345_FE-1

FWD

Sat 01/14/2017 to Sat 01/14/2017

(Import)

0001 Continuous 0200

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/16/2017 to Fri 01/20/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

Thu 01/19/2017 to Sat 01/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Thu 01/19/2017 to Sat 01/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/23/2017 to Fri 01/27/2017 **CANCELLED by NYISO 09/21/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/23/2017 to Fri 01/27/2017
 0700 Daily 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 01/24/2017 to Wed 01/25/2017
 0900 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Tue 01/24/2017 to Wed 01/25/2017
 0900 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/30/2017 to Fri 02/03/2017
 0700 Daily 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/30/2017 to Fri 02/03/2017 **CANCELLED by NYISO 09/21/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345_LEEDS SVC

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS___345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

NRTH1385-NOR HBR___138_601

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR___138_602

FWD

REV

Mon 02/06/2017 to Tue 02/07/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017
0700 2359

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Tue 02/07/2017
0700 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_1385

Mon 02/06/2017 to Tue 02/07/2017
0700 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES__-ADIRNDCK_230_MA2

Mon 02/06/2017 to Fri 02/10/2017
0700 Daily 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-ADIRNDCK_230_MA1

Mon 02/13/2017 to Fri 02/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-ADIRNDCK_230_MA1

Tue 02/21/2017 to Fri 02/24/2017
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

MARCY__-EDIC__345_UE1-7

Mon 02/27/2017 to Tue 02/28/2017
0600 Continuous 1630

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| OSWEGO EXPORT | 5250 MW |
| Impacts Total Transfer Capability | 0 MW |
| TTC with All Lines In Service | 5250 MW |

ARR: 16

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Mon 02/27/2017 to Fri 03/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

VOLNEY___-MARCY___345_19

Wed 03/01/2017 to Thu 03/02/2017

0600 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Wed 03/01/2017 to Thu 03/02/2017

0600 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT 4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

VOLNEY___-MARCY___345_19 & ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 03/01/2017 to Thu 03/02/2017

0600 1630

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC 2590 MW

Impacts Total Transfer Capability 385 MW

TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC___345_FE-1

Mon 03/06/2017 to Fri 03/31/2017

0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT 4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

MOSES___-ADIRNDCK_230_MAl

Mon 03/06/2017 to Fri 03/10/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/13/2017 to Sat 03/18/2017

0700 Daily 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/20/2017 to Sat 03/25/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY___345KV_STA_CSC

Mon 03/27/2017 to Mon 03/27/2017

0500 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___345KV_STA_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Mon 03/27/2017

0500 1630

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017

0700 Daily 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/03/2017 to Sat 04/08/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_STA_CSC

Wed 04/12/2017 to Thu 04/13/2017
0500 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_STA_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Wed 04/12/2017 to Thu 04/13/2017
0500 1630

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARION__-FARRAGUT_345_C3403

Sun 04/16/2017 to Mon 05/15/2017 UPDATED by PJM 04/13/2016
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CLAY__-EDIC____345_1-16

Mon 04/24/2017 to Tue 04/25/2017
0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES____230_L34P

Mon 04/24/2017 to Fri 04/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017
0700 Daily 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - HQ_CEDARS | 70 MW | 40 MW |
| Impacts Total Transfer Capability | 120 MW | 0 MW |
| TTC with All Lines In Service | 190 MW | 40 MW |

PANNELL -CLAY_345_2

Mon 05/01/2017 to Fri 05/05/2017
0630 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------|
| | (Import) |
| WEST CENTRAL | 1300 MW |
| Impacts Total Transfer Capability | 950 MW |
| TTC with All Lines In Service | 2250 MW |

ROCHESTR-PANNELL_345_RP2

Mon 05/08/2017 to Wed 05/10/2017
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------|
| | (Import) |
| DYSINGER EAST | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

ROSETON -ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600

Work scheduled by: CHGE

| | FWD |
|-----------------------------------|----------|
| | (Import) |
| UPNY CONED | 4400 MW |
| Impacts Total Transfer Capability | 700 MW |
| TTC with All Lines In Service | 5100 MW |

FRASER -GILBOA_345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
0630 Continuous 1700

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------|
| | (Import) |
| CENTRAL EAST - VC | 2650 MW |
| Impacts Total Transfer Capability | 325 MW |
| TTC with All Lines In Service | 2975 MW |

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - HQ_CEDARS | 70 MW | 40 MW |
| Impacts Total Transfer Capability | 120 MW | 0 MW |
| TTC with All Lines In Service | 190 MW | 40 MW |

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

| | FWD | REV |
|-----------------------------------|----------|----------|
| | (Import) | (Export) |
| SCH - HQ_CEDARS | 70 MW | 40 MW |
| Impacts Total Transfer Capability | 120 MW | 0 MW |
| TTC with All Lines In Service | 190 MW | 40 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|------------------------------------|------------|----------------|----------------|-----------------------------------|---------------------------|
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Wed 07/05/2017 | to | Sat 07/22/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 07/24/2017 | to | Sat 08/19/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Mon 08/21/2017 | to | Fri 09/01/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| Tue 09/05/2017 | to | Sat 09/16/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1900 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HURLYAVE-ROSETON__345_303 | | | | FWD | |
| Mon 09/11/2017 | to | Fri 09/29/2017 | | (Import) | |
| 0800 | Continuous | 1600 | | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Mon 09/18/2017 | to | Fri 10/13/2017 | | (Import) | (Export) |
| 0600 | Continuous | 1600 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | ARR: 38 | Impacts Total Transfer Capability | 120 MW 0 MW |
| | | | | TTC with All Lines In Service | 190 MW 40 MW |
| GILBOA__-N.SCTLND_345_GNS-1 | | | | FWD | |
| Mon 09/18/2017 | to | Fri 10/06/2017 | | (Import) | |
| 0630 | Continuous | 1700 | | CENTRAL EAST - VC | 2520 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/25/2017 to Fri 09/29/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_AT1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY_765_345_AT2**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY_765_MSU1**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY_765_MSU1

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - HQ - NY | 475 MW | 1000 MW |
| Impacts Total Transfer Capability | 1025 MW | 0 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

| | FWD (Import) |
|-----------------------------------|-----------------|
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MASSENA_-MARC_765_MSU1 & ILCTLIMIT_MARC_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2080 MW |
| Impacts Total Transfer Capability | 895 MW |
| TTC with All Lines In Service | 2975 MW |

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - HQ - NY | 850 MW | 0 MW |
| Impacts Total Transfer Capability | 650 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

| | FWD (Import) |
|-----------------------------------|-----------------|
| UPNY CONED | 4100 MW |
| Impacts Total Transfer Capability | 1000 MW |
| TTC with All Lines In Service | 5100 MW |

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Sat 11/11/2017 **UPDATED by NGRID 09/01/2016**
0700 Continuous 1900

Work scheduled by: NGRID

ARR: 38

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - HQ_CEDARS | 70 MW | 40 MW |
| Impacts Total Transfer Capability | 120 MW | 0 MW |
| TTC with All Lines In Service | 190 MW | 40 MW |

MARC_-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,September25, 2016 to Tuesday ,March 27, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

FWD REV

(Import) (Export)

Mon 11/13/2017 to Thu 11/30/2017 **UPDATED by NGRID 08/25/2016**

0600 Continuous 1900

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**MOSES__-ADIRNDCK_230_MA1**

FWD

(Import)

Mon 12/04/2017 to Fri 12/08/2017

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

(Import)

Mon 12/11/2017 to Fri 12/15/2017

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

(Import)

Mon 12/18/2017 to Fri 12/22/2017

0700 Daily 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA