

**NYISO TRANSFER LIMITATIONS**

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___345_345_PAR3500</b>							
Fri 06/24/2016	to	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	<b>2200 MW</b>
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
Sun 10/30/2016	to	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	(Import)	
0728	Continuous	2359				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
Thu 11/24/2016	to	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	(Import)	
1500	Continuous	2359				SCH - PJM_HTP	<b>0 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>FITZPTRK-EDIC___345_FE-1</b>						FWD	
Sat 01/14/2017	to	Mon 02/06/2017		<u>by PA</u>	<u>02/07/2017</u>	(Import)	
0200	Continuous	1800				CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
<b>FITZPTRK-EDIC___345_FE-1</b>						FWD	
Sat 01/14/2017	to	Mon 02/06/2017		<u>by PA</u>	<u>02/07/2017</u>	(Import)	
0200	Continuous	1800				OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1200</b>						FWD		
Thu 01/19/2017	to	Tue 02/21/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/13/2017</u>	(Import)		
1900	Continuous	1700				SCH - OH - NY	<b>1500 MW</b>	
						Impacts Total Transfer Capability	250 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	1750 MW	
<b>MOSES-ADIRNDCK_230_MA2</b>						FWD		
Mon 01/30/2017	to	Fri 02/03/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)		
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>	
						Impacts Total Transfer Capability	850 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW	
<b>LEEDS-345_LEEDS SVC</b>						FWD		
Mon 01/30/2017	to	Fri 02/24/2017				(Import)		
0800	Continuous	1600				CENTRAL EAST - VC	<b>2950 MW</b>	
						Impacts Total Transfer Capability	25 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW	
<b>BERKSHIR-ALPS-345_393</b>						FWD		REV
Thu 02/02/2017	to	Thu 02/02/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/31/2017</u>	(Import)	(Export)	
0800	Continuous	1700				SCH - NE - NY	<b>1300 MW</b>	<b>1300 MW</b>
						Impacts Total Transfer Capability	100 MW	300 MW
Work scheduled by: NGrid			ARR: 78			TTC with All Lines In Service	1400 MW	1600 MW
<b>BERKSHIR-ALPS-345_393</b>						FWD		REV
Thu 02/02/2017	to	Thu 02/02/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/31/2017</u>	(Import)	(Export)	
0800	Continuous	1700				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
						Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid			ARR: 78			TTC with All Lines In Service	200 MW	200 MW
<b>N.SCTLND-ALPS-345_2</b>						FWD		REV
Thu 02/02/2017	to	Thu 02/02/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/31/2017</u>	(Import)	(Export)	
0800	Continuous	1700				SCH - NE - NY	<b>900 MW</b>	<b>1600 MW</b>
						Impacts Total Transfer Capability	500 MW	0 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW	1600 MW
<b>N.SCTLND-ALPS-345_2</b>						FWD		REV
Thu 02/02/2017	to	Thu 02/02/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/31/2017</u>	(Import)	(Export)	
0800	Continuous	1700				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
						Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-NE_LIMIT_600</b>						REV	
Thu 02/02/2017	to	Thu 02/02/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/31/2017</u>	(Export)	
0800	Continuous	1700					
Work scheduled by: NGrid						SCH - NE - NY	<b>800 MW</b>
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
<b>MARCY_765_345_AT2</b>						FWD	
Sat 02/04/2017	to	Sat 02/04/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/01/2017</u>	(Import)	
0500	Continuous	1530					
Work scheduled by: NYPA						MOSES SOUTH	<b>1700 MW</b>
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>						FWD	
Mon 02/06/2017	to	Fri 02/10/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA						MOSES SOUTH	<b>2300 MW</b>
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>NRTH1385-NOR HBR_138_601</b>						FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		<u>by LI</u>	<u>01/11/2017</u>	(Import)	(Export)
0700	Continuous	2359					
Work scheduled by: LI						SCH - NPX_1385	<b>100 MW 100 MW</b>
						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>						FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017				(Import)	(Export)
0700		2359					
Work scheduled by:						SCH - NPX_1385	<b>0 MW 0 MW</b>
						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_603</b>						FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017				(Import)	(Export)
0700		2359					
Work scheduled by:						SCH - NPX_1385	<b>0 MW 0 MW</b>
						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_602</b>						FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		<u>by LI</u>	<u>01/11/2017</u>	(Import)	(Export)
0700	Continuous	2359					
Work scheduled by: LI						SCH - NPX_1385	<b>100 MW 100 MW</b>
						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Sat 02/25/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Sat 02/25/2017  
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT\_138\_1385

Mon 02/06/2017 to Sat 02/25/2017  
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Tue 02/07/2017 to Mon 03/06/2017  
1300 Continuous 0559

Work scheduled by: NYSEG

CANCELLED by NYISO 02/02/2017

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL\_115\_4

Sat 02/11/2017 to Sat 02/11/2017  
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

BECK\_\_-NIAGARA\_\_345\_PA302

Mon 02/13/2017 to Mon 02/13/2017  
0400 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW

GILBOA\_\_-LEEDS\_\_345\_GL3

Mon 02/13/2017 to Tue 02/14/2017  
0600 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345KV\_R395

FWD

Mon 02/13/2017 to Tue 02/14/2017

(Import)

0600 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 02/13/2017 to Fri 02/17/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

FWD

Mon 02/13/2017 to Tue 02/14/2017

(Import)

2100 Continuous 1100

by PA02/07/2017

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

FWD

Mon 02/13/2017 to Tue 02/14/2017

(Import)

2100 Continuous 1100

by PA02/07/2017

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## LEEDS\_\_\_\_345\_LEEDS SVC &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Tue 02/14/2017 to Fri 02/24/2017

(Import)

1200 1600

CENTRAL EAST - VC

2715 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Tue 02/14/2017 to Mon 03/06/2017

(Import)

1200 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

## W49TH\_ST\_345KV\_6

FWD

Fri 02/17/2017 to Thu 03/30/2017

(Import)

0001 Continuous 0300

UPDATEDby CONED02/07/2017

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BROWNFLS-TAYLORVL\_115\_3

Sat 02/18/2017 to Sat 02/18/2017  
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## BECK-\_-NIAGARA\_230\_PA27

Tue 02/21/2017 to Sat 02/25/2017  
0645 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

## MOSES-\_-ADIRNDCK\_230\_MA1

Tue 02/21/2017 to Fri 02/24/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## BROWNFLS-TAYLORVL\_115\_4

Sat 02/25/2017 to Sat 02/25/2017  
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## MOSES-\_-ADIRNDCK\_230\_MA1

Mon 02/27/2017 to Fri 03/03/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## COOPERS\_-ROCKTVRN\_345\_CCRT-42

Wed 03/01/2017 to Wed 03/15/2017  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## BECK-\_-PACKARD\_230\_BP76

Wed 03/01/2017 to Wed 03/01/2017  
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1400 MW
Impacts Total Transfer Capability	750 MW	500 MW
TTC with All Lines In Service	1750 MW	1900 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017			(Import)	(Export)
0600	Daily	1900			SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
ARR: 38					TTC with All Lines In Service	199 MW
<b>EDIC -FRASER_345_EF24-40</b>					FWD	
Mon 03/06/2017	to	Fri 03/17/2017	<u>UPDATED</u>	<u>by NY</u> <u>12/02/2016</u>	(Import)	
0630	Continuous	1700			CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES -ADIRNDCK_230_MA1</b>					FWD	
Mon 03/06/2017	to	Fri 03/10/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>BROWNFLS-TAYLORVL_115_4</b>					FWD	REV
Sat 03/11/2017	to	Sat 03/11/2017			(Import)	(Export)
0600	Daily	1900			SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
ARR: 38					TTC with All Lines In Service	199 MW
<b>NIAGARA -ROCHESTR_345_NR2</b>					FWD	
Mon 03/13/2017	to	Wed 03/15/2017			(Import)	
0500	Continuous	1900			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>BECK -NIAGARA_345_PA302</b>					FWD	REV
Mon 03/13/2017	to	Fri 03/17/2017			(Import)	(Export)
0700	Continuous	1600			SCH - OH - NY	<b>1100 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1750 MW
<b>MOSES -ADIRNDCK_230_MA2</b>					FWD	
Mon 03/13/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYPA</u> <u>10/23/2016</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Tue 03/14/2017 to Fri 03/17/2017

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 03/17/2017 to Mon 03/20/2017

(Import)

1700 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Sat 03/18/2017 to Mon 03/20/2017

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NINEMILE-CLAY\_345\_8**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0001 Continuous 0400

**UPDATED****by NGRID 01/25/2017**

OSWEGO EXPORT

**5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**FRASANX-COOPERS\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

**UPDATED****by NYISO 10/27/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_-FRASANX\_345\_UCC2-41**

FWD

Mon 03/20/2017 to Fri 03/24/2017

(Import)

0600 Continuous 1630

**UPDATED****by NYISO 10/27/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by: NGrid					ARR: 78		
					SCH - NE - NY	100 MW	300 MW
					Impacts Total Transfer Capability	1400 MW	1600 MW
					TTC with All Lines In Service		
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					ARR: 78		
					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017				(Import)	(Export)
0800		0900				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by:					ARR: 78		
					SCH - NE - NY	100 MW	300 MW
					Impacts Total Transfer Capability	1400 MW	1600 MW
					TTC with All Lines In Service		
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import)	(Export)
0800	Continuous	1600				<b>1400 MW</b>	<b>1450 MW</b>
Work scheduled by: ISONE						0 MW	150 MW
					SCH - NE - NY	1400 MW	1600 MW
					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import)	(Export)
0800	Continuous	1600				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ISONE						100 MW	100 MW
					SCH - NPX_1385	200 MW	200 MW
					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>						FWD	
Fri 03/24/2017	to	Mon 04/17/2017				(Import)	
1700	Continuous	0900				<b>2740 MW</b>	
Work scheduled by: NYISO						235 MW	
					CENTRAL EAST - VC	2975 MW	
					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
<b>W49TH_ST_345KV_8</b>						FWD	
Sat 03/25/2017	to	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)	
0201	Continuous	0200				<b>315 MW</b>	
Work scheduled by: ConEd						345 MW	
					SCH - PJM_HTP	660 MW	
					Impacts Total Transfer Capability		
					TTC with All Lines In Service		

**NYISO TRANSFER LIMITATIONS**

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_345KV\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA10/23/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400 Continuous 1800

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HOMRC\_NY-MAINS\_NY\_345\_47**

FWD

REV

Mon 04/03/2017 to Fri 04/14/2017

(Import) (Export)

0800 Continuous 1600

UPDATEDby PJM01/26/2017

SCH - PJ - NY

**2300 MW****1450 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 2300 MW

1450 MW

Work scheduled by: NYSEG

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>MAINESBG-WATRCURE_345_30</b>							
Mon 04/03/2017	to	Fri 04/14/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>01/26/2017</u>		
0800	Continuous	1600				SCH - PJ - NY	<b>2200 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2300 MW
<b>W49TH_ST_345KV_6</b>							
Wed 04/05/2017	to	Sun 04/09/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>		
0001	Continuous	0200				SCH - PJM_HTP	<b>315 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW
<b>SCH-IMO-NYISO_LIMIT_500</b>							
Fri 04/07/2017	to	Fri 04/07/2017					
0700	Continuous	1530				SCH - OH - NY	<b>800 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	1750 MW
<b>COOPERS_-ROCKTVRN_345_CCRT-42</b>							
Mon 04/10/2017	to	Mon 04/24/2017					
0630	Continuous	1700				CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
<b>MOSES_-ADIRNDCK_230_MAI</b>							
Mon 04/10/2017	to	Thu 04/13/2017					
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>LEEDS_-PLSNTVLY_345_92</b>							
Tue 04/11/2017	to	Thu 04/13/2017					
0730	Continuous	1600				UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>							
Mon 04/17/2017	to	Sat 04/22/2017					
0500	Continuous	1600				SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017

UPDATEDby NY01/12/2017

(Import)

0900 Continuous 1400

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**W49TH\_ST\_345KV\_6**

FWD

Thu 04/20/2017 to Thu 04/20/2017

UPDATEDby CONED02/07/2017

(Import)

0230 Continuous 0300

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARION\_\_\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 04/21/2017 to Sat 05/20/2017

UPDATEDby CE01/28/2017

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2300 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 04/21/2017 to Sat 05/27/2017

(Import)

1400 Continuous 0459

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**BERKSHIR-ALPS\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78****BERKSHIR-ALPS\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**ARR: 78**

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Sat 04/22/2017 to Sat 04/22/2017  
1500 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	100 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

CLAY\_\_\_\_\_EDIC\_\_\_\_\_345\_1-16

Mon 04/24/2017 to Tue 04/25/2017  
0630 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

STLAWRNC-MOSES\_\_\_\_\_230\_L34P

Mon 04/24/2017 to Fri 04/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

MOSES\_\_\_\_\_ADIRNDCK\_230\_MA2

Mon 04/24/2017 to Sat 04/29/2017  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NEWBRDGE\_345\_138\_BK\_1

Wed 04/26/2017 to Sun 04/30/2017  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/31/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NEWBRDGE\_345\_138\_BK\_2

Wed 04/26/2017 to Sun 04/30/2017  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/31/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Wed 04/26/2017 to Tue 05/16/2017  
0001 Continuous 1800

Work scheduled by: LI

UPDATED by LI 01/31/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRIDGE-DUFFYAVE_345_501</b>					FWD	
Wed 04/26/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)
0001	Continuous	1800				
Work scheduled by: LI					SCH - PJM_NEPTUNE	<b>0 MW</b>
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>ALCOA -DENNISON_115_12</b>					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700	Daily(No Weekends)	1800			SCH - HQ_CEDARS	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>ALCOA -DENNISON_115_12 &amp; ALCOA -NOGDNBRG_115_13</b>					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700		1800			SCH - HQ_CEDARS	<b>100 MW 60 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>					FWD	
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	
0700	Daily(No Weekends)	1800			MOSES SOUTH	<b>3100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW
<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700	Daily(No Weekends)	1800			SCH - HQ_CEDARS	<b>100 MW 60 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>NIAGARA -ROCHESTR_345_NR2</b>					FWD	
Fri 04/28/2017	to	Fri 04/28/2017			(Import)	
0700	Continuous	1530			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>MARCY -N.SCTLND_345_18</b>					FWD	
Mon 05/01/2017	to	Fri 05/05/2017			(Import)	
0600	Continuous	1630			CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_-N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0600

1630

CENTRAL EAST - VC

**1855 MW**

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**ARR: 19**

BROWNFLS-TAYLORVL\_115\_3

FWD

REV

Mon 05/01/2017 to Fri 05/26/2017

(Import) (Export)

0600

Continuous

1900

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38**

ROCHESTR-PANNELL\_\_345\_RP2

FWD

Mon 05/01/2017 to Mon 05/01/2017

(Import)

0630

Continuous

0700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

PANNELL\_-CLAY\_\_\_\_\_345\_2

FWD

Mon 05/01/2017 to Fri 05/05/2017

(Import)

0630

Continuous

1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL\_\_345\_RP2

FWD

Fri 05/05/2017 to Fri 05/05/2017

(Import)

1500

Continuous

1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

PANNELL\_-CLAY\_\_\_\_\_345\_2

FWD

Mon 05/08/2017 to Mon 05/08/2017

(Import)

0700

Continuous

0730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

ROCHESTR-PANNELL\_\_345\_RP2

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700

Continuous

1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## PANNELL\_-CLAY\_345\_2

FWD

Wed 05/10/2017 to Wed 05/10/2017

(Import)

1500 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

## FRASER\_-GILBOA\_345\_GF5-35

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## FRASER\_345\_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## FRASER\_345\_FRASER SVC &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## RAMAPO\_-LADENTWN\_345\_W72

FWD

Tue 05/16/2017 to Tue 05/16/2017

(Import)

0001 Continuous 2330

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

## MARCY\_765\_345\_AT1

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDEN\_\_-GOETHALS\_230\_A2253

Fri 05/26/2017 to Sat 05/27/2017  
0001 Continuous 2359

UPDATED by CE 02/01/2017

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

## MARCY\_\_-N.SCTLND\_345\_18

Sat 05/27/2017 to Sat 05/27/2017  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 05/27/2017 to Sat 08/05/2017  
1600 Continuous 0459

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT2

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## ILCTLINT\_MARCY\_SO\_COMP\_I/S

Sat 08/05/2017 to Mon 11/06/2017  
1600 Continuous 0559  
Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/21/2017 to Fri 09/01/2017  
0600 Continuous 1900  
Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 70 MW 40 MW  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## MARCY\_\_\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 09/05/2017 to Sat 09/16/2017  
0600 Continuous 1900  
Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 70 MW 40 MW  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/11/2017 to Fri 09/29/2017  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-DUNWODIE\_345\_W75**

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

---

**SPRNBK\_345KV\_RNS3**

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Fri 10/13/2017

0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

---

**GILBOA\_-N.SCTLND\_345\_GNS-1**

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

---

**NIAGARA\_345\_230\_AT4**

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1750 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/25/2017 to Fri 09/29/2017

0700 Continuous 1530

Work scheduled by: NYPA

**CANCELLED by NYPA 02/02/2017**

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD  
 (Import)  
**CENTRAL EAST - VC 2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/16/2017 to Fri 11/03/2017  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
**UPNY CONED 4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 10/30/2017 to Sat 11/11/2017  
 0700 Continuous 1900

Work scheduled by: NGrid

**UPDATED by NGRID 09/01/2016**

**ARR: 38**

FWD REV  
 (Import) (Export)  
**SCH - HQ CEDARS 70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**FRASANNX-COOPERS\_345\_UCC2-41**

Mon 11/06/2017 to Fri 11/17/2017  
 0600 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANNX\_345\_UCC2-41**

Mon 11/06/2017 to Fri 11/17/2017  
 0600 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Tuesday ,February 07, 2017 to Thursday ,August 09, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Thu 11/30/2017 **UPDATED** **by NGRID** **08/25/2016**  
0600 Continuous 1900

Work scheduled by: NGRID

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**100 MW 100 MW**

99 MW 0 MW

199 MW 100 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2740 MW**

235 MW

2975 MW

## MARCY\_\_\_765\_345\_AT2

Mon 12/04/2017 to Fri 12/08/2017  
0500 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**1700 MW**

1450 MW

3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/11/2017 to Fri 12/15/2017  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED** **by NYPA** **10/23/2016**  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 12/26/2017 to Thu 12/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW