

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	Category	By	Effective Date	Impact	FWD	REV
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Thu 06/01/2017	1940	Continuous	2359	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	(Import) (Export)
									2200 MW	1450 MW
									Impacts Total Transfer Capability	100 MW 0 MW
									TTC with All Lines In Service	2300 MW 1450 MW
									Work scheduled by: ConEd	
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	0728	Continuous	2359	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	(Import)
									4000 MW	
									Impacts Total Transfer Capability	1100 MW
									TTC with All Lines In Service	5100 MW
									Work scheduled by: ConEd	
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Mon 05/01/2017	1500	Continuous	2359	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	(Import)
									0 MW	
									Impacts Total Transfer Capability	660 MW
									TTC with All Lines In Service	660 MW
									Work scheduled by: ConEd	
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	0001	Continuous	0300	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	(Import)
									3800 MW	
									Impacts Total Transfer Capability	800 MW
									TTC with All Lines In Service	4600 MW
									Work scheduled by: ConEd	
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	0001	Continuous	0300	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	(Import)
									3800 MW	
									Impacts Total Transfer Capability	800 MW
									TTC with All Lines In Service	4600 MW
									Work scheduled by: ConEd	
SCH-IMO-NYISO_LIMIT_1200	Thu 01/19/2017	Fri 02/17/2017	1900	Continuous	1030	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/17/2017</u>	SCH - OH - NY	(Import)
									1500 MW	
									Impacts Total Transfer Capability	250 MW
									TTC with All Lines In Service	1750 MW
									Work scheduled by: NYPA	
LEEDS___345_LEEDS SVC	Mon 01/30/2017	Fri 02/24/2017	0800	Continuous	1600				CENTRAL EAST - VC	(Import)
									2950 MW	
									Impacts Total Transfer Capability	25 MW
									TTC with All Lines In Service	2975 MW
									Work scheduled by: NGrid	

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
NRTH1385-NOR HBR__138_601						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						
Mon 02/06/2017	to	Sat 02/25/2017			SCH - NPX_1385	0 MW
0700		2359			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						
Mon 02/06/2017	to	Sat 02/25/2017			SCH - NPX_1385	0 MW
0700		2359			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						
Mon 02/06/2017	to	Sat 02/25/2017			SCH - NPX_1385	0 MW
0700		2359			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
VOLNEY -MARCY 345_19			FWD
Mon 02/13/2017 to Mon 02/13/2017	CANCELLED by NGrid 02/13/2017		(Import)
0700 Daily(No Weekends) 1630		CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid	ARR: 19	Impacts Total Transfer Capability	150 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
VOLNEY -MARCY 345_19			FWD
Mon 02/13/2017 to Mon 02/13/2017	CANCELLED by NGrid 02/13/2017		(Import)
0700 Daily(No Weekends) 1630		OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid	ARR: 19	Impacts Total Transfer Capability	350 MW
		TTC with All Lines In Service	5250 MW
<hr/>			
MOSES -ADIRNDCK 230_MA1			FWD
Tue 02/14/2017 to Fri 02/17/2017			(Import)
0700 Continuous 1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_1000			FWD
Tue 02/14/2017 to Fri 02/17/2017	CANCELLED by PJM 02/14/2017		(Import)
0800 Continuous 1600		SCH - OH - NY	1300 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	450 MW
		TTC with All Lines In Service	1750 MW
<hr/>			
SCH-NYISO-PJM_LIMIT_100			REV
Tue 02/14/2017 to Fri 02/17/2017	CANCELLED by PJM 02/14/2017		(Export)
0800 Continuous 1600		SCH - PJ - NY	400 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	1450 MW
<hr/>			
VOLNEY -MARCY 345_19			FWD
Wed 02/15/2017 to Wed 02/15/2017			(Import)
0630 Daily(No Weekends) 1459		CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid	ARR: 19	Impacts Total Transfer Capability	150 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
VOLNEY -MARCY 345_19			FWD
Wed 02/15/2017 to Wed 02/15/2017			(Import)
0630 Daily(No Weekends) 1459		OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid	ARR: 19	Impacts Total Transfer Capability	350 MW
		TTC with All Lines In Service	5250 MW
<hr/>			

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BULYMO__-BOONVILLE_115_6		FWD	REV
		(Import)	(Export)
Wed 02/15/2017	to Wed 02/15/2017		
1300	Daily(No Weekends) 1530	SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW
TAYLORVL-BULYMO__115_6		FWD	REV
		(Import)	(Export)
Wed 02/15/2017	to Wed 02/15/2017		
1300	Daily(No Weekends) 1530	SCH - HQ_CEDARS	199 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW
GILBOA__-LEEDS___345_GL3		FWD	
		(Import)	
Thu 02/16/2017	to Fri 02/17/2017		
0600	Continuous 1600	CENTRAL EAST - VC	2200 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	775 MW
		TTC with All Lines In Service	2975 MW
LEEDS___345KV_R395		FWD	
		(Import)	
Thu 02/16/2017	to Fri 02/17/2017		
0600	Continuous 1600	UPNY CONED	3800 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	1300 MW
		TTC with All Lines In Service	5100 MW
OSWEGO__-VOLNEY___345_12		FWD	
		(Import)	
Thu 02/16/2017	to Thu 02/16/2017		
0630	Daily(No Weekends) 1630	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	5250 MW
W49TH_ST_345KV_6		FWD	
		(Import)	
Fri 02/17/2017	to Thu 03/30/2017		
0001	Continuous 0300	SCH - PJM_HTP	315 MW
Work scheduled by: ConEd	UPDATED by CONED 02/07/2017	Impacts Total Transfer Capability	345 MW
		TTC with All Lines In Service	660 MW
BROWNEFLS-TAYLORVL_115_3		FWD	REV
		(Import)	(Export)
Sat 02/18/2017	to Sat 02/18/2017		
0600	Daily 1900	SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC _____ 345_FE-1				FWD	
Sat 02/18/2017	to	Sat 02/18/2017		(Import)	
0700	Daily	1500	CENTRAL EAST - VC	2825 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	2975 MW	
FITZPTRK-EDIC _____ 345_FE-1				FWD	
Sat 02/18/2017	to	Sat 02/18/2017		(Import)	
0700	Daily	1500	OSWEGO EXPORT	4800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	450 MW	
			TTC with All Lines In Service	5250 MW	
OSWEGO ___- VOLNEY ___ 345_12				FWD	
Tue 02/21/2017	to	Tue 02/21/2017		(Import)	
0630	Daily(No Weekends)	1630	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW	
			TTC with All Lines In Service	5250 MW	
BECK _____- NIAGARA ___ 230_PA27				FWD	REV
Tue 02/21/2017	to	Sat 02/25/2017		(Import)	(Export)
0645	Continuous	1700	SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: IESO			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	1750 MW	1900 MW
MOSES ___- ADIRNDCK ___ 230_MA1				FWD	
Tue 02/21/2017	to	Fri 02/24/2017		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
SCH-IMO-NYISO_LIMIT_900				FWD	
Wed 02/22/2017	to	Wed 02/22/2017	UPDATED	(Import)	
0500	Continuous	1700	by NYISO <u>02/17/2017</u>	SCH - OH - NY	1200 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	550 MW	
			TTC with All Lines In Service	1750 MW	
FITZPTRK-EDIC _____ 345_FE-1				FWD	
Wed 02/22/2017	to	Thu 02/23/2017	UPDATED	(Import)	
1600	Continuous	0600	by PA <u>02/17/2017</u>	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC _____ 345_FE-1				FWD
Wed 02/22/2017	to	Thu 02/23/2017	UPDATED by PA 02/17/2017	(Import)
1600	Continuous	0600	OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 450 MW
				TTC with All Lines In Service 5250 MW
LEEDS _____ 345_LEEDS SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD
Thu 02/23/2017	to	Fri 02/24/2017		(Import)
0700		1600	CENTRAL EAST - VC	2715 MW
Work scheduled by:				Impacts Total Transfer Capability 260 MW
				TTC with All Lines In Service 2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD
Thu 02/23/2017	to	Mon 03/06/2017		(Import)
0700	Continuous	0559	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 2975 MW
BROWNFLS-TAYLORVL_115_4				FWD REV
Sat 02/25/2017	to	Sat 02/25/2017		(Import) (Export)
0600	Daily	1900	SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 99 MW 0 MW
ARR: 38				TTC with All Lines In Service 199 MW 100 MW
CHAT_DC_GC2				FWD
Sat 02/25/2017	to	Sat 02/25/2017		(Import)
0800	Continuous	1700	MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC2				REV
Sat 02/25/2017	to	Sat 02/25/2017		(Export)
0800	Continuous	1700	SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
MOSES _____ -ADIRNDCK_230_MAI				FWD
Mon 02/27/2017	to	Fri 03/03/2017		(Import)
0700	Continuous	1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LAFAYTTE-CLRKSCRN_345_4-46

Tue 02/28/2017 to Tue 02/28/2017
 0700 Daily(No Weekends) 1300
 Work scheduled by: NGrid

UPDATED by NGRID 02/10/2017

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 03/01/2017 to Mon 03/20/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Wed 03/01/2017 to Mon 03/20/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Wed 03/01/2017 to Mon 03/20/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Wed 03/01/2017 to Fri 03/24/2017
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

CLRKSCRN-OAKDALE_345_36

Wed 03/01/2017 to Wed 03/01/2017
 0700 Continuous 1500
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

BECK_-NIAGARA_345_PA302

Sat 03/04/2017 to Sat 03/04/2017
 0400 Continuous 1700
 Work scheduled by: IESO

UPDATED by OH 02/08/2017

FWD REV
 (Import) (Export)
 SCH - OH - NY **1100 MW 950 MW**
 Impacts Total Transfer Capability 650 MW 950 MW
 TTC with All Lines In Service 1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017			(Import)	(Export)
0600	Daily	1900		SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW	100 MW
W49TH_ST_345KV_8					FWD	
Mon 03/06/2017	to	Mon 03/06/2017			(Import)	
0001	Continuous	0030		SCH - PJM_HTP	315 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW	
				TTC with All Lines In Service	660 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	UPDATED	by CONED 02/17/2017	(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	0 MW	0 MW
				TTC with All Lines In Service	2300 MW	1450 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017			(Import)	(Export)
0001		2359		SCH - PJ - NY	2050 MW	1450 MW
Work scheduled by:				Impacts Total Transfer Capability	250 MW	0 MW
				TTC with All Lines In Service	2300 MW	1450 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	UPDATED	by CONED 02/17/2017	(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	0 MW	0 MW
				TTC with All Lines In Service	2300 MW	1450 MW
SCH-HQ_CEDARS-NYISO_LIMIT_160					FWD	
Mon 03/06/2017	to	Fri 03/24/2017	CANCELLED	by HQ 02/17/2017	(Import)	
0200	Continuous	0400		SCH - HQ_CEDARS	160 MW	
Work scheduled by: HQ				Impacts Total Transfer Capability	39 MW	
				TTC with All Lines In Service	199 MW	
EDIC_-FRASER_345_EF24-40					FWD	
Mon 03/06/2017	to	Fri 03/17/2017	UPDATED	by NY 12/02/2016	(Import)	
0630	Continuous	1700		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW	
				TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1					FWD	
Mon 03/06/2017	to	Fri 03/10/2017			(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_8					FWD	
Wed 03/08/2017	to	Wed 03/08/2017			(Import)	
2130	Continuous	2200		SCH - PJM_HTP	315 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Sat 03/11/2017	to	Sat 03/11/2017			(Import)	(Export)
0600	Daily	1900		SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
					TTC with All Lines In Service	199 MW
						100 MW
CHAT_DC_GC1					FWD	
Sun 03/12/2017	to	Sun 03/12/2017	UPDATED	by HQ	02/14/2017	
0001	Continuous	0200			(Import)	
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sun 03/12/2017	to	Sun 03/12/2017	UPDATED	by HQ	02/14/2017	(Export)
0001	Continuous	0200				500 MW
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 03/12/2017	to	Sun 03/12/2017			(Import)	
0001		0200		MOSES SOUTH	2550 MW	
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sun 03/12/2017	to	Sun 03/12/2017			(Import)	(Export)
0001		0200		SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW
					TTC with All Lines In Service	1500 MW
						1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						FWD	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)	
0001	Continuous	0200				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2						REV	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Export)	
0001	Continuous	0200				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1100						FWD	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)	
0001	Continuous	0200				SCH - HQ - NY	1100 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1500 MW
NIAGARA_-ROCHESTR_345_NR2						FWD	
Mon 03/13/2017	to	Wed 03/15/2017				(Import)	
0500	Continuous	1200				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
BECK___-NIAGARA_345_PA302						FWD	REV
Mon 03/13/2017	to	Fri 03/17/2017				(Import)	(Export)
0700	Continuous	1600				SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	650 MW 950 MW
						TTC with All Lines In Service	1750 MW 1900 MW
MOSES___-ADIRNDCK_230_MA2						FWD	
Mon 03/13/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
MILLWOOD_345KV_18						FWD	
Tue 03/14/2017	to	Fri 03/17/2017				(Import)	
0001	Continuous	2359				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 03/17/2017	to	Mon 03/20/2017			(Import)	
1700	Continuous	0459			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
LADENTWN-BUCHAN_S_345_Y88					FWD	
Sat 03/18/2017	to	Mon 03/20/2017			(Import)	
0001	Continuous	2359			UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
<hr/>						
NINEMILE-CLAY____345_8					FWD	
Mon 03/20/2017	to	Wed 03/22/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>01/25/2017</u>	
0001	Continuous	0400			OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
<hr/>						
FRASANX-COOPERS__345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	
0500	Continuous	1630			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
MARCY____-FRASANX_345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	
0500	Continuous	1630			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				ARR: 19	Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 03/20/2017	to	Sat 03/25/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	0900			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid				ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____ 345_393		FWD	REV
Fri 03/24/2017 to Fri 03/24/2017	UPDATED by NG <u>12/27/2016</u>	(Import)	(Export)
0800 Daily(No Weekends) 0900			
Work scheduled by: NGrid	ARR: 78	SCH - NPX_1385	100 MW 100 MW
		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD 345_312		FWD	REV
Fri 03/24/2017 to Fri 03/24/2017		(Import)	(Export)
0800 0900			
Work scheduled by:	ARR: 78	SCH - NE - NY	1300 MW 1300 MW
		Impacts Total Transfer Capability	100 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
BERKSHIR-NORTHFLD 345_312		FWD	REV
Fri 03/24/2017 to Sat 04/22/2017		(Import)	(Export)
0800 Continuous 1600			
Work scheduled by: ISONE		SCH - NE - NY	1400 MW 1450 MW
		Impacts Total Transfer Capability	0 MW 150 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
BERKSHIR-NORTHFLD 345_312		FWD	REV
Fri 03/24/2017 to Sat 04/22/2017		(Import)	(Export)
0800 Continuous 1600			
Work scheduled by: ISONE		SCH - NPX_1385	100 MW 100 MW
		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
ILCTLIMIT_MARCY_SO_COMP_I/S		FWD	
Fri 03/24/2017 to Mon 04/17/2017		(Import)	
1700 Continuous 0900			
Work scheduled by: NYISO		CENTRAL EAST - VC	2740 MW
		Impacts Total Transfer Capability	235 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
W49TH_ST_345KV_8		FWD	
Sat 03/25/2017 to Thu 03/30/2017	UPDATED by CONED <u>02/07/2017</u>	(Import)	
0201 Continuous 0200			
Work scheduled by: ConEd		SCH - PJM_HTP	315 MW
		Impacts Total Transfer Capability	345 MW
		TTC with All Lines In Service	660 MW
<hr/>			
MARCY _____ 345KV_CSC		FWD	
Mon 03/27/2017 to Thu 04/13/2017		(Import)	
0500 Continuous 1630			
Work scheduled by: NYPA		CENTRAL EAST - VC	2925 MW
		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Mon 03/27/2017	to	Thu 04/13/2017			(Import)	
0500		1630		CENTRAL EAST - VC	2690 MW	
Work scheduled by:					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	2975 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 03/27/2017	to	Sat 04/01/2017	UPDATED	by NYPA	10/23/2016	(Import)
0700	Continuous	1530		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
FRASER___-GILBOA___345_GF5-35					FWD	
Mon 03/27/2017	to	Fri 04/07/2017			(Import)	
0900	Continuous	1430		CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Sun 04/02/2017	to	Fri 04/07/2017			(Import)	(Export)
1400	Continuous	1800		SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
MOSES___-ADIRNDCK_230_MA1					FWD	
Mon 04/03/2017	to	Sat 04/08/2017			(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Mon 04/03/2017	to	Fri 04/14/2017	UPDATED	by PJM	01/26/2017	(Import)
0800	Continuous	1600		SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2300 MW
MAINESEBG-WATRCURE_345_30					FWD	REV
Mon 04/03/2017	to	Fri 04/14/2017	UPDATED	by PJM	01/26/2017	(Import)
0800	Continuous	1600		SCH - PJ - NY	2200 MW	1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6			FWD
Wed 04/05/2017	to	Sun 04/09/2017	(Import)
0001	Continuous	0200	315 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 345 MW
			TTC with All Lines In Service 660 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_500			FWD
Fri 04/07/2017	to	Fri 04/07/2017	(Import)
0700	Continuous	1530	800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 1750 MW
<hr/>			
COOPERS_-ROCKTVRN_345_CCRT-42			FWD
Mon 04/10/2017	to	Mon 04/24/2017	(Import)
0630	Continuous	1700	2720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MOSES_-ADIRNDCK_230_MA1			FWD
Mon 04/10/2017	to	Thu 04/13/2017	(Import)
0700	Continuous	1530	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
N.SCTLND-LEEDS___345_93			FWD
Mon 04/10/2017	to	Mon 04/10/2017	(Import)
1100	Daily(No Weekends)	1500	2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 325 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
LEEDS_-PLSNTVLY_345_92			FWD
Tue 04/11/2017	to	Thu 04/13/2017	(Import)
0730	Continuous	1600	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 1300 MW
			TTC with All Lines In Service 5100 MW
<hr/>			
SHOR_NPX-SHOREHAM_138_CSC			FWD
Mon 04/17/2017	to	Sat 04/22/2017	(Import) (Export)
0500	Continuous	1600	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability 330 MW 330 MW
			TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2					FWD	
Mon 04/17/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	
					TTC with All Lines In Service 3150 MW	
FRASER -COOPERS_345_33					FWD	
Mon 04/17/2017	to	Fri 04/21/2017	<u>UPDATED</u>	<u>by NY</u>	<u>01/12/2017</u>	(Import)
0900	Continuous	1400				CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 580 MW	
					TTC with All Lines In Service 2975 MW	
W49TH_ST_345KV_6					FWD	
Thu 04/20/2017	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)
0230	Continuous	0300				SCH - PJM_HTP 315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 345 MW	
					TTC with All Lines In Service 660 MW	
MARION -FARRAGUT_345_C3403					FWD	
Fri 04/21/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				SCH - PJ - NY 2300 MW 1450 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 0 MW 0 MW	
					TTC with All Lines In Service 2300 MW 1450 MW	
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/21/2017	to	Sat 05/27/2017				(Import)
1400	Continuous	0459				CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 235 MW	
					TTC with All Lines In Service 2975 MW	
BERKSHIR-ALPS_345_393					FWD	
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				SCH - NE - NY 1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 300 MW	
ARR: 78					TTC with All Lines In Service 1400 MW 1600 MW	
BERKSHIR-ALPS_345_393					FWD	
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW	
ARR: 78					TTC with All Lines In Service 200 MW 200 MW	

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD _____ 345_312		FWD	REV
Sat 04/22/2017 to Sat 04/22/2017		(Import) (Export)	
1500 1600		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:	ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
ROSETON_-EFISHKIL _____ 345_RFK305		FWD	
Mon 04/24/2017 to Fri 05/05/2017		(Import)	
0001 Continuous 1900		UPNY CONED	4100 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1000 MW
		TTC with All Lines In Service	5100 MW
<hr/>			
CLAY_-EDIC _____ 345_1-16		FWD	
Mon 04/24/2017 to Tue 04/25/2017		(Import)	
0630 Continuous 1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
<hr/>			
STLAWRNC-MOSES _____ 230_L34P		FWD	REV
Mon 04/24/2017 to Fri 04/28/2017		(Import) (Export)	
0700 Continuous 1530		SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	1750 MW 1900 MW
<hr/>			
MOSES_-ADIRNDCK _____ 230_MA2		FWD	
Mon 04/24/2017 to Sat 04/29/2017	UPDATED by NYPA 10/23/2016	(Import)	
0700 Continuous 1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
ALCOA_-DENNISON _____ 115_12		FWD	REV
Wed 04/26/2017 to Wed 04/26/2017		(Import) (Export)	
0700 Daily(No Weekends) 1800		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW
<hr/>			
ALCOA_-DENNISON _____ 115_12 & ALCOA_-NOGDNRG _____ 115_13		FWD	REV
Wed 04/26/2017 to Wed 04/26/2017		(Import) (Export)	
0700 1800		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by:	ARR: 38	Impacts Total Transfer Capability	99 MW 40 MW
		TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid</p>	<p>FWD</p> <p>(Import)</p> <p>MOSES SOUTH 3100 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid</p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - HQ_CEDARS 100 MW 60 MW</p> <p>Impacts Total Transfer Capability 99 MW 40 MW</p> <p>TTC with All Lines In Service 199 MW 100 MW</p>
<p>NIAGARA_-ROCHESTR_345_NR2</p> <p>Fri 04/28/2017 to Fri 04/28/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD</p> <p>(Import)</p> <p>DYSINGER EAST 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>NEPTUNE_-DUFFYAVE_345_NEPTUNE</p> <p>Mon 05/01/2017 to Tue 05/16/2017 UPDATED by LI 02/14/2017</p> <p>0400 Continuous 1800</p> <p>Work scheduled by: LI</p>	<p>FWD</p> <p>(Import)</p> <p>SCH - PJM_NEPTUNE 0 MW</p> <p>Impacts Total Transfer Capability 660 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>NEWBRDGE-DUFFYAVE_345_501</p> <p>Mon 05/01/2017 to Tue 05/16/2017 UPDATED by LI 02/14/2017</p> <p>0400 Continuous 1800</p> <p>Work scheduled by: LI</p>	<p>FWD</p> <p>(Import)</p> <p>SCH - PJM_NEPTUNE 0 MW</p> <p>Impacts Total Transfer Capability 660 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>MARCY_-N.SCTLND_345_18</p> <p>Mon 05/01/2017 to Fri 05/05/2017</p> <p>0600 Continuous 1630</p> <p>Work scheduled by: NYPA</p>	<p>FWD</p> <p>(Import)</p> <p>CENTRAL EAST - VC 2090 MW</p> <p>Impacts Total Transfer Capability 885 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S</p> <p>Mon 05/01/2017 to Fri 05/05/2017</p> <p>0600 1630</p> <p>Work scheduled by: ARR: 19</p>	<p>FWD</p> <p>(Import)</p> <p>CENTRAL EAST - VC 1855 MW</p> <p>Impacts Total Transfer Capability 1120 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3			FWD	REV
			(Import)	(Export)
Mon 05/01/2017	to	Fri 05/26/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Mon 05/01/2017	to	Mon 05/01/2017	DYSINGER EAST	2300 MW
0630	Continuous	0700	Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE			TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_2			FWD	
			(Import)	
Mon 05/01/2017	to	Fri 05/05/2017	WEST CENTRAL	1300 MW
0630	Continuous	1530	Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Fri 05/05/2017	to	Fri 05/05/2017	DYSINGER EAST	2300 MW
1500	Continuous	1530	Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE			TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_2			FWD	
			(Import)	
Mon 05/08/2017	to	Mon 05/08/2017	WEST CENTRAL	1300 MW
0700	Continuous	0730	Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE			TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Mon 05/08/2017	to	Wed 05/10/2017	DYSINGER EAST	2300 MW
0700	Continuous	1530	Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311			FWD	
			(Import)	
Mon 05/08/2017	to	Fri 05/26/2017	UPNY CONED	4400 MW
0800	Continuous	1600	Impacts Total Transfer Capability	700 MW
Work scheduled by: CHGE			TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_ 345_2

Wed 05/10/2017 to Wed 05/10/2017
 1500 Continuous 1530
 Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER_-GILBOA_ 345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
 0800 Continuous 1700
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

FRASER_ 345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017
 0900 Continuous 1430
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

FRASER_ 345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
 0900 1430
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2700 MW**
 Impacts Total Transfer Capability 275 MW
 TTC with All Lines In Service 2975 MW

RAMAPO_-LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
 0001 Continuous 2330
 Work scheduled by: ORU

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

MARCY_ 765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LINDEN__-GOETHALS_230_A2253							
Fri 05/26/2017	to	Sat 05/27/2017	<u>UPDATED</u>	<u>by CE</u>	<u>02/01/2017</u>		
0001	Continuous	2359				SCH - PJ - NY	2050 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2050 MW
							1300 MW
MARCY__-N.SCTLND_345_18							
Sat 05/27/2017	to	Sat 05/27/2017					FWD
0500	Continuous	1530				CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	885 MW
						TTC with All Lines In Service	2975 MW
							ARR: 19
ILCTLIMIT_MARCY_SO_COMP_I/S							
Sat 05/27/2017	to	Sat 08/05/2017					FWD
1600	Continuous	0459				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4							
Tue 05/30/2017	to	Sat 06/24/2017					FWD
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
STONYRDG-HILLSIDE_230_72							
Mon 06/05/2017	to	Mon 06/05/2017					FWD
0800	Continuous	1000				DYSINGER EAST	2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72							
Fri 06/09/2017	to	Fri 06/09/2017					FWD
1500	Continuous	1700				DYSINGER EAST	2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3							
Mon 06/26/2017	to	Sat 07/01/2017					FWD
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_3					
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___-N.SCTLND_345_18					
Sat 08/05/2017	to	Sat 08/05/2017			
0500	Continuous	1530			
Work scheduled by: NYPA			ARR: 19		
				CENTRAL EAST - VC	2090 MW
				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					
Sat 08/05/2017	to	Sat 08/05/2017			
0500	Continuous	1530			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					
Sat 08/05/2017	to	Mon 11/06/2017			
1600	Continuous	0559			
Work scheduled by: NYISO					
				CENTRAL EAST - VC	2740 MW
				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___765_345_AT2					
Tue 09/05/2017	to	Sun 09/10/2017			
0500	Continuous	1630			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
BROWNFLS-TAYLORVL_115_3				
Tue 09/05/2017	to	Sat 09/16/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
HURLYAVE-ROSETON_345_303				
Mon 09/11/2017	to	Fri 09/29/2017		
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
SPRNBRK_-DUNWODIE_345_W75				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS3				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
BROWNFLS-TAYLORVL_115_4				
Mon 09/18/2017	to	Fri 10/13/2017		
0600	Continuous	1600	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
GILBOA_-N.SCTLND_345_GNS-1				
Mon 09/18/2017	to	Fri 10/06/2017		
0630	Continuous	1700	CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	455 MW
			TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4				
Mon 09/18/2017	to	Tue 09/19/2017		
0700	Continuous	1530	SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 300 MW
			TTC with All Lines In Service	1750 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 17, 2017 to Sunday ,August 19, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41				FWD	
Mon 11/06/2017	to	Fri 11/17/2017		(Import)	
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 11/13/2017	to	Thu 11/30/2017	UPDATED	(Import)	(Export)
0600	Continuous	1900	by NGRID 08/25/2016	SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 11/17/2017	to	Sat 02/01/2020		(Import)	
1700	Continuous	0000		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2				FWD	
Mon 12/04/2017	to	Fri 12/08/2017		(Import)	
0500	Continuous	1630		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 12/11/2017	to	Fri 12/15/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 12/18/2017	to	Fri 12/22/2017	UPDATED	(Import)	
0700	Continuous	1530	by NYPA 10/23/2016	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Tue 12/26/2017	to	Thu 12/28/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW