

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR3500</b>						FWD	REV
Fri 06/24/2016	to	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	(Import)	(Export)
1940	Continuous	2359				<b>2200 MW</b>	<b>1450 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
Sun 10/30/2016	to	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	(Import)	
0728	Continuous	2359				<b>4000 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
Thu 11/24/2016	to	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	(Import)	
1500	Continuous	2359				<b>0 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
<b>FRASER___345_FRASER SVC</b>						FWD	
Thu 12/08/2016	to	Sat 01/28/2017	<u>EXT FORCE</u>	<u>by NY</u>	<u>01/27/2017</u>	(Import)	
0001	Continuous	2359				<b>2935 MW</b>	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	2975 MW
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
Tue 12/20/2016	to	Mon 04/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>01/27/2017</u>	(Import)	
0001	Continuous	2300				<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD	
Tue 12/20/2016	to	Mon 04/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>01/27/2017</u>	(Import)	
0001	Continuous	2300				<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>FITZPTRK-EDIC___345_FE-1</b>						FWD	
Sat 01/14/2017	to	Tue 02/07/2017	<u>UPDATED</u>	<u>by PA</u>	<u>01/05/2017</u>	(Import)	
0200	Continuous	1200				<b>2825 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FITZPTRK-EDIC\_\_\_\_\_345\_FE-1**

FWD

Sat 01/14/2017 to Tue 02/07/2017

UPDATEDby PA01/05/2017

(Import)

0200 Continuous 1200

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Thu 01/19/2017 to Tue 02/21/2017

UPDATEDby NYPA01/13/2017

(Import)

1900 Continuous 1700

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Fri 01/20/2017 to Sat 01/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**1300 MW 1600 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Fri 01/20/2017 to Sat 01/28/2017

(Import)

0700 Continuous 1600

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/30/2017 to Fri 02/03/2017

UPDATEDby NYPA10/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_\_\_345\_LEEDS SVC**

FWD

Mon 01/30/2017 to Fri 02/24/2017

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**CHAT\_DC\_GC1**

FWD

Mon 01/30/2017 to Wed 02/01/2017

FORCEDby HQ01/31/2017

(Import)

2002 Continuous 1800

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>							REV
Mon 01/30/2017	to	Wed 02/01/2017	<b>FORCED</b>	<b>by HQ</b>	<b>01/31/2017</b>		(Export)
2002	Continuous	1800				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Thu 02/02/2017	to	Thu 02/02/2017	<b>UPDATED</b>	<b>by ISONE</b>	<b>01/31/2017</b>		(Import) (Export)
0800	Continuous	1700				SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Thu 02/02/2017	to	Thu 02/02/2017	<b>UPDATED</b>	<b>by ISONE</b>	<b>01/31/2017</b>		(Import) (Export)
0800	Continuous	1700				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>N.SCTLND-ALPS_____345_2</b>						FWD	REV
Thu 02/02/2017	to	Thu 02/02/2017	<b>UPDATED</b>	<b>by ISONE</b>	<b>01/31/2017</b>		(Import) (Export)
0800	Continuous	1700				SCH - NE - NY	<b>900 MW 1600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>N.SCTLND-ALPS_____345_2</b>						FWD	REV
Thu 02/02/2017	to	Thu 02/02/2017	<b>UPDATED</b>	<b>by ISONE</b>	<b>01/31/2017</b>		(Import) (Export)
0800	Continuous	1700				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NYISO-NE_LIMIT_600</b>							REV
Thu 02/02/2017	to	Thu 02/02/2017	<b>UPDATED</b>	<b>by ISONE</b>	<b>01/31/2017</b>		(Export)
0800	Continuous	1700				SCH - NE - NY	<b>800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
<b>MARCY_____765_345_AT2</b>						FWD	
Sat 02/04/2017	to	Sat 02/04/2017	<b>UPDATED</b>	<b>by NYPA</b>	<b>02/01/2017</b>		(Import)
0500	Continuous	1530				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2						FWD				
Mon 02/06/2017	to	Fri 02/10/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)				
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	3150 MW			
NRTH1385-NOR HBR__138_601						FWD	REV			
Mon 02/06/2017	to	Sat 02/25/2017			<u>by LI</u>	<u>01/11/2017</u>	(Import)	(Export)		
0700	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>		
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV			
Mon 02/06/2017	to	Sat 02/25/2017					(Import)	(Export)		
0700		2359				SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV			
Mon 02/06/2017	to	Sat 02/25/2017					(Import)	(Export)		
0700		2359				SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_602						FWD	REV			
Mon 02/06/2017	to	Sat 02/25/2017			<u>by LI</u>	<u>01/11/2017</u>	(Import)	(Export)		
0700	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>		
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV			
Mon 02/06/2017	to	Sat 02/25/2017					(Import)	(Export)		
0700		2359				SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_603						FWD	REV			
Mon 02/06/2017	to	Sat 02/25/2017			<u>by LI</u>	<u>01/11/2017</u>	(Import)	(Export)		
0700	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>		
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
NRTH1385-NOR HBR__138_603						FWD	REV			

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NRTHPORT\_138\_1385**

Mon 02/06/2017 to Sat 02/25/2017  
0700 Continuous 2359

by LI 01/11/2017

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

**LEEDS 345 LEEDS SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Tue 02/07/2017 to Fri 02/24/2017  
1300 1600

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2715 MW  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 2975 MW

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Tue 02/07/2017 to Mon 03/06/2017  
1300 Continuous 0559

**CANCELLED by NYISO 02/02/2017**

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Tue 02/07/2017 to Mon 03/06/2017  
1300 Continuous 0559

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

**CHAT\_DC\_GC1**

Wed 02/08/2017 to Thu 02/09/2017  
2000 Continuous 0600

**CANCELLED by HQ 02/01/2017**

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Wed 02/08/2017 to Thu 02/09/2017  
2000 Continuous 0600

**CANCELLED by HQ 02/01/2017**

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**BROWNFLS-TAYLORVL\_115\_4**

Sat 02/11/2017 to Sat 02/11/2017  
0600 Daily 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 100 MW 100 MW  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK -NIAGARA 345\_PA302**

Mon 02/13/2017 to Mon 02/13/2017

0400 Continuous 1700

Work scheduled by: IESO

FWD REV  
 (Import) (Export)

SCH - OH - NY **1100 MW 950 MW**  
 Impacts Total Transfer Capability 650 MW 950 MW  
 TTC with All Lines In Service 1750 MW 1900 MW

**GILBOA -LEEDS 345\_GL3**

Mon 02/13/2017 to Tue 02/14/2017

0600 Continuous 1600

Work scheduled by: NGrid

FWD  
 (Import)

CENTRAL EAST - VC **2200 MW**  
 Impacts Total Transfer Capability 775 MW  
 TTC with All Lines In Service 2975 MW

**LEEDS 345KV\_R395**

Mon 02/13/2017 to Tue 02/14/2017

0600 Continuous 1600

Work scheduled by: NGrid

FWD  
 (Import)

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

**MOSES -ADIRNDCK 230\_MA1**

Mon 02/13/2017 to Fri 02/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**BROWNFLS-TAYLORVL 115\_3**

Sat 02/18/2017 to Sat 02/18/2017

0600 Daily 1900

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)

SCH - HQ\_CEDARS **100 MW 100 MW**  
 Impacts Total Transfer Capability 99 MW 0 MW  
 TTC with All Lines In Service 199 MW 100 MW

**ARR: 38****BECK -NIAGARA 230\_PA27**

Tue 02/21/2017 to Sat 02/25/2017

0645 Continuous 1700

Work scheduled by: IESO

FWD REV  
 (Import) (Export)

SCH - OH - NY **1750 MW 1900 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 1750 MW 1900 MW

**MOSES -ADIRNDCK 230\_MA1**

Tue 02/21/2017 to Fri 02/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Sat 02/25/2017 to Sat 02/25/2017  
 0600 Daily 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **100 MW 100 MW**  
 Impacts Total Transfer Capability 99 MW 0 MW  
 TTC with All Lines In Service 199 MW 100 MW

**MOSES-ADIRNDCK\_230\_MAI**

Mon 02/27/2017 to Fri 03/03/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**COOPERS-ROCKTVRN\_345\_CCRT-42**

Wed 03/01/2017 to Wed 03/15/2017  
 0500 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL\_115\_3**

Sat 03/04/2017 to Sat 03/04/2017  
 0600 Daily 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **100 MW 100 MW**  
 Impacts Total Transfer Capability 99 MW 0 MW  
 TTC with All Lines In Service 199 MW 100 MW

**W49TH\_ST\_345KV\_8**

Mon 03/06/2017 to Sat 03/11/2017  
 0201 Continuous 0200

Work scheduled by: ConEd

**UPDATED by CONED 01/27/2017**

FWD  
 (Import)  
 SCH - PJM\_HTP **315 MW**  
 Impacts Total Transfer Capability 345 MW  
 TTC with All Lines In Service 660 MW

**EDIC-FRASER\_345\_EF24-40**

Mon 03/06/2017 to Fri 03/17/2017  
 0630 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NY 12/02/2016**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MOSES-ADIRNDCK\_230\_MAI**

Mon 03/06/2017 to Fri 03/10/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Sat 03/11/2017 to Sat 03/11/2017  
0600 Daily 1900

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**NIAGARA-ROCHESTR\_345\_NR2**

Mon 03/13/2017 to Wed 03/15/2017  
0500 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**BECK-\_-NIAGARA\_345\_PA302**

Mon 03/13/2017 to Fri 03/17/2017  
0700 Continuous 1600

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1100 MW</b>	<b>950 MW</b>
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW

**MOSES-\_-ADIRNDCK\_230\_MA2**

Mon 03/13/2017 to Sat 03/18/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016**

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**MILLWOOD\_345KV\_18**

Tue 03/14/2017 to Fri 03/17/2017  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Fri 03/17/2017 to Mon 03/20/2017  
1700 Continuous 0559

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Sat 03/18/2017 to Mon 03/20/2017  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4150 MW</b>
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NINEMILE-CLAY_____345_8</b>					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>01/25/2017</u>	(Import)	
0001	Continuous	0400			OSWEGO EXPORT	<b>5150 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
<b>FRASANNX-COOPERS__345_UCC2-41</b>					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>10/27/2016</u>	(Import)	
0600	Continuous	1630			CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY___-FRASANNX_345_UCC2-41</b>					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>10/27/2016</u>	(Import)	
0600	Continuous	1630			CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>					FWD	
Mon 03/20/2017	to	Sat 03/25/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u> <u>12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900			SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u> <u>12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017			(Import)	(Export)
0800		0900			SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-NORTHFLD\_345\_312**

Fri 03/24/2017 to Sat 04/22/2017

0800 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

Fri 03/24/2017 to Sat 04/22/2017

0800 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Fri 03/24/2017 to Mon 04/17/2017

1700 Continuous 0900

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**MARCY\_\_\_\_345KV\_CSC**

Mon 03/27/2017 to Thu 04/13/2017

0500 Continuous 1630

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2925 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

**MARCY\_\_\_\_345KV\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Mon 03/27/2017 to Thu 04/13/2017

0500 1630

Work scheduled by:

	FWD (Import)
CENTRAL EAST - VC	<b>2690 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 03/27/2017 to Sat 04/01/2017

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016**

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**FRASER\_\_\_\_-GILBOA\_\_\_\_345\_GF5-35**

Mon 03/27/2017 to Fri 04/07/2017

0900 Continuous 1430

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Sun 04/02/2017	to	Fri 04/07/2017			(Import)	(Export)
1400	Continuous	1800			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MOSES___-ADIRNDCK_230_MAI					FWD	
Mon 04/03/2017	to	Sat 04/08/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Mon 04/03/2017	to	Fri 04/14/2017	<u>UPDATED</u>	<u>by PJM</u> <u>01/26/2017</u>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MAINESBG-WATRCURE_345_30					FWD	REV
Mon 04/03/2017	to	Fri 04/14/2017	<u>UPDATED</u>	<u>by PJM</u> <u>01/26/2017</u>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
W49TH_ST_345KV_6					FWD	
Wed 04/05/2017	to	Sun 04/09/2017	<u>UPDATED</u>	<u>by CONED</u> <u>01/27/2017</u>	(Import)	
0001	Continuous	0200			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_500					FWD	
Fri 04/07/2017	to	Fri 04/07/2017			(Import)	
0700	Continuous	1530			SCH - OH - NY	800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	1750 MW
COOPERS_-ROCKTVRN_345_CCRT-42					FWD	
Mon 04/10/2017	to	Mon 04/24/2017			(Import)	
0630	Continuous	1700			CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Mon 04/10/2017 to Mon 04/10/2017

(Import)

2230 Continuous 2300

**UPDATED****by CONED 01/27/2017**

SCH - PJM\_HTP

**315 MW**

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Mon 04/17/2017 to Sat 04/22/2017

(Import) (Export)

0500 Continuous 1600

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Sat 04/22/2017

(Import)

0700 Continuous 1530

**UPDATED****by NYPA 10/23/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-COOPERS\_\_\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017

(Import)

0900 Continuous 1400

**UPDATED****by NY 01/12/2017**

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MARION\_\_\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 04/21/2017 to Sat 05/20/2017

(Import) (Export)

0001 Continuous 2359

**UPDATED****by CE 01/28/2017**

SCH - PJ - NY

**2300 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Fri 04/21/2017 to Sat 05/27/2017

(Import)

1400 Continuous 0459

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017		(Import)	(Export)
1500	Daily	1600		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017		(Import)	(Export)
1500	Daily	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017		(Import)	(Export)
1500		1600		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW
<b>CLAY_____EDIC_____345_1-16</b>				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>STLAWRNC-MOSES_____230_L34P</b>				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1750 MW
<b>MOSES_____ADIRNDCK_230_MA2</b>				FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<b>UPDATED by NYPA 10/23/2016</b>	(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>NEWBRDGE_345_138_BK_1</b>				FWD	
Wed 04/26/2017	to	Sun 04/30/2017	<b>UPDATED by LI 01/31/2017</b>	(Import)	
0001	Continuous	2359		SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE_345_138_BK_2</b>						FWD	
Wed 04/26/2017	to	Sun 04/30/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>						FWD	
Wed 04/26/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	1800				SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>						FWD	
Wed 04/26/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>01/31/2017</u>	(Import)	
0001	Continuous	1800				SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>						FWD	
Fri 04/28/2017	to	Fri 04/28/2017				(Import)	
0700	Continuous	1530				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY_-N.SCTLND_345_18</b>						FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)	
0600	Continuous	1630				CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	885 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY_-N.SCTLND_345_18 &amp; ILCTLINT_MARCY_SO_COMP_I/S</b>						FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)	
0600		1630				CENTRAL EAST - VC	<b>1855 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1120 MW
						TTC with All Lines In Service	2975 MW
<b>BROWNFLS-TAYLORVL_115_3</b>						FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017				(Import)	(Export)
0600	Continuous	1900				SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 05/01/2017 to Mon 05/01/2017  
0630 Continuous 0700  
Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 05/01/2017 to Fri 05/05/2017  
0630 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Fri 05/05/2017 to Fri 05/05/2017  
1500 Continuous 1530  
Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 05/08/2017 to Mon 05/08/2017  
0700 Continuous 0730  
Work scheduled by: RGE

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 05/08/2017 to Wed 05/10/2017  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 05/08/2017 to Fri 05/26/2017  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_2**

Wed 05/10/2017 to Wed 05/10/2017  
1500 Continuous 1530  
Work scheduled by: RGE

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER -GILBOA 345\_GF5-35**

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**FRASER 345\_FRASER SVC**

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER 345\_FRASER SVC & ILCTLMT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

**2700 MW**

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**RAMAPO -LADENTWN 345\_W72**

FWD

Tue 05/16/2017 to Tue 05/16/2017

(Import)

0001 Continuous 2330

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

**MARCY 765\_345\_AT1**

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****LINDEN -GOETHALS 230\_A2253**

FWD

REV

Fri 05/26/2017 to Sat 05/27/2017

(Import) (Export)

0001 Continuous 2359

**UPDATED****by CE****02/01/2017**

SCH - PJ - NY

**2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: PJM

**MARCY -N.SCTLND 345\_18**

FWD

Sat 05/27/2017 to Sat 05/27/2017

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 05/27/2017 to Sat 08/05/2017

1600 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL\_115\_4**

Tue 05/30/2017 to Sat 06/24/2017

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 06/26/2017 to Sat 07/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Wed 07/05/2017 to Sat 07/22/2017

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 07/24/2017 to Sat 08/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

Sat 08/05/2017 to Sat 08/05/2017

0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_AT2**

Sat 08/05/2017 to Sat 08/05/2017

0500 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Sat 08/05/2017 to Mon 11/06/2017

(Import)

1600 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Mon 08/21/2017 to Fri 09/01/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38****MARCY\_\_\_765\_345\_AT2**

FWD

Tue 09/05/2017 to Sun 09/10/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Tue 09/05/2017 to Sat 09/16/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38****HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**SPRNBRK\_-DUNWODIE\_345\_W75**

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS3**

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Fri 10/13/2017  
0600 Continuous 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Mon 09/18/2017 to Fri 10/06/2017  
0630 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

**NIAGARA\_\_345\_230\_AT4**

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/25/2017 to Fri 09/29/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**CANCELLED by NYPA 02/02/2017**

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>1550 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**MOSES SOUTH 1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_\_\_\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**MOSES SOUTH 1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 10/14/2017 to Sat 10/28/2017  
 0700 1530

Work scheduled by:

FWD  
 (Import)  
**CENTRAL EAST - VC 2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## LEEDS -HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 10/30/2017 to Sat 11/11/2017  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## MARCY -FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Thu 11/30/2017  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 08/25/2016

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 02, 2017 to Saturday ,August 04, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATEDby NYPA10/23/2016

MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA