

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___345_345_PAR3500</b>							
Fri 06/24/2016	to	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	<b>2200 MW</b>
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
						(Import)	
Sun 10/30/2016	to	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	<b>4000 MW</b>
0728	Continuous	2359				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
						(Import)	
Thu 11/24/2016	to	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	<b>0 MW</b>
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>LEEDS___345_LEEDS SVC</b>						FWD	
						(Import)	
Mon 01/30/2017	to	Fri 02/24/2017				CENTRAL EAST - VC	<b>2950 MW</b>
0800	Continuous	1600				Impacts Total Transfer Capability	25 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW
<b>NRTH1385-NOR HBR__138_601</b>						FWD	REV
						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		SCH - NPX_1385	<b>100 MW</b>
0700	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 02/06/2017 to Sat 02/25/2017  
0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Sat 02/25/2017  
0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_602

Mon 02/06/2017 to Sat 02/25/2017  
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Sat 02/25/2017  
0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 02/06/2017 to Sat 02/25/2017  
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT\_138\_1385

Mon 02/06/2017 to Sat 02/25/2017  
0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

W49TH\_ST\_345KV\_6

Fri 02/17/2017 to Thu 03/30/2017  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 02/07/2017

FWD  
(Import)  
SCH - PJM\_HTP 315 MW  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-VOLNEY__345_12				FWD	
Tue 02/21/2017 to Tue 02/21/2017				(Import)	
0630	Daily(No Weekends)	1630		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
BECK__-NIAGARA__230_PA27				FWD	REV
Tue 02/21/2017 to Sat 02/25/2017				(Import)	(Export)
0645	Continuous	1700		SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	1750 MW 1900 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Tue 02/21/2017 to Fri 02/24/2017				(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
NINEMILE-CLAY__345_8				FWD	
Tue 02/21/2017 to Wed 02/22/2017				(Import)	
1231	Continuous	1800		OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW
SCH-IMO-NYISO_LIMIT_900				FWD	
Wed 02/22/2017 to Wed 02/22/2017				(Import)	
0500	Continuous	1700	<b>UPDATED by NYISO 02/17/2017</b>	SCH - OH - NY	1200 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	1750 MW
FITZPTRK-EDIC__345_FE-1				FWD	
Fri 02/24/2017 to Fri 02/24/2017				(Import)	
1600	Continuous	2359	<b>UPDATED by PA 02/24/2017</b>	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW
FITZPTRK-EDIC__345_FE-1				FWD	
Fri 02/24/2017 to Fri 02/24/2017				(Import)	
1600	Continuous	2359	<b>UPDATED by PA 02/24/2017</b>	OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 02/25/2017 to Mon 03/06/2017  
0100 Continuous 0559

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL\_115\_4**

Sat 02/25/2017 to Sat 02/25/2017  
0600 Daily 1900

Work scheduled by: NGrid

**CANCELLED by NGrid 02/23/2017****ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**CHAT\_DC\_GC2**

Sat 02/25/2017 to Sat 02/25/2017  
0800 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sat 02/25/2017 to Sat 02/25/2017  
0800 Continuous 1700

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 02/27/2017 to Fri 03/03/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**LAFAYTTE-CLRKSCRN\_345\_4-46**

Tue 02/28/2017 to Tue 02/28/2017  
0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

**UPDATED by NGRID 02/10/2017**

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**DUNWODIE-SHORE\_RD\_345\_Y50**

Wed 03/01/2017 to Mon 03/20/2017  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1					FWD	
Wed 03/01/2017	to	Mon 03/20/2017			(Import)	
0001	Continuous	2359		CONED - LIPA	1350 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW	
				TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 2					FWD	
Wed 03/01/2017	to	Mon 03/20/2017			(Import)	
0001	Continuous	2359		CONED - LIPA	1350 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW	
				TTC with All Lines In Service	1500 MW	
COOPERS_-ROCKTVRN_345_CCRT-42					FWD	
Wed 03/01/2017	to	Fri 03/24/2017			(Import)	
0500	Continuous	1530		CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW	
				TTC with All Lines In Service	2975 MW	
CLRKSCRN-OAKDALE__345_36					FWD	
Wed 03/01/2017	to	Wed 03/01/2017			(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW	
				TTC with All Lines In Service	2975 MW	
BECK____-NIAGARA__345_PA302					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017	UPDATED	by OH	02/08/2017	(Import) (Export)
0400	Continuous	1700			SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	650 MW	950 MW
				TTC with All Lines In Service	1750 MW	1900 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017			(Import) (Export)	
0600	Daily	1900			SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW	0 MW
				TTC with All Lines In Service	199 MW	100 MW
W49TH_ST_345KV_8					FWD	
Mon 03/06/2017	to	Mon 03/06/2017			(Import)	
0001	Continuous	0030			SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW	
				TTC with All Lines In Service	660 MW	

ARR: 38

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 03/06/2017 to Thu 04/20/2017 **UPDATED** **by CONED** **02/17/2017**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 03/06/2017 to Thu 04/20/2017

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY **2050 MW 1450 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 03/06/2017 to Thu 04/20/2017 **UPDATED** **by CONED** **02/17/2017**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

**EDIC\_-FRASER\_345\_EF24-40**Mon 03/06/2017 to Fri 03/17/2017 **UPDATED** **by NY** **12/02/2016**

0630 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 03/06/2017 to Fri 03/10/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_8**

Wed 03/08/2017 to Wed 03/08/2017

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)

SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

**BROWNFLS-TAYLORVL\_115\_4**

Sat 03/11/2017 to Sat 03/11/2017

0600 Daily 1900

Work scheduled by: NGrid

FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**ARR: 38**

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

FWD

Sun 03/12/2017 to Sun 03/12/2017 **UPDATED** **by HQ** **02/14/2017**  
0001 Continuous 0200

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Sun 03/12/2017 to Sun 03/12/2017 **UPDATED** **by HQ** **02/14/2017**  
0001 Continuous 0200

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Sun 03/12/2017 to Sun 03/12/2017  
0001 0200

(Import)

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

REV

Sun 03/12/2017 to Sun 03/12/2017  
0001 0200

(Import) (Export)

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

**CHAT\_DC\_GC2**

FWD

Sun 03/12/2017 to Sun 03/12/2017 **UPDATED** **by HQ** **02/14/2017**  
0001 Continuous 0200

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Sun 03/12/2017 to Sun 03/12/2017 **UPDATED** **by HQ** **02/14/2017**  
0001 Continuous 0200

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_1100**

FWD

Sun 03/12/2017 to Sun 03/12/2017 **UPDATED** **by HQ** **02/14/2017**  
0001 Continuous 0200

(Import)

SCH - HQ - NY

**1100 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 03/13/2017 to Wed 03/15/2017  
0500 Continuous 1200

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BECK\_-NIAGARA\_345\_PA302

Mon 03/13/2017 to Fri 03/17/2017  
0700 Continuous 1600

Work scheduled by: IESO

FWD REV  
(Import) (Export)  
SCH - OH - NY 1100 MW 950 MW  
Impacts Total Transfer Capability 650 MW 950 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 03/13/2017 to Sat 03/18/2017  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MILLWOOD\_345KV\_18

Tue 03/14/2017 to Fri 03/17/2017  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Tue 03/14/2017 to Tue 03/14/2017  
0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH 3100 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3150 MW

## ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Tue 03/14/2017 to Tue 03/14/2017  
0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 100 MW 60 MW  
Impacts Total Transfer Capability 99 MW 40 MW  
TTC with All Lines In Service 199 MW 100 MW

## ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Wed 03/15/2017 to Wed 03/15/2017  
0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH 3100 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	REV
Wed 03/15/2017 to Wed 03/15/2017				(Import)	(Export)
0700	Daily(No Weekends)	1600		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 40 MW
				TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 03/17/2017 to Mon 03/20/2017				(Import)	
1700	Continuous	0459		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
LADENTWN-BUCHAN_S_345_Y88				FWD	
Sat 03/18/2017 to Mon 03/20/2017				(Import)	
0001	Continuous	2359		UPNY CONED	4150 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	5100 MW
NINEMILE-CLAY____345_8				FWD	
Mon 03/20/2017 to Wed 03/22/2017				(Import)	
0001	Continuous	0400	<u>UPDATED</u> <u>by NGRID</u> <u>01/25/2017</u>	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW
FRASANNX-COOPERS__345_UCC2-41				FWD	
Mon 03/20/2017 to Fri 03/24/2017				(Import)	
0500	Continuous	1630	<u>UPDATED</u> <u>by NYISO</u> <u>10/27/2016</u>	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MARCY____-FRASANNX_345_UCC2-41				FWD	
Mon 03/20/2017 to Fri 03/24/2017				(Import)	
0500	Continuous	1630	<u>UPDATED</u> <u>by NYISO</u> <u>10/27/2016</u>	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 03/20/2017 to Sat 03/25/2017				(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by: NGrid					ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import)	(Export)
0800	Daily(No Weekends)	0900				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017				(Import)	(Export)
0800		0900				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by:					ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import)	(Export)
0800	Continuous	1600				<b>1400 MW</b>	<b>1450 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import)	(Export)
0800	Continuous	1600				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>						FWD	
Fri 03/24/2017	to	Mon 04/17/2017				(Import)	
1700	Continuous	0900				<b>2740 MW</b>	
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
<b>W49TH_ST_345KV_8</b>						FWD	
Sat 03/25/2017	to	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)	
0201	Continuous	0200				<b>315 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_345KV\_CSC & ILCTLMT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Continuous 1530

UPDATEDby NYPA10/23/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

---

**SCRIBA\_\_\_-VOLNEY\_\_\_345\_20**

FWD

Tue 03/28/2017 to Tue 03/28/2017

(Import)

0730 Daily(No Weekends) 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

---

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/02/2017 to Fri 04/07/2017

(Import) (Export)

1400 Continuous 1800

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 04/03/2017 to Sat 04/08/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_601

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NRTHPORT\_138\_1385

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Mon 04/03/2017 to Fri 04/14/2017 **UPDATED by PJM 01/26/2017**  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## MAINESBG-WATRCURE\_345\_30

Mon 04/03/2017 to Fri 04/14/2017 **UPDATED by PJM 01/26/2017**  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## W49TH\_ST\_345KV\_6

Wed 04/05/2017 to Sun 04/09/2017 **UPDATED by CONED 02/07/2017**  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

## SCH-IMO-NYISO\_LIMIT\_500

Fri 04/07/2017 to Fri 04/07/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	800 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	1750 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017  
0630 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 04/10/2017 to Thu 04/13/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_345\_93

Mon 04/10/2017 to Mon 04/10/2017  
1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## LEEDS\_-PLSNTVLY\_345\_92

Tue 04/11/2017 to Thu 04/13/2017  
0730 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 04/17/2017 to Sat 04/22/2017  
0500 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 04/17/2017 to Sat 04/22/2017 **UPDATED by NYPA 10/23/2016**  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_-COOPERS\_345\_33

Mon 04/17/2017 to Fri 04/21/2017 **UPDATED by NY 01/12/2017**  
0900 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_6

Thu 04/20/2017 to Thu 04/20/2017 UPDATED by CONED 02/07/2017  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

## MARION\_-FARRAGUT\_345\_C3403

Fri 04/21/2017 to Sat 05/20/2017 UPDATED by CE 01/28/2017  
0001 Continuous 2359

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 04/21/2017 to Sat 05/27/2017  
1400 Continuous 0459

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Sat 04/22/2017 to Sat 04/22/2017  
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Sat 04/22/2017 to Sat 04/22/2017  
1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Sat 04/22/2017 to Sat 04/22/2017  
1500 1600

Work scheduled by:

ARR: 78

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 04/24/2017 to Fri 05/05/2017  
0001 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY\_\_\_-EDIC\_\_\_345\_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES\_\_\_230\_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1750 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ALCOA\_\_\_-DENNISON\_115\_12

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

ALCOA\_\_\_-DENNISON\_115\_12 &amp; ALCOA\_\_\_-NOGDNBRG\_115\_13

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 60 MW**

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 60 MW**

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

Fri 04/28/2017 to Fri 04/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

Work scheduled by: LI

**UPDATED by LI 02/14/2017**

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

Work scheduled by: LI

**UPDATED by LI 02/14/2017**

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**MARCY\_-N.SCTLND\_345\_18**

Mon 05/01/2017 to Fri 05/05/2017  
0600 Continuous 1630

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Mon 05/01/2017 to Fri 05/05/2017  
0600 1630

Work scheduled by:

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/01/2017 to Fri 05/26/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/01/2017 to Mon 05/01/2017  
0630 Continuous 0700

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 05/01/2017 to Fri 05/05/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## ROCHESTR-PANNELL\_\_\_\_345\_RP2

Fri 05/05/2017 to Fri 05/05/2017

1500 Continuous 1530

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Mon 05/08/2017 to Mon 05/08/2017

0700 Continuous 0730

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## ROCHESTR-PANNELL\_\_\_\_345\_RP2

Mon 05/08/2017 to Wed 05/10/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 05/08/2017 to Fri 05/26/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Wed 05/10/2017 to Wed 05/10/2017

1500 Continuous 1530

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## FRASER\_-GILBOA\_\_\_\_345\_GF5-35

Mon 05/15/2017 to Fri 05/19/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**STONYRDG-HILLSIDE\_230\_72**

FWD

Mon 05/15/2017 to Mon 05/15/2017

(Import)

0800 Continuous 1700

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**FRASER\_345\_FRASER SVC**

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FRASER\_345\_FRASER SVC & ILCTLIMT\_MARCY\_SO\_COMP\_I/S**

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

**2700 MW**

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**RAMAPO\_-LADENTWN\_345\_W72**

FWD

Tue 05/16/2017 to Tue 05/16/2017

(Import)

0001 Continuous 2330

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

**MARCY\_765\_345\_AT1**

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****LINDEN\_-GOETHALS\_230\_A2253**

FWD

REV

Fri 05/26/2017 to Sat 05/27/2017

(Import) (Export)

0001 Continuous 2359

**UPDATED****by CE****02/01/2017**

SCH - PJ - NY

**2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

Work scheduled by: PJM

**MARCY\_-N.SCTLND\_345\_18**

FWD

Sat 05/27/2017 to Sat 05/27/2017

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 05/27/2017 to Sat 08/05/2017  
1600 Continuous 0459

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL\_115\_4**

Tue 05/30/2017 to Sat 06/24/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**STONYRDG-HILLSIDE\_230\_72**

Mon 06/05/2017 to Mon 06/05/2017  
0800 Continuous 1000

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**STONYRDG-HILLSIDE\_230\_72**

Fri 06/09/2017 to Fri 06/09/2017  
1500 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 06/26/2017 to Sat 07/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Wed 07/05/2017 to Sat 07/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 07/24/2017 to Sat 08/19/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT2

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 08/05/2017 to Mon 11/06/2017  
1600 Continuous 0559

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/21/2017 to Fri 09/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 70 MW 40 MW  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## MARCY\_\_\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 09/05/2017 to Sat 09/16/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 70 MW 40 MW  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/11/2017 to Fri 09/29/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75				FWD		
Fri 09/15/2017	to	Sun 09/17/2017		(Import)		
2200	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	
SPRNBK_345KV_RNS3				FWD		
Fri 09/15/2017	to	Sun 09/17/2017		(Import)		
2200	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	
BROWNFLS-TAYLORVL_115_4				FWD	REV	
Mon 09/18/2017	to	Fri 10/13/2017		(Import)	(Export)	
0600	Continuous	1600		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD		
Mon 09/18/2017	to	Fri 10/06/2017		(Import)		
0630	Continuous	1700		CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW	
				TTC with All Lines In Service	2975 MW	
NIAGARA_345_230_AT4				FWD	REV	
Mon 09/18/2017	to	Tue 09/19/2017		(Import)	(Export)	
0700	Continuous	1530		SCH - OH - NY	1750 MW	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW	300 MW
				TTC with All Lines In Service	1750 MW	1600 MW
NIAGARA_-ROCHESTR_345_NR2				FWD		
Mon 10/02/2017	to	Fri 10/06/2017		(Import)		
0700	Continuous	1530		DYSINGER EAST	1700 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW	
				TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040				FWD		
Sat 10/14/2017	to	Sat 10/28/2017		(Import)		
0700	Continuous	1530		MOSES SOUTH	1550 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW	
				TTC with All Lines In Service	3150 MW	

ARR: 38

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2265 MW</b>
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017

0700 1530

Work scheduled by:

	FWD (Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700

1530

CENTRAL EAST - VC

**2080 MW**

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700

1530

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

LEEDS\_-HURLYAVE\_345\_301

FWD

Mon 10/16/2017 to Fri 11/03/2017

(Import)

0800

Continuous

1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

BROWNFLS-TAYLORVL\_115\_3

FWD

REV

Mon 10/30/2017 to Sat 11/11/2017

(Import) (Export)

0700

Continuous

1900

SCH - HQ\_CEDARS

**70 MW 40 MW**

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38**

FRASANNX-COOPERS\_345\_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600

Continuous

1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600

Continuous

1700

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

BROWNFLS-TAYLORVL\_115\_4

FWD

REV

Mon 11/13/2017 to Thu 11/30/2017

(Import) (Export)

0600

Continuous

1900

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

**ARR: 38**

**NYISO TRANSFER LIMITATIONS**

Friday ,February 24, 2017 to Sunday ,August 26, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Fri 11/17/2017 to Sat 02/01/2020

(Import)

1700 Continuous 0000

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

## MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA