

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	SCH	FWD (Import)	REV (Export)
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Thu 06/01/2017	EXT FORCE	by CONED	01/11/2017	SCH - PJ - NY	2200 MW	1450 MW
	1940	Continuous				Impacts Total Transfer Capability	100 MW	0 MW
						TTC with All Lines In Service	2300 MW	1450 MW
Work scheduled by: ConEd								
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	EXT FORCE	by CONED	02/01/2017	UPNY CONED	4000 MW	
	0728	Continuous				Impacts Total Transfer Capability	1100 MW	
						TTC with All Lines In Service	5100 MW	
Work scheduled by: ConEd								
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Mon 05/01/2017	EXTENDED	by PJM	01/27/2017	SCH - PJM_HTP	0 MW	
	1500	Continuous				Impacts Total Transfer Capability	660 MW	
						TTC with All Lines In Service	660 MW	
Work scheduled by: ConEd								
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	UPDATED	by CONED	02/07/2017	SPR/DUN-SOUTH	3800 MW	
	0001	Continuous				Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
Work scheduled by: ConEd								
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	UPDATED	by CONED	02/07/2017	SPR/DUN-SOUTH	3800 MW	
	0001	Continuous				Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
Work scheduled by: ConEd								
LEEDS___345_LEEDS SVC	Mon 01/30/2017	Fri 02/24/2017				CENTRAL EAST - VC	2950 MW	
	0800	Continuous				Impacts Total Transfer Capability	25 MW	
						TTC with All Lines In Service	2975 MW	
Work scheduled by: NGrid								
NRTH1385-NOR HBR__138_601	Mon 02/06/2017	Sat 02/25/2017		by LI	01/11/2017	SCH - NPX_1385	100 MW	100 MW
	0700	Continuous				Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
Work scheduled by: LI								

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u> <u>01/11/2017</u>	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u> <u>01/11/2017</u>	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u> <u>01/11/2017</u>	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
W49TH_ST_345KV_6				FWD	
Fri 02/17/2017	to	Thu 03/30/2017	<u>UPDATED</u> <u>by CONED</u> <u>02/07/2017</u>	(Import)	
0001	Continuous	0300		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 230_PA27	FWD	REV
(Import)	(Export)	
Tue 02/21/2017 to Thu 03/02/2017		
0645 Continuous 1700	SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: IESO	Impacts Total Transfer Capability	0 MW 0 MW
	TTC with All Lines In Service	1750 MW 1900 MW
<hr/>		
MOSES -ADIRNDCK 230_MAI	FWD	
	(Import)	
Tue 02/21/2017 to Fri 02/24/2017		
0700 Continuous 1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
NINEMILE-CLAY 345_8	FWD	
	(Import)	
Tue 02/21/2017 to Wed 02/22/2017		
1231 Continuous 1800	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	5250 MW
<hr/>		
SCH-IMO-NYISO_LIMIT_900	FWD	
	(Import)	
Wed 02/22/2017 to Wed 02/22/2017		
0500 Continuous 1700	SCH - OH - NY	1200 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	550 MW
	TTC with All Lines In Service	1750 MW
<hr/>		
FITZPTRK-EDIC 345_FE-1	FWD	
	(Import)	
Fri 02/24/2017 to Fri 02/24/2017		
1600 Continuous 2359	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	150 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
FITZPTRK-EDIC 345_FE-1	FWD	
	(Import)	
Fri 02/24/2017 to Fri 02/24/2017		
1600 Continuous 2359	OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	450 MW
	TTC with All Lines In Service	5250 MW
<hr/>		
BROWNEFLS-TAYLORVL 115_4	FWD	REV
	(Import)	(Export)
Sat 02/25/2017 to Sat 02/25/2017		
0600 Daily 1900	SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	99 MW 0 MW
	TTC with All Lines In Service	199 MW 100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 02/25/2017 to Sat 02/25/2017
0800 Continuous 1700

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 02/25/2017 to Sat 02/25/2017
0800 Continuous 1700

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 02/26/2017 to Mon 03/06/2017
0218 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA1

Mon 02/27/2017 to Fri 03/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

Tue 02/28/2017 to Tue 02/28/2017 **UPDATED by NGRID 02/10/2017**
0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 03/01/2017 to Mon 03/20/2017
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Wed 03/01/2017 to Mon 03/20/2017
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359	CONED - LIPA	1350 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
COOPERS_-ROCKTVRN_345_CCRT-42				FWD	
Wed 03/01/2017	to	Fri 03/24/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	2975 MW	
CLRKSCRN-OAKDALE__345_36				FWD	
Wed 03/01/2017	to	Wed 03/01/2017		(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
SCH-IMO-NYISO_LIMIT_1000				FWD	
Wed 03/01/2017	to	Wed 03/01/2017	UPDATED	by NYISO	02/25/2017
0800	Continuous	1059		SCH - OH - NY	1300 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	450 MW	
			TTC with All Lines In Service	1750 MW	
SCH-NYISO-PJM_LIMIT_100				REV	
Wed 03/01/2017	to	Wed 03/01/2017	UPDATED	by NYISO	02/25/2017
0800	Continuous	1059		SCH - PJ - NY	400 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	1450 MW	
BECK_-NIAGARA_345_PA302				FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017	UPDATED	by OH	02/08/2017
0400	Continuous	1700		SCH - OH - NY	1100 MW
Work scheduled by: IESO			Impacts Total Transfer Capability	650 MW	950 MW
			TTC with All Lines In Service	1750 MW	1900 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017		(Import)	(Export)
0600	Daily	1900	SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8				FWD	
Mon 03/06/2017	to	Mon 03/06/2017		(Import)	
0001	Continuous	0030	SCH - PJM_HTP	315 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	345 MW	
			TTC with All Lines In Service	660 MW	
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	<u>UPDATED</u> <u>by CONED</u> <u>02/17/2017</u>	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2300 MW	1450 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403				FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017		(Import)	(Export)
0001		2359	SCH - PJ - NY	2050 MW	1450 MW
Work scheduled by:			Impacts Total Transfer Capability	250 MW	0 MW
			TTC with All Lines In Service	2300 MW	1450 MW
MARION_-FARRAGUT_345_C3403				FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	<u>UPDATED</u> <u>by CONED</u> <u>02/17/2017</u>	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2300 MW	1450 MW
EDIC_-FRASER_345_EF24-40				FWD	
Mon 03/06/2017	to	Fri 03/17/2017	<u>UPDATED</u> <u>by NY</u> <u>12/02/2016</u>	(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW	
			TTC with All Lines In Service	2975 MW	
MOSES_-ADIRNDCK_230_MA1				FWD	
Mon 03/06/2017	to	Fri 03/10/2017		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
W49TH_ST_345KV_8				FWD	
Wed 03/08/2017	to	Wed 03/08/2017		(Import)	
2130	Continuous	2200	SCH - PJM_HTP	315 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	345 MW	
			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_4							
Sat 03/11/2017	to	Sat 03/11/2017					
0600	Daily	1900			SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW
						TTC with All Lines In Service	199 MW
							100 MW
CHAT_DC_GC1							
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>		
0001	Continuous	0200			MOSES SOUTH	2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>		REV
0001	Continuous	0200			SCH - HQ - NY		500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2							
Sun 03/12/2017	to	Sun 03/12/2017					
0001		0200			MOSES SOUTH	2550 MW	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2							
Sun 03/12/2017	to	Sun 03/12/2017					
0001		0200			SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
CHAT_DC_GC2							
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>		
0001	Continuous	0200			MOSES SOUTH	2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>		
0001	Continuous	0200			SCH - HQ - NY		500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1100					FWD	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)
0001	Continuous	0200				1100 MW
Work scheduled by: HQ						SCH - HQ - NY
						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1500 MW
NIAGARA - ROCHESTR_345_NR2					FWD	
Mon 03/13/2017	to	Wed 03/15/2017				(Import)
0500	Continuous	1200				1700 MW
Work scheduled by: NYPA						DYSINGER EAST
						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
BECK - NIAGARA_345_PA302					FWD	REV
Mon 03/13/2017	to	Fri 03/17/2017				(Import) (Export)
0700	Continuous	1600				1100 MW 950 MW
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 650 MW 950 MW
						TTC with All Lines In Service 1750 MW 1900 MW
MOSES - ADIRNDCK_230_MA2					FWD	
Mon 03/13/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
MILLWOOD_345KV_18					FWD	
Tue 03/14/2017	to	Fri 03/17/2017				(Import)
0001	Continuous	2359				4350 MW
Work scheduled by: ConEd						UPNY CONED
						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 5100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	
Tue 03/14/2017	to	Tue 03/14/2017				(Import)
0700	Daily(No Weekends)	1600				3100 MW
Work scheduled by: NGrid						MOSES SOUTH
						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV
Tue 03/14/2017	to	Tue 03/14/2017				(Import) (Export)
0700	Daily(No Weekends)	1600				100 MW 60 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS
						Impacts Total Transfer Capability 99 MW 40 MW
						TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT	Area	Start	End	Time	Frequency	Work scheduled by	Zone	Value	Notes
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B		Wed 03/15/2017	Wed 03/15/2017	0700	Daily(No Weekends)	1600	MOSES SOUTH	3100 MW	FWD (Import)
							Impacts Total Transfer Capability	50 MW	
							TTC with All Lines In Service	3150 MW	
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B		Wed 03/15/2017	Wed 03/15/2017	0700	Daily(No Weekends)	1600	SCH - HQ_CEDARS	100 MW	FWD REV (Import) (Export)
							Impacts Total Transfer Capability	99 MW	40 MW
							TTC with All Lines In Service	199 MW	100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S		Fri 03/17/2017	Mon 03/20/2017	1700	Continuous	0459	CENTRAL EAST - VC	2740 MW	FWD (Import)
							Impacts Total Transfer Capability	235 MW	
							TTC with All Lines In Service	2975 MW	
LADENTWN-BUCHAN_S_345_Y88		Sat 03/18/2017	Mon 03/20/2017	0001	Continuous	2359	UPNY CONED	4150 MW	FWD (Import)
							Impacts Total Transfer Capability	950 MW	
							TTC with All Lines In Service	5100 MW	
NINEMILE-CLAY_345_8		Mon 03/20/2017	Wed 03/22/2017	0001	Continuous	0400	OSWEGO EXPORT	5150 MW	FWD (Import)
							Impacts Total Transfer Capability	100 MW	
							TTC with All Lines In Service	5250 MW	
FRASANNX-COOPERS_345_UCC2-41		Mon 03/20/2017	Fri 03/24/2017	0500	Continuous	1630	CENTRAL EAST - VC	2500 MW	FWD (Import)
							Impacts Total Transfer Capability	475 MW	
							TTC with All Lines In Service	2975 MW	
MARCY-FRASANNX_345_UCC2-41		Mon 03/20/2017	Fri 03/24/2017	0500	Continuous	1630	CENTRAL EAST - VC	2500 MW	FWD (Import)
							Impacts Total Transfer Capability	475 MW	
							TTC with All Lines In Service	2975 MW	

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2					FWD	
Mon 03/20/2017	to	Sat 03/25/2017			(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
BERKSHIR-ALPS 345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	0900				
Work scheduled by: NGrid					SCH - NE - NY	1300 MW 1300 MW
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	0900				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017				(Import) (Export)
0800		0900				
Work scheduled by:					SCH - NE - NY	1300 MW 1300 MW
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	1400 MW 1450 MW
					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: ISONE					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
ILCTLMT_MARCY_SO_COMP_I/S					FWD	
Fri 03/24/2017	to	Mon 04/17/2017				(Import)
1700	Continuous	0900				
Work scheduled by: NYISO					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 03/25/2017 to Thu 03/30/2017 **UPDATED** **by CONED** **02/07/2017**
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MARCY_345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
 0500 1630
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017 **UPDATED** **by NYPA** **10/23/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER_-GILBOA_345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
 0900 Continuous 1430
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

SCRIBA_-VOLNEY_345_20

Tue 03/28/2017 to Tue 03/28/2017
 0730 Daily(No Weekends) 1630
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/02/2017 to Fri 04/07/2017
 1400 Continuous 1800
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1			FWD		
Mon 04/03/2017	to	Sat 04/08/2017	(Import)		
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601			FWD	REV	
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)	
0700		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602			FWD	REV	
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)	
0700		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603			FWD	REV	
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)	
0700		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601			FWD	REV	
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)	
0700	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602			FWD	REV	
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)	
0700		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603			FWD	REV	
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)	
0700		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW	200 MW
			TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
	(Import)	(Export)
NRTH1385-NOR HBR__138_602		
Mon 04/03/2017 to Wed 04/12/2017		
0700 Continuous 2359		
Work scheduled by: LI		
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603		
Mon 04/03/2017 to Wed 04/12/2017		
0700 2359		
Work scheduled by:		
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR__138_603		
Mon 04/03/2017 to Wed 04/12/2017		
0700 Continuous 2359		
Work scheduled by: LI		
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_1385		
Mon 04/03/2017 to Wed 04/12/2017		
0700 Continuous 2359		
Work scheduled by: LI		
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW
HOMRC_NY-MAINS_NY_345_47		
Mon 04/03/2017 to Fri 04/14/2017		
0800 Continuous 1600		
Work scheduled by: NYSEG		
UPDATED by PJM 01/26/2017		
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW
MAINESBG-WATRCURE_345_30		
Mon 04/03/2017 to Fri 04/14/2017		
0800 Continuous 1600		
Work scheduled by: NYSEG		
UPDATED by PJM 01/26/2017		
SCH - PJ - NY	2200 MW	1450 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW
W49TH_ST_345KV_6		
Wed 04/05/2017 to Sun 04/09/2017		
0001 Continuous 0200		
Work scheduled by: ConEd		
UPDATED by CONED 02/07/2017		
SCH - PJM_HTP	315 MW	
Impacts Total Transfer Capability	345 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_500

Fri 04/07/2017 to Fri 04/07/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 1750 MW

COOPERS_-ROCKTVRN_345_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS_345_93

Mon 04/10/2017 to Mon 04/10/2017
1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS_-PLSNTVLY_345_92

Tue 04/11/2017 to Thu 04/13/2017
0730 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017
0500 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/17/2017 to Sat 04/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33					FWD	
Mon 04/17/2017	to	Fri 04/21/2017	<u>UPDATED</u>	<u>by NY</u>	<u>01/12/2017</u>	(Import)
0900	Continuous	1400				2395 MW
Work scheduled by: NYSEG					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	580 MW
					TTC with All Lines In Service	2975 MW
W49TH_ST_345KV_6					FWD	
Thu 04/20/2017	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)
0230	Continuous	0300				315 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
MARION__-FARRAGUT_345_C3403					FWD	REV
Fri 04/21/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				2300 MW 1450 MW
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/21/2017	to	Sat 05/27/2017				(Import)
1400	Continuous	0459				2740 MW
Work scheduled by: NYISO					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS____345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				1300 MW 1300 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				100 MW 100 MW
Work scheduled by: NGrid					SCH - NPX_1385	
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500		1600				1300 MW 1300 MW
Work scheduled by:					SCH - NE - NY	
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305			FWD
Mon 04/24/2017	to	Fri 05/05/2017	(Import)
0001	Continuous	1900	UPNY CONED 4100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1000 MW
			TTC with All Lines In Service 5100 MW
CLAY_-EDIC_345_1-16			FWD
Mon 04/24/2017	to	Tue 04/25/2017	(Import)
0630	Continuous	1530	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 5250 MW
STLAWRNC-MOSES_230_L34P			FWD REV
Mon 04/24/2017	to	Fri 04/28/2017	(Import) (Export)
0700	Continuous	1530	SCH - OH - NY 1750 MW 1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 0 MW 0 MW
			TTC with All Lines In Service 1750 MW 1900 MW
MOSES_-ADIRNDCK_230_MA2			FWD
Mon 04/24/2017	to	Sat 04/29/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
ALCOA_-DENNISON_115_12			FWD REV
Wed 04/26/2017	to	Wed 04/26/2017	(Import) (Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS 100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 99 MW 0 MW
			TTC with All Lines In Service 199 MW 100 MW
ALCOA_-DENNISON_115_12 & ALCOA_-NOGDNRG_115_13			FWD REV
Wed 04/26/2017	to	Wed 04/26/2017	(Import) (Export)
0700		1800	SCH - HQ_CEDARS 100 MW 60 MW
Work scheduled by:			Impacts Total Transfer Capability 99 MW 40 MW
			TTC with All Lines In Service 199 MW 100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B			FWD
Wed 04/26/2017	to	Wed 04/26/2017	(Import)
0700	Daily(No Weekends)	1800	MOSES SOUTH 3100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B						
Wed 04/26/2017	to	Wed 04/26/2017				
0700	Daily(No Weekends)	1800			SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
NIAGARA - ROCHESTR_345_NR2					FWD	
Fri 04/28/2017	to	Fri 04/28/2017			(Import)	
0700	Continuous	1530			DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
NEPTUNE - DUFFYAVE_345_NEPTUNE					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	UPDATED	by LI	02/14/2017	(Import)
0400	Continuous	1800			SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	UPDATED	by LI	02/14/2017	(Import)
0400	Continuous	1800			SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY - N.SCTLND_345_18					FWD	
Mon 05/01/2017	to	Fri 05/05/2017			(Import)	
0600	Continuous	1630			CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY - N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Mon 05/01/2017	to	Fri 05/05/2017			(Import)	
0600		1630			CENTRAL EAST - VC	1855 MW
Work scheduled by:			ARR: 19		Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38		Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 05/01/2017 to Mon 05/01/2017
 0630 Continuous 0700
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_____345_2

Mon 05/01/2017 to Fri 05/05/2017
 0630 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL__345_RP2

Fri 05/05/2017 to Fri 05/05/2017
 1500 Continuous 1530
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_____345_2

Mon 05/08/2017 to Mon 05/08/2017
 0700 Continuous 0730
 Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/08/2017 to Wed 05/10/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

PANNELL_-CLAY_____345_2

Wed 05/10/2017 to Wed 05/10/2017
 1500 Continuous 1530
 Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
STONYRDG-HILLSIDE 230_72				FWD	
Mon 05/15/2017	to	Mon 05/15/2017		(Import)	
0800	Continuous	1700	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	3150 MW	
FRASER 345_FRASER SVC				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900	Continuous	1430	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
FRASER 345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900		1430	CENTRAL EAST - VC	2700 MW	
Work scheduled by:			Impacts Total Transfer Capability	275 MW	
			TTC with All Lines In Service	2975 MW	
RAMAPO -LADENTWN 345_W72				FWD	
Tue 05/16/2017	to	Tue 05/16/2017		(Import)	
0001	Continuous	2330	UPNY CONED	4400 MW	
Work scheduled by: ORU			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	5100 MW	
MARCY 765_345_AT1				FWD	
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	
0500	Continuous	1630	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
LINDEN -GOETHALS 230_A2253				FWD	REV
Fri 05/26/2017	to	Sat 05/27/2017	UPDATED	by CE	02/01/2017
0001	Continuous	2359			(Import) (Export)
Work scheduled by: PJM			SCH - PJ - NY	2050 MW	1300 MW
			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2050 MW	1300 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18			FWD	
Sat 05/27/2017	to	Sat 05/27/2017	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
ARR: 19				
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Sat 05/27/2017	to	Sat 08/05/2017	(Import)	
1600	Continuous	0459	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
STONYRDG-HILLSIDE_230_72			FWD	
Mon 06/05/2017	to	Mon 06/05/2017	(Import)	
0800	Continuous	1000	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72			FWD	
Fri 06/09/2017	to	Fri 06/09/2017	(Import)	
1500	Continuous	1700	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_3			FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			FWD	REV
BROWNFLS-TAYLORVL_115_4			(Import) (Export)	
Mon 07/24/2017	to	Sat 08/19/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38			TTC with All Lines In Service	190 MW 40 MW
<hr/>			FWD	
MARCY -N.SCTLND_345_18			(Import)	
Sat 08/05/2017	to	Sat 08/05/2017	CENTRAL EAST - VC	2090 MW
0500	Continuous	1530	Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2975 MW
ARR: 19				
<hr/>			FWD	
MARCY 765_345_AT2			(Import)	
Sat 08/05/2017	to	Sat 08/05/2017	MOSES SOUTH	1700 MW
0500	Continuous	1530	Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
ARR: 19				
<hr/>			FWD	
ILCTLIMIT_MARCY_SO_COMP_I/S			(Import)	
Sat 08/05/2017	to	Mon 11/06/2017	CENTRAL EAST - VC	2740 MW
1600	Continuous	0559	Impacts Total Transfer Capability	235 MW
Work scheduled by: NYISO			TTC with All Lines In Service	2975 MW
<hr/>			FWD	REV
BROWNFLS-TAYLORVL_115_3			(Import) (Export)	
Mon 08/21/2017	to	Fri 09/01/2017	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1900	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
<hr/>			FWD	
MARCY 765_345_AT2			(Import)	
Tue 09/05/2017	to	Sun 09/10/2017	MOSES SOUTH	1700 MW
0500	Continuous	1630	Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
ARR: 19				
<hr/>			FWD	REV
BROWNFLS-TAYLORVL_115_3			(Import) (Export)	
Tue 09/05/2017	to	Sat 09/16/2017	SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1900	Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303			FWD	
Mon 09/11/2017	to	Fri 09/29/2017	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
SPRNBRK_-DUNWODIE_345_W75			FWD	
Fri 09/15/2017	to	Sun 09/17/2017	(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS3			FWD	
Fri 09/15/2017	to	Sun 09/17/2017	(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 09/18/2017	to	Fri 10/13/2017	(Import)	(Export)
0600	Continuous	1600	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
GILBOA_-N.SCTLND_345_GNS-1			FWD	
Mon 09/18/2017	to	Fri 10/06/2017	(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	455 MW
			TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4			FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 300 MW
			TTC with All Lines In Service	1750 MW 1600 MW
NIAGARA_-ROCHESTR_345_NR2			FWD	
Mon 10/02/2017	to	Fri 10/06/2017	(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040			FWD	
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	(Export)
0700	Continuous	1530	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1			FWD	
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
				ARR: 19
MARCY__765_345_AT2			FWD	
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
				ARR: 19
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1			FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	(Import)	(Export)
0700	Continuous	1530	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1 & ILCTLIMIT MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS -HURLYAVE 345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL 115_3

Mon 10/30/2017 to Sat 11/11/2017
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 09/01/2016

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASANX-COOPERS 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANX 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 27, 2017 to Wednesday, August 29, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Mon 11/13/2017	to	Thu 11/30/2017	<u>UPDATED</u> <u>by NGRID</u> <u>08/25/2016</u>		
0600	Continuous	1900		SCH - HQ_CEDARS	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW
				TTC with All Lines In Service	199 MW
				ARR: 38	100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					
Fri 11/17/2017	to	Sat 02/01/2020			
1700	Continuous	0000		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					
Mon 12/04/2017	to	Fri 12/08/2017			
0500	Continuous	1630		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
				ARR: 19	
MOSES___-ADIRNDCK_230_MA2					
Mon 12/11/2017	to	Fri 12/15/2017			
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2					
Mon 12/18/2017	to	Fri 12/22/2017	<u>UPDATED</u> <u>by NYPA</u> <u>10/23/2016</u>		
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MA2					
Tue 12/26/2017	to	Thu 12/28/2017			
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW