

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	2200 MW
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sun 10/30/2016	to	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	4000 MW
0728	Continuous	2359				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
						(Import)	
Thu 11/24/2016	to	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Tue 12/20/2016	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
LEEDS___345_LEEDS SVC						FWD	
						(Import)	
Mon 01/30/2017	to	Fri 02/24/2017				CENTRAL EAST - VC	2950 MW
0800	Continuous	1600				Impacts Total Transfer Capability	25 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW
NRTH1385-NOR HBR__138_601						FWD	REV
						(Import)	(Export)
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		SCH - NPX_1385	100 MW
0700	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 02/06/2017 to Sat 02/25/2017
 0700 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Sat 02/25/2017
 0700 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 02/06/2017 to Sat 02/25/2017
 0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Sat 02/25/2017
 0700 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 02/06/2017 to Sat 02/25/2017
 0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 02/06/2017 to Sat 02/25/2017
 0700 Continuous 2359

Work scheduled by: LI

by LI 01/11/2017

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

W49TH_ST_345KV_6

Fri 02/17/2017 to Thu 03/30/2017
 0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 02/07/2017

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__-VOLNEY__345_12				FWD	
Tue 02/21/2017	to	Tue 02/21/2017		(Import)	
0630	Daily(No Weekends)	1630		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
BECK__-NIAGARA__230_PA27				FWD	REV
Tue 02/21/2017	to	Thu 03/02/2017		(Import)	(Export)
0645	Continuous	1700		SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	1750 MW 1900 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Tue 02/21/2017	to	Fri 02/24/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
NINEMILE-CLAY__345_8				FWD	
Tue 02/21/2017	to	Wed 02/22/2017		(Import)	
1231	Continuous	1800		OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW
SCH-IMO-NYISO_LIMIT_900				FWD	
Wed 02/22/2017	to	Wed 02/22/2017	<u>UPDATED</u> <u>by NYISO</u> <u>02/17/2017</u>	(Import)	
0500	Continuous	1700		SCH - OH - NY	1200 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	1750 MW
FITZPTRK-EDIC__345_FE-1				FWD	
Fri 02/24/2017	to	Fri 02/24/2017	<u>UPDATED</u> <u>by PA</u> <u>02/24/2017</u>	(Import)	
1600	Continuous	2359		CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW
FITZPTRK-EDIC__345_FE-1				FWD	
Fri 02/24/2017	to	Fri 02/24/2017	<u>UPDATED</u> <u>by PA</u> <u>02/24/2017</u>	(Import)	
1600	Continuous	2359		OSWEGO EXPORT	4800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Sat 02/25/2017 to Sat 02/25/2017 **CANCELLED** by NGrid 02/23/2017
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

CHAT_DC_GC2

Sat 02/25/2017 to Sat 02/25/2017
0800 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 02/25/2017 to Sat 02/25/2017
0800 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sun 02/26/2017 to Mon 03/06/2017
0218 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/27/2017 to Fri 03/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

Tue 02/28/2017 to Tue 02/28/2017 **UPDATED** by NGRID 02/10/2017
0700 Daily(No Weekends) 1300

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DUNWODIE-SHORE_RD_345_Y50

Wed 03/01/2017 to Mon 03/20/2017
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1					FWD	
Wed 03/01/2017	to	Mon 03/20/2017			(Import)	
0001	Continuous	2359			CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2					FWD	
Wed 03/01/2017	to	Mon 03/20/2017			(Import)	
0001	Continuous	2359			CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
COOPERS_-ROCKTVRN_345_CCRT-42					FWD	
Wed 03/01/2017	to	Fri 03/24/2017			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
CLRKSCRN-OAKDALE__345_36					FWD	
Wed 03/01/2017	to	Wed 03/01/2017			(Import)	
0700	Continuous	1500			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1000					FWD	
Wed 03/01/2017	to	Wed 03/01/2017	<u>UPDATED</u>	<u>by NYISO 02/25/2017</u>	(Import)	
0800	Continuous	1059			SCH - OH - NY	1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_100					REV	
Wed 03/01/2017	to	Wed 03/01/2017	<u>UPDATED</u>	<u>by NYISO 02/25/2017</u>	(Export)	
0800	Continuous	1059			SCH - PJ - NY	400 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1450 MW
BECK_-NIAGARA_345_PA302					FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017	<u>UPDATED</u>	<u>by OH 02/08/2017</u>	(Import)	(Export)
0400	Continuous	1700			SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	650 MW 950 MW
					TTC with All Lines In Service	1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Sat 03/04/2017 to Sat 03/04/2017
0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

W49TH_ST_345KV_8

Mon 03/06/2017 to Mon 03/06/2017
0001 Continuous 0030

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJM_HTP	315 MW	
Impacts Total Transfer Capability	345 MW	
TTC with All Lines In Service	660 MW	

HUDSONP_-FARRAGUT_345_B3402

Mon 03/06/2017 to Thu 04/20/2017
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/17/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 03/06/2017 to Thu 04/20/2017
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARION_-FARRAGUT_345_C3403

Mon 03/06/2017 to Thu 04/20/2017
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/17/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

EDIC_-FRASER_345_EF24-40

Mon 03/06/2017 to Fri 03/17/2017
0630 Continuous 1700

Work scheduled by: NYPA

UPDATED by NY 12/02/2016

	FWD	REV
	(Import)	(Export)
CENTRAL EAST - VC	2500 MW	
Impacts Total Transfer Capability	475 MW	
TTC with All Lines In Service	2975 MW	

MOSES_-ADIRNDCK_230_MAI

Mon 03/06/2017 to Fri 03/10/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Wed 03/08/2017 to Wed 03/08/2017

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_4

Sat 03/11/2017 to Sat 03/11/2017

0600 Daily 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

CHAT_DC_GC1

Sun 03/12/2017 to Sun 03/12/2017

0001 Continuous 0200

Work scheduled by: HQ

UPDATED**by HQ****02/14/2017**

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 03/12/2017 to Sun 03/12/2017

0001 Continuous 0200

Work scheduled by: HQ

UPDATED**by HQ****02/14/2017**

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/12/2017 to Sun 03/12/2017

0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/12/2017 to Sun 03/12/2017

0001 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 03/12/2017 to Sun 03/12/2017

0001 Continuous 0200

Work scheduled by: HQ

UPDATED**by HQ****02/14/2017**

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	SCH - HQ - NY	REV
0001	Continuous	0200				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

SCH-HQ-NYISO_LIMIT_1100

Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	SCH - HQ - NY	FWD
0001	Continuous	0200				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	1100 MW
							400 MW
							1500 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/13/2017	to	Wed 03/15/2017				DYSINGER EAST	FWD
0500	Continuous	1200				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	1700 MW
							1450 MW
							3150 MW

BECK_-NIAGARA_345_PA302

Mon 03/13/2017	to	Fri 03/17/2017				SCH - OH - NY	FWD	REV
0700	Continuous	1600				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: IESO						TTC with All Lines In Service	1100 MW	950 MW
							650 MW	950 MW
							1750 MW	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/13/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	MOSES SOUTH	FWD
0700	Continuous	1530				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	2300 MW
							850 MW
							3150 MW

MILLWOOD_345KV_18

Tue 03/14/2017	to	Fri 03/17/2017				UPNY CONED	FWD
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	4350 MW
							750 MW
							5100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Tue 03/14/2017	to	Tue 03/14/2017				MOSES SOUTH	FWD
0700	Daily(No Weekends)	1600				Impacts Total Transfer Capability	(Import)
Work scheduled by: NGrid						TTC with All Lines In Service	3100 MW
							50 MW
							3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	REV
				(Import)	(Export)
Tue 03/14/2017	to	Tue 03/14/2017			
0700	Daily(No Weekends)	1600		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 40 MW
				TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	
				(Import)	
Wed 03/15/2017	to	Wed 03/15/2017			
0700	Daily(No Weekends)	1600		MOSES SOUTH	3100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	REV
				(Import)	(Export)
Wed 03/15/2017	to	Wed 03/15/2017			
0700	Daily(No Weekends)	1600		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 40 MW
				TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
				(Import)	
Fri 03/17/2017	to	Mon 03/20/2017			
1700	Continuous	0459		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
LADENTWN-BUCHAN_S_345_Y88				FWD	
				(Import)	
Sat 03/18/2017	to	Mon 03/20/2017			
0001	Continuous	2359		UPNY CONED	4150 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	5100 MW
NINEMILE-CLAY____345_8				FWD	
				(Import)	
Mon 03/20/2017	to	Wed 03/22/2017	<u>UPDATED</u> <u>by NGRID</u> <u>01/25/2017</u>		
0001	Continuous	0400		OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW
FRASANNX-COOPERS__345_UCC2-41				FWD	
				(Import)	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u> <u>by NYISO</u> <u>10/27/2016</u>		
0500	Continuous	1630		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 03/20/2017 to Fri 03/24/2017

UPDATEDby NYISO 10/27/2016

(Import)

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/20/2017 to Sat 03/25/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BERKSHIR-ALPS___345_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

UPDATEDby NG12/27/2016

(Import) (Export)

0800 Daily(No Weekends) 0900

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS___345_393

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

UPDATEDby NG12/27/2016

(Import) (Export)

0800 Daily(No Weekends) 0900

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 03/24/2017 to Fri 03/24/2017

(Import) (Export)

0800 0900

Work scheduled by:

ARR: 78

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 03/24/2017 to Sat 04/22/2017

(Import) (Export)

0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1400 MW 1450 MW

Impacts Total Transfer Capability 0 MW 150 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Fri 03/24/2017 to Sat 04/22/2017

(Import) (Export)

0800 Continuous 1600

Work scheduled by: ISONE

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 03/24/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0900

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

W49TH_ST_345KV_8

FWD

Sat 03/25/2017 to Thu 03/30/2017

(Import)

0201 Continuous 0200

UPDATED**by CONED 02/07/2017**

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARCY___345KV_CSC

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 Continuous 1630

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 03/27/2017 to Thu 04/13/2017

(Import)

0500 1630

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/27/2017 to Sat 04/01/2017

(Import)

0700 Continuous 1530

UPDATED**by NYPA 10/23/2016**

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 03/27/2017 to Fri 04/07/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

SCRIBA___-VOLNEY___345_20

FWD

Tue 03/28/2017 to Tue 03/28/2017

(Import)

0730 Daily(No Weekends) 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/02/2017 to Fri 04/07/2017

1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MOSES___-ADIRNDCK_230_MAI

Mon 04/03/2017 to Sat 04/08/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR___138_601

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR___138_602

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR___138_603

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR___138_601

Mon 04/03/2017 to Wed 04/12/2017

0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47					FWD	REV
Mon 04/03/2017	to	Fri 04/14/2017	<u>UPDATED</u>	<u>by PJM</u> <u>01/26/2017</u>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MAINESBG-WATRCURE_345_30					FWD	REV
Mon 04/03/2017	to	Fri 04/14/2017	<u>UPDATED</u>	<u>by PJM</u> <u>01/26/2017</u>	(Import)	(Export)
0800	Continuous	1600			SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 04/05/2017 to Sun 04/09/2017 UPDATED by CONED 02/07/2017

(Import)

0001 Continuous 0200

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_500

FWD

Fri 04/07/2017 to Fri 04/07/2017

(Import)

0700 Continuous 1530

SCH - OH - NY

800 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

COOPERS_-ROCKTVRN_345_CCRT-42

FWD

Mon 04/10/2017 to Mon 04/24/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 04/10/2017 to Thu 04/13/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-LEEDS_345_93

FWD

Mon 04/10/2017 to Mon 04/10/2017

(Import)

1100 Daily(No Weekends) 1500

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS_-PLSNTVLY_345_92

FWD

Tue 04/11/2017 to Thu 04/13/2017

(Import)

0730 Continuous 1600

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 04/17/2017 to Sat 04/22/2017

(Import) (Export)

0500 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/17/2017 to Sat 04/22/2017 **UPDATED by NYPA 10/23/2016**

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER -COOPERS_345_33

FWD

Mon 04/17/2017 to Fri 04/21/2017 **UPDATED by NY 01/12/2017**

(Import)

0900 Continuous 1400

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

W49TH_ST_345KV_6

FWD

Thu 04/20/2017 to Thu 04/20/2017 **UPDATED by CONED 02/07/2017**

(Import)

0230 Continuous 0300

SCH - PJM_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARION -FARRAGUT_345_C3403

FWD

REV

Fri 04/21/2017 to Sat 05/20/2017 **UPDATED by CE 01/28/2017**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 04/21/2017 to Sat 05/27/2017

(Import)

1400 Continuous 0459

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

BERKSHIR-ALPS_345_393

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78**BERKSHIR-ALPS_345_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 Daily 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 04/22/2017 to Sat 04/22/2017

1500 1600

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1300 MW 1300 MW

100 MW 300 MW

1400 MW 1600 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 04/24/2017 to Fri 05/05/2017

0001 Continuous 1900

Work scheduled by: NYPA

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4100 MW

1000 MW

5100 MW

CLAY____-EDIC____345_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

4850 MW

400 MW

5250 MW

STLAWRNC-MOSES____230_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1750 MW 1900 MW

0 MW 0 MW

1750 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA10/23/2016

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

ALCOA____-DENNISON_115_12

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

100 MW 100 MW

99 MW 0 MW

199 MW 100 MW

ALCOA____-DENNISON_115_12 & ALCOA____-NOGDNBRG_115_13

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

100 MW 60 MW

99 MW 40 MW

199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800
Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH 3100 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 60 MW
Impacts Total Transfer Capability 99 MW 40 MW
TTC with All Lines In Service 199 MW 100 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/28/2017 to Fri 04/28/2017
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017 **UPDATED by LI 02/14/2017**
0400 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/01/2017 to Tue 05/16/2017 **UPDATED by LI 02/14/2017**
0400 Continuous 1800
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY_-N.SCTLND_345_18

Mon 05/01/2017 to Fri 05/05/2017
0600 Continuous 1630
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/01/2017 to Fri 05/05/2017
0600 1630
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 1855 MW
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
ROCHESTR-PANNELL_345_RP2				FWD	
Mon 05/01/2017	to	Mon 05/01/2017		(Import)	
0630	Continuous	0700		DYSINGER EAST	2300 MW
Work scheduled by: RGE				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_2				FWD	
Mon 05/01/2017	to	Fri 05/05/2017		(Import)	
0630	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2				FWD	
Fri 05/05/2017	to	Fri 05/05/2017		(Import)	
1500	Continuous	1530		DYSINGER EAST	2300 MW
Work scheduled by: RGE				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_2				FWD	
Mon 05/08/2017	to	Mon 05/08/2017		(Import)	
0700	Continuous	0730		WEST CENTRAL	1300 MW
Work scheduled by: RGE				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2				FWD	
Mon 05/08/2017	to	Wed 05/10/2017		(Import)	
0700	Continuous	1530		DYSINGER EAST	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

FWD

Wed 05/10/2017 to Wed 05/10/2017

(Import)

1500 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

FRASER_-GILBOA_____345_GF5-35

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

STONYRDG-HILLSIDE_230_72

FWD

Mon 05/15/2017 to Mon 05/15/2017

(Import)

0800 Continuous 1700

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

FRASER_____345_FRASER SVC

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 Continuous 1430

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FRASER_____345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 05/15/2017 to Fri 05/19/2017

(Import)

0900 1430

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

RAMAPO_-LADENTWN_345_W72

FWD

Tue 05/16/2017 to Tue 05/16/2017

(Import)

0001 Continuous 2330

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ORU

MARCY_____765_345_AT1

FWD

Mon 05/22/2017 to Fri 05/26/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253

Fri 05/26/2017 to Sat 05/27/2017
0001 Continuous 2359

UPDATED by CE 02/01/2017

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MARCY__ -N.SCTLND_345_18

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

ILCTLIMT_MARCY_SO_COMP_I/S

Sat 05/27/2017 to Sat 08/05/2017
1600 Continuous 0459

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Sat 06/24/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017
0800 Continuous 1000

Work scheduled by: NYSEG

	FWD (Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

STONYRDG-HILLSIDE_230_72

Fri 06/09/2017 to Fri 06/09/2017
1500 Continuous 1700

Work scheduled by: NYSEG

	FWD (Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Sat 07/01/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___-N.SCTLND_345_18				FWD	
Sat 08/05/2017	to	Sat 08/05/2017		(Import)	
0500	Continuous	1530		CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2				FWD	
Sat 08/05/2017	to	Sat 08/05/2017		(Import)	
0500	Continuous	1530		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 08/05/2017	to	Mon 11/06/2017		(Import)	
1600	Continuous	0559		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___765_345_AT2				FWD	
Tue 09/05/2017	to	Sun 09/10/2017		(Import)	
0500	Continuous	1630		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Sat 09/16/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

SPRNBRK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SPRNBRK_345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 10/13/2017
0600 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017
0630 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1300 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1	FWD	REV
Sat 10/14/2017 to Sat 10/28/2017	(Import)	(Export)
0700 Continuous 1530	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040	FWD	
Sat 10/14/2017 to Sat 10/28/2017	(Import)	
0700 1530	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
MASSENA_-MARC_765_MSU1 & ILCTLIMIT_MARC_SO_COMP_I/S	FWD	
Sat 10/14/2017 to Sat 10/28/2017	(Import)	
0700 1530	CENTRAL EAST - VC	2080 MW
Work scheduled by:	Impacts Total Transfer Capability	895 MW
	TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	REV
Sat 10/14/2017 to Sat 10/28/2017	(Import)	(Export)
0700 1530	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301	FWD	
Mon 10/16/2017 to Fri 11/03/2017	(Import)	
0800 Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE	Impacts Total Transfer Capability	1000 MW
	TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_3	FWD	REV
Mon 10/30/2017 to Sat 11/11/2017	(Import)	(Export)
0700 Continuous 1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	120 MW 0 MW
	TTC with All Lines In Service	190 MW 40 MW
FRASANNX-COOPERS_345_UCC2-41	FWD	
Mon 11/06/2017 to Fri 11/17/2017	(Import)	
0600 Continuous 1700	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	475 MW
	TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 26, 2017 to Tuesday ,August 28, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 11/06/2017 to Fri 11/17/2017

(Import)

0600 Continuous 1700

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 11/13/2017 to Thu 11/30/2017

(Import) (Export)

0600 Continuous 1900

UPDATED**by NGRID 08/25/2016**

SCH - HQ_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGRID

ARR: 38

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 11/17/2017 to Sat 02/01/2020

(Import)

1700 Continuous 0000

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

UPDATED**by NYPA 10/23/2016**

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 12/26/2017 to Thu 12/28/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA