

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	SCH	FWD (Import)	REV (Export)
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Thu 06/01/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/11/2017</u>	SCH - PJ - NY	2200 MW	1450 MW
	1940	Continuous				Impacts Total Transfer Capability	100 MW	0 MW
						TTC with All Lines In Service	2300 MW	1450 MW
Work scheduled by: ConEd								
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	4000 MW	
	0728	Continuous				Impacts Total Transfer Capability	1100 MW	
						TTC with All Lines In Service	5100 MW	
Work scheduled by: ConEd								
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Mon 05/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW	
	1500	Continuous				Impacts Total Transfer Capability	660 MW	
						TTC with All Lines In Service	660 MW	
Work scheduled by: ConEd								
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	3800 MW	
	0001	Continuous				Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
Work scheduled by: ConEd								
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	SPR/DUN-SOUTH	3800 MW	
	0001	Continuous				Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
Work scheduled by: ConEd								
LEEDS___345_LEEDS SVC	Mon 01/30/2017	Fri 02/24/2017				CENTRAL EAST - VC	2950 MW	
	0800	Continuous				Impacts Total Transfer Capability	25 MW	
						TTC with All Lines In Service	2975 MW	
Work scheduled by: NGrid								
NRTH1385-NOR HBR__138_601	Mon 02/06/2017	Sat 02/25/2017		<u>by LI</u>	<u>01/11/2017</u>	SCH - NPX_1385	100 MW	100 MW
	0700	Continuous				Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
Work scheduled by: LI								

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017	by LI 01/11/2017	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NOR HBR__138_603				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017	by LI 01/11/2017	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 02/06/2017	to	Sat 02/25/2017	by LI 01/11/2017	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

W49TH_ST_345KV_6				FWD	
Fri 02/17/2017	to	Thu 03/30/2017	UPDATED by CONED 02/07/2017	(Import)	
0001	Continuous	0300		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>OSWEGO__-VOLNEY__345_12</p> <p>Tue 02/21/2017 to Tue 02/21/2017 0630 Daily(No Weekends) 1630</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5250 MW</p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>BECK____-NIAGARA_230_PA27</p> <p>Tue 02/21/2017 to Thu 03/02/2017 0645 Continuous 1700</p> <p>Work scheduled by: IESO</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - OH - NY 1750 MW 1900 MW</p> <p>Impacts Total Transfer Capability 0 MW 0 MW</p> <p>TTC with All Lines In Service 1750 MW 1900 MW</p>
<p>MOSES__-ADIRNDCK_230_MA1</p> <p>Tue 02/21/2017 to Fri 02/24/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>NINEMILE-CLAY____345_8</p> <p>Tue 02/21/2017 to Wed 02/22/2017 1231 Continuous 1800</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5150 MW</p> <p>Impacts Total Transfer Capability 100 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>SCH-IMO-NYISO_LIMIT_900</p> <p>Wed 02/22/2017 to Wed 02/22/2017 UPDATED by NYISO 02/17/2017</p> <p>0500 Continuous 1700</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - OH - NY 1200 MW</p> <p>Impacts Total Transfer Capability 550 MW</p> <p>TTC with All Lines In Service 1750 MW</p>
<p>FITZPTRK-EDIC____345_FE-1</p> <p>Fri 02/24/2017 to Fri 02/24/2017 UPDATED by PA 02/24/2017</p> <p>1600 Continuous 2359</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2825 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>FITZPTRK-EDIC____345_FE-1</p> <p>Fri 02/24/2017 to Fri 02/24/2017 UPDATED by PA 02/24/2017</p> <p>1600 Continuous 2359</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4800 MW</p> <p>Impacts Total Transfer Capability 450 MW</p> <p>TTC with All Lines In Service 5250 MW</p>

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 02/25/2017	to	Mon 03/06/2017		(Import)	
0100	Continuous	0559		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNEFLS-TAYLORVL_115_4				FWD	REV
Sat 02/25/2017	to	Sat 02/25/2017	CANCELLED by NGrid 02/23/2017	(Import)	(Export)
0600	Daily	1900		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
CHAT_DC_GC2				FWD	
Sat 02/25/2017	to	Sat 02/25/2017		(Import)	
0800	Continuous	1700		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
Sat 02/25/2017	to	Sat 02/25/2017			(Export)
0800	Continuous	1700		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
MOSES__-ADIRNDCK_230_MAI				FWD	
Mon 02/27/2017	to	Fri 03/03/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
LAFAYTTE-CLRKSCRN_345_4-46				FWD	
Tue 02/28/2017	to	Tue 02/28/2017	UPDATED by NGRID 02/10/2017	(Import)	
0700	Daily(No Weekends)	1300		CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
DUNWODIE-SHORE_RD_345_Y50				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359		CONED - LIPA	800 MW
Work scheduled by: LI				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359	CONED - LIPA	1350 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 2				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359	CONED - LIPA	1350 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
COOPERS_-ROCKTVRN_345_CCRT-42				FWD	
Wed 03/01/2017	to	Fri 03/24/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	2975 MW	
CLRKSCRN-OAKDALE__345_36				FWD	
Wed 03/01/2017	to	Wed 03/01/2017		(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
SCH-IMO-NYISO_LIMIT_1000				FWD	
Wed 03/01/2017	to	Wed 03/01/2017	UPDATED	by NYISO	02/25/2017
0800	Continuous	1059	SCH - OH - NY	1300 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	450 MW	
			TTC with All Lines In Service	1750 MW	
SCH-NYISO-PJM_LIMIT_100				REV	
Wed 03/01/2017	to	Wed 03/01/2017	UPDATED	by NYISO	02/25/2017
0800	Continuous	1059	SCH - PJ - NY	400 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	1450 MW	
BECK_-NIAGARA_345_PA302				FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017	UPDATED	by OH	02/08/2017
0400	Continuous	1700	SCH - OH - NY	1100 MW	950 MW
Work scheduled by: IESO			Impacts Total Transfer Capability	650 MW	950 MW
			TTC with All Lines In Service	1750 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017		(Import)	(Export)
0600	Daily	1900		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
W49TH_ST_345KV_8				FWD	
Mon 03/06/2017	to	Mon 03/06/2017		(Import)	
0001	Continuous	0030		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	UPDATED by CONED 02/17/2017	(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403				FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017		(Import)	(Export)
0001		2359		SCH - PJ - NY	2050 MW 1450 MW
Work scheduled by:				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
MARION_-FARRAGUT_345_C3403				FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	UPDATED by CONED 02/17/2017	(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
EDIC_-FRASER_345_EF24-40				FWD	
Mon 03/06/2017	to	Fri 03/17/2017	UPDATED by NY 12/02/2016	(Import)	
0630	Continuous	1700		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MAL				FWD	
Mon 03/06/2017	to	Fri 03/10/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Wed 03/08/2017 to Wed 03/08/2017
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

BROWNEFLS-TAYLORVL_115_4

Sat 03/11/2017 to Sat 03/11/2017
 0600 Daily 1900
 Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **100 MW 100 MW**
 Impacts Total Transfer Capability 99 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

CHAT_DC_GC1

Sun 03/12/2017 to Sun 03/12/2017
 0001 Continuous 0200
 Work scheduled by: HQ

UPDATED by HQ 02/14/2017

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 03/12/2017 to Sun 03/12/2017
 0001 Continuous 0200
 Work scheduled by: HQ

UPDATED by HQ 02/14/2017

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/12/2017 to Sun 03/12/2017
 0001 0200
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/12/2017 to Sun 03/12/2017
 0001 0200
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 03/12/2017 to Sun 03/12/2017
 0001 Continuous 0200
 Work scheduled by: HQ

UPDATED by HQ 02/14/2017

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						REV
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Export)
0001	Continuous	0200				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
SCH-HQ-NYISO_LIMIT_1100						FWD
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)
0001	Continuous	0200				1100 MW
Work scheduled by: HQ						400 MW
						1500 MW
NIAGARA_-ROCHESTR_345_NR2						FWD
Mon 03/13/2017	to	Wed 03/15/2017				(Import)
0500	Continuous	1200				1700 MW
Work scheduled by: NYPA						1450 MW
						3150 MW
BECK_-NIAGARA_345_PA302						FWD
Mon 03/13/2017	to	Fri 03/17/2017				(Import) (Export)
0700	Continuous	1600				1100 MW 950 MW
Work scheduled by: IESO						650 MW 950 MW
						1750 MW 1900 MW
MOSES_-ADIRNDCK_230_MA2						FWD
Mon 03/13/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA						850 MW
						3150 MW
MILLWOOD_345KV_18						FWD
Tue 03/14/2017	to	Fri 03/17/2017				(Import)
0001	Continuous	2359				4350 MW
Work scheduled by: ConEd						750 MW
						5100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B						FWD
Tue 03/14/2017	to	Tue 03/14/2017				(Import)
0700	Daily(No Weekends)	1600				3100 MW
Work scheduled by: NGrid						50 MW
						3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT	ALCOA	R8105	TIE	B	FWD	REV
					(Import)	(Export)
Tue 03/14/2017	to	Tue 03/14/2017				
0700	Daily(No Weekends)	1600			SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
<hr/>						
Wed 03/15/2017	to	Wed 03/15/2017			FWD	
					(Import)	
0700	Daily(No Weekends)	1600			MOSES SOUTH	3100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
Wed 03/15/2017	to	Wed 03/15/2017			FWD	
					(Import)	
0700	Daily(No Weekends)	1600			SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
<hr/>						
Fri 03/17/2017	to	Mon 03/20/2017			FWD	
					(Import)	
1700	Continuous	0459			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
Sat 03/18/2017	to	Mon 03/20/2017			FWD	
					(Import)	
0001	Continuous	2359			UPNY CONED	4150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
<hr/>						
Mon 03/20/2017	to	Wed 03/22/2017	UPDATED	by NGRID 01/25/2017	FWD	
					(Import)	
0001	Continuous	0400			OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
<hr/>						
Mon 03/20/2017	to	Fri 03/24/2017	UPDATED	by NYISO 10/27/2016	FWD	
					(Import)	
0500	Continuous	1630			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	(Import)
0500	Continuous	1630				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability 475 MW TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Mon 03/20/2017	to	Sat 03/25/2017				(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW
BERKSHIR-ALPS___345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	0900				SCH - NE - NY 1300 MW 1300 MW
Work scheduled by: NGrid			ARR: 78			Impacts Total Transfer Capability 100 MW 300 MW TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-ALPS___345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NG</u>	<u>12/27/2016</u>	(Import) (Export)
0800	Daily(No Weekends)	0900				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: NGrid			ARR: 78			Impacts Total Transfer Capability 100 MW 100 MW TTC with All Lines In Service 200 MW 200 MW
BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017				(Import) (Export)
0800		0900				SCH - NE - NY 1300 MW 1300 MW
Work scheduled by:			ARR: 78			Impacts Total Transfer Capability 100 MW 300 MW TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import) (Export)
0800	Continuous	1600				SCH - NE - NY 1400 MW 1450 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 0 MW 150 MW TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017				(Import) (Export)
0800	Continuous	1600				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW 100 MW TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 03/24/2017 to Mon 04/17/2017
 1700 Continuous 0900
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_8

Sat 03/25/2017 to Thu 03/30/2017 **UPDATED by CONED 02/07/2017**
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
 0500 1630
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017 **UPDATED by NYPA 10/23/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
 0900 Continuous 1430
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

SCRIBA_-VOLNEY___345_20

Tue 03/28/2017 to Tue 03/28/2017
 0730 Daily(No Weekends) 1630
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
LINDN_CG-LNDVFT 345_V-3022				
Sun 04/02/2017	to	Fri 04/07/2017		
1400	Continuous	1800	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
MOSES -ADIRNDCK 230_MAI			FWD	
			(Import)	
Mon 04/03/2017	to	Sat 04/08/2017	MOSES SOUTH	2300 MW
0700	Continuous	1530	Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
BERKSHIR-NORTHFLD 345_312 & NRTH1385-NOR HBR 138_601			FWD	REV
			(Import)	(Export)
Mon 04/03/2017	to	Wed 04/12/2017	SCH - NPX_1385	0 MW 0 MW
0700		2359	Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD 345_312 & NRTH1385-NOR HBR 138_602			FWD	REV
			(Import)	(Export)
Mon 04/03/2017	to	Wed 04/12/2017	SCH - NPX_1385	0 MW 0 MW
0700		2359	Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD 345_312 & NRTH1385-NOR HBR 138_603			FWD	REV
			(Import)	(Export)
Mon 04/03/2017	to	Wed 04/12/2017	SCH - NPX_1385	0 MW 0 MW
0700		2359	Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR 138_601			FWD	REV
			(Import)	(Export)
Mon 04/03/2017	to	Wed 04/12/2017	SCH - NPX_1385	100 MW 100 MW
0700	Continuous	2359	Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: LI			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_602			FWD	REV
			(Import)	(Export)
Mon 04/03/2017	to	Wed 04/12/2017	SCH - NPX_1385	0 MW 0 MW
0700		2359	Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						
Mon 04/03/2017	to	Wed 04/12/2017				
0700		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602						
Mon 04/03/2017	to	Wed 04/12/2017				
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						
Mon 04/03/2017	to	Wed 04/12/2017				
0700		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603						
Mon 04/03/2017	to	Wed 04/12/2017				
0700	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385						
Mon 04/03/2017	to	Wed 04/12/2017				
0700	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
HOMRC_NY-MAINS_NY_345_47						
Mon 04/03/2017	to	Fri 04/14/2017	UPDATED	by PJM	01/26/2017	
0800	Continuous	1600			SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MAINESEBG-WATRCURE_345_30						
Mon 04/03/2017	to	Fri 04/14/2017	UPDATED	by PJM	01/26/2017	
0800	Continuous	1600			SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 04/05/2017 to Sun 04/09/2017
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 02/07/2017

SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

SCH-IMO-NYISO_LIMIT_500

Fri 04/07/2017 to Fri 04/07/2017
0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 1750 MW

FWD
(Import)

COOPERS_-ROCKTVRN_345_CCRT-42

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MOSES_-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

N.SCTLND-LEEDS_345_93

Mon 04/10/2017 to Mon 04/10/2017
1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

LEEDS_-PLSNTVLY_345_92

Tue 04/11/2017 to Thu 04/13/2017
0730 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017
0500 Continuous 1600

Work scheduled by: LI

SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2					FWD	
Mon 04/17/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	
					TTC with All Lines In Service 3150 MW	
FRASER -COOPERS_345_33					FWD	
Mon 04/17/2017	to	Fri 04/21/2017	<u>UPDATED</u>	<u>by NY</u>	<u>01/12/2017</u>	(Import)
0900	Continuous	1400				CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 580 MW	
					TTC with All Lines In Service 2975 MW	
W49TH_ST_345KV_6					FWD	
Thu 04/20/2017	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)
0230	Continuous	0300				SCH - PJM_HTP 315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 345 MW	
					TTC with All Lines In Service 660 MW	
MARION -FARRAGUT_345_C3403					FWD	
Fri 04/21/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				SCH - PJ - NY 2300 MW 1450 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 0 MW 0 MW	
					TTC with All Lines In Service 2300 MW 1450 MW	
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/21/2017	to	Sat 05/27/2017				(Import)
1400	Continuous	0459				CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 235 MW	
					TTC with All Lines In Service 2975 MW	
BERKSHIR-ALPS_345_393					FWD	
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				SCH - NE - NY 1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 300 MW	
ARR: 78					TTC with All Lines In Service 1400 MW 1600 MW	
BERKSHIR-ALPS_345_393					FWD	
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW	
ARR: 78					TTC with All Lines In Service 200 MW 200 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017		(Import)	(Export)
1500		1600		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:		ARR: 78		Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
ROSETON_-EFISHKIL_345_RFK305				FWD	
Mon 04/24/2017	to	Fri 05/05/2017		(Import)	
0001	Continuous	1900		UPNY CONED	4100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
CLAY_-EDIC_____345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
STLAWRNC-MOSES_____230_L34P				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	1750 MW 1900 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 04/24/2017	to	Sat 04/29/2017	UPDATED by NYPA 10/23/2016	(Import)	
0700	Continuous	1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
ALCOA_-DENNISON_115_12				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
ALCOA_-DENNISON_115_12 & ALCOA_-NOGDNBRG_115_13				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700		1800		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by:			ARR: 38	Impacts Total Transfer Capability	99 MW 40 MW
				TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 3100 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - HQ_CEDARS 100 MW 60 MW</p> <p>Impacts Total Transfer Capability 99 MW 40 MW</p> <p>TTC with All Lines In Service 199 MW 100 MW</p>
<p>NIAGARA_-ROCHESTR_345_NR2</p> <p>Fri 04/28/2017 to Fri 04/28/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>DYSINGER EAST 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>NEPTUNE_-DUFFYAVE_345_NEPTUNE</p> <p>Mon 05/01/2017 to Tue 05/16/2017 UPDATED by LI 02/14/2017</p> <p>0400 Continuous 1800</p> <p>Work scheduled by: LI</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - PJM_NEPTUNE 0 MW</p> <p>Impacts Total Transfer Capability 660 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>NEWBRDGE-DUFFYAVE_345_501</p> <p>Mon 05/01/2017 to Tue 05/16/2017 UPDATED by LI 02/14/2017</p> <p>0400 Continuous 1800</p> <p>Work scheduled by: LI</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - PJM_NEPTUNE 0 MW</p> <p>Impacts Total Transfer Capability 660 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>MARCY_-N.SCTLND_345_18</p> <p>Mon 05/01/2017 to Fri 05/05/2017</p> <p>0600 Continuous 1630</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2090 MW</p> <p>Impacts Total Transfer Capability 885 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S</p> <p>Mon 05/01/2017 to Fri 05/05/2017</p> <p>0600 1630</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 1855 MW</p> <p>Impacts Total Transfer Capability 1120 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3			FWD	REV
			(Import)	(Export)
Mon 05/01/2017	to	Fri 05/26/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Mon 05/01/2017	to	Mon 05/01/2017	DYSINGER EAST	2300 MW
0630	Continuous	0700	Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE			TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_2			FWD	
			(Import)	
Mon 05/01/2017	to	Fri 05/05/2017	WEST CENTRAL	1300 MW
0630	Continuous	1530	Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Fri 05/05/2017	to	Fri 05/05/2017	DYSINGER EAST	2300 MW
1500	Continuous	1530	Impacts Total Transfer Capability	850 MW
Work scheduled by: RGE			TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_2			FWD	
			(Import)	
Mon 05/08/2017	to	Mon 05/08/2017	WEST CENTRAL	1300 MW
0700	Continuous	0730	Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE			TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Mon 05/08/2017	to	Wed 05/10/2017	DYSINGER EAST	2300 MW
0700	Continuous	1530	Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311			FWD	
			(Import)	
Mon 05/08/2017	to	Fri 05/26/2017	UPNY CONED	4400 MW
0800	Continuous	1600	Impacts Total Transfer Capability	700 MW
Work scheduled by: CHGE			TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_ 345_2

Wed 05/10/2017 to Wed 05/10/2017
 1500 Continuous 1530
 Work scheduled by: RGE

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER_-GILBOA_ 345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
 0800 Continuous 1700
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

FRASER_ 345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017
 0900 Continuous 1430
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

FRASER_ 345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
 0900 1430
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2700 MW**
 Impacts Total Transfer Capability 275 MW
 TTC with All Lines In Service 2975 MW

RAMAPO_-LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
 0001 Continuous 2330
 Work scheduled by: ORU

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

MARCY_ 765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LINDEN__-GOETHALS_230_A2253							
Fri 05/26/2017	to	Sat 05/27/2017	UPDATED	by CE	02/01/2017		
0001	Continuous	2359				2050 MW	1300 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2050 MW
MARCY__-N.SCTLND_345_18						FWD	
Sat 05/27/2017	to	Sat 05/27/2017				(Import)	
0500	Continuous	1530				2090 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	885 MW
						TTC with All Lines In Service	2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S						FWD	
Sat 05/27/2017	to	Sat 08/05/2017				(Import)	
1600	Continuous	0459				2740 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017				(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
STONYRDG-HILLSIDE_230_72						FWD	
Mon 06/05/2017	to	Mon 06/05/2017				(Import)	
0800	Continuous	1000				2850 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72						FWD	
Fri 06/09/2017	to	Fri 06/09/2017				(Import)	
1500	Continuous	1700				2850 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017				(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_3					
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___-N.SCTLND_345_18					
Sat 08/05/2017	to	Sat 08/05/2017			
0500	Continuous	1530			
Work scheduled by: NYPA			ARR: 19		
				CENTRAL EAST - VC	2090 MW
				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					
Sat 08/05/2017	to	Sat 08/05/2017			
0500	Continuous	1530			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					
Sat 08/05/2017	to	Mon 11/06/2017			
1600	Continuous	0559			
Work scheduled by: NYISO					
				CENTRAL EAST - VC	2740 MW
				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___765_345_AT2					
Tue 09/05/2017	to	Sun 09/10/2017			
0500	Continuous	1630			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
BROWNFLS-TAYLORVL_115_3				
Tue 09/05/2017	to	Sat 09/16/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
HURLYAVE-ROSETON_345_303				
Mon 09/11/2017	to	Fri 09/29/2017		
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
SPRNBRK_-DUNWODIE_345_W75				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS3				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
BROWNFLS-TAYLORVL_115_4				
Mon 09/18/2017	to	Fri 10/13/2017		
0600	Continuous	1600	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
GILBOA_-N.SCTLND_345_GNS-1				
Mon 09/18/2017	to	Fri 10/06/2017		
0630	Continuous	1700	CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	455 MW
			TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4				
Mon 09/18/2017	to	Tue 09/19/2017		
0700	Continuous	1530	SCH - OH - NY	1750 MW 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 300 MW
			TTC with All Lines In Service	1750 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 10/14/2017 to Sat 10/28/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 20%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%;"></td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">475 MW</td> <td></td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td></td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td></td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD		REV			(Import)	(Export)	SCH - HQ - NY	475 MW		1000 MW	Impacts Total Transfer Capability	1025 MW		0 MW	TTC with All Lines In Service	1500 MW		1000 MW
	FWD		REV																		
		(Import)	(Export)																		
SCH - HQ - NY	475 MW		1000 MW																		
Impacts Total Transfer Capability	1025 MW		0 MW																		
TTC with All Lines In Service	1500 MW		1000 MW																		
<p>MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040</p> <p>Sat 10/14/2017 to Sat 10/28/2017 0700 1530</p> <p>Work scheduled by:</p>	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: right;">FWD</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import)</td> <td></td> </tr> <tr> <td>MOSES SOUTH</td> <td style="text-align: right;">500 MW</td> <td></td> <td></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">2650 MW</td> <td></td> <td></td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">3150 MW</td> <td></td> <td></td> </tr> </table>		FWD					(Import)		MOSES SOUTH	500 MW			Impacts Total Transfer Capability	2650 MW			TTC with All Lines In Service	3150 MW		
	FWD																				
		(Import)																			
MOSES SOUTH	500 MW																				
Impacts Total Transfer Capability	2650 MW																				
TTC with All Lines In Service	3150 MW																				
<p>MASSENA_-MARCY___765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S</p> <p>Sat 10/14/2017 to Sat 10/28/2017 0700 1530</p> <p>Work scheduled by:</p>	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: right;">FWD</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import)</td> <td></td> </tr> <tr> <td>CENTRAL EAST - VC</td> <td style="text-align: right;">2080 MW</td> <td></td> <td></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">895 MW</td> <td></td> <td></td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">2975 MW</td> <td></td> <td></td> </tr> </table>		FWD					(Import)		CENTRAL EAST - VC	2080 MW			Impacts Total Transfer Capability	895 MW			TTC with All Lines In Service	2975 MW		
	FWD																				
		(Import)																			
CENTRAL EAST - VC	2080 MW																				
Impacts Total Transfer Capability	895 MW																				
TTC with All Lines In Service	2975 MW																				
<p>MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2</p> <p>Sat 10/14/2017 to Sat 10/28/2017 0700 1530</p> <p>Work scheduled by:</p>	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: right;">FWD</td> <td style="text-align: right;">REV</td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import) (Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">850 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV			(Import) (Export)	SCH - HQ - NY	850 MW	0 MW	Impacts Total Transfer Capability	650 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW					
	FWD	REV																			
		(Import) (Export)																			
SCH - HQ - NY	850 MW	0 MW																			
Impacts Total Transfer Capability	650 MW	1000 MW																			
TTC with All Lines In Service	1500 MW	1000 MW																			
<p>LEEDS_-HURLYAVE_345_301</p> <p>Mon 10/16/2017 to Fri 11/03/2017 0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: right;">FWD</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import)</td> <td></td> </tr> <tr> <td>UPNY CONED</td> <td style="text-align: right;">4100 MW</td> <td></td> <td></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1000 MW</td> <td></td> <td></td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">5100 MW</td> <td></td> <td></td> </tr> </table>		FWD					(Import)		UPNY CONED	4100 MW			Impacts Total Transfer Capability	1000 MW			TTC with All Lines In Service	5100 MW		
	FWD																				
		(Import)																			
UPNY CONED	4100 MW																				
Impacts Total Transfer Capability	1000 MW																				
TTC with All Lines In Service	5100 MW																				
<p>BROWNFLS-TAYLORVL_115_3</p> <p>Mon 10/30/2017 to Sat 11/11/2017 UPDATED by NGRID 09/01/2016 0700 Continuous 1900</p> <p>Work scheduled by: NGrid ARR: 38</p>	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: right;">FWD</td> <td style="text-align: right;">REV</td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import) (Export)</td> </tr> <tr> <td>SCH - HQ_CEDARS</td> <td style="text-align: right;">70 MW</td> <td style="text-align: right;">40 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">120 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">190 MW</td> <td style="text-align: right;">40 MW</td> </tr> </table>		FWD	REV			(Import) (Export)	SCH - HQ_CEDARS	70 MW	40 MW	Impacts Total Transfer Capability	120 MW	0 MW	TTC with All Lines In Service	190 MW	40 MW					
	FWD	REV																			
		(Import) (Export)																			
SCH - HQ_CEDARS	70 MW	40 MW																			
Impacts Total Transfer Capability	120 MW	0 MW																			
TTC with All Lines In Service	190 MW	40 MW																			
<p>FRASANX-COOPERS_345_UCC2-41</p> <p>Mon 11/06/2017 to Fri 11/17/2017 0600 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<table border="0" style="width: 100%;"> <tr> <td></td> <td style="text-align: right;">FWD</td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Import)</td> <td></td> </tr> <tr> <td>CENTRAL EAST - VC</td> <td style="text-align: right;">2500 MW</td> <td></td> <td></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">475 MW</td> <td></td> <td></td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">2975 MW</td> <td></td> <td></td> </tr> </table>		FWD					(Import)		CENTRAL EAST - VC	2500 MW			Impacts Total Transfer Capability	475 MW			TTC with All Lines In Service	2975 MW		
	FWD																				
		(Import)																			
CENTRAL EAST - VC	2500 MW																				
Impacts Total Transfer Capability	475 MW																				
TTC with All Lines In Service	2975 MW																				

NYISO TRANSFER LIMITATIONS

Saturday ,February 25, 2017 to Monday ,August 27, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
MARCY___-FRASANNX_345_UCC2-41			FWD
Mon 11/06/2017	to	Fri 11/17/2017	(Import)
0600	Continuous	1700	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
BROWNFLS-TAYLORVL_115_4			FWD REV
Mon 11/13/2017	to	Thu 11/30/2017	(Import) (Export)
0600	Continuous	1900	SCH - HQ_CEDARS 100 MW 100 MW
Work scheduled by: NGrid		UPDATED by NGRID 08/25/2016	Impacts Total Transfer Capability 99 MW 0 MW
		ARR: 38	TTC with All Lines In Service 199 MW 100 MW
<hr/>			
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Fri 11/17/2017	to	Sat 02/01/2020	(Import)
1700	Continuous	0000	CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MARCY___765_345_AT2			FWD
Mon 12/04/2017	to	Fri 12/08/2017	(Import)
0500	Continuous	1630	MOSES SOUTH 1700 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 12/11/2017	to	Fri 12/15/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 12/18/2017	to	Fri 12/22/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA		UPDATED by NYPA 10/23/2016	Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MOSES___-ADIRNDCK_230_MA2			FWD
Tue 12/26/2017	to	Thu 12/28/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW