

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	SCH	FWD	REV	
<b>RAMAPO___345_345_PAR3500</b>							FWD	REV	
Fri 06/24/2016	to	Thu 06/01/2017	<b>EXT FORCE</b>	<b>by CONED</b>	<b>01/11/2017</b>	SCH - PJ - NY	(Import)	(Export)	
1940	Continuous	2359					<b>2200 MW</b>	<b>1450 MW</b>	
Work scheduled by: ConEd							Impacts Total Transfer Capability	100 MW	0 MW
							TTC with All Lines In Service	2300 MW	1450 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>							FWD		
Sun 10/30/2016	to	Sat 04/15/2017	<b>EXT FORCE</b>	<b>by CONED</b>	<b>02/01/2017</b>	UPNY CONED	(Import)		
0728	Continuous	2359					<b>4000 MW</b>		
Work scheduled by: ConEd							Impacts Total Transfer Capability	1100 MW	
							TTC with All Lines In Service	5100 MW	
<b>HUDSONTP-W49TH_ST_345_Y56</b>							FWD		
Thu 11/24/2016	to	Mon 05/01/2017	<b>EXTENDED</b>	<b>by PJM</b>	<b>01/27/2017</b>	SCH - PJM_HTP	(Import)		
1500	Continuous	2359					<b>0 MW</b>		
Work scheduled by: ConEd							Impacts Total Transfer Capability	660 MW	
							TTC with All Lines In Service	660 MW	
<b>E13THSTA-FARRAGUT_345_46</b>							FWD		
Tue 12/20/2016	to	Thu 04/20/2017	<b>UPDATED</b>	<b>by CONED</b>	<b>02/07/2017</b>	SPR/DUN-SOUTH	(Import)		
0001	Continuous	0300					<b>3800 MW</b>		
Work scheduled by: ConEd							Impacts Total Transfer Capability	800 MW	
							TTC with All Lines In Service	4600 MW	
<b>W49TH_ST-E13THSTA_345_M55</b>							FWD		
Tue 12/20/2016	to	Thu 04/20/2017	<b>UPDATED</b>	<b>by CONED</b>	<b>02/07/2017</b>	SPR/DUN-SOUTH	(Import)		
0001	Continuous	0300					<b>3800 MW</b>		
Work scheduled by: ConEd							Impacts Total Transfer Capability	800 MW	
							TTC with All Lines In Service	4600 MW	
<b>SCH-IMO-NYISO_LIMIT_1200</b>							FWD		
Thu 01/19/2017	to	Fri 02/17/2017	<b>UPDATED</b>	<b>by NYPA</b>	<b>02/17/2017</b>	SCH - OH - NY	(Import)		
1900	Continuous	1030					<b>1500 MW</b>		
Work scheduled by: NYPA							Impacts Total Transfer Capability	250 MW	
							TTC with All Lines In Service	1750 MW	
<b>LEEDS___345_LEEDS SVC</b>							FWD		
Mon 01/30/2017	to	Fri 02/24/2017				CENTRAL EAST - VC	(Import)		
0800	Continuous	1600					<b>2950 MW</b>		
Work scheduled by: NGrid							Impacts Total Transfer Capability	25 MW	
							TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>NRTH1385-NOR HBR__138_601</b>						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>						
Mon 02/06/2017	to	Sat 02/25/2017			SCH - NPX_1385	<b>0 MW</b>
0700		2359			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>						
Mon 02/06/2017	to	Sat 02/25/2017			SCH - NPX_1385	<b>0 MW</b>
0700		2359			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602</b>						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>						
Mon 02/06/2017	to	Sat 02/25/2017			SCH - NPX_1385	<b>0 MW</b>
0700		2359			Impacts Total Transfer Capability	200 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>						
Mon 02/06/2017	to	Sat 02/25/2017	<u>by LI</u>	<u>01/11/2017</u>		
0700	Continuous	2359			SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Tue 02/14/2017	to	Fri 02/17/2017		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>SCH-IMO-NYISO_LIMIT_1000</b>				FWD	
Tue 02/14/2017	to	Fri 02/17/2017	<b>CANCELLED by PJM 02/14/2017</b>	(Import)	
0800	Continuous	1600	SCH - OH - NY	<b>1300 MW</b>	
Work scheduled by: PJM			Impacts Total Transfer Capability	450 MW	
			TTC with All Lines In Service	1750 MW	
<b>SCH-NYISO-PJM_LIMIT_100</b>					REV
Tue 02/14/2017	to	Fri 02/17/2017	<b>CANCELLED by PJM 02/14/2017</b>		(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>400 MW</b>	
Work scheduled by: PJM			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	1450 MW	
<b>VOLNEY__-MARCY___345_19</b>				FWD	
Wed 02/15/2017	to	Wed 02/15/2017		(Import)	
0630	Daily(No Weekends)	1459	CENTRAL EAST - VC	<b>2825 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	2975 MW	
			<b>ARR: 19</b>		
<b>VOLNEY__-MARCY___345_19</b>				FWD	
Wed 02/15/2017	to	Wed 02/15/2017		(Import)	
0630	Daily(No Weekends)	1459	OSWEGO EXPORT	<b>4900 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	350 MW	
			TTC with All Lines In Service	5250 MW	
			<b>ARR: 19</b>		
<b>BULYMO__-BOONVILLE_115_6</b>				FWD	REV
Wed 02/15/2017	to	Wed 02/15/2017		(Import)	(Export)
1300	Daily(No Weekends)	1530	SCH - HQ_CEDARS	<b>199 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
			<b>ARR: 38</b>		
<b>TAYLORVL-BULYMO___115_6</b>				FWD	REV
Wed 02/15/2017	to	Wed 02/15/2017		(Import)	(Export)
1300	Daily(No Weekends)	1530	SCH - HQ_CEDARS	<b>199 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
			<b>ARR: 38</b>		

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>GILBOA -LEEDS 345_GL3</b>				FWD
Thu 02/16/2017	to	Fri 02/17/2017	<b><u>EXTENDED</u></b>	(Import)
0600	Continuous	1600	<b>by NGRID</b>	<b>2200 MW</b>
Work scheduled by: NGrid				CENTRAL EAST - VC
				Impacts Total Transfer Capability 775 MW
				TTC with All Lines In Service 2975 MW
<b>LEEDS 345KV_R395</b>				FWD
Thu 02/16/2017	to	Fri 02/17/2017	<b><u>EXTENDED</u></b>	(Import)
0600	Continuous	1600	<b>by NGRID</b>	<b>3800 MW</b>
Work scheduled by: NGrid				UPNY CONED
				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW
<b>OSWEGO -VOLNEY 345_12</b>				FWD
Thu 02/16/2017	to	Thu 02/16/2017		(Import)
0630	Daily(No Weekends)	1630		<b>5250 MW</b>
Work scheduled by: NGrid				OSWEGO EXPORT
				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
<b>W49TH_ST_345KV_6</b>				FWD
Fri 02/17/2017	to	Thu 03/30/2017	<b><u>UPDATED</u></b>	(Import)
0001	Continuous	0300	<b>by CONED</b>	<b>315 MW</b>
Work scheduled by: ConEd				SCH - PJM_HTP
				Impacts Total Transfer Capability 345 MW
				TTC with All Lines In Service 660 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD
Sat 02/18/2017	to	Sat 02/18/2017		(Import) (Export)
0600	Daily	1900		<b>100 MW 100 MW</b>
Work scheduled by: NGrid				SCH - HQ_CEDARS
				Impacts Total Transfer Capability 99 MW 0 MW
				TTC with All Lines In Service 199 MW 100 MW
<b>FITZPTRK-EDIC 345_FE-1</b>				FWD
Sat 02/18/2017	to	Sat 02/18/2017		(Import)
0700	Daily	1500		<b>2825 MW</b>
Work scheduled by: NGrid				CENTRAL EAST - VC
				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 2975 MW
<b>FITZPTRK-EDIC 345_FE-1</b>				FWD
Sat 02/18/2017	to	Sat 02/18/2017		(Import)
0700	Daily	1500		<b>4800 MW</b>
Work scheduled by: NGrid				OSWEGO EXPORT
				Impacts Total Transfer Capability 450 MW
				TTC with All Lines In Service 5250 MW

**ARR: 38**

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>OSWEGO__-VOLNEY__345_12</b>				FWD
Tue 02/21/2017 to Tue 02/21/2017				(Import)
0630	Daily(No Weekends)	1630		OSWEGO EXPORT <b>5250 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
<b>BECK__-NIAGARA__230_PA27</b>				FWD REV
Tue 02/21/2017 to Sat 02/25/2017				(Import) (Export)
0645	Continuous	1700		SCH - OH - NY <b>1750 MW 1900 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW 0 MW
				TTC with All Lines In Service 1750 MW 1900 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD
Tue 02/21/2017 to Fri 02/24/2017				(Import)
0700	Continuous	1530		MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
<b>SCH-IMO-NYISO_LIMIT_900</b>				FWD
Wed 02/22/2017 to Wed 02/22/2017 <b>UPDATED by NYISO 02/17/2017</b>				(Import)
0500	Continuous	1700		SCH - OH - NY <b>1200 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 550 MW
				TTC with All Lines In Service 1750 MW
<b>FITZPTRK-EDIC__345_FE-1</b>				FWD
Wed 02/22/2017 to Thu 02/23/2017 <b>UPDATED by PA 02/17/2017</b>				(Import)
1600	Continuous	0600		CENTRAL EAST - VC <b>2825 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 2975 MW
<b>FITZPTRK-EDIC__345_FE-1</b>				FWD
Wed 02/22/2017 to Thu 02/23/2017 <b>UPDATED by PA 02/17/2017</b>				(Import)
1600	Continuous	0600		OSWEGO EXPORT <b>4800 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 450 MW
				TTC with All Lines In Service 5250 MW
<b>LEEDS__345_LEEDS SVC &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD
Thu 02/23/2017 to Fri 02/24/2017				(Import)
0700		1600		CENTRAL EAST - VC <b>2715 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 260 MW
				TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Thu 02/23/2017	to	Mon 03/06/2017		(Import)	
0700	Continuous	0559		CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
<hr/>					
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Sat 02/25/2017	to	Sat 02/25/2017		(Import)	(Export)
0600	Daily	1900		SCH - HQ_CEDARS	<b>100 MW 100 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
<hr/>					
<b>CHAT_DC_GC2</b>				FWD	
Sat 02/25/2017	to	Sat 02/25/2017		(Import)	
0800	Continuous	1700		MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
<hr/>					
<b>CHAT_DC_GC2</b>					REV
Sat 02/25/2017	to	Sat 02/25/2017			(Export)
0800	Continuous	1700		SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
<hr/>					
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Mon 02/27/2017	to	Fri 03/03/2017		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<hr/>					
<b>LAFAYTTE-CLRKSCRN_345_4-46</b>				FWD	
Tue 02/28/2017	to	Tue 02/28/2017	<b>UPDATED by NGRID 02/10/2017</b>	(Import)	
0700	Daily(No Weekends)	1300		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<hr/>					
<b>DUNWODIE-SHORE_RD_345_Y50</b>				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359		CONED - LIPA	<b>800 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHORE_RD_345_138_BK 1</b>				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359	CONED - LIPA	<b>1350 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
<b>SHORE_RD_345_138_BK 2</b>				FWD	
Wed 03/01/2017	to	Mon 03/20/2017		(Import)	
0001	Continuous	2359	CONED - LIPA	<b>1350 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
<b>COOPERS_-ROCKTVRN_345_CCRT-42</b>				FWD	
Wed 03/01/2017	to	Fri 03/24/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	<b>2720 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	2975 MW	
<b>CLRKSCRN-OAKDALE__345_36</b>				FWD	
Wed 03/01/2017	to	Wed 03/01/2017		(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	<b>2650 MW</b>	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
<b>BECK___-NIAGARA_345_PA302</b>				FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017	<u>UPDATED</u> <u>by OH</u> <u>02/08/2017</u>	(Import)	(Export)
0400	Continuous	1700	SCH - OH - NY	<b>1100 MW</b>	<b>950 MW</b>
Work scheduled by: IESO			Impacts Total Transfer Capability	650 MW	950 MW
			TTC with All Lines In Service	1750 MW	1900 MW
<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Sat 03/04/2017	to	Sat 03/04/2017		(Import)	(Export)
0600	Daily	1900	SCH - HQ_CEDARS	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
<b>W49TH_ST_345KV_8</b>				FWD	
Mon 03/06/2017	to	Mon 03/06/2017		(Import)	
0001	Continuous	0030	SCH - PJM_HTP	<b>315 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	345 MW	
			TTC with All Lines In Service	660 MW	

**ARR: 38**

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	<b>UPDATED</b>	<b>by CONED</b>	<b>02/17/2017</b>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2300 MW 1450 MW</b>
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
<hr/>						
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>					FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017				(Import) (Export)
0001		2359				
Work scheduled by:					SCH - PJ - NY	<b>2050 MW 1450 MW</b>
					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
<hr/>						
<b>MARION_-FARRAGUT_345_C3403</b>					FWD	REV
Mon 03/06/2017	to	Thu 04/20/2017	<b>UPDATED</b>	<b>by CONED</b>	<b>02/17/2017</b>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2300 MW 1450 MW</b>
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
<hr/>						
<b>SCH-HQ_CEDARS-NYISO_LIMIT_160</b>					FWD	
Mon 03/06/2017	to	Fri 03/24/2017	<b>CANCELLED</b>	<b>by HQ</b>	<b>02/17/2017</b>	(Import)
0200	Continuous	0400				
Work scheduled by: HQ					SCH - HQ_CEDARS	<b>160 MW</b>
					Impacts Total Transfer Capability	39 MW
					TTC with All Lines In Service	199 MW
<hr/>						
<b>EDIC_-FRASER_345_EF24-40</b>					FWD	
Mon 03/06/2017	to	Fri 03/17/2017	<b>UPDATED</b>	<b>by NY</b>	<b>12/02/2016</b>	(Import)
0630	Continuous	1700				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2500 MW</b>
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
<b>MOSES_-ADIRNDCK_230_MA1</b>					FWD	
Mon 03/06/2017	to	Fri 03/10/2017				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
<b>W49TH_ST_345KV_8</b>					FWD	
Wed 03/08/2017	to	Wed 03/08/2017				(Import)
2130	Continuous	2200				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>315 MW</b>
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_4</b>						FWD	REV
Sat 03/11/2017	to	Sat 03/11/2017				(Import)	(Export)
0600	Daily	1900			SCH - HQ_CEDARS	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW
						TTC with All Lines In Service	199 MW
							100 MW
<b>CHAT_DC_GC1</b>						FWD	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)	
0001	Continuous	0200			MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>							REV
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Export)	
0001	Continuous	0200			SCH - HQ - NY	<b>500 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sun 03/12/2017	to	Sun 03/12/2017				(Import)	
0001		0200			MOSES SOUTH	<b>2550 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sun 03/12/2017	to	Sun 03/12/2017				(Import)	(Export)
0001		0200			SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	130 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Import)	
0001	Continuous	0200			MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>							REV
Sun 03/12/2017	to	Sun 03/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>02/14/2017</u>	(Export)	
0001	Continuous	0200			SCH - HQ - NY	<b>500 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1100**

Sun 03/12/2017 to Sun 03/12/2017  
0001 Continuous 0200

UPDATED by HQ 02/14/2017

Work scheduled by: HQ

FWD  
(Import)  
**SCH - HQ - NY 1100 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1500 MW

**NIAGARA -ROCHESTR\_345\_NR2**

Mon 03/13/2017 to Wed 03/15/2017  
0500 Continuous 1200

Work scheduled by: NYPA

FWD  
(Import)  
**DYSINGER EAST 1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**BECK -NIAGARA\_345\_PA302**

Mon 03/13/2017 to Fri 03/17/2017  
0700 Continuous 1600

Work scheduled by: IESO

FWD REV  
(Import) (Export)  
**SCH - OH - NY 1100 MW 950 MW**  
Impacts Total Transfer Capability 650 MW 950 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**MOSES -ADIRNDCK\_230\_MA2**

Mon 03/13/2017 to Sat 03/18/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MILLWOOD\_345KV\_18**

Tue 03/14/2017 to Fri 03/17/2017  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**UPNY CONED 4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Fri 03/17/2017 to Mon 03/20/2017  
1700 Continuous 0459

Work scheduled by: NYISO

FWD  
(Import)  
**CENTRAL EAST - VC 2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Sat 03/18/2017 to Mon 03/20/2017  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**UPNY CONED 4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NINEMILE-CLAY</b> _____ <b>345_8</b>			FWD
Mon 03/20/2017 to Wed 03/22/2017	<b>UPDATED</b>	<b>by NGRID</b> <b>01/25/2017</b>	(Import)
0001 Continuous 0400			<b>OSWEGO EXPORT</b> <b>5150 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
<b>FRASANNX-COOPERS</b> __ <b>345_UCC2-41</b>			FWD
Mon 03/20/2017 to Fri 03/24/2017	<b>UPDATED</b>	<b>by NYISO</b> <b>10/27/2016</b>	(Import)
0500 Continuous 1630			<b>CENTRAL EAST - VC</b> <b>2500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
<b>MARCY</b> ___- <b>FRASANNX_345_UCC2-41</b>			FWD
Mon 03/20/2017 to Fri 03/24/2017	<b>UPDATED</b>	<b>by NYISO</b> <b>10/27/2016</b>	(Import)
0500 Continuous 1630			<b>CENTRAL EAST - VC</b> <b>2500 MW</b>
Work scheduled by: NYPA		<b>ARR: 19</b>	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
<b>MOSES</b> ___- <b>ADIRNDCK_230_MA2</b>			FWD
Mon 03/20/2017 to Sat 03/25/2017			(Import)
0700 Continuous 1530			<b>MOSES SOUTH</b> <b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b>			FWD REV
Fri 03/24/2017 to Fri 03/24/2017	<b>UPDATED</b>	<b>by NG</b> <b>12/27/2016</b>	(Import) (Export)
0800 Daily(No Weekends) 0900			<b>SCH - NE - NY</b> <b>1300 MW 1300 MW</b>
Work scheduled by: NGrid		<b>ARR: 78</b>	Impacts Total Transfer Capability 100 MW 300 MW
			TTC with All Lines In Service 1400 MW 1600 MW
<hr/>			
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b>			FWD REV
Fri 03/24/2017 to Fri 03/24/2017	<b>UPDATED</b>	<b>by NG</b> <b>12/27/2016</b>	(Import) (Export)
0800 Daily(No Weekends) 0900			<b>SCH - NPX_1385</b> <b>100 MW 100 MW</b>
Work scheduled by: NGrid		<b>ARR: 78</b>	Impacts Total Transfer Capability 100 MW 100 MW
			TTC with All Lines In Service 200 MW 200 MW
<hr/>			
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b> & <b>BERKSHIR-NORTHFLD_345_312</b>			FWD REV
Fri 03/24/2017 to Fri 03/24/2017			(Import) (Export)
0800 0900			<b>SCH - NE - NY</b> <b>1300 MW 1300 MW</b>
Work scheduled by:		<b>ARR: 78</b>	Impacts Total Transfer Capability 100 MW 300 MW
			TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
<b>BERKSHIR-NORTHFLD_345_312</b>					
Fri 03/24/2017	to	Sat 04/22/2017			
0800	Continuous	1600			
Work scheduled by: ISONE				SCH - NE - NY	<b>1400 MW 1450 MW</b>
				Impacts Total Transfer Capability	0 MW 150 MW
				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					
Fri 03/24/2017	to	Sat 04/22/2017			
0800	Continuous	1600			
Work scheduled by: ISONE				SCH - NPX_1385	<b>100 MW 100 MW</b>
				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>					
Fri 03/24/2017	to	Mon 04/17/2017			
1700	Continuous	0900			
Work scheduled by: NYISO				CENTRAL EAST - VC	<b>2740 MW</b>
				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
<b>W49TH_ST_345KV_8</b>					
Sat 03/25/2017	to	Thu 03/30/2017	<b>UPDATED by CONED 02/07/2017</b>		
0201	Continuous	0200			
Work scheduled by: ConEd				SCH - PJM_HTP	<b>315 MW</b>
				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
<b>MARCY___345KV_CSC</b>					
Mon 03/27/2017	to	Thu 04/13/2017			
0500	Continuous	1630			
Work scheduled by: NYPA				CENTRAL EAST - VC	<b>2925 MW</b>
				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW
<b>MARCY___345KV_CSC &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>					
Mon 03/27/2017	to	Thu 04/13/2017			
0500		1630			
Work scheduled by:				CENTRAL EAST - VC	<b>2690 MW</b>
				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>					
Mon 03/27/2017	to	Sat 04/01/2017	<b>UPDATED by NYPA 10/23/2016</b>		
0700	Continuous	1530			
Work scheduled by: NYPA				MOSES SOUTH	<b>2300 MW</b>
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>FRASER__-GILBOA__345_GF5-35</b></p> <p>Mon 03/27/2017 to Fri 04/07/2017</p> <p style="padding-left: 40px;">0900 Continuous 1430</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC <b>2650 MW</b></p> <p>Impacts Total Transfer Capability 325 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>LINDN_CG-LNDVFT__345_V-3022</b></p> <p>Sun 04/02/2017 to Fri 04/07/2017</p> <p style="padding-left: 40px;">1400 Continuous 1800</p> <p>Work scheduled by: PJM</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJM_VFT <b>0 MW 0 MW</b></p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>
<p><b>MOSES__-ADIRNDCK_230_MA1</b></p> <p>Mon 04/03/2017 to Sat 04/08/2017</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>2300 MW</b></p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>HOMRC_NY-MAINS_NY_345_47</b></p> <p>Mon 04/03/2017 to Fri 04/14/2017 <b><u>UPDATED</u> by PJM <u>01/26/2017</u></b></p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJ - NY <b>2300 MW 1450 MW</b></p> <p>Impacts Total Transfer Capability 0 MW 0 MW</p> <p>TTC with All Lines In Service 2300 MW 1450 MW</p>
<p><b>MAINESBG-WATRCURE_345_30</b></p> <p>Mon 04/03/2017 to Fri 04/14/2017 <b><u>UPDATED</u> by PJM <u>01/26/2017</u></b></p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJ - NY <b>2200 MW 1450 MW</b></p> <p>Impacts Total Transfer Capability 100 MW 0 MW</p> <p>TTC with All Lines In Service 2300 MW 1450 MW</p>
<p><b>W49TH_ST_345KV_6</b></p> <p>Wed 04/05/2017 to Sun 04/09/2017 <b><u>UPDATED</u> by CONED <u>02/07/2017</u></b></p> <p style="padding-left: 40px;">0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - PJM_HTP <b>315 MW</b></p> <p>Impacts Total Transfer Capability 345 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p><b>SCH-IMO-NYISO_LIMIT_500</b></p> <p>Fri 04/07/2017 to Fri 04/07/2017</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - OH - NY <b>800 MW</b></p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 1750 MW</p>

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>COOPERS_-ROCKTVRN_345_CCRT-42</b>				FWD	
Mon 04/10/2017	to	Mon 04/24/2017		(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	<b>2720 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	2975 MW	
<b>MOSES_-ADIRNDCK_230_MAI</b>				FWD	
Mon 04/10/2017	to	Thu 04/13/2017		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>N. SCTLND-LEEDS_345_93</b>				FWD	
Mon 04/10/2017	to	Mon 04/10/2017		(Import)	
1100	Daily(No Weekends)	1500	CENTRAL EAST - VC	<b>2650 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
<b>LEEDS_-PLSNTVLY_345_92</b>				FWD	
Tue 04/11/2017	to	Thu 04/13/2017		(Import)	
0730	Continuous	1600	UPNY CONED	<b>3800 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	1300 MW	
			TTC with All Lines In Service	5100 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD	REV
Mon 04/17/2017	to	Sat 04/22/2017		(Import)	(Export)
0500	Continuous	1600	SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW	330 MW
			TTC with All Lines In Service	330 MW	330 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>				FWD	
Mon 04/17/2017	to	Sat 04/22/2017	<b>UPDATED by NYPA 10/23/2016</b>	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>FRASER_-COOPERS_345_33</b>				FWD	
Mon 04/17/2017	to	Fri 04/21/2017	<b>UPDATED by NY 01/12/2017</b>	(Import)	
0900	Continuous	1400	CENTRAL EAST - VC	<b>2395 MW</b>	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	580 MW	
			TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_6</b>					FWD	
Thu 04/20/2017	to	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2017</u>	(Import)
0230	Continuous	0300				<b>315 MW</b>
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 345 MW
					TTC with All Lines In Service	660 MW
<b>MARION_-FARRAGUT_345_C3403</b>					FWD	REV
Fri 04/21/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				<b>2300 MW 1450 MW</b>
Work scheduled by: PJM					SCH - PJ - NY	Impacts Total Transfer Capability 0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>					FWD	
Fri 04/21/2017	to	Sat 05/27/2017				(Import)
1400	Continuous	0459				<b>2740 MW</b>
Work scheduled by: NYISO					CENTRAL EAST - VC	Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service	2975 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500	Daily	1600				<b>100 MW 100 MW</b>
Work scheduled by: NGrid					SCH - NPX_1385	Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017				(Import) (Export)
1500		1600				<b>1300 MW 1300 MW</b>
Work scheduled by:					SCH - NE - NY	Impacts Total Transfer Capability 100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>ROSETON_-EFISHKIL_345_RFK305</b>					FWD	
Mon 04/24/2017	to	Fri 05/05/2017				(Import)
0001	Continuous	1900				<b>4100 MW</b>
Work scheduled by: NYPA					UPNY CONED	Impacts Total Transfer Capability 1000 MW
					TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>CLAY</b>___-EDIC___ 345_1-16</p> <p>Mon 04/24/2017 to Tue 04/25/2017</p> <p>0630 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD</p> <p>(Import)</p> <p>OSWEGO EXPORT <b>4850 MW</b></p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p><b>STLAWRNC-MOSES</b>___ 230_L34P</p> <p>Mon 04/24/2017 to Fri 04/28/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - OH - NY <b>1750 MW 1900 MW</b></p> <p>Impacts Total Transfer Capability 0 MW 0 MW</p> <p>TTC with All Lines In Service 1750 MW 1900 MW</p>
<p><b>MOSES</b>___-ADIRNDCK_230_MA2</p> <p>Mon 04/24/2017 to Sat 04/29/2017 <b>UPDATED by NYPA 10/23/2016</b></p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD</p> <p>(Import)</p> <p>MOSES SOUTH <b>2300 MW</b></p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>ALCOA</b>___-DENNISON_115_12</p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid <b>ARR: 38</b></p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - HQ_CEDARS <b>100 MW 100 MW</b></p> <p>Impacts Total Transfer Capability 99 MW 0 MW</p> <p>TTC with All Lines In Service 199 MW 100 MW</p>
<p><b>ALCOA</b>___-DENNISON_115_12 &amp; <b>ALCOA</b>___-NOGDNRBG_115_13</p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 1800</p> <p>Work scheduled by: <b>ARR: 38</b></p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - HQ_CEDARS <b>100 MW 60 MW</b></p> <p>Impacts Total Transfer Capability 99 MW 40 MW</p> <p>TTC with All Lines In Service 199 MW 100 MW</p>
<p><b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b></p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid</p>	<p>FWD</p> <p>(Import)</p> <p>MOSES SOUTH <b>3100 MW</b></p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b></p> <p>Wed 04/26/2017 to Wed 04/26/2017</p> <p>0700 Daily(No Weekends) 1800</p> <p>Work scheduled by: NGrid</p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - HQ_CEDARS <b>100 MW 60 MW</b></p> <p>Impacts Total Transfer Capability 99 MW 40 MW</p> <p>TTC with All Lines In Service 199 MW 100 MW</p>

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Fri 04/28/2017	to	Fri 04/28/2017			(Import)	
0700	Continuous	1530		DYSINGER EAST	<b>1700 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>02/14/2017</u>	(Import)
0400	Continuous	1800				SCH - PJM_NEPTUNE
Work scheduled by: LI						<b>0 MW</b>
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>02/14/2017</u>	(Import)
0400	Continuous	1800				SCH - PJM_NEPTUNE
Work scheduled by: LI						<b>0 MW</b>
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>MARCY_-N.SCTLND_345_18</b>					FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)
0600	Continuous	1630				CENTRAL EAST - VC
Work scheduled by: NYPA						<b>2090 MW</b>
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_-N.SCTLND_345_18 &amp; ILCTLIMIT_MARCY_SO_COMP_I/S</b>					FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)
0600		1630				CENTRAL EAST - VC
Work scheduled by:						<b>1855 MW</b>
					Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Mon 05/01/2017	to	Fri 05/26/2017				(Import) (Export)
0600	Continuous	1900				SCH - HQ_CEDARS
Work scheduled by: NGrid						<b>70 MW</b> <b>40 MW</b>
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>ROCHESTR-PANNELL_345_RP2</b>					FWD	
Mon 05/01/2017	to	Mon 05/01/2017				(Import)
0630	Continuous	0700				DYSINGER EAST
Work scheduled by: RGE						<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/01/2017 to Fri 05/05/2017  
 0630 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL\_\_\_345\_RP2

Fri 05/05/2017 to Fri 05/05/2017  
 1500 Continuous 1530  
 Work scheduled by: RGE

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/08/2017 to Mon 05/08/2017  
 0700 Continuous 0730  
 Work scheduled by: RGE

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL\_\_\_345\_RP2

Mon 05/08/2017 to Wed 05/10/2017  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

ROSETON\_-ROCKTVRN\_345\_311

Mon 05/08/2017 to Fri 05/26/2017  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 5100 MW

PANNELL\_-CLAY\_\_\_\_\_345\_2

Wed 05/10/2017 to Wed 05/10/2017  
 1500 Continuous 1530  
 Work scheduled by: RGE

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

FRASER\_-GILBOA\_\_\_345\_GF5-35

Mon 05/15/2017 to Fri 05/19/2017  
 0630 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STONYRDG-HILLSIDE_230_72</b>				FWD	
Mon 05/15/2017	to	Mon 05/15/2017		(Import)	
0800	Continuous	1700	DYSINGER EAST	<b>2850 MW</b>	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
<b>FRASER_345_FRASER SVC</b>				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900	Continuous	1430	CENTRAL EAST - VC	<b>2935 MW</b>	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
<b>FRASER_345_FRASER SVC &amp; ILCTLIMT_MARCY_SO_COMP_I/S</b>				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900		1430	CENTRAL EAST - VC	<b>2700 MW</b>	
Work scheduled by:				Impacts Total Transfer Capability	275 MW
				TTC with All Lines In Service	2975 MW
<b>RAMAPO_-LADENTWN_345_W72</b>				FWD	
Tue 05/16/2017	to	Tue 05/16/2017		(Import)	
0001	Continuous	2330	UPNY CONED	<b>4400 MW</b>	
Work scheduled by: ORU				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
<b>MARCY_765_345_AT1</b>				FWD	
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	
0500	Continuous	1630	MOSES SOUTH	<b>1750 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
					<b>ARR: 19</b>
<b>LINDEN_-GOETHALS_230_A2253</b>				FWD	REV
Fri 05/26/2017	to	Sat 05/27/2017	<b>UPDATED</b>	(Import)	(Export)
0001	Continuous	2359	<b>by CE</b>	SCH - PJ - NY	<b>2050 MW 1300 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2050 MW 1300 MW
<b>MARCY_-N.SCTLND_345_18</b>				FWD	
Sat 05/27/2017	to	Sat 05/27/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	<b>2090 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
					<b>ARR: 19</b>

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 05/27/2017	to	Sat 08/05/2017		(Import)	
1600	Continuous	0459		CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Sat 06/24/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
					<b>ARR: 38</b>
STONYRDG-HILLSIDE_230_72				FWD	
Mon 06/05/2017	to	Mon 06/05/2017		(Import)	
0800	Continuous	1000		DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72				FWD	
Fri 06/09/2017	to	Fri 06/09/2017		(Import)	
1500	Continuous	1700		DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Sat 07/01/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
					<b>ARR: 38</b>
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Sat 07/22/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
					<b>ARR: 38</b>
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017	to	Sat 08/19/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
					<b>ARR: 38</b>

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___-N.SCTLND_345_18</b>			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
<b>MARCY___765_345_AT2</b>			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>			FWD	
Sat 08/05/2017	to	Mon 11/06/2017	(Import)	
1600	Continuous	0559	CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
<b>BROWNFLS-TAYLORVL_115_3</b>			FWD	REV
Mon 08/21/2017	to	Fri 09/01/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
<b>MARCY___765_345_AT2</b>			FWD	
Tue 09/05/2017	to	Sun 09/10/2017	(Import)	
0500	Continuous	1630	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
<b>BROWNFLS-TAYLORVL_115_3</b>			FWD	REV
Tue 09/05/2017	to	Sat 09/16/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
<b>HURLYAVE-ROSETON__345_303</b>			FWD	
Mon 09/11/2017	to	Fri 09/29/2017	(Import)	
0800	Continuous	1600	UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-DUNWODIE_345_W75</b>				FWD	
Fri 09/15/2017	to	Sun 09/17/2017		(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
<b>SPRNBK_345KV_RNS3</b>				FWD	
Fri 09/15/2017	to	Sun 09/17/2017		(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Mon 09/18/2017	to	Fri 10/13/2017		(Import)	(Export)
0600	Continuous	1600	SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>				FWD	
Mon 09/18/2017	to	Fri 10/06/2017		(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	<b>2520 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	455 MW	
			TTC with All Lines In Service	2975 MW	
<b>NIAGARA_345_230_AT4</b>				FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	300 MW
			TTC with All Lines In Service	1750 MW	1600 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>				FWD	
Mon 10/02/2017	to	Fri 10/06/2017		(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>1700 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
<b>CHATGUAY-MASSENA_765_7040</b>				FWD	
Sat 10/14/2017	to	Sat 10/28/2017		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>1550 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	

ARR: 38

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Day	Time	Work	ARR	Impact	FWD	REV
CHATGUAY-MASSENA	765	7040	Sat	10/14/2017	to	Sat	10/28/2017	(Import)	(Export)
	0700	Continuous		1530				SCH - HQ - NY	0 MW 0 MW
					Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
								TTC with All Lines In Service	1500 MW 1000 MW
MARCY	765	345	AT1	Sat	10/14/2017	to	Sat	10/28/2017	FWD
	0700	Continuous		1530				MOSES SOUTH	1750 MW
					Work scheduled by: NYPA	ARR: 19		Impacts Total Transfer Capability	1400 MW
								TTC with All Lines In Service	3150 MW
MARCY	765	345	AT2	Sat	10/14/2017	to	Sat	10/28/2017	FWD
	0700	Continuous		1530				MOSES SOUTH	1700 MW
					Work scheduled by: NYPA	ARR: 19		Impacts Total Transfer Capability	1450 MW
								TTC with All Lines In Service	3150 MW
MASSENA -MARC	765	MSU1	Sat	10/14/2017	to	Sat	10/28/2017	(Import)	
	0700	Continuous		1530				CENTRAL EAST - VC	2265 MW
					Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
								TTC with All Lines In Service	2975 MW
MASSENA -MARC	765	MSU1	Sat	10/14/2017	to	Sat	10/28/2017	(Import)	
	0700	Continuous		1530				MOSES SOUTH	500 MW
					Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
								TTC with All Lines In Service	3150 MW
MASSENA -MARC	765	MSU1	Sat	10/14/2017	to	Sat	10/28/2017	(Import)	(Export)
	0700	Continuous		1530				SCH - HQ - NY	475 MW 1000 MW
					Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
								TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARC	765	MSU1 & CHATGUAY-MASSENA	765	7040	Sat	10/14/2017	to	Sat	10/28/2017
	0700			1530				MOSES SOUTH	500 MW
					Work scheduled by:			Impacts Total Transfer Capability	2650 MW
								TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA -MARCY 765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**LEEDS -HURLYAVE 345\_301**

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

**BROWNFLS-TAYLORVL 115\_3**

Mon 10/30/2017 to Sat 11/11/2017  
0700 Continuous 1900

Work scheduled by: NGrid

**UPDATED by NGRID 09/01/2016**

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**FRASANNX-COOPERS 345\_UCC2-41**

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY -FRASANNX 345\_UCC2-41**

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**BROWNFLS-TAYLORVL 115\_4**

Mon 11/13/2017 to Thu 11/30/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**UPDATED by NGRID 08/25/2016**

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,February 19, 2017 to Tuesday ,August 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
 1700 Continuous 0000  
 Work scheduled by: NYISO

FWD  
 (Import)  
 CENTRAL EAST - VC **2740 MW**  
 Impacts Total Transfer Capability 235 MW  
 TTC with All Lines In Service 2975 MW

MARCY\_\_\_765\_345\_AT2

Mon 12/04/2017 to Fri 12/08/2017  
 0500 Continuous 1630  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/11/2017 to Fri 12/15/2017  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/18/2017 to Fri 12/22/2017  
 0700 Continuous 1530  
 Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016**

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 12/26/2017 to Thu 12/28/2017  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW