

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	2200 MW
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sun 10/30/2016	to	Tue 04/18/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/05/2017</u>	UPNY CONED	4000 MW
0728	Continuous	2059				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						FWD	
						(Import)	
Fri 02/17/2017	to	Mon 04/17/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJM_HTP	315 MW
0001	Continuous	0300				Impacts Total Transfer Capability	345 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
HUDSONP_-FARRAGUT_345_B3402						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	2300 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 04/03/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_900

Fri 03/24/2017 to Sat 04/22/2017
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_900

Fri 03/24/2017 to Sat 04/22/2017
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

MARCY_345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017
0500 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2017

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017

0900 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATED

by NYSEG 03/03/2017

FWD

(Import) (Export)

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

MAINESBG-WATRCURE_345_30

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATED

by NYSEG 03/03/2017

FWD

(Import) (Export)

SCH - PJ - NY

2200 MW 1450 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

EFISHKIL-WOOD_ST__345_F38

Sun 04/02/2017 to Wed 04/05/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

Sun 04/02/2017 to Wed 04/05/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/02/2017 to Fri 04/07/2017

1400 Continuous 1800

Work scheduled by: PJM

UPDATED

by PJM 04/08/2017

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

SCH-NE-NYISO_LIMIT_500

Mon 04/03/2017 to Wed 04/05/2017

0500 Continuous 2359

Work scheduled by: ISONE

UPDATED

by ISONE 04/04/2017

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_600						REV	
Mon 04/03/2017	to	Wed 04/05/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/04/2017</u>	(Export)	
0500	Continuous	2359				800 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
SCH-NYISO-HQ_LIMIT_800						REV	
Mon 04/03/2017	to	Thu 04/13/2017				(Export)	
0600	Continuous	1800				800 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1000 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB						FWD	REV
Mon 04/03/2017	to	Fri 04/07/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/29/2017</u>	(Import)	(Export)
0700	Continuous	1530				1750 MW	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1750 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017				(Import)	(Export)
0700		2359				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017				(Import)	(Export)
0700		2359				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017				(Import)	(Export)
0700		2359				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		<u>by NE</u>	<u>04/04/2017</u>	(Import)	(Export)
0700	Continuous	2359				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	by NE 04/04/2017	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017		(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	by NE 04/04/2017	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	by NE 04/04/2017	(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 04/03/2017	to	Wed 04/12/2017	by NE 04/04/2017	(Import)	
0700	Continuous	2359		SCH - NE - NY	1000 MW
Work scheduled by: LI				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 04/03/2017 to Thu 04/13/2017

UPDATEDby NYPA03/27/2017

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES____230_L33P

FWD

REV

Mon 04/03/2017 to Thu 04/13/2017

(Import) (Export)

0800 Continuous 1800

SCH - OH - NY

1750 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

Work scheduled by: IESO

SCH-NYISO-PJM_LIMIT_100

REV

Tue 04/04/2017 to Thu 04/20/2017

EXTENDEDby PJM04/07/2017

(Export)

0800 Continuous 1600

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1450 MW

Work scheduled by: PJM

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Tue 04/04/2017 to Thu 04/06/2017

FORCEDby LI04/05/2017

(Import) (Export)

1800 Continuous 2359

SCH - NPX_CSC

0 MW 0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

NINEMILE-CLAY____345_8

FWD

Thu 04/06/2017 to Thu 04/06/2017

(Import)

0000 Daily 0100

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_700

REV

Thu 04/06/2017 to Thu 04/06/2017

(Export)

0001 Continuous 0759

by NE04/04/2017

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: LI

SCRIBA____-VOLNEY____345_20

FWD

Thu 04/06/2017 to Thu 04/06/2017

(Import)

0730 Daily(No Weekends) 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800						REV
Thu 04/06/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Export)
0800	Continuous	2300			SCH - NE - NY	1000 MW
Work scheduled by: LI					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1600 MW
SCH-NYISO-NE_LIMIT_700						REV
Thu 04/06/2017	to	Fri 04/07/2017	<u>by NE</u>	<u>04/04/2017</u>		(Export)
2300	Continuous	0759			SCH - NE - NY	900 MW
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
DUNWODIE_345KV_3						FWD
Fri 04/07/2017	to	Tue 04/18/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/05/2017</u>	(Import)
0001	Continuous	2059			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4						FWD
Fri 04/07/2017	to	Tue 04/18/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/05/2017</u>	(Import)
0001	Continuous	2059			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-NE_LIMIT_700						REV
Fri 04/07/2017	to	Sat 04/08/2017	<u>by NE</u>	<u>04/04/2017</u>		(Export)
2301	Continuous	0800			SCH - NE - NY	900 MW
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
LADENTWN-BUCHAN_S_345_Y88						FWD
Sat 04/08/2017	to	Sat 04/08/2017	<u>UPDATED</u>	<u>by OR</u>	<u>04/05/2017</u>	(Import)
0600	Continuous	1800			UPNY CONED	4150 MW
Work scheduled by: ORU					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
SCH-NYISO-NE_LIMIT_700						REV
Sat 04/08/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Export)
2301	Continuous	0759			SCH - NE - NY	900 MW
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_700

Sun 04/09/2017 to Sun 04/09/2017
0500 Continuous 1659

UPDATED by NYPA 04/07/2017

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1000 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

Mon 04/10/2017 to Thu 04/13/2017
0500 Continuous 0459

UPDATED by NYISO 04/07/2017

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1400

Mon 04/10/2017 to Mon 04/10/2017
0615 Daily(No Weekends) 1530

CANCELLED by NGrid 04/07/2017

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1750 MW

N.SCTLND-LEEDS____345_93

Mon 04/10/2017 to Mon 04/10/2017
1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS____-PLSNTVLY_345_92

Tue 04/11/2017 to Thu 04/13/2017
0730 Continuous 1600

UPDATED by CE 04/06/2017

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PORTER____-ROTTRDAM_230_30

Tue 04/11/2017 to Tue 04/11/2017
0800 Daily(No Weekends) 1100

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_8

Wed 04/12/2017 to Mon 04/17/2017
0201 Continuous 0200

UPDATED by CONED 04/03/2017

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15				FWD	
Wed 04/12/2017	to	Wed 04/12/2017	CANCELLED by NGrid 04/10/2017	(Import)	
0630	Continuous	1630		OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MARCY 345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Thu 04/13/2017	to	Thu 04/13/2017		(Import)	
0001		1630		CENTRAL EAST - VC	2690 MW
Work scheduled by:				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	2975 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Thu 04/13/2017	to	Mon 04/17/2017		(Import)	
0001	Continuous	0900		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1400				FWD	
Thu 04/13/2017	to	Fri 04/14/2017	UPDATED by NYISO 04/07/2017	(Import)	
0500	Continuous	1730		SCH - OH - NY	1700 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	1750 MW
BECK -NIAGARA_345_PA302				FWD	REV
Sat 04/15/2017	to	Sat 04/15/2017		(Import)	(Export)
0800	Continuous	1600		SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	650 MW 950 MW
				TTC with All Lines In Service	1750 MW 1900 MW
W49TH_ST_345KV_6				FWD	
Mon 04/17/2017	to	Tue 05/02/2017	UPDATED by CONED 04/03/2017	(Import)	
0301	Continuous	0300		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 04/17/2017	to	Sat 04/22/2017		(Import)	(Export)
0500	Continuous	1600		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 04/17/2017 to Mon 04/24/2017
0500 Continuous 1530

CANCELLED by NYPA 04/07/2017

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/17/2017 to Mon 04/24/2017
0500 Continuous 1530

CANCELLED by NYPA 04/07/2017

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/17/2017 to Thu 04/20/2017
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/17/2017 to Thu 04/20/2017
0700 Continuous 1730

CANCELLED by NYPA 04/10/2017

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 04/17/2017 to Fri 04/21/2017
0900 Continuous 1400

UPDATED by NY 01/12/2017

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Tue 04/18/2017 to Wed 05/31/2017
0700 Continuous 1800

UPDATED by NYISO 04/10/2017

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 04/18/2017 to Wed 05/31/2017
0700 Continuous 1800

UPDATED by NYISO 04/10/2017

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Tue 04/18/2017 to Tue 04/18/2017

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST__345_F39

Tue 04/18/2017 to Thu 04/20/2017

2100 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Tue 04/18/2017 to Thu 04/20/2017

2100 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

VOLNEY__-CLAY_____345_6

Wed 04/19/2017 to Wed 04/19/2017

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PLSNTVLY-WOOD_ST__345_F30

Thu 04/20/2017 to Sat 04/22/2017

2200 Continuous 0159

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Thu 04/20/2017 to Sat 04/22/2017

2200 Continuous 0159

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Sat 05/27/2017

1400 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED by CE 04/07/2017**
 0200 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED by CE 04/07/2017**
 0200 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 04/22/2017 to Sun 04/23/2017 **UPDATED by CE 04/07/2017**
 0200 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 04/22/2017 to Sun 04/23/2017 **UPDATED by CE 04/07/2017**
 0200 Continuous 2359

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED by NGRID 03/06/2017**
 1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY **1300 MW 1300 MW**
 Impacts Total Transfer Capability 100 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED by NGRID 03/06/2017**
 1500 Daily 1600

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017
 1500 1600

Work scheduled by:

ARR: 78

SCH - NE - NY **1300 MW 1300 MW**
 Impacts Total Transfer Capability 100 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

1500 Daily 1600

Work scheduled by: NGrid

FWD

(Import)

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

1500 Daily 1600

Work scheduled by: NGrid

REV

(Export)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

DUNWODIE_345KV_6Sun 04/23/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017

2330 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8Sun 04/23/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017

2330 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 04/24/2017 to Fri 05/05/2017

0001 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

CLAY_-EDIC_345_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES_230_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW 1900 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2					FWD		
Mon 04/24/2017	to	Sat 04/29/2017	UPDATED	by NYPA	10/23/2016	(Import)	
0700	Continuous	1730				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
ALCOA___-DENNISON_115_12						FWD	REV
Mon 04/24/2017	to	Wed 04/26/2017				(Import)	(Export)
0800	Continuous	0659				SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW 0 MW
					ARR: 38	TTC with All Lines In Service	199 MW 100 MW
ALCOA___-DENNISON_115_12						FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017				(Import)	(Export)
0700	Daily(No Weekends)	1800				SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW 0 MW
					ARR: 38	TTC with All Lines In Service	199 MW 100 MW
ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNRG_115_13						FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017				(Import)	(Export)
0700		1800				SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by:						Impacts Total Transfer Capability	99 MW 40 MW
					ARR: 38	TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B						FWD	
Wed 04/26/2017	to	Wed 04/26/2017				(Import)	
0700	Daily(No Weekends)	1800				MOSES SOUTH	3100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B						FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017				(Import)	(Export)
0700	Daily(No Weekends)	1800				SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	99 MW 40 MW
						TTC with All Lines In Service	199 MW 100 MW
SCRIBA___-VOLNEY___345_21						FWD	
Thu 04/27/2017	to	Thu 04/27/2017				(Import)	
0800	Daily(No Weekends)	1630				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 04/28/2017 to Fri 04/28/2017

UPDATEDby PA03/29/2017

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/01/2017 to Tue 05/16/2017

UPDATEDby LI02/14/2017

(Import)

0400 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/01/2017 to Tue 05/16/2017

UPDATEDby LI02/14/2017

(Import)

0400 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY_-N.SCTLND_345_18

FWD

Mon 05/01/2017 to Fri 05/05/2017

UPDATEDby NYPA04/10/2017

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Mon 05/01/2017 to Fri 05/05/2017

0500 1700

Work scheduled by:

ARR: 19

CENTRAL EAST - VC

1855 MW

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 05/01/2017 to Fri 05/05/2017

UPDATEDby NYISO04/10/2017

(Import)

0500 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 05/01/2017 to Fri 05/05/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 05/01/2017 to Mon 05/01/2017
0630 Continuous 0700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PANNELL -CLAY____345_2

Mon 05/01/2017 to Fri 05/05/2017
0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARION__-FARRAGUT_345_C3403

Thu 05/04/2017 to Wed 05/31/2017 UPDATED by CE 04/03/2017
0001 Continuous 2359

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2050 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2050 MW 1300 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17

Thu 05/04/2017 to Thu 05/04/2017
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP2

Fri 05/05/2017 to Fri 05/05/2017
1500 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 05/06/2017 to Wed 05/10/2017

0001 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 05/06/2017 to Tue 05/16/2017

0700 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1150

Mon 05/08/2017 to Fri 05/19/2017

0500 Continuous 1530

Work scheduled by: HQ

UPDATEDby NYISO 04/10/2017

FWD

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/08/2017 to Fri 05/12/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

PANNELL_-CLAY____345_2

Mon 05/08/2017 to Mon 05/08/2017

0700 Continuous 0730

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/08/2017 to Wed 05/10/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LAFAYTTE-CLRKSCRN_345_4-46

Tue 05/09/2017 to Tue 05/09/2017
0700 Daily(No Weekends) 1700
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL -CLAY_345_2

Wed 05/10/2017 to Wed 05/10/2017
1500 Continuous 1530
Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BECK -PACKARD_230_BP76

Sat 05/13/2017 to Sun 05/14/2017
0500 Continuous 1700
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 1150 MW
Impacts Total Transfer Capability 850 MW 450 MW
TTC with All Lines In Service 1750 MW 1600 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/15/2017 to Fri 05/19/2017
0600 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

ARR: 38

FRASER -GILBOA_345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
0630 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
0800 Continuous 1700
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017
0900 Continuous 1430
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
0900 1430

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

RAMAPO__LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
0001 Continuous 2330

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBRK__345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

Fri 05/19/2017 to Fri 05/19/2017
0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBRK__345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W64

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBRK_345_W64

Sun 05/21/2017 to Sun 05/21/2017
 2100 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
 2100 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY____-N.SCTLND_345_18

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: HQ

UPDATED by NYISO 04/10/2017

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 05/27/2017 to Sat 08/05/2017
1600 Continuous 0459

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Fri 06/02/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/05/2017 to Fri 06/09/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72					FWD	
Mon 06/05/2017	to	Mon 06/05/2017			(Import)	
0800	Continuous	1000			DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
LINDEN_-GOETHALS_230_A2253					FWD	REV
Fri 06/09/2017	to	Sun 06/11/2017	<u>UPDATED</u>	<u>by CE</u> <u>04/04/2017</u>	(Import)	(Export)
0200	Continuous	2300			SCH - PJ - NY	2050 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
STONYRDG-HILLSIDE_230_72					FWD	
Fri 06/09/2017	to	Fri 06/09/2017			(Import)	
1500	Continuous	1700			DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
					ARR: 38	
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
					ARR: 38	
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
					ARR: 38	
BROWNFLS-TAYLORVL_115_3					FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
					ARR: 38	

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV	
						(Import)	(Export)	
Mon 07/24/2017	to	Fri 07/28/2017				SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW
MARCY___-N.SCTLND_345_18						FWD		
						(Import)		
Sat 08/05/2017	to	Sat 08/05/2017				CENTRAL EAST - VC	2090 MW	
0500	Continuous	1530				Impacts Total Transfer Capability	885 MW	
Work scheduled by: NYPA			ARR: 19			TTC with All Lines In Service	2975 MW	
MARCY___765_345_AT2						FWD		
						(Import)		
Sat 08/05/2017	to	Sat 08/05/2017				MOSES SOUTH	1700 MW	
0500	Continuous	1530				Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA			ARR: 19			TTC with All Lines In Service	3150 MW	
ILCTLIMIT_MARCY_SO_COMP_I/S						FWD		
						(Import)		
Sat 08/05/2017	to	Mon 10/02/2017				CENTRAL EAST - VC	2740 MW	
1600	Continuous	0659				Impacts Total Transfer Capability	235 MW	
Work scheduled by: NYISO						TTC with All Lines In Service	2975 MW	
BROWNFLS-TAYLORVL_115_3						FWD	REV	
						(Import)	(Export)	
Mon 08/21/2017	to	Fri 08/25/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>04/06/2017</u>	SCH - HQ_CEDARS	70 MW	40 MW
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW	0 MW
Work scheduled by: NGrid			ARR: 38			TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 08/28/2017 to Fri 09/01/2017
 0600 Continuous 1900

CANCELLED by NGrid 04/06/2017

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

MARCY_765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
 0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

1700 MW

1450 MW

3150 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Fri 09/08/2017
 0600 Continuous 1900

CANCELLED by NGrid 04/06/2017

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 09/11/2017 to Fri 09/15/2017
 0600 Continuous 1900

CANCELLED by NGrid 04/06/2017

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
 (Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/11/2017 to Sat 09/16/2017
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

2100 MW

1050 MW

3150 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
 0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

4100 MW

1000 MW

5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
 (Import)

3800 MW

800 MW

4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 09/22/2017

0600 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017**ARR: 38**

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1750 MW

1300 MW

Impacts Total Transfer Capability 0 MW

300 MW

TTC with All Lines In Service 1750 MW

1600 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/18/2017 to Sat 09/23/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 09/25/2017 to Fri 09/29/2017 **CANCELLED by NGrid 04/06/2017**

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MOSES-ADIRNDCK_230_MAI

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_4

Mon 10/02/2017 to Fri 10/06/2017 **CANCELLED by NGrid 04/06/2017**

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NIAGARA-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017

0700 Continuous 1900

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_4

Mon 10/09/2017 to Fri 10/13/2017 **CANCELLED by NGrid 04/06/2017**

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 10/13/2017 to Mon 11/06/2017

1900 Continuous 0559

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
 0700 Continuous 1530

UPDATED **by NYISO** **03/24/2017**

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS___-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 10/30/2017 to Fri 11/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 10/30/2017 to Fri 11/03/2017
0700 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 70 MW 40 MW
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 100 MW
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/17/2017
0600 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS 100 MW 100 MW
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 10, 2017 to Wednesday,October 10, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4

Mon 11/20/2017 to Wed 11/22/2017 **CANCELLED by NGrid 04/06/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

MOSES-ADIRNDCK_230_MAI

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES-ADIRNDCK_230_MAI

Mon 11/27/2017 to Fri 12/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY_765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED by NYPA 10/23/2016**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY_765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW