

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___345_345_PAR3500</b>							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	<b>2200 MW</b>
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
						(Import)	
Sun 10/30/2016	to	Tue 04/18/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/05/2017</u>	UPNY CONED	<b>4000 MW</b>
0728	Continuous	2059				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	<b>0 MW</b>
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_6</b>						FWD	
						(Import)	
Fri 02/17/2017	to	Mon 04/17/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJM_HTP	<b>315 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	345 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	<b>2300 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Tue 03/21/2017 to Wed 05/03/2017  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## MARION\_-FARRAGUT\_345\_C3403

Tue 03/21/2017 to Wed 05/03/2017  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_900

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_900

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

## MARCY\_345KV\_CSC

Mon 03/27/2017 to Thu 04/13/2017  
0500 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Mon 03/27/2017 to Fri 04/07/2017

0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 03/03/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## MAINESBG-WATRCURE\_345\_30

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 03/03/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1450 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/02/2017 to Fri 04/07/2017

1400 Continuous 1800

Work scheduled by: PJM

UPDATED by PJM 04/08/2017

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## SCH-NYISO-HQ\_LIMIT\_800

Mon 04/03/2017 to Thu 04/13/2017

0600 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Mon 04/03/2017 to Fri 04/07/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 03/29/2017

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 0 MW 150 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_601

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NRTHPORT_138_1385						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_800						FWD	
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Import)	
0700	Continuous	2359			SCH - NE - NY	1000 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	1400 MW	
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 04/03/2017	to	Thu 04/13/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/27/2017</u>	(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
STLAWRNC-MOSES__230_L33P						FWD	REV
Mon 04/03/2017	to	Thu 04/13/2017				(Import)	(Export)
0800	Continuous	1800			SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1750 MW	1900 MW
SCH-NYISO-PJM_LIMIT_100							REV
Tue 04/04/2017	to	Thu 04/20/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>04/07/2017</u>		(Export)
0800	Continuous	1600			SCH - PJ - NY		400 MW
Work scheduled by: PJM					Impacts Total Transfer Capability		1050 MW
					TTC with All Lines In Service		1450 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Tue 04/04/2017	to	Thu 04/06/2017	<u>FORCED</u>	<u>by LI</u>	<u>04/05/2017</u>	(Import)	(Export)
1800	Continuous	2359			SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Thu 04/06/2017 to Thu 04/06/2017  
 0000 Daily 0100

Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5150 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**SCH-NYISO-NE\_LIMIT\_700**

Thu 04/06/2017 to Thu 04/06/2017  
 0001 Continuous 0759

Work scheduled by: LI

**by NE 04/04/2017**

REV  
 (Export)  
 SCH - NE - NY **900 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 1600 MW

**SCRIBA\_\_-VOLNEY\_\_\_345\_20**

Thu 04/06/2017 to Thu 04/06/2017  
 0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**SCH-NYISO-NE\_LIMIT\_800**

Thu 04/06/2017 to Wed 04/12/2017  
 0800 Continuous 2300

Work scheduled by: LI

**by NE 04/04/2017**

REV  
 (Export)  
 SCH - NE - NY **1000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

**SCH-NYISO-NE\_LIMIT\_700**

Thu 04/06/2017 to Fri 04/07/2017  
 2300 Continuous 0759

Work scheduled by: LI

**by NE 04/04/2017**

REV  
 (Export)  
 SCH - NE - NY **900 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 1600 MW

**DUNWODIE\_345KV\_3**

Fri 04/07/2017 to Tue 04/18/2017  
 0001 Continuous 2059

Work scheduled by: ConEd

**EXT FORCE by CONED 04/05/2017**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_4**

Fri 04/07/2017 to Tue 04/18/2017  
 0001 Continuous 2059

Work scheduled by: ConEd

**EXT FORCE by CONED 04/05/2017**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-NE_LIMIT_700</b>						REV
Fri 04/07/2017	to	Sat 04/08/2017	<u>by NE</u>	<u>04/04/2017</u>		(Export)
2301	Continuous	0800			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>						FWD
Sat 04/08/2017	to	Sat 04/08/2017	<u>UPDATED</u>	<u>by OR</u>	<u>04/05/2017</u>	(Import)
0600	Continuous	1800			UPNY CONED	<b>4150 MW</b>
Work scheduled by: ORU					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
<b>SCH-NYISO-NE_LIMIT_700</b>						REV
Sat 04/08/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Export)
2301	Continuous	0759			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
<b>SCH-IMO-NYISO_LIMIT_700</b>						FWD
Sun 04/09/2017	to	Sun 04/09/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2017</u>	(Import)
0500	Continuous	1659			SCH - OH - NY	<b>1000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	1750 MW
<b>SCH-IMO-NYISO_LIMIT_1350</b>						FWD
Mon 04/10/2017	to	Thu 04/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/07/2017</u>	(Import)
0500	Continuous	0459			SCH - OH - NY	<b>1650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1750 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>						FWD
Mon 04/10/2017	to	Mon 04/10/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>04/07/2017</u>	(Import)
0615	Daily(No Weekends)	1530			SCH - OH - NY	<b>1700 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1750 MW
<b>N.SCTLND-LEEDS____345_93</b>						FWD
Mon 04/10/2017	to	Mon 04/10/2017				(Import)
1100	Daily(No Weekends)	1500			CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						<b>0 MW</b>	<b>0 MW</b>
Mon 04/10/2017	to	Wed 04/12/2017	<b>FORCED</b>	<b>by LI</b>	<b>04/11/2017</b>	SCH - NPX_CSC	
2130	Continuous	2000				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
<b>LEEDS___-PLSNTVLY_345_92</b>						<b>3800 MW</b>	
Tue 04/11/2017	to	Thu 04/13/2017	<b>UPDATED</b>	<b>by CE</b>	<b>04/06/2017</b>	UPNY CONED	
0730	Continuous	1600				Impacts Total Transfer Capability	1300 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5100 MW
<b>PORTER___-ROTTRDAM_230_30</b>						<b>2805 MW</b>	
Tue 04/11/2017	to	Tue 04/11/2017				CENTRAL EAST - VC	
0800	Daily(No Weekends)	1100				Impacts Total Transfer Capability	170 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW
<b>W49TH_ST_345KV_8</b>						<b>315 MW</b>	
Wed 04/12/2017	to	Mon 04/17/2017	<b>UPDATED</b>	<b>by CONED</b>	<b>04/03/2017</b>	SCH - PJM_HTP	
0201	Continuous	0200				Impacts Total Transfer Capability	345 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>CLAY___-EDIC___345_2-15</b>						<b>4850 MW</b>	
Wed 04/12/2017	to	Wed 04/12/2017	<b>CANCELLED</b>	<b>by NGrid</b>	<b>04/10/2017</b>	OSWEGO EXPORT	
0630	Continuous	1630				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>						<b>2740 MW</b>	
Thu 04/13/2017	to	Mon 04/17/2017	<b>CANCELLED</b>	<b>by NYSEG</b>	<b>04/11/2017</b>	CENTRAL EAST - VC	
0001	Continuous	0900				Impacts Total Transfer Capability	235 MW
Work scheduled by: NYISO						TTC with All Lines In Service	2975 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>						<b>1700 MW</b>	
Thu 04/13/2017	to	Fri 04/14/2017	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/07/2017</b>	SCH - OH - NY	
0500	Continuous	1730				Impacts Total Transfer Capability	50 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1750 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1150

Thu 04/13/2017 to Thu 04/13/2017  
0600 Continuous 1630  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1150 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## CHAT\_DC\_GC2

Thu 04/13/2017 to Thu 04/13/2017  
0600 Continuous 1800  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Thu 04/13/2017 to Thu 04/13/2017  
0600 Continuous 1800  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## BECK -NIAGARA\_345\_PA302

Sat 04/15/2017 to Sat 04/15/2017  
0800 Continuous 1600  
Work scheduled by: IESO

FWD REV  
(Import) (Export)  
SCH - OH - NY 1100 MW 950 MW  
Impacts Total Transfer Capability 650 MW 950 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## W49TH\_ST\_345KV\_6

Mon 04/17/2017 to Tue 05/02/2017 UPDATED by CONED 04/03/2017  
0301 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 315 MW  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 04/17/2017 to Sat 04/22/2017  
0500 Continuous 1600  
Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## COOPERS -DOLSONAV\_345\_CCDA42

Mon 04/17/2017 to Mon 04/24/2017 CANCELLED by NYPA 04/07/2017  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 04/17/2017 to Mon 04/24/2017 **CANCELLED** **by NYPA** **04/07/2017**

(Import)

0500 Continuous 1530

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 04/17/2017 to Thu 04/20/2017

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/17/2017 to Thu 04/20/2017 **CANCELLED** **by NYPA** **04/10/2017**

(Import)

0700 Continuous 1730

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 04/17/2017 to Fri 04/21/2017 **UPDATED** **by NY** **01/12/2017**

(Import)

0900 Continuous 1400

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**CHAT\_DC\_GC1**

FWD

Tue 04/18/2017 to Wed 05/31/2017 **UPDATED** **by NYISO** **04/10/2017**

(Import)

0700 Continuous 1800

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Tue 04/18/2017 to Wed 05/31/2017 **UPDATED** **by NYISO** **04/10/2017**

(Export)

0700 Continuous 1800

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 04/18/2017 to Tue 04/18/2017

(Import)

0800 Daily(No Weekends) 1500

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EFISHKIL-WOOD\_ST\_\_345\_F39

Tue 04/18/2017 to Thu 04/20/2017  
2100 Continuous 0200

UPDATEDby CE04/07/2017

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Tue 04/18/2017 to Thu 04/20/2017  
2100 Continuous 0200

UPDATEDby CE04/07/2017

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## VOLNEY\_-CLAY\_\_\_\_345\_6

Wed 04/19/2017 to Wed 04/19/2017  
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Thu 04/20/2017 to Sat 04/22/2017  
2200 Continuous 0159

UPDATEDby CE04/07/2017

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS5

Thu 04/20/2017 to Sat 04/22/2017  
2200 Continuous 0159

UPDATEDby CE04/07/2017

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 04/21/2017 to Sat 05/27/2017  
1400 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_6

Sat 04/22/2017 to Sat 04/22/2017  
0200 Continuous 0230

UPDATEDby CE04/07/2017

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by CE 04/07/2017

(Import)

0200 Continuous 0230

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Sat 04/22/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017

(Import)

0200 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Sat 04/22/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017

(Import)

0200 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**ARR: 78****BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Import) (Export)

1500 Daily 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**ARR: 78****BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 1600

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

**ARR: 78****SCH-NE-NYISO\_LIMIT\_1000**

FWD

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Import)

1500 Daily 1600

SCH - NE - NY

**1200 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_700

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017  
1500 Daily 1600

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

REV  
(Export)

## DUNWODIE\_345KV\_6

Sun 04/23/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sun 04/23/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 04/24/2017 to Fri 05/05/2017  
0001 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## CLAY\_-EDIC\_345\_1-16

Mon 04/24/2017 to Tue 04/25/2017  
0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## STLAWRNC-MOSES\_230\_L34P

Mon 04/24/2017 to Fri 04/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 04/24/2017 to Sat 04/29/2017 UPDATED by NYPA 10/23/2016  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BEAR SWP-EASTOVER\_230\_E205W**Mon 04/24/2017 to Tue 05/30/2017 **UPDATED by NE 04/11/2017**

0700 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**ALCOA -DENNISON\_115\_12**

Mon 04/24/2017 to Wed 04/26/2017

0800 Continuous 0659

Work scheduled by: NGrid

**ARR: 38**FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

**ALCOA -DENNISON\_115\_12**

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

**ARR: 38**FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

**ALCOA -DENNISON\_115\_12 & ALCOA -NOGDNRG\_115\_13**

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

**ARR: 38**FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 60 MW**

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

**ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B**

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

FWD  
(Import)

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

**ILCTLIMIT\_115KV\_ALCOA\_R8105\_TIE\_B**

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

FWD REV  
(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 60 MW**

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

**SCRIBA -VOLNEY\_345\_21**

Thu 04/27/2017 to Thu 04/27/2017

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD  
(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 04/28/2017 to Fri 04/28/2017  
0500 Continuous 1700

UPDATED by PA 03/29/2017

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

UPDATED by LI 02/14/2017

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

UPDATED by LI 02/14/2017

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## MARCY\_-N.SCTLND\_345\_18

Mon 05/01/2017 to Fri 05/05/2017  
0500 Continuous 1700

UPDATED by NYPA 04/10/2017

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Mon 05/01/2017 to Fri 05/05/2017  
0500 1700

UPDATED by NYPA 04/10/2017

Work scheduled by:

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Mon 05/01/2017 to Fri 05/05/2017  
0500 Continuous 1700

UPDATED by NYISO 04/10/2017

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/01/2017 to Fri 05/05/2017  
0600 Continuous 1900

UPDATED by NYISO 04/10/2017

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

Mon 05/01/2017 to Mon 05/01/2017  
0630 Continuous 0700

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## PANNELL -CLAY\_\_\_\_345\_2

Mon 05/01/2017 to Fri 05/05/2017  
0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MARION\_\_ -FARRAGUT\_345\_C3403

Thu 05/04/2017 to Wed 05/31/2017  
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CE 04/03/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Thu 05/04/2017 to Thu 05/04/2017  
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## OSWEGO\_\_ -ELBRIDGE\_345\_17

Thu 05/04/2017 to Thu 05/04/2017  
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## ELBRIDGE-LAFAYTTE\_345\_17-LE

Thu 05/04/2017 to Thu 05/04/2017  
1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Fri 05/05/2017 to Fri 05/05/2017  
1500 Continuous 1530

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Sat 05/06/2017 to Wed 05/10/2017

(Import)

0001 Continuous 2130

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBRK\_-W49TH\_ST\_345\_M51**

FWD

Sat 05/06/2017 to Tue 05/16/2017

(Import)

0700 Continuous 0300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Mon 05/08/2017 to Fri 05/19/2017

(Import)

0500 Continuous 1530

**UPDATED by NYISO 04/10/2017**

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**BROWNFLS-TAYLORVL\_115\_3**

FWD

REV

Mon 05/08/2017 to Fri 05/12/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

**ARR: 38****PANNELL\_-CLAY\_\_\_\_345\_2**

FWD

Mon 05/08/2017 to Mon 05/08/2017

(Import)

0700 Continuous 0730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: RGE

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LAFAYTTE-CLRKSCRN\_345\_4-46**

Tue 05/09/2017 to Tue 05/09/2017  
 0700 Daily(No Weekends) 1700  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**PANNELL -CLAY\_345\_2**

Wed 05/10/2017 to Wed 05/10/2017  
 1500 Continuous 1530  
 Work scheduled by: RGE

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**BECK -PACKARD\_230\_BP76**

Sat 05/13/2017 to Sun 05/14/2017  
 0500 Continuous 1700  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **900 MW 1150 MW**  
 Impacts Total Transfer Capability 850 MW 450 MW  
 TTC with All Lines In Service 1750 MW 1600 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/15/2017 to Fri 05/19/2017  
 0600 Continuous 1900  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**ARR: 38****FRASER -GILBOA\_345\_GF5-35**

Mon 05/15/2017 to Fri 05/19/2017  
 0630 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**STONYRDG-HILLSIDE\_230\_72**

Mon 05/15/2017 to Mon 05/15/2017  
 0800 Continuous 1700  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 DYSINGER EAST **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**FRASER\_345\_FRASER SVC**

Mon 05/15/2017 to Fri 05/19/2017  
 0900 Continuous 1430  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Mon 05/15/2017 to Fri 05/19/2017  
0900 1430

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO\_\_-LADENTWN\_345\_W72

Tue 05/16/2017 to Tue 05/16/2017  
0001 Continuous 2330

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 05/19/2017 to Fri 05/19/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBRK\_\_345KV\_RNS4

Fri 05/19/2017 to Fri 05/19/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBRK\_\_345\_W65

Fri 05/19/2017 to Fri 05/19/2017  
0001 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 05/19/2017 to Fri 05/19/2017  
2030 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBRK\_\_345KV\_RNS4

Fri 05/19/2017 to Fri 05/19/2017  
2030 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBRK\_345\_W64**

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS5**

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2130

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBRK\_345\_W64**

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

2100 Continuous 2130

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS5**

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

2100 Continuous 2130

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT1

Mon 05/22/2017 to Fri 05/26/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/22/2017 to Fri 05/26/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

Sat 05/27/2017 to Sat 05/27/2017  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Sat 05/27/2017 to Sat 05/27/2017  
0500 Continuous 1530

Work scheduled by: HQ

UPDATED by NYISO 04/10/2017

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 05/27/2017 to Mon 06/05/2017  
1600 Continuous 0659

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 05/30/2017 to Fri 06/02/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 06/05/2017 to Fri 06/09/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC -FRASER 345\_EF24-40

Mon 06/05/2017 to Sat 06/10/2017

0700 Continuous 1659

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## STONYRDG-HILLSIDE\_230\_72

Mon 06/05/2017 to Mon 06/05/2017

0800 Continuous 1000

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## LINDEN -GOETHALS\_230\_A2253

Fri 06/09/2017 to Sun 06/11/2017

0200 Continuous 2300

Work scheduled by: PJM

UPDATED

by CE

04/04/2017

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

## STONYRDG-HILLSIDE\_230\_72

Fri 06/09/2017 to Fri 06/09/2017

1500 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 06/10/2017 to Sat 08/05/2017

1700 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 06/12/2017 to Fri 06/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 06/19/2017 to Fri 06/23/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>BROWNFLS-TAYLORVL_115_3</b>						
Mon 06/26/2017	to	Fri 06/30/2017				
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
					(Import)	(Export)
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
0600	Continuous	1900			Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
					(Import)	(Export)
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
0600	Continuous	1900			Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
					(Import)	(Export)
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
0600	Continuous	1900			Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
<b>BROWNFLS-TAYLORVL_115_4</b>					FWD	REV
					(Import)	(Export)
Mon 07/24/2017	to	Fri 07/28/2017			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
0600	Continuous	1900			Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	190 MW 40 MW
ARR: 38						
<b>MARCY___-N.SCTLND_345_18</b>					FWD	
					(Import)	
Sat 08/05/2017	to	Sat 08/05/2017			CENTRAL EAST - VC	<b>2090 MW</b>
0500	Continuous	1530			Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
ARR: 19						
<b>MARCY___765_345_AT2</b>					FWD	
					(Import)	
Sat 08/05/2017	to	Sat 08/05/2017			MOSES SOUTH	<b>1700 MW</b>
0500	Continuous	1530			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
ARR: 19						

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 08/05/2017 to Mon 10/02/2017

1600 Continuous 0659

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/21/2017 to Fri 08/25/2017

0600 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/28/2017 to Fri 09/01/2017

0600 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

## MARCY\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Tue 09/05/2017 to Fri 09/08/2017

0600 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 09/11/2017 to Fri 09/15/2017

0600 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

## MOSES-ADIRNDCK\_230\_MAI

Mon 09/11/2017 to Sat 09/16/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**DUNWODIE\_345KV\_5**

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_7**

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_-DUNWODIE\_345\_W75**

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS3**

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BROWNFLS-TAYLORVL\_115\_4**

FWD

REV

Mon 09/18/2017 to Fri 09/22/2017

(Import) (Export)

0600 Continuous 1900

**CANCELLED by NGrid 04/06/2017**

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

Work scheduled by: NGrid

**ARR: 38****GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Mon 09/18/2017 to Fri 10/06/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1300 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 09/18/2017 to Sat 09/23/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 09/25/2017 to Fri 09/29/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**CANCELLED by NGrid 04/06/2017**

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 09/25/2017 to Sat 09/30/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 10/02/2017 to Fri 10/06/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**CANCELLED by NGrid 04/06/2017**

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## FRASER\_-COOPERS\_\_345\_33

Mon 10/02/2017 to Fri 10/13/2017  
0700 Continuous 1900

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOMR\_NYW-PIERC\_NY\_345\_48

Mon 10/02/2017 to Tue 10/17/2017  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 10/09/2017 to Fri 10/13/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**CANCELLED by NGrid 04/06/2017**

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## WETHSRFD-MEYER\_\_\_230\_85/87

Mon 10/09/2017 to Fri 10/20/2017  
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 10/13/2017 to Mon 11/06/2017  
1900 Continuous 0559

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYISO 03/24/2017**

	FWD
	(Import)
MOSES SOUTH	<b>1550 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYISO 03/24/2017**

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_765\_345\_AT1

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYISO 03/24/2017**

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

FWD

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import)

0700 Continuous 1530

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

**475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 1530

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**MASSENA\_-MARCY\_\_\_765\_MSU1 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

FWD

Sat 10/14/2017 to Sat 10/28/2017

(Import)

0700 1530

CENTRAL EAST - VC

**2080 MW**

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MOSES\_-MASSENA\_\_\_230\_MMS1 & MOSES\_-MASSENA\_\_\_230\_MMS2**

FWD

REV

Sat 10/14/2017 to Sat 10/28/2017

(Import) (Export)

0700 1530

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD

(Import) (Export)

SCH - HQ\_CEDARS

70 MW

40 MW

Impacts Total Transfer Capability 120 MW

0 MW

TTC with All Lines In Service 190 MW

40 MW

## FRASANX-COOPERS\_\_\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/06/2017 to Thu 11/09/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 11/06/2017 to Thu 11/09/2017

0700 Continuous 1900

Work scheduled by: NGrid

CANCELLED by NGrid 04/06/2017

ARR: 38

FWD

(Import) (Export)

SCH - HQ\_CEDARS

100 MW

100 MW

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/06/2017 to Thu 11/09/2017

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FWD REV  
(Import) (Export)

0 MW 0 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Fri 11/17/2017

0600 Continuous 1900

Work scheduled by: NGrid

**CANCELLED by NGrid 04/06/2017**

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

FWD REV  
(Import) (Export)

100 MW 100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/13/2017 to Fri 11/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

2300 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020

1700 Continuous 0000

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

FWD  
(Import)

2740 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/20/2017 to Wed 11/22/2017

0600 Continuous 1900

Work scheduled by: NGrid

**CANCELLED by NGrid 04/06/2017**

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

FWD REV  
(Import) (Export)

100 MW 100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/20/2017 to Wed 11/22/2017

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

2300 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/27/2017 to Fri 12/01/2017

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

2300 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,April 11, 2017 to Thursday ,October 11, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MARCY\_\_\_\_765\_345\_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19