

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___345_345_PAR3500</b>							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	<b>2200 MW</b>
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
						(Import)	
Sun 10/30/2016	to	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	<b>4000 MW</b>
0728	Continuous	2359				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	<b>0 MW</b>
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/29/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/29/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_6</b>						FWD	
						(Import)	
Fri 02/17/2017	to	Thu 04/13/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/29/2017</u>	SCH - PJM_HTP	<b>315 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	345 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>SCH-NYISO-PJM_LIMIT_100</b>							REV
							(Export)
Sat 03/18/2017	to	Mon 04/03/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>	SCH - PJ - NY	<b>400 MW</b>
1700	Continuous	1559				Impacts Total Transfer Capability	1050 MW
Work scheduled by: PJM						TTC with All Lines In Service	1450 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Tue 03/21/2017 to Mon 05/01/2017  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## MARION\_-FARRAGUT\_345\_C3403

Tue 03/21/2017 to Mon 05/01/2017  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 03/21/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Tue 03/21/2017 to Tue 05/02/2017  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 03/21/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_900

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_900

Fri 03/24/2017 to Sat 04/22/2017  
0800 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/21/2017

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 03/24/2017 to Mon 04/17/2017  
1700 Continuous 0900

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## MARCY 345KV\_CSC

Mon 03/27/2017 to Thu 04/13/2017  
0500 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2017

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MARCY 345KV\_CSC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Mon 03/27/2017 to Thu 04/13/2017  
0500 1630

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

## MOSES -ADIRNDCK\_230\_MA2

Mon 03/27/2017 to Sat 04/01/2017  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASER -GILBOA 345\_GF5-35

Mon 03/27/2017 to Fri 04/07/2017  
0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## SCH-NE-NYISO\_LIMIT\_0

Tue 03/28/2017 to Tue 03/28/2017  
0800 Daily 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **200 MW**  
Impacts Total Transfer Capability 1200 MW  
TTC with All Lines In Service 1400 MW

## SCH-NPX\_1385-NYISO\_LIMIT\_100

Tue 03/28/2017 to Tue 03/28/2017  
0800 Daily 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NPX\_1385 **100 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_LIMIT\_500

Wed 03/29/2017 to Thu 03/30/2017

2200 Continuous 0600

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

## MILLWOOD\_345KV\_18

Thu 03/30/2017 to Thu 03/30/2017

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 03/28/2017

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

## MILLWOOD\_345KV\_18

Thu 03/30/2017 to Thu 03/30/2017

2130 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CONED 03/28/2017

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby NYSEG 03/03/2017

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import)

(Export)

2300 MW

1450 MW

0 MW

0 MW

2300 MW

1450 MW

## MAINESBG-WATRCURE\_345\_30

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATEDby NYSEG 03/03/2017

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import)

(Export)

2200 MW

1450 MW

100 MW

0 MW

2300 MW

1450 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Sat 04/01/2017 to Sat 04/01/2017

0001 Continuous 2359

Work scheduled by: ORU

CANCELLEDby NYISO 04/01/2017

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4150 MW

950 MW

5100 MW

## BEAR SWP-EASTOVER\_230\_E205W

Sat 04/01/2017 to Sat 04/01/2017

0700 Daily 1500

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NINEMILE-CLAY\_\_\_\_345\_8

Sat 04/01/2017 to Sat 04/01/2017  
1800 Daily 2200

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## EFISHKIL-WOOD\_ST\_\_345\_F38

Sun 04/02/2017 to Wed 04/05/2017  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sun 04/02/2017 to Wed 04/05/2017  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBRK\_\_345\_W64

Sun 04/02/2017 to Sun 04/02/2017  
0500 Continuous 0530

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W99

Sun 04/02/2017 to Sun 04/02/2017  
0500 Continuous 0530

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBRK\_\_345\_W64

Sun 04/02/2017 to Sun 04/02/2017  
0845 Continuous 0915

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W99

Sun 04/02/2017 to Sun 04/02/2017  
0845 Continuous 0915

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 04/02/2017 to Sun 04/02/2017  
0900 Continuous 1100

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

## OSWEGO\_COMPLEX\_AVR\_O/S &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sun 04/02/2017 to Sun 04/02/2017  
0900 1100

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2635 MW**  
Impacts Total Transfer Capability 340 MW  
TTC with All Lines In Service 2975 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/02/2017 to Fri 04/07/2017  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## SCH-NYISO-NE\_LIMIT\_600

Mon 04/03/2017 to Fri 04/07/2017 **UPDATED by ISONE 03/28/2017**  
0500 Continuous 1759

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1600 MW

## SCH-NE-NYISO\_LIMIT\_500

Mon 04/03/2017 to Fri 04/07/2017 **UPDATED by ISONE 03/28/2017**  
0500 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-HQ\_LIMIT\_800

Mon 04/03/2017 to Thu 04/13/2017  
0600 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Mon 04/03/2017 to Fri 04/07/2017 **UPDATED by NYISO 03/29/2017**  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 0 MW 150 MW  
TTC with All Lines In Service 1750 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_601

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601

Mon 04/03/2017 to Wed 04/12/2017 UPDATED by NE 03/31/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_602

Mon 04/03/2017 to Wed 04/12/2017 UPDATED by NE 03/31/2017  
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

**UPDATED by NE 03/31/2017**

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_1385**

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

**UPDATED by NE 03/31/2017**

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**SCH-NE-NYISO\_LIMIT\_800**

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

**UPDATED by NE 03/31/2017**

	FWD
	(Import)
SCH - NE - NY	<b>1000 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 04/03/2017 to Thu 04/13/2017  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/27/2017**

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

---

**STLAWRNC-MOSES\_\_230\_L33P**

Mon 04/03/2017 to Thu 04/13/2017  
0800 Continuous 1800

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1750 MW	1900 MW

---

**SCH-NYISO-PJM\_LIMIT\_100**

Tue 04/04/2017 to Tue 04/18/2017  
0800 Continuous 1600

Work scheduled by: PJM

**UPDATED by PJM 03/31/2017**

		REV
		(Export)
SCH - PJ - NY		<b>400 MW</b>
Impacts Total Transfer Capability		1050 MW
TTC with All Lines In Service		1450 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCRIBA\_\_ -VOLNEY\_\_ 345\_20

Thu 04/06/2017 to Thu 04/06/2017

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## SCH-NYISO-NE LIMIT\_600

Fri 04/07/2017 to Wed 04/12/2017

1800 Continuous 2359

Work scheduled by: LI

UPDATED

by NE

03/31/2017

REV

(Export)

SCH - NE - NY

800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1600 MW

## W49TH\_ST\_345KV\_8

Sat 04/08/2017 to Thu 04/13/2017

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

315 MW

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 04/10/2017 to Mon 04/24/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/10/2017 to Mon 04/24/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## N.SCTLND-LEEDS\_\_ 345\_93

Mon 04/10/2017 to Mon 04/10/2017

1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_\_ -PLSNTVLY\_345\_92

Tue 04/11/2017 to Thu 04/13/2017

0730 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Sun 04/16/2017 to Tue 05/02/2017 UPDATED by CONED 03/29/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 04/17/2017 to Sat 04/22/2017  
0500 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 04/17/2017 to Thu 04/20/2017 UPDATED by NYPA 03/19/2017  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**FRASER\_\_-COOPERS\_\_345\_33**

Mon 04/17/2017 to Fri 04/21/2017 UPDATED by NY 01/12/2017  
0900 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Mon 04/17/2017 to Wed 04/19/2017  
2100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Mon 04/17/2017 to Wed 04/19/2017  
2100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

**PORTER\_\_-ROTTRDAM\_230\_31**

Tue 04/18/2017 to Tue 04/18/2017  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-CLAY\_\_\_\_\_345\_6

Wed 04/19/2017 to Wed 04/19/2017

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Wed 04/19/2017 to Thu 04/20/2017

2200 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS5

Wed 04/19/2017 to Thu 04/20/2017

2200 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

## DUNWODIE\_345KV\_6

Fri 04/21/2017 to Fri 04/21/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Fri 04/21/2017 to Fri 04/21/2017

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Fri 04/21/2017 to Sun 04/23/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Fri 04/21/2017 to Sun 04/23/2017

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 04/21/2017	to	Sat 05/27/2017		(Import)	
1400	Continuous	0459		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
SPRNBRK_-W49TH_ST_345_M51				FWD	
Sat 04/22/2017	to	Mon 05/01/2017	<u>CANCELLED</u> by ConEd 03/29/2017	(Import)	
0700	Continuous	1900		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5				FWD	
Sat 04/22/2017	to	Mon 05/01/2017	<u>CANCELLED</u> by ConEd 03/29/2017	(Import)	
0700	Continuous	1900		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u> by NGRID 03/06/2017	(Import)	(Export)
1500	Daily	1600		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u> by NGRID 03/06/2017	(Import)	(Export)
1500	Daily	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017		(Import)	(Export)
1500		1600		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_1000				FWD	
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u> by NGRID 03/06/2017	(Import)	
1500	Daily	1600		SCH - NE - NY	1200 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_700

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017  
1500 Daily 1600

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

REV  
(Export)

## DUNWODIE\_345KV\_6

Sun 04/23/2017 to Sun 04/23/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sun 04/23/2017 to Sun 04/23/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 04/24/2017 to Fri 05/05/2017  
0001 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## CLAY\_-EDIC\_345\_1-16

Mon 04/24/2017 to Tue 04/25/2017  
0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## STLAWRNC-MOSES\_230\_L34P

Mon 04/24/2017 to Fri 04/28/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1750 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MAZ

Mon 04/24/2017 to Sat 04/29/2017 UPDATED by NYPA 10/23/2016  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ALCOA___-DENNISON_115_12</b>					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700	Daily(No Weekends)	1800			SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
<b>ARR: 38</b>					TTC with All Lines In Service	199 MW
<b>ALCOA___-DENNISON_115_12 &amp; ALCOA___-NOGDNBRG_115_13</b>					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700		1800			SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	99 MW
<b>ARR: 38</b>					TTC with All Lines In Service	199 MW
<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>					FWD	
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	
0700	Daily(No Weekends)	1800			MOSES SOUTH	<b>3100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW
<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>					FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017			(Import)	(Export)
0700	Daily(No Weekends)	1800			SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
					TTC with All Lines In Service	199 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Fri 04/28/2017	to	Fri 04/28/2017	<b>UPDATED</b>	<b>by PA</b>	(Import)	
0500	Continuous	1700		<b>03/29/2017</b>	DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<b>UPDATED</b>	<b>by LI</b>	(Import)	
0400	Continuous	1800		<b>02/14/2017</b>	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<b>UPDATED</b>	<b>by LI</b>	(Import)	
0400	Continuous	1800		<b>02/14/2017</b>	SCH - PJM_NEPTUNE	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Mon 05/01/2017 to Fri 05/05/2017  
0600 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-N.SCTLND\_345\_18 & ILCTLIMIT MARCY\_SO\_COMP\_I/S

Mon 05/01/2017 to Fri 05/05/2017  
0600 1630

Work scheduled by:

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/01/2017 to Fri 05/05/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
(Import) (Export)		
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## ROCHESTR-PANNELL\_\_\_345\_RP2

Mon 05/01/2017 to Mon 05/01/2017  
0630 Continuous 0700

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_\_345\_2

Mon 05/01/2017 to Fri 05/05/2017  
0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Tue 05/02/2017 to Tue 05/02/2017  
0001 2359

Work scheduled by:

	FWD	REV
(Import) (Export)		
SCH - PJ - NY	<b>2050 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

## MARION\_-FARRAGUT\_345\_C3403

Tue 05/02/2017 to Sat 05/20/2017  
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CE 01/28/2017

	FWD	REV
(Import) (Export)		
SCH - PJ - NY	<b>2050 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Thu 05/04/2017 to Thu 05/04/2017  
0730 Daily(No Weekends) 0800  
Work scheduled by: NGrid

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**OSWEGO\_-ELBRIDGE\_345\_17**

Thu 05/04/2017 to Thu 05/04/2017  
0730 Daily(No Weekends) 1700  
Work scheduled by: NGrid

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Thu 05/04/2017 to Thu 05/04/2017  
1630 Daily(No Weekends) 1700  
Work scheduled by: NGrid

**ARR: 75**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**ROCHESTR-PANNELL\_345\_RP2**

Fri 05/05/2017 to Fri 05/05/2017  
1500 Continuous 1530  
Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/08/2017 to Fri 05/12/2017  
0600 Continuous 1900  
Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**PANNELL\_-CLAY\_345\_2**

Mon 05/08/2017 to Mon 05/08/2017  
0700 Continuous 0730  
Work scheduled by: RGE

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/08/2017 to Wed 05/10/2017  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

Mon 05/08/2017 to Fri 05/26/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

## LAFAYTTE-CLRKSCRN\_345\_4-46

Tue 05/09/2017 to Tue 05/09/2017

0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Wed 05/10/2017 to Wed 05/10/2017

1500 Continuous 1530

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

Sat 05/13/2017 to Sun 05/14/2017

0500 Continuous 1700

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY

900 MW 1150 MW

Impacts Total Transfer Capability 850 MW 450 MW

TTC with All Lines In Service 1750 MW 1600 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/15/2017 to Fri 05/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## FRASER\_-GILBOA\_\_\_\_345\_GF5-35

Mon 05/15/2017 to Fri 05/19/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## STONYRDG-HILLSIDE\_230\_72

Mon 05/15/2017 to Mon 05/15/2017

0800 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017  
0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## FRASER\_\_\_345\_FRASER SVC &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Mon 05/15/2017 to Fri 05/19/2017  
0900 1430

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2700 MW**  
Impacts Total Transfer Capability 275 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO\_\_-LADENTWN\_345\_W72

Tue 05/16/2017 to Tue 05/16/2017  
0001 Continuous 2330

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## MARCY\_\_\_765\_345\_AT1

Mon 05/22/2017 to Fri 05/26/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/22/2017 to Fri 05/26/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## LINDEN\_\_-GOETHALS\_230\_A2253

Fri 05/26/2017 to Sun 05/28/2017  
0001 Continuous 2300

Work scheduled by: PJM

UPDATED by CE 02/01/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2050 MW 1300 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Sat 05/27/2017 to Sat 05/27/2017  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 05/27/2017	to	Sat 08/05/2017		(Import)	
1600	Continuous	0459		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Fri 06/02/2017		(Import) (Export)	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/05/2017	to	Fri 06/09/2017		(Import) (Export)	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
STONYRDG-HILLSIDE_230_72				FWD	
Mon 06/05/2017	to	Mon 06/05/2017		(Import)	
0800	Continuous	1000		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72				FWD	
Fri 06/09/2017	to	Fri 06/09/2017		(Import)	
1500	Continuous	1700		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017		(Import) (Export)	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017		(Import) (Export)	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_4</b>					FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_4</b>					FWD	REV
Mon 07/31/2017	to	Fri 08/04/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
<b>MARCY -N.SCTLND_345_18</b>					FWD	
Sat 08/05/2017	to	Sat 08/05/2017			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
ARR: 19					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## ILCTLIMIT MARCY\_SO\_COMP\_I/S

Sat 08/05/2017 to Mon 10/02/2017  
1600 Continuous 0659

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 08/07/2017 to Fri 08/11/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 08/14/2017 to Fri 08/18/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/21/2017 to Fri 08/25/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 08/28/2017 to Fri 09/01/2017  
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

## MARCY\_\_\_\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_3</b>			FWD	REV
Tue 09/05/2017	to	Fri 09/08/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
<b>ARR: 38</b>			TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_3</b>			FWD	REV
Mon 09/11/2017	to	Fri 09/15/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
<b>ARR: 38</b>			TTC with All Lines In Service	190 MW 40 MW
<b>HURLYAVE-ROSETON__345_303</b>			FWD	
Mon 09/11/2017	to	Fri 09/29/2017	(Import)	
0800	Continuous	1600	UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
<b>DUNWODIE_345KV_5</b>			FWD	
Fri 09/15/2017	to	Sun 09/17/2017	(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_7</b>			FWD	
Fri 09/15/2017	to	Sun 09/17/2017	(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>SPRNBK_-DUNWODIE_345_W75</b>			FWD	
Fri 09/15/2017	to	Sun 09/17/2017	(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>SPRNBK__345KV_RNS3</b>			FWD	
Fri 09/15/2017	to	Sun 09/17/2017	(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/18/2017 to Fri 09/22/2017  
0600 Continuous 1900

UPDATED by NGRID 03/02/2017

Work scheduled by: NGRID

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Mon 09/18/2017 to Fri 10/06/2017  
0630 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

**NIAGARA\_\_345\_230\_AT4**

Mon 09/18/2017 to Tue 09/19/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 09/25/2017 to Fri 09/29/2017  
0600 Continuous 1900

UPDATED by NGRID 03/02/2017

Work scheduled by: NGRID

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BROWNFLS-TAYLORVL\_115\_4**

Mon 10/02/2017 to Fri 10/06/2017  
0600 Continuous 1900

UPDATED by NGRID 03/02/2017

Work scheduled by: NGRID

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**FRASER\_-COOPERS\_\_345\_33**

Mon 10/02/2017 to Fri 10/13/2017  
0700 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BROWNFLS-TAYLORVL\_115\_4

Mon 10/09/2017 to Fri 10/13/2017 **UPDATED** by NGRID 03/02/2017

0600 Continuous 1900

Work scheduled by: NGRID

ARR: 38

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**70 MW 40 MW**

120 MW 0 MW

190 MW 40 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 10/13/2017 to Mon 11/06/2017

1900 Continuous 0559

Work scheduled by: NYISO

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2740 MW**

235 MW

2975 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED** by NYISO 03/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**1550 MW**

1600 MW

3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED** by NYISO 03/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**0 MW 0 MW**

1500 MW 1000 MW

1500 MW 1000 MW

## MARCY\_765\_345\_AT1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED** by NYISO 03/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**1750 MW**

1400 MW

3150 MW

## MARCY\_765\_345\_AT2

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED** by NYISO 03/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**1700 MW**

1450 MW

3150 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED** by NYISO 03/24/2017

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2265 MW**

710 MW

2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			MOSES SOUTH	500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & ILCTLINT_MARCY_SO_COMP_I/S					FWD	
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	
0700		1530			CENTRAL EAST - VC	2080 MW
Work scheduled by:					Impacts Total Transfer Capability	895 MW
					TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017			(Import)	(Export)
0700		1530			SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/16/2017	to	Fri 11/03/2017			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 10/30/2017	to	Fri 11/03/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/03/2017</u>	(Import)	(Export)
0700	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

ARR: 38

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 11/06/2017 to Thu 11/09/2017  
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2017

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 11/06/2017 to Thu 11/09/2017  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/13/2017 to Fri 11/17/2017  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2017

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 11/20/2017 to Wed 11/22/2017  
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2017

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 02, 2017 to Tuesday ,October 02, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_Ma1**

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MOSES\_\_\_-ADIRNDCK\_230\_Ma2**

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_Ma2**

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016**


---

**MARCY\_\_\_765\_345\_AT2**

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**