

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___345_345_PAR3500</b>							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	<b>2200 MW</b>
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
						(Import)	
Sun 10/30/2016	to	Tue 04/18/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/05/2017</u>	UPNY CONED	<b>4000 MW</b>
0728	Continuous	2059				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	<b>0 MW</b>
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD	
						(Import)	
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_6</b>						FWD	
						(Import)	
Fri 02/17/2017	to	Mon 04/17/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJM_HTP	<b>315 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	345 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	<b>2300 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Tue 03/21/2017 to Wed 05/03/2017  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## MARION\_-FARRAGUT\_345\_C3403

Tue 03/21/2017 to Wed 05/03/2017 UPDATED by CONED 04/03/2017  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 03/21/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 03/21/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_900

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 03/21/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_900

Fri 03/24/2017 to Sat 04/22/2017 UPDATED by ISONE 03/21/2017  
0800 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1600 MW

## MARCY\_345KV\_CSC

Mon 03/27/2017 to Thu 04/13/2017 UPDATED by NYPA 03/21/2017  
0500 Continuous 1630

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Mon 03/27/2017 to Fri 04/07/2017

0900 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 03/03/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## MAINESBG-WATRCURE\_345\_30

Fri 03/31/2017 to Fri 04/14/2017

1600 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYSEG 03/03/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2200 MW 1450 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/02/2017 to Fri 04/07/2017

1400 Continuous 1800

Work scheduled by: PJM

UPDATED by PJM 04/08/2017

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## SCH-NYISO-HQ\_LIMIT\_800

Mon 04/03/2017 to Thu 04/13/2017

0600 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Mon 04/03/2017 to Fri 04/07/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYISO 03/29/2017

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 0 MW 150 MW  
TTC with All Lines In Service 1750 MW 1900 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_\_138\_601

Mon 04/03/2017 to Wed 04/12/2017

0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-NORTHFLD\_345\_312 & NRTH1385-NOR HBR\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602

Mon 04/03/2017 to Wed 04/12/2017  
0700 Continuous 2359

Work scheduled by: LI

by NE 04/04/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603

Mon 04/03/2017 to Wed 04/12/2017  
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_603</b>						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>						FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Import)	(Export)
0700	Continuous	2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW
<b>SCH-NE-NYISO_LIMIT_800</b>						FWD	
Mon 04/03/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>		(Import)	
0700	Continuous	2359			SCH - NE - NY	<b>1000 MW</b>	
Work scheduled by: LI					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	1400 MW	
<b>MOSES__-ADIRNDCK_230_MA1</b>						FWD	
Mon 04/03/2017	to	Thu 04/13/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/27/2017</u>	(Import)	
0700	Continuous	1730			MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
<b>STLAWRNC-MOSES__230_L33P</b>						FWD	REV
Mon 04/03/2017	to	Thu 04/13/2017				(Import)	(Export)
0800	Continuous	1800			SCH - OH - NY	<b>1750 MW</b>	<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	1750 MW	1900 MW
<b>SCH-NYISO-PJM_LIMIT_100</b>							REV
Tue 04/04/2017	to	Thu 04/20/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>04/07/2017</u>		(Export)
0800	Continuous	1600			SCH - PJ - NY		<b>400 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability		1050 MW
					TTC with All Lines In Service		1450 MW
<b>SCH-NYISO-NE_LIMIT_800</b>							REV
Thu 04/06/2017	to	Wed 04/12/2017	<u>by NE</u>	<u>04/04/2017</u>			(Export)
0800	Continuous	2300			SCH - NE - NY		<b>1000 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability		600 MW
					TTC with All Lines In Service		1600 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_700**

Thu 04/06/2017 to Fri 04/07/2017  
2300 Continuous 0759

**by NE 04/04/2017**

Work scheduled by: LI

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

REV  
(Export)  
**900 MW**  
700 MW  
1600 MW

**DUNWODIE\_345KV\_3**

Fri 04/07/2017 to Tue 04/18/2017  
0001 Continuous 2059

**EXT FORCE by CONED 04/05/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**3800 MW**  
800 MW  
4600 MW

**DUNWODIE\_345KV\_4**

Fri 04/07/2017 to Tue 04/18/2017  
0001 Continuous 2059

**EXT FORCE by CONED 04/05/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**3800 MW**  
800 MW  
4600 MW

**SCH-NYISO-NE\_LIMIT\_700**

Fri 04/07/2017 to Sat 04/08/2017  
2301 Continuous 0800

**by NE 04/04/2017**

Work scheduled by: LI

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

REV  
(Export)  
**900 MW**  
700 MW  
1600 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Sat 04/08/2017 to Sat 04/08/2017  
0600 Continuous 1800

**UPDATED by OR 04/05/2017**

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**4150 MW**  
950 MW  
5100 MW

**SCH-NYISO-NE\_LIMIT\_700**

Sat 04/08/2017 to Wed 04/12/2017  
2301 Continuous 0759

**by NE 04/04/2017**

Work scheduled by: LI

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

REV  
(Export)  
**900 MW**  
700 MW  
1600 MW

**SCH-IMO-NYISO\_LIMIT\_700**

Sun 04/09/2017 to Sun 04/09/2017  
0500 Continuous 1659

**UPDATED by NYPA 04/07/2017**

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**1000 MW**  
750 MW  
1750 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1350</b>					FWD	
Mon 04/10/2017	to	Thu 04/13/2017	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/07/2017</b>	(Import)
0500	Continuous	0459				
Work scheduled by: NGrid					SCH - OH - NY	<b>1650 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1750 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>					FWD	
Mon 04/10/2017	to	Mon 04/10/2017	<b>CANCELLED</b>	<b>by NGrid</b>	<b>04/07/2017</b>	(Import)
0615	Daily(No Weekends)	1530				
Work scheduled by: NGrid					SCH - OH - NY	<b>1700 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1750 MW
<b>N.SCTLND-LEEDS____345_93</b>					FWD	
Mon 04/10/2017	to	Mon 04/10/2017				(Import)
1100	Daily(No Weekends)	1500				
Work scheduled by: NGrid					CENTRAL EAST - VC	<b>2650 MW</b>
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 04/10/2017	to	Wed 04/12/2017	<b>FORCED</b>	<b>by LI</b>	<b>04/11/2017</b>	(Import) (Export)
2130	Continuous	2000				
Work scheduled by: LI					SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>LEEDS____-PLSNTVLY_345_92</b>					FWD	
Tue 04/11/2017	to	Thu 04/13/2017	<b>UPDATED</b>	<b>by CE</b>	<b>04/06/2017</b>	(Import)
0730	Continuous	1600				
Work scheduled by: NGrid					UPNY CONED	<b>3800 MW</b>
					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
<b>PORTER____-ROTTRDAM_230_30</b>					FWD	
Tue 04/11/2017	to	Tue 04/11/2017				(Import)
0800	Daily(No Weekends)	1100				
Work scheduled by: NGrid					CENTRAL EAST - VC	<b>2805 MW</b>
					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Wed 04/12/2017	to	Mon 04/17/2017	<b>UPDATED</b>	<b>by CONED</b>	<b>04/03/2017</b>	(Import)
0201	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>315 MW</b>
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345\_2-15

FWD

Wed 04/12/2017 to Wed 04/12/2017 **CANCELLED by NGrid 04/10/2017**

(Import)

0630 Continuous 1630

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MARCY 345KV\_CSC &amp; ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Wed 04/12/2017 to Thu 04/13/2017

(Import)

1700 1630

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Wed 04/12/2017 to Mon 04/17/2017

(Import)

1700 Continuous 0859

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

FWD

Thu 04/13/2017 to Mon 04/17/2017 **CANCELLED by NYSEG 04/11/2017**

(Import)

0001 Continuous 0900

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

SCH-IMO-NYISO\_LIMIT\_1400

FWD

Thu 04/13/2017 to Fri 04/14/2017 **UPDATED by NYISO 04/07/2017**

(Import)

0500 Continuous 1730

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

SCH-HQ-NYISO\_LIMIT\_1150

FWD

Thu 04/13/2017 to Thu 04/13/2017

(Import)

0600 Continuous 1630

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

CHAT\_DC\_GC2

FWD

Thu 04/13/2017 to Thu 04/13/2017

(Import)

0600 Continuous 1800

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday , October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Thu 04/13/2017 to Thu 04/13/2017  
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**BECK -NIAGARA\_345\_PA302**

Sat 04/15/2017 to Sat 04/15/2017  
0800 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1750 MW

FWD REV  
(Import) (Export)

**W49TH\_ST\_345KV\_6**

Mon 04/17/2017 to Tue 05/02/2017  
0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

FWD  
(Import)

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 04/17/2017 to Sat 04/22/2017  
0500 Continuous 1600

Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 330 MW

FWD REV  
(Import) (Export)

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 04/17/2017 to Mon 04/24/2017  
0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/17/2017 to Mon 04/24/2017  
0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 04/17/2017 to Thu 04/20/2017  
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 04/17/2017 to Thu 04/20/2017 CANCELLED by NYPA 04/10/2017  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-COOPERS\_\_\_345\_33

Mon 04/17/2017 to Fri 04/21/2017 UPDATED by NY 01/12/2017  
0900 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## CHAT\_DC\_GC1

Tue 04/18/2017 to Wed 05/31/2017 UPDATED by NYISO 04/10/2017  
0700 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Tue 04/18/2017 to Wed 05/31/2017 UPDATED by NYISO 04/10/2017  
0700 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## PORTER\_\_\_-ROTTRDAM\_230\_31

Tue 04/18/2017 to Tue 04/18/2017  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## EFISHKIL-WOOD\_ST\_\_\_345\_F39

Tue 04/18/2017 to Thu 04/20/2017 UPDATED by CE 04/07/2017  
2100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Tue 04/18/2017 to Thu 04/20/2017 UPDATED by CE 04/07/2017  
2100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-CLAY\_\_\_\_345\_6

Wed 04/19/2017 to Wed 04/19/2017

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Thu 04/20/2017 to Sat 04/22/2017

2200 Continuous 0159

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS5

Thu 04/20/2017 to Sat 04/22/2017

2200 Continuous 0159

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 04/21/2017 to Sat 05/27/2017

1400 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_6

Sat 04/22/2017 to Sat 04/22/2017

0200 Continuous 0230

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sat 04/22/2017 to Sat 04/22/2017

0200 Continuous 0230

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Sat 04/22/2017 to Sun 04/23/2017

0200 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CE04/07/2017

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Sat 04/22/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017

(Import)

0200 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## BERKSHIR-ALPS\_\_\_\_\_345\_393

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Import) (Export)

1500 Daily 1600

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

## BERKSHIR-ALPS\_\_\_\_\_345\_393

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Import) (Export)

1500 Daily 1600

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

## BERKSHIR-ALPS\_\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Sat 04/22/2017 to Sat 04/22/2017

(Import) (Export)

1500 1600

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

## SCH-NE-NYISO\_LIMIT\_1000

FWD

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Import)

1500 Daily 1600

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

## SCH-NYISO-NE\_LIMIT\_700

REV

Sat 04/22/2017 to Sat 04/22/2017 UPDATED by NGRID 03/06/2017

(Export)

1500 Daily 1600

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

## DUNWODIE\_345KV\_6

FWD

Sun 04/23/2017 to Sun 04/23/2017 UPDATED by CE 04/07/2017

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

Sun 04/23/2017 to Sun 04/23/2017 **UPDATED by CE 04/07/2017**

2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**ROSETON\_-EFISHKIL\_345\_RFK305**

Mon 04/24/2017 to Fri 05/05/2017

0001 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
**4100 MW**  
UPNY CONED  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

**CLAY\_-EDIC\_345\_1-16**

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**4850 MW**  
OSWEGO EXPORT  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**STLAWRNC-MOSES\_230\_L34P**

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**1750 MW 1900 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 04/24/2017 to Sat 04/29/2017 **UPDATED by NYPA 10/23/2016**

0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2300 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**BEAR SWP-EASTOVER\_230\_E205W**

Mon 04/24/2017 to Tue 05/30/2017 **UPDATED by NE 04/11/2017**

0700 Continuous 0659

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**ALCOA\_-DENNISON\_115\_12**

Mon 04/24/2017 to Wed 04/26/2017

0800 Continuous 0659

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

ARR: 38

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA___-DENNISON_115_12				FWD	REV
Wed 04/26/2017 to Wed 04/26/2017				(Import)	(Export)
0700	Daily(No Weekends)	1800		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 0 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNBRG_115_13				FWD	REV
Wed 04/26/2017 to Wed 04/26/2017				(Import)	(Export)
0700		1800		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by:				Impacts Total Transfer Capability	99 MW 40 MW
ARR: 38				TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	
Wed 04/26/2017 to Wed 04/26/2017				(Import)	
0700	Daily(No Weekends)	1800		MOSES SOUTH	3100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	REV
Wed 04/26/2017 to Wed 04/26/2017				(Import)	(Export)
0700	Daily(No Weekends)	1800		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	99 MW 40 MW
				TTC with All Lines In Service	199 MW 100 MW
SCRIBA___-VOLNEY___345_21				FWD	
Thu 04/27/2017 to Thu 04/27/2017				(Import)	
0800	Daily(No Weekends)	1630		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
NIAGARA___-ROCHESTR_345_NR2				FWD	
Fri 04/28/2017 to Fri 04/28/2017				(Import)	
0500	Continuous	1700	UPDATED by PA 03/29/2017	DYSINGER EAST	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
CLAY___-EDIC___345_2-15				FWD	
Sat 04/29/2017 to Sat 04/29/2017				(Import)	
0630	Daily	1730		OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

**UPDATED****by LI****02/14/2017**

Work scheduled by: LI

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/01/2017 to Tue 05/16/2017  
0400 Continuous 1800

**UPDATED****by LI****02/14/2017**

Work scheduled by: LI

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**MARCY\_-N.SCTLND\_345\_18**

Mon 05/01/2017 to Fri 05/05/2017  
0500 Continuous 1700

**UPDATED****by NYPA****04/10/2017**

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
**2090 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-N.SCTLND\_345\_18 & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Mon 05/01/2017 to Fri 05/05/2017  
0500 1700

Work scheduled by:

**ARR: 19**

FWD  
(Import)  
**1855 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Mon 05/01/2017 to Fri 05/05/2017  
0500 Continuous 1700

**UPDATED****by NYISO****04/10/2017**

Work scheduled by: HQ

FWD  
(Import)  
**1150 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/01/2017 to Fri 05/05/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
**70 MW 40 MW**  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/01/2017 to Mon 05/01/2017  
0630 Continuous 0700

Work scheduled by: RGE

FWD  
(Import)  
**2300 MW**  
DYSINGER EAST  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_345_2</b>					FWD	
Mon 05/01/2017	to	Fri 05/05/2017			(Import)	
0630	Continuous	1530			WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>MARION_-FARRAGUT_345_C3403</b>					FWD	REV
Thu 05/04/2017	to	Wed 05/31/2017	<u>UPDATED</u>	<u>by CE</u> <u>04/03/2017</u>	(Import)	(Export)
0001	Continuous	2359			SCH - PJ - NY	<b>2050 MW 1300 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
<b>ELBRIDGE-LAFAYTTE_345_17-LE</b>					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
0730	Daily(No Weekends)	0800			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>OSWEGO_-ELBRIDGE_345_17</b>					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
0730	Daily(No Weekends)	1700			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>ELBRIDGE-LAFAYTTE_345_17-LE</b>					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
1630	Daily(No Weekends)	1700			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>ROCHESTR-PANNELL_345_RP2</b>					FWD	
Fri 05/05/2017	to	Fri 05/05/2017			(Import)	
1500	Continuous	1530			DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: RGE					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD	
Sat 05/06/2017	to	Wed 05/10/2017			(Import)	
0001	Continuous	2130			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-W49TH\_ST\_345\_M51**

Sat 05/06/2017 to Tue 05/16/2017  
0700 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

---

**SCH-HQ-NYISO\_LIMIT\_1150**

Mon 05/08/2017 to Fri 05/19/2017  
0500 Continuous 1530

Work scheduled by: HQ

UPDATED by NYISO 04/10/2017

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/08/2017 to Fri 05/12/2017  
0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 05/08/2017 to Mon 05/08/2017  
0700 Continuous 0730

Work scheduled by: RGE

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 05/08/2017 to Wed 05/10/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 05/08/2017 to Fri 05/26/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

---

**LAFAYTTE-CLRKSCRN\_345\_4-46**

Tue 05/09/2017 to Tue 05/09/2017  
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

---

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Wed 05/10/2017 to Wed 05/10/2017

1500 Continuous 1530

Work scheduled by: RGE

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## BECK\_-PACKARD\_\_230\_BP76

Sat 05/13/2017 to Sun 05/14/2017

0500 Continuous 1700

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY

900 MW 1150 MW

Impacts Total Transfer Capability 850 MW 450 MW

TTC with All Lines In Service 1750 MW 1600 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 05/15/2017 to Fri 05/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## FRASER\_-GILBOA\_\_\_\_\_345\_GF5-35

Mon 05/15/2017 to Fri 05/19/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## STONYRDG-HILLSIDE\_230\_72

Mon 05/15/2017 to Mon 05/15/2017

0800 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## FRASER\_\_\_\_\_345\_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017

0900 Continuous 1430

Work scheduled by: NYSEG

UPDATEDby NY04/06/2017

FWD

(Import)

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

## FRASER\_\_\_\_\_345\_FRASER SVC & ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Mon 05/15/2017 to Fri 05/19/2017

0900 1430

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC

2700 MW

Impacts Total Transfer Capability 275 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-LADENTWN\_345\_W72

Tue 05/16/2017 to Tue 05/16/2017  
0001 Continuous 2330  
Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 05/19/2017 to Fri 05/19/2017  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBK\_\_345KV\_RNS4

Fri 05/19/2017 to Fri 05/19/2017  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W65

Fri 05/19/2017 to Fri 05/19/2017  
0001 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 05/19/2017 to Fri 05/19/2017  
2030 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBK\_\_345KV\_RNS4

Fri 05/19/2017 to Fri 05/19/2017  
2030 Continuous 2100  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## E13THSTA-FARRAGUT\_345\_45

Sat 05/20/2017 to Sun 05/21/2017  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST-E13THSTA\_345\_M54

Sat 05/20/2017 to Sun 05/21/2017

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBRK\_\_345\_W64

Sun 05/21/2017 to Sun 05/21/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBRK\_\_345KV\_RNS5

Sun 05/21/2017 to Sun 05/21/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W99

Sun 05/21/2017 to Sun 05/21/2017

0001 Continuous 2130

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBRK\_\_345\_W64

Sun 05/21/2017 to Sun 05/21/2017

2100 Continuous 2130

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBRK\_\_345KV\_RNS5

Sun 05/21/2017 to Sun 05/21/2017

2100 Continuous 2130

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MARCY\_\_\_\_765\_345\_AT1

Mon 05/22/2017 to Fri 05/26/2017

0500 Continuous 1630

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_3</b>				FWD	REV
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>MARCY -N.SCTLND_345_18</b>				FWD	
Sat 05/27/2017	to	Sat 05/27/2017		(Import)	
0500	Continuous	1530		CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>				FWD	
Sat 05/27/2017	to	Sat 05/27/2017	<b>UPDATED by NYISO 04/10/2017</b>	(Import)	
0500	Continuous	1530		SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
<b>ILCTLIMIT_MARCY_SO_COMP_I/S</b>				FWD	
Sat 05/27/2017	to	Mon 06/05/2017		(Import)	
1600	Continuous	0659		CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Tue 05/30/2017	to	Fri 06/02/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>BROWNFLS-TAYLORVL_115_4</b>				FWD	REV
Mon 06/05/2017	to	Fri 06/09/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid			<b>ARR: 38</b>	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
<b>EDIC -FRASER_345_EF24-40</b>				FWD	
Mon 06/05/2017	to	Sat 06/10/2017		(Import)	
0700	Continuous	1659		CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## STONYRDG-HILLSIDE\_230\_72

Mon 06/05/2017 to Mon 06/05/2017

0800 Continuous 1000

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## LINDEN\_-GOETHALS\_230\_A2253

Fri 06/09/2017 to Sun 06/11/2017

0200 Continuous 2300

Work scheduled by: PJM

UPDATEDby CE04/04/2017

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

## STONYRDG-HILLSIDE\_230\_72

Fri 06/09/2017 to Fri 06/09/2017

1500 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Sat 06/10/2017 to Sat 08/05/2017

1700 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 06/12/2017 to Fri 06/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Mon 06/19/2017 to Fri 06/23/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_3

Mon 06/26/2017 to Fri 06/30/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday , October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	<b>70 MW</b>
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid			<b>ARR: 38</b>			TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	<b>70 MW</b>
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid			<b>ARR: 38</b>			TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
						(Import)	(Export)
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	SCH - HQ_CEDARS	<b>70 MW</b>
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid			<b>ARR: 38</b>			TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
						(Import)	(Export)
Mon 07/24/2017	to	Fri 07/28/2017				SCH - HQ_CEDARS	<b>70 MW</b>
0600	Continuous	1900				Impacts Total Transfer Capability	120 MW
Work scheduled by: NGrid			<b>ARR: 38</b>			TTC with All Lines In Service	190 MW
MARCY___-N.SCTLND_345_18						FWD	
						(Import)	
Sat 08/05/2017	to	Sat 08/05/2017				CENTRAL EAST - VC	<b>2090 MW</b>
0500	Continuous	1530				Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA			<b>ARR: 19</b>			TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						FWD	
						(Import)	
Sat 08/05/2017	to	Sat 08/05/2017				MOSES SOUTH	<b>1700 MW</b>
0500	Continuous	1530				Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			<b>ARR: 19</b>			TTC with All Lines In Service	3150 MW
ILCTLIMT_MARCY_SO_COMP_I/S						FWD	
						(Import)	
Sat 08/05/2017	to	Mon 10/02/2017				CENTRAL EAST - VC	<b>2740 MW</b>
1600	Continuous	0659				Impacts Total Transfer Capability	235 MW
Work scheduled by: NYISO						TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Tue 09/05/2017 to Sun 09/10/2017  
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Mon 09/11/2017 to Sat 09/16/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/11/2017 to Fri 09/29/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## DUNWODIE\_345KV\_5

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_-DUNWODIE\_345\_W75

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_345KV\_RNS3

Fri 09/15/2017 to Sun 09/17/2017  
2200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Mon 09/18/2017 to Fri 10/06/2017

0630 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_345\_230\_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1750 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1750 MW 1600 MW

## MOSES\_\_-ADIRNDCK\_230\_MAL

Mon 09/18/2017 to Sat 09/23/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MAL

Mon 09/25/2017 to Sat 09/30/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/02/2017 to Fri 10/06/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## FRASER\_-COOPERS\_345\_33

Mon 10/02/2017 to Fri 10/13/2017

0700 Continuous 1900

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

## HOMR\_NYW-PIERC\_NY\_345\_48

Mon 10/02/2017 to Tue 10/17/2017

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import) (Export)

SCH - PJ - NY

**2050 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2050 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER\_\_\_\_230\_85/87

Mon 10/09/2017 to Fri 10/20/2017

0700 Continuous 1400

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT\_MARCY\_SO\_COMP\_I/S

Fri 10/13/2017 to Mon 11/06/2017

1900 Continuous 0559

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC **2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA\_\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA\_\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

REV

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY\_\_\_\_765\_345\_AT1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MARCY\_\_\_\_765\_345\_AT2

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/14/2017 to Sat 10/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYISO 03/24/2017

FWD

(Import)

CENTRAL EAST - VC **2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 12, 2017 to Friday ,October 12, 2018

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARC_765_MSU1</b>					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARC_765_MSU1</b>					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530				SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW	0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
<b>MASSENA_-MARC_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
<b>MASSENA_-MARC_765_MSU1 &amp; ILCTLINT_MARC_SO_COMP_I/S</b>					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				CENTRAL EAST - VC	<b>2080 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	895 MW	
					TTC with All Lines In Service	2975 MW	
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	(Export)
0700		1530				SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	650 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
<b>LEEDS_-HURLYAVE_345_301</b>					FWD		
Mon 10/16/2017	to	Fri 11/03/2017				(Import)	
0800	Continuous	1600				UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	5100 MW	
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD		
Mon 10/30/2017	to	Fri 11/03/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW	
					TTC with All Lines In Service	3150 MW	

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

Mon 11/06/2017 to Fri 11/17/2017  
0600 Continuous 1700

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 11/06/2017 to Thu 11/09/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Mon 11/06/2017 to Thu 11/09/2017  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 11/13/2017 to Fri 11/17/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**ILCTLIMIT\_MARCY\_SO\_COMP\_I/S**

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 11/20/2017 to Wed 11/22/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, April 12, 2017 to Friday ,October 12, 2018

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**UPDATED by NYPA 10/23/2016****MARCY\_\_\_765\_345\_AT2**

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**