

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	1700 MW
1940	Continuous	2359				Impacts Total Transfer Capability	1300 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sun 10/30/2016	to	Tue 05/02/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/25/2017</u>	UPNY CONED	4000 MW
0728	Continuous	1600				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Tue 12/20/2016	to	Sat 05/06/2017	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/25/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Tue 12/20/2016	to	Sat 05/06/2017	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/25/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
HUDSONP_-FARRAGUT_345_B3402						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	2050 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1300 MW
Work scheduled by: ConEd						TTC with All Lines In Service	250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017				SCH - PJ - NY	2050 MW
0001		2359				Impacts Total Transfer Capability	1300 MW
Work scheduled by:						TTC with All Lines In Service	250 MW
							150 MW
							2300 MW
							1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017
0001 Continuous 2359

UPDATED by CONED 04/03/2017

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 2050 MW 1300 MW
Impacts Total Transfer Capability 250 MW 150 MW
TTC with All Lines In Service 2300 MW 1450 MW

DUNWODIE_345KV_3

Fri 04/07/2017 to Tue 05/02/2017
0001 Continuous 1600

UPDATED by CONED 04/25/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Fri 04/07/2017 to Tue 05/02/2017
0001 Continuous 1600

UPDATED by CONED 04/25/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Mon 04/17/2017 to Wed 05/31/2017
2120 Continuous 2359

EXT FORCE by CE 04/21/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 04/21/2017 to Fri 04/28/2017
1400 Continuous 0045

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ_LIMIT_900

Sat 04/22/2017 to Sun 04/30/2017
2200 Continuous 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 900 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1000 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 04/24/2017 to Fri 05/05/2017
0600 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

STLAWRNC-MOSES____230_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1559

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1750 MW 1900 MW

MOSES____-ADIRNDCK_230_MAl

Mon 04/24/2017 to Sat 04/29/2017

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BEAR SWP-EASTOVER_230_E205W

Mon 04/24/2017 to Tue 05/30/2017

0700 Continuous 0659

Work scheduled by: NGrid

UPDATED by NE 04/24/2017

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ALCOA____-DENNISON_115_12

Mon 04/24/2017 to Wed 04/26/2017

0800 Continuous 0659

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 100 MW**
Impacts Total Transfer Capability 99 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

ALCOA____-DENNISON_115_12 & ALCOA____-NOGDNBRG_115_13

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 60 MW**
Impacts Total Transfer Capability 99 MW 40 MW
TTC with All Lines In Service 199 MW 100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

EXTENDED by NGRID 04/27/2017

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV
					(Import)	(Export)
Wed 04/26/2017	to	Wed 04/26/2017	<u>EXTENDED</u>	<u>by NGRID</u> <u>04/27/2017</u>	SCH - HQ_CEDARS	100 MW
0700	Daily(No Weekends)	1800			Impacts Total Transfer Capability	99 MW
Work scheduled by: NGrid					TTC with All Lines In Service	199 MW
						100 MW
ALCOA -DENNISON_115_12					FWD	REV
					(Import)	(Export)
Wed 04/26/2017	to	Fri 04/28/2017	<u>EXTENDED</u>	<u>by NGRID</u> <u>04/27/2017</u>	SCH - HQ_CEDARS	100 MW
0700	Daily(No Weekends)	1800			Impacts Total Transfer Capability	99 MW
Work scheduled by: NGrid					TTC with All Lines In Service	199 MW
						100 MW
						0 MW
						100 MW
						100 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
						(Export)
Thu 04/27/2017	to	Thu 04/27/2017			SCH - HQ_CEDARS	0 MW
0800	Continuous	1500			Impacts Total Transfer Capability	100 MW
Work scheduled by: HQ					TTC with All Lines In Service	100 MW
SCRIBA -VOLNEY_345_21					FWD	
					(Import)	
Thu 04/27/2017	to	Thu 04/27/2017			OSWEGO EXPORT	5250 MW
0800	Daily(No Weekends)	1630			Impacts Total Transfer Capability	0 MW
Work scheduled by: NGrid					TTC with All Lines In Service	5250 MW
NIAGARA -ROCHESTR_345_NR2					FWD	
					(Import)	
Fri 04/28/2017	to	Fri 04/28/2017	<u>UPDATED</u>	<u>by PA</u> <u>03/29/2017</u>	DYSINGER EAST	1700 MW
0500	Continuous	1700			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1000					FWD	
					(Import)	
Fri 04/28/2017	to	Fri 04/28/2017	<u>UPDATED</u>	<u>by PJM</u> <u>04/26/2017</u>	SCH - OH - NY	1300 MW
1100	Continuous	1300			Impacts Total Transfer Capability	450 MW
Work scheduled by: PJM					TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_100						REV
						(Export)
Fri 04/28/2017	to	Fri 04/28/2017	<u>UPDATED</u>	<u>by PJM</u> <u>04/26/2017</u>	SCH - PJ - NY	400 MW
1100	Continuous	1300			Impacts Total Transfer Capability	1050 MW
Work scheduled by: PJM					TTC with All Lines In Service	1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P					FWD	REV
Fri 04/28/2017 to Sun 04/30/2017					(Import) (Export)	
1600	Continuous	1530			SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1750 MW 1900 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/28/2017 to Sun 04/30/2017					(Import)	
1759	Continuous	1157			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
CLAY____-EDIC____345_2-15					FWD	
Sat 04/29/2017 to Sat 04/29/2017					(Import)	
0630	Daily	1730			OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 05/01/2017 to Tue 05/16/2017					(Import)	
0400	Continuous	1800	<u>UPDATED</u>	<u>by LI</u> <u>02/14/2017</u>	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 05/01/2017 to Tue 05/16/2017					(Import)	
0400	Continuous	1800	<u>UPDATED</u>	<u>by LI</u> <u>02/14/2017</u>	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY____-N.SCTLND_345_18					FWD	
Mon 05/01/2017 to Fri 05/05/2017					(Import)	
0500	Continuous	1700	<u>UPDATED</u>	<u>by NYPA</u> <u>04/10/2017</u>	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 05/01/2017 to Fri 05/05/2017					(Import) (Export)	
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 05/01/2017 to Fri 05/05/2017

0630 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SCH-NYISO-HQ_LIMIT_800

Mon 05/01/2017 to Wed 05/10/2017

2200 Continuous 0300

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

Thu 05/04/2017 to Sat 05/06/2017

0001 Continuous 0300

Work scheduled by: ConEd

EXTENDED by CONED 04/25/2017

FWD

(Import)

SCH - PJM_HTP

320 MW

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

MARION_-FARRAGUT_345_C3403

Thu 05/04/2017 to Wed 05/31/2017

0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CE 04/03/2017

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 250 MW 150 MW

TTC with All Lines In Service 2300 MW 1450 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017

0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 05/04/2017 to Thu 05/04/2017

0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017

1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Fri 05/05/2017 to Sat 05/27/2017

(Import)

1700 Continuous 0459

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 05/06/2017 to Wed 05/10/2017

(Import)

0001 Continuous 2130

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BROWNFLS-TAYLORVL_115_3

FWD

REV

Mon 05/08/2017 to Fri 05/12/2017

(Import) (Export)

0600 Continuous 1900

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/08/2017 to Fri 05/26/2017

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROCHESTR-PANNELL_345_RP2

FWD

Mon 05/08/2017 to Wed 05/10/2017

(Import)

1000 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EFISHKIL-WOOD_ST_345_F39

FWD

Thu 05/11/2017 to Sat 05/13/2017

(Import)

2100 Continuous 0200

UPDATED**by CE****04/13/2017**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 05/11/2017 to Sat 05/13/2017

(Import)

2100 Continuous 0200

UPDATED**by CE****04/13/2017**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_900

Thu 05/11/2017 to Sun 05/14/2017

2200 Continuous 0300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

900 MW

100 MW

1000 MW

DENNISON-ROSEMNTB_115_2/22

Mon 05/15/2017 to Wed 05/17/2017

0600 Continuous 1900

Work scheduled by: HQ

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

95 MW 40 MW

95 MW 0 MW

190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 05/15/2017 to Wed 05/17/2017

0600 Continuous 1900

Work scheduled by: HQ

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

80 MW

110 MW

190 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/15/2017 to Fri 05/19/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

70 MW 40 MW

120 MW 0 MW

190 MW 40 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017

0630 Continuous 1700

Work scheduled by: NYPA

UPDATEDby NYPA04/13/2017

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2650 MW

325 MW

2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017

0800 Continuous 1700

Work scheduled by: NYSEG

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

FRASER_345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017

0900 Continuous 1430

Work scheduled by: NYSEG

UPDATEDby NY04/06/2017

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2935 MW

40 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
 0900 1430

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2700 MW**
 Impacts Total Transfer Capability 275 MW
 TTC with All Lines In Service 2975 MW

RAMAPO___-LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
 0001 Continuous 2330

Work scheduled by: ORU

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA___765_7040

Thu 05/18/2017 to Thu 05/18/2017 UPDATED by HQ 04/26/2017
 0000 Continuous 0600

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Thu 05/18/2017 to Thu 05/18/2017 UPDATED by HQ 04/26/2017
 0000 Continuous 0600

Work scheduled by: HQ

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Thu 05/18/2017 to Thu 05/18/2017 UPDATED by HQ 04/26/2017
 0000 Continuous 0600

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 05/18/2017 to Thu 05/18/2017 UPDATED by HQ 04/26/2017
 0000 Continuous 0600

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W65

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

0001 Continuous 2100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

2030 Continuous 2100

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Fri 05/19/2017 to Fri 05/19/2017

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 05/20/2017 to Sun 05/21/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Sun 05/21/2017 to Sun 05/21/2017

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sun 05/21/2017 to Sun 05/21/2017

0001 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBRK__345_W64

Sun 05/21/2017 to Sun 05/21/2017

2100 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

SPRNBRK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017

2100 Continuous 2130

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MARCY____765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017

0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

CHAT_DC_GC1

Tue 05/23/2017 to Wed 05/31/2017

0600 Continuous 2100

Work scheduled by: HQ

UPDATEDby HQ04/13/2017

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

REV

Tue 05/23/2017 to Wed 05/31/2017
0600 Continuous 2100

UPDATEDby HQ04/13/2017

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

MARCY -N.SCTLND_345_18

FWD

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability

885 MW

TTC with All Lines In Service

2975 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sat 05/27/2017 to Mon 06/05/2017
1600 Continuous 0659

(Import)

Work scheduled by: NYISO

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability

235 MW

TTC with All Lines In Service

2975 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Tue 05/30/2017 to Fri 06/02/2017
0600 Continuous 1900

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability

120 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

BROWNFLS-TAYLORVL_115_4

FWD

REV

Mon 06/05/2017 to Fri 06/09/2017
0600 Continuous 1900

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

70 MW**40 MW**

Impacts Total Transfer Capability

120 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

EDIC -FRASER_345_EF24-40

FWD

Mon 06/05/2017 to Sat 06/10/2017
0700 Continuous 1659

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability

475 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017

0800 Continuous 1000

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

BECK- -PACKARD_230_BP76

Tue 06/06/2017 to Wed 06/07/2017

0600 Continuous 1800

Work scheduled by: NGrid

UPDATEDby NGRID 04/27/2017

FWD

(Import) (Export)

SCH - OH - NY

900 MW 1150 MW

Impacts Total Transfer Capability 850 MW 750 MW

TTC with All Lines In Service 1750 MW 1900 MW

LINDEN- -GOETHALS_230_A2253

Fri 06/09/2017 to Sun 06/11/2017

0200 Continuous 2300

Work scheduled by: PJM

UPDATEDby CE 04/04/2017

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1300 MW

Impacts Total Transfer Capability 250 MW 150 MW

TTC with All Lines In Service 2300 MW 1450 MW

STONYRDG-HILLSIDE_230_72

Fri 06/09/2017 to Fri 06/09/2017

1500 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 06/10/2017 to Sat 08/05/2017

1700 Continuous 0459

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/12/2017 to Fri 06/16/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/19/2017 to Fri 06/23/2017

0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017			(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38					TTC with All Lines In Service	190 MW 40 MW
MARCY___-N.SCTLND_345_18					FWD	
Sat 08/05/2017	to	Sat 08/05/2017			(Import)	
0500	Continuous	1530			CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
ARR: 19					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					FWD	
Sat 08/05/2017	to	Sat 08/05/2017			(Import)	
0500	Continuous	1530			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

FWD

Sat 08/05/2017 to Mon 10/02/2017

(Import)

1600 Continuous 0659

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MARCY_765_345_AT2

FWD

Tue 09/05/2017 to Sun 09/10/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 09/11/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

DUNWODIE_345KV_5

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-DUNWODIE_345_W75

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Fri 09/15/2017 to Sun 09/17/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

GILBOA__-N.SCTLND_345_GNS-1

FWD

Mon 09/18/2017 to Fri 10/06/2017

(Import)

0630 Continuous 1700

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA__345_230_AT4

FWD

REV

Mon 09/18/2017 to Tue 09/19/2017

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1750 MW 1300 MW

Impacts Total Transfer Capability 0 MW 600 MW

TTC with All Lines In Service 1750 MW 1900 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 09/18/2017 to Sat 09/23/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 09/25/2017 to Sat 09/30/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Mon 10/02/2017 to Tue 10/17/2017
0800 Continuous 1600

CANCELLED by NYSEG 04/25/2017

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	250 MW	150 MW
TTC with All Lines In Service	2300 MW	1450 MW

WETHSRFD-MEYER_230_85/87

Mon 10/09/2017 to Fri 10/20/2017
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

ILCTLINT_MARCY_SO_COMP_I/S

Fri 10/13/2017 to Mon 11/06/2017
1900 Continuous 0559

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0700		1530				CENTRAL EAST - VC	2080 MW
Work scheduled by:						Impacts Total Transfer Capability	895 MW
						TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	(Export)
0700		1530				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301					FWD		
Mon 10/16/2017	to	Fri 11/03/2017				(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017

0600 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 11/06/2017 to Thu 11/09/2017

0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT 0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020

1700 Continuous 0000

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC 2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,April 30, 2017 to Tuesday ,October 30, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/20/2017 to Wed 11/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MARCY___765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19