

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_345\_345\_PAR3500

Fri 06/24/2016 to Sun 09/10/2017 UPDATED by CONED 08/02/2017

1940 Continuous 0200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1650 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	450 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Thu 11/24/2016 to Sat 09/30/2017 UPDATED by PJM 05/18/2017

1500 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	
SCH - PJM_HTP	<b>0 MW</b>	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

## S.RIPLEY-DUNKIRK\_\_230\_68 & RAMAPO\_\_\_345\_345\_PAR3500

Tue 05/02/2017 to Sun 09/10/2017

1710 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1450 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	650 MW	100 MW
TTC with All Lines In Service	2100 MW	1350 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Tue 05/02/2017 to Mon 10/23/2017 UPDATED by NYISO 05/17/2017

1710 Continuous 0759

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Thu 06/08/2017 to Thu 08/03/2017 UPDATED by HQ 08/03/2017

0600 Continuous 0859

Work scheduled by: HQ

	FWD	REV
	(Import)	
SCH - HQ - NY	<b>1400 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1500 MW	

## SCH-NYISO-HQ\_LIMIT\_800

Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 08/03/2017

0600 Continuous 1700

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>800 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

## SCH-IMO-NYISO\_LIMIT\_1400

Fri 06/30/2017 to Tue 10/31/2017 EXTENDED by NYISO 07/28/2017

0001 Continuous 2359

Work scheduled by: NYISO

	FWD	REV
	(Import)	
SCH - OH - NY	<b>1700 MW</b>	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	2000 MW	

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Fri 07/21/2017 to Fri 08/04/2017  
0001 Continuous 0200

by CE 07/20/2017

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## ROCHESTR-PANNELL\_345\_RP2

Tue 08/01/2017 to Wed 08/02/2017  
0700 Continuous 1730

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017  
0700 Continuous 1600

EXTENDED by NYSEG 08/02/2017

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## MARCY\_-FRASANNX\_345\_UCC2-41

Tue 08/01/2017 to Thu 08/03/2017  
0700 Continuous 1600

EXTENDED by NYSEG 08/02/2017

Work scheduled by: NYSEG

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## SCH-HQ-NYISO\_LIMIT\_1450

Tue 08/01/2017 to Fri 12/15/2017  
2100 Continuous 1600

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	<b>1450 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1500 MW

## GILBOA\_-LEEDS\_345\_GL3

Fri 08/04/2017 to Fri 08/04/2017  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2200 MW</b>
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

## EASTVIEW-SPRNBK\_345\_W65

Sat 08/05/2017 to Sat 08/05/2017  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W82**

Sat 08/05/2017 to Sat 08/05/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

**MARCY-N.SCTLND\_345\_18**

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1800

Work scheduled by: NYPA

UPDATED by PA 07/20/2017

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MARCY-765\_345\_AT2**

Sat 08/05/2017 to Sat 08/05/2017  
0500 Continuous 1800

Work scheduled by: NYPA

UPDATED by PA 07/20/2017

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**E13THSTA-FARRAGUT\_345\_45**

Sun 08/06/2017 to Sun 08/06/2017  
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 08/04/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Sun 08/06/2017 to Sun 08/06/2017  
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 08/04/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SCH-IMO-NYISO\_LIMIT\_800**

Sun 08/06/2017 to Sun 08/06/2017  
0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

UPDATED by NYISO 08/03/2017

FWD  
(Import)  
SCH - OH - NY **1100 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2000 MW

**SCH-NYISO-IMO\_NIAGARA\_CB\_3022**

Mon 08/07/2017 to Wed 08/09/2017  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1300 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	700 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345\_LEEDS SVC

FWD

Mon 08/07/2017 to Tue 08/08/2017

(Import)

0800 Continuous 1630

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## SCH-NYISO-PJM\_LIMIT\_100

REV

Mon 08/07/2017 to Fri 08/11/2017

(Export)

0800 Continuous 1500

UPDATED by NYISO 08/04/2017

SCH - PJ - NY

**400 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 1350 MW

Work scheduled by: PJM

## MARCY\_\_\_\_345KV\_CSC

FWD

Fri 08/11/2017 to Fri 08/11/2017

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 08/21/2017 to Sat 09/02/2017

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 08/21/2017 to Sat 09/02/2017

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## HOPATCON-RAMAPO\_\_\_\_500\_5018

FWD

REV

Sat 08/26/2017 to Sun 09/10/2017

(Import) (Export)

0100 Continuous 0200

SCH - PJ - NY

**1150 MW 1000 MW**

Impacts Total Transfer Capability 950 MW 350 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: ConEd

## HOPATCON-RAMAPO\_\_\_\_500\_5018

FWD

Sat 08/26/2017 to Sun 09/10/2017

(Import)

0100 Continuous 0200

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HOPATCON-RAMAPO\_\_\_500\_5018

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## HOPATCON-RAMAPO\_\_\_500\_5018 &amp; S.RIPLEY-DUNKIRK\_\_\_230\_68

Sat 08/26/2017 to Sun 09/10/2017  
0100 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

**1200 MW 1300 MW**

Impacts Total Transfer Capability 900 MW 50 MW

TTC with All Lines In Service 2100 MW 1350 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

**1650 MW 1250 MW**

Impacts Total Transfer Capability 450 MW 100 MW

TTC with All Lines In Service 2100 MW 1350 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

**1900 MW 1000 MW**

Impacts Total Transfer Capability 200 MW 350 MW

TTC with All Lines In Service 2100 MW 1350 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Sat 08/26/2017 to Sun 09/10/2017  
0100 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

## S.RIPLEY-DUNKIRK\_\_\_230\_68 &amp; RAMAPO\_\_\_345\_345\_PAR4500

Sat 08/26/2017 to Sun 09/10/2017  
0100 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

**1450 MW 1250 MW**

Impacts Total Transfer Capability 650 MW 100 MW

TTC with All Lines In Service 2100 MW 1350 MW

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Thu 08/31/2017 to Mon 10/02/2017 **UPDATED by NYISO 07/26/2017**

(Import)

1600 Continuous 0659

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Sat 09/02/2017 to Sun 09/03/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MARCY\_765\_345\_AT2**

FWD

Tue 09/05/2017 to Sun 09/10/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****BECK\_-NIAGARA\_345\_PA302**

FWD

REV

Tue 09/05/2017 to Wed 09/06/2017

(Import) (Export)

0600 Continuous 1700

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 09/09/2017 to Sat 09/09/2017

(Import)

0001 Continuous 0145

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED by CE 07/26/2017**

(Import)

0200 Continuous 0230

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 09/09/2017 to Sat 09/09/2017 **UPDATED by CE 07/26/2017**

(Import)

0200 Continuous 0359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Sat 09/09/2017 to Sat 09/09/2017 UPDATED by CE 07/26/2017

(Import)

0345 Continuous 0359

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_7**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS3**

FWD

Sat 09/09/2017 to Sun 09/10/2017 UPDATED by CE 06/20/2017

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/11/2017 to Sat 09/16/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CANANDGA-STONYRDG\_230\_68**

FWD

Mon 09/11/2017 to Mon 09/11/2017

(Import)

0800 Continuous 1600

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/11/2017 to Fri 09/29/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

## STONYRDLG-HILLSIDE\_230\_72

Wed 09/13/2017 to Wed 09/13/2017

0800 Continuous 1600

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## SPRNBRK\_\_345KV\_RNS5

Sat 09/16/2017 to Sat 09/16/2017

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED

by CE

08/01/2017

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

Sat 09/16/2017 to Tue 09/26/2017

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CE

08/01/2017

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Mon 09/18/2017 to Fri 10/13/2017

0630 Continuous 1700

Work scheduled by: NYPA

EXTENDED

by NYPA

06/09/2017

FWD

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Mon 09/18/2017 to Tue 09/19/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

## MOSES\_-ADIRNDCK\_230\_MAL

Mon 09/18/2017 to Sat 09/23/2017

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP1

FWD

Mon 09/18/2017 to Thu 09/21/2017

UPDATEDby PA07/21/2017

(Import)

0730 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_140

FWD

Mon 09/18/2017 to Fri 09/29/2017

(Import)

0800 Continuous 1700

SCH - HQ\_CEDARS

**140 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 190 MW

Work scheduled by: HQ

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Mon 09/18/2017 to Fri 09/29/2017

(Export)

0800 Continuous 1700

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

## PLSNTVLY\_345KV\_RNS5

FWD

Tue 09/19/2017 to Tue 09/19/2017

(Import)

0001 Continuous 0100

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Tue 09/19/2017 to Thu 09/21/2017

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## LINDEN\_\_GOETHALS\_230\_A2253

FWD

REV

Tue 09/19/2017 to Sat 09/30/2017

(Import) (Export)

0200 Continuous 2300

EXTENDEDby PJM07/28/2017

SCH - PJ - NY

**2100 MW 1350 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: PJM

## PLSNTVLY\_345KV\_RNS5

FWD

Thu 09/21/2017 to Thu 09/21/2017

(Import)

0100 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MAl

Mon 09/25/2017 to Sat 09/30/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## FIVEMILE-STOLLERD\_345\_29

Mon 09/25/2017 to Mon 10/16/2017  
0800 Continuous 1400

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2100 MW 1350 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## SPRNBK\_\_345KV\_RNS5

Tue 09/26/2017 to Tue 09/26/2017 UPDATED by CE 08/01/2017  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Tue 09/26/2017 to Wed 09/27/2017  
0730 Continuous 1500

Work scheduled by: RGE

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## E13THSTA-FARRAGUT\_345\_46

Wed 09/27/2017 to Wed 09/27/2017  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-NYISO-NE\_LIMIT\_800

Wed 09/27/2017 to Wed 09/27/2017  
0600 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY 1000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1600 MW

## SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Sun 10/01/2017 to Tue 10/03/2017  
0001 0300

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Sun 10/01/2017 to Tue 10/03/2017  
0100 0200

(Import)

Work scheduled by:

UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

SPRNBRK\_345KV\_RNS4

FWD

Mon 10/02/2017 to Mon 10/02/2017  
0001 Continuous 1900

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

W49TH\_ST\_345KV\_5

FWD

Mon 10/02/2017 to Tue 10/03/2017  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP 315 MW  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

RAMAPO\_-LADENTWN\_345\_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED 4400 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Mon 10/02/2017 to Wed 11/01/2017  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

FRASER\_-COOPERS\_345\_33

FWD

Mon 10/02/2017 to Fri 10/13/2017  
0700 Continuous 1900

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC 2395 MW  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROTTDAM-EASTOVER\_230\_38**

REV

Mon 10/02/2017 to Wed 10/04/2017

(Export)

0800 Continuous 1200

SCH - NE - NY

**1400 MW**

Work scheduled by: NGrid

**ARR: 77**

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1600 MW

**SPRNBRK\_345KV\_RNS4**

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

1901 Continuous 0300

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_5**

FWD

Tue 10/03/2017 to Fri 10/06/2017

(Import)

0301 Continuous 2100

SCH - PJM\_HTP

**315 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 345 MW

TTC with All Lines In Service 660 MW

**BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**900 MW 1200 MW**

Work scheduled by: ISONE

Impacts Total Transfer Capability 500 MW 400 MW

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Fri 10/06/2017 to Sat 10/28/2017

(Import) (Export)

0700 Continuous 1600

SCH - NPX\_1385

**100 MW 100 MW**

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**WETHSRFD-MEYER\_230\_85/87**

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST

**2850 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 10/13/2017 to Mon 11/06/2017

(Import)

1900 Continuous 0559

CENTRAL EAST - VC

**2740 MW**

Work scheduled by: NYISO

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_765\_345\_AT2**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/14/2017 to Sat 10/28/2017  
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2080 MW  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-MASSENA\_230\_MMS2

Sat 10/14/2017 to Sat 10/28/2017  
0700 1530

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

COOPERS\_-MIDDLETP\_345\_CCRT34

Mon 10/16/2017 to Sat 10/28/2017  
0700 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/21/2017

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON\_\_\_345\_303

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 06/07/2017

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/16/2017 to Fri 11/03/2017  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

SPRNBK\_\_\_345KV\_RNS4

Tue 10/17/2017 to Sat 10/28/2017  
0301 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 10/23/2017 to Thu 10/26/2017 UPDATED by NYISO 08/01/2017

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Thu 10/26/2017 to Sat 02/01/2020 UPDATED by NYISO 05/17/2017

1501 Continuous 0000

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

## W49TH\_ST\_345KV\_5

Fri 10/27/2017 to Wed 11/01/2017

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>315 MW</b>
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

## SPRNBRK\_\_345KV\_RNS4

Sat 10/28/2017 to Wed 11/01/2017

0301 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 10/30/2017 to Fri 11/03/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## E13THSTA-FARRAGUT\_345\_46

Thu 11/02/2017 to Thu 11/02/2017

0200 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## MARION\_\_-FARRAGUT\_345\_C3403

Thu 11/02/2017 to Fri 11/03/2017

0200 Continuous 0100

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2300 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
						ARR: 78	1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
						ARR: 78	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017				(Import)	(Export)
0700		1700				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
						ARR: 78	1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				<b>1400 MW</b>	<b>1450 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>08/02/2017</u>	(Import)	(Export)
0700	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
<b>FRASANNX-COOPERS__345_UCC2-41</b>						FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)	
0600	Continuous	1700				<b>2500 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY____-FRASANNX_345_UCC2-41</b>						FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)	
0600	Continuous	1700				<b>2500 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
						ARR: 19	



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/06/2017 to Thu 11/09/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/06/2017 to Thu 11/09/2017  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## W49TH\_ST\_345KV\_5

Fri 11/10/2017 to Fri 11/10/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

Fri 11/10/2017 to Mon 11/13/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_\_345KV\_RNS4

Fri 11/10/2017 to Mon 11/13/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_\_345KV\_RS3 & SPRNBK\_\_\_345KV\_RS4

Sun 11/12/2017 to Wed 11/15/2017  
0001 0300

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Mon 11/13/2017 to Mon 11/13/2017  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **315 MW**  
Impacts Total Transfer Capability 345 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/13/2017 to Fri 11/17/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SPRNBRK\_\_\_345KV\_RNS4

Wed 11/15/2017 to Fri 11/17/2017  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Fri 11/17/2017 to Sat 02/01/2020  
1700 Continuous 0000

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## EGRDNCTY\_345\_138\_AT1

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Sun 11/19/2017 to Sat 12/23/2017 UPDATED by LI 08/01/2017  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 775 MW  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 11/20/2017 to Wed 11/22/2017  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## ROTTDAM-EASTOVER\_230\_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

**1400 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

## MARCY\_\_\_765\_345\_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

## MARCY\_\_\_765\_345\_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017

(Import)

0500 Continuous 1630

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_765\_345\_AT2**

Sat 01/20/2018 to Sat 01/20/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Sat 02/03/2018 to Sat 02/03/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Mon 02/05/2018 to Fri 02/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**HUDSONP\_-FARRAGUT\_345\_B3402**

Sun 02/18/2018 to Sun 04/01/2018  
0001 Continuous 2359

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

---

**MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7**

Tue 02/20/2018 to Fri 02/23/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**S.RIPLEY-DUNKIRK\_230\_68**

Mon 03/19/2018 to Fri 04/20/2018  
1000 Continuous 1559

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1950 MW 1350 MW**  
Impacts Total Transfer Capability 350 MW 100 MW  
TTC with All Lines In Service 2300 MW 1450 MW

---

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## MARCY\_\_\_\_765\_345\_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 04/30/2018 to Fri 05/18/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

## MARCY\_\_\_\_765\_345\_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_765\_345\_AT1

Sat 08/04/2018 to Sun 08/05/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_765\_345\_AT2**

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**HURLYAVE-ROSETON\_\_\_345\_303**

Mon 09/10/2018 to Fri 10/05/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

---

**MARCY\_\_\_345KV\_CSC**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

Tue 09/11/2018 to Tue 09/11/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_765\_345\_AT2**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_765\_345\_AT2**

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**LEEDS\_\_\_-HURLYAVE\_345\_301**

Mon 10/22/2018 to Fri 11/16/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,August 07, 2017 to Wednesday,February 06, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_\_345KV\_CSC**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_\_\_\_\_765\_345\_AT2**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_\_\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**