

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Thu 11/24/2016 to Wed 11/15/2017
1500 Continuous 2359

EXT FORCE by PJM 10/20/2017

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 800 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Fri 12/15/2017
2100 Continuous 1600

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1450 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

SCH-IMO-NYISO_LIMIT_1450

Tue 08/29/2017 to Tue 10/31/2017
1230 Continuous 2359

EXTENDED by NYISO 07/28/2017

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY 1750 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

SPRNBK_-W49TH_ST_345_M52

Sun 10/01/2017 to Sat 11/04/2017
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CHAT_DC_GC2

Mon 10/02/2017 to Wed 11/15/2017
0500 Continuous 2000

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/02/2017 to Wed 11/15/2017
0500 Continuous 2000

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150					FWD		
Mon 10/02/2017	to	Wed 11/15/2017			(Import)		
0500	Continuous	2000			SCH - HQ - NY	1150 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW	
					TTC with All Lines In Service	1500 MW	
SPRNBRK_345KV_RNS4					FWD		
Mon 10/02/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by CONED</u> <u>10/03/2017</u>	(Import)		
1901	Continuous	0300			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
BERKSHIR-NORTHFLD_345_312					FWD	REV	
Fri 10/06/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u> <u>10/10/2017</u>	(Import)	(Export)	
0700	Continuous	1600			SCH - NE - NY	900 MW	1200 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW	400 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV	
Fri 10/06/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u> <u>10/10/2017</u>	(Import)	(Export)	
0700	Continuous	1600			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE_LIMIT_600						REV	
Sun 10/08/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u> <u>10/10/2017</u>		(Export)	
0001	Continuous	1600			SCH - NE - NY	800 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	1600 MW	
S.RIPLEY-DUNKIRK_230_68					FWD	REV	
Fri 10/13/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>10/09/2017</u>	(Import)	(Export)	
1500	Continuous	0759			SCH - PJ - NY	1950 MW	1350 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	150 MW	0 MW
					TTC with All Lines In Service	2100 MW	1350 MW
BERKSHIR-ALPS_345_393					FWD	REV	
Fri 10/13/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u> <u>10/13/2017</u>	(Import)	(Export)	
1516	Continuous	1600			SCH - NE - NY	950 MW	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW	600 MW
					TTC with All Lines In Service	1400 MW	1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Fri 10/13/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/13/2017</u>	(Import)	(Export)
1516	Continuous	1600				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
ARR: 78						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Fri 10/13/2017	to	Sat 10/28/2017				(Import)	(Export)
1516		1600				950 MW	1000 MW
Work scheduled by:						Impacts Total Transfer Capability	450 MW
ARR: 78						TTC with All Lines In Service	1400 MW
SCH-HQ-NYISO_LIMIT_700						FWD	
Sat 10/14/2017	to	Fri 10/27/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/27/2017</u>	(Import)	
0100	Continuous	0917				700 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC1						FWD	
Sat 10/14/2017	to	Mon 10/30/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/27/2017</u>	(Import)	
0100	Continuous	2000				2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Sat 10/14/2017	to	Mon 10/30/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/27/2017</u>		(Export)
0100	Continuous	2000				500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sat 10/14/2017	to	Mon 10/30/2017				(Import)	
0100		2000				2550 MW	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Sat 10/14/2017	to	Mon 10/30/2017				(Import)	(Export)
0100		2000				1370 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
HOMRC_NY-MAINS_NY_345_47							
Sat 10/14/2017	to	Mon 10/30/2017	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>10/27/2017</u>		
0700	Continuous	1730				SCH - PJ - NY	2100 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2100 MW
HURLYAVE-ROSETON_345_303						FWD	
Mon 10/16/2017	to	Fri 11/03/2017	<u>UPDATED</u>	<u>by CH</u>	<u>06/07/2017</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW
LEEDS_-HURLYAVE_345_301						FWD	
Mon 10/16/2017	to	Fri 11/03/2017				(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW
COOPERS_-MIDDLETP_345_CCRT34						FWD	
Tue 10/17/2017	to	Fri 10/27/2017	<u>UPDATED</u>	<u>by NY</u>	<u>10/26/2017</u>	(Import)	
0700	Continuous	1500				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
SCH-NE-NYISO_LIMIT_700						FWD	
Fri 10/20/2017	to	Tue 10/24/2017	<u>RETURNED</u>	<u>by NE</u>	<u>10/25/2017</u>	(Import)	
0700	Continuous	2250				SCH - NE - NY	900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
SCH-IMO-NYISO_LIMIT_500						FWD	
Mon 10/23/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>10/21/2017</u>	(Import)	
0800	Continuous	1410				SCH - OH - NY	800 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	2000 MW
S.RIPLEY-DUNKIRK_230_68						FWD	REV
Mon 10/23/2017	to	Sat 10/28/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>10/28/2017</u>	(Import)	(Export)
0800	Continuous	1500				SCH - PJ - NY	1950 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Tue 10/24/2017 to Wed 10/25/2017
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

NIAGARA__KINTIGH__345_NS1-38

Tue 10/24/2017 to Wed 10/25/2017
0600 Continuous 1654

Work scheduled by: NYPA

UPDATED by NYPA 10/25/2017

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

CHASLAKE-PORTER__230_11

Wed 10/25/2017 to Thu 10/26/2017
0730 Continuous 1900

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

SCH-HQ-NYISO_LIMIT_600

Wed 10/25/2017 to Wed 10/25/2017
1000 Continuous 1600

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	600 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1500 MW

FRASER__-COOPERS__345_33

Thu 10/26/2017 to Thu 10/26/2017
0800 Continuous 1700

Work scheduled by: NYSEG

CANCELLED by NYSEG 10/25/2017

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

W49TH_ST_345KV_5

Fri 10/27/2017 to Sat 11/04/2017
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

VOLNEY__-CLAY____345_6

Fri 10/27/2017 to Fri 10/27/2017
0800 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_40

Fri 10/27/2017 to Mon 10/30/2017
1600 Continuous 0559

UPDATED by HQ 10/27/2017

Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

REV
(Export)

SPRNBRK_345KV_RNS4

Sat 10/28/2017 to Sat 11/04/2017
0301 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 3200 MW
TTC with All Lines In Service 1400 MW
4600 MW

FWD
(Import)

FRASER_-COOPERS_345_33

Sat 10/28/2017 to Sat 10/28/2017
0800 Continuous 1700

Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability 2395 MW
TTC with All Lines In Service 580 MW
2975 MW

FWD
(Import)

S.RIPLEY-DUNKIRK_230_68

Sat 10/28/2017 to Mon 03/19/2018
1501 Continuous 0959

Work scheduled by: NYISO

UPDATED by NYISO 10/09/2017

SCH - PJ - NY
Impacts Total Transfer Capability 1950 MW 1350 MW
TTC with All Lines In Service 150 MW 0 MW
2100 MW 1350 MW

FWD REV
(Import) (Export)

MARCY_SO_SERIES_COMP_I/S

Sat 10/28/2017 to Fri 11/03/2017
1700 Continuous 1600

Work scheduled by: NYISO

CENTRAL EAST - VC
Impacts Total Transfer Capability 2740 MW
TTC with All Lines In Service 235 MW
2975 MW

FWD
(Import)

SCH-HQ-NYISO_LIMIT_800

Sun 10/29/2017 to Mon 10/30/2017
1230 Continuous 1200

Work scheduled by: HQ

UPDATED by HQ 10/27/2017

SCH - HQ - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 700 MW
1500 MW

FWD
(Import)

SCH-HQ_CEDARS-NYISO_LIMIT_0

Mon 10/30/2017 to Mon 10/30/2017
0600 Continuous 1230

Work scheduled by: HQ

UPDATED by HQ 10/27/2017

SCH - HQ_CEDARS
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 190 MW
190 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CEDARS__-ROSEMNTA_115_1/11						FWD	REV
Mon 10/30/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/27/2017</u>	(Import)	(Export)
0600	Continuous	1600				95 MW	40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW 0 MW
ARR: 38						TTC with All Lines In Service	190 MW 40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_100						FWD	
Mon 10/30/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/27/2017</u>	(Import)	
0600	Continuous	1600				100 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	90 MW
						TTC with All Lines In Service	190 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 10/30/2017	to	Sat 11/04/2017	<u>CANCELLED</u>	<u>by NYPA</u>	<u>10/24/2017</u>	(Import)	
0700	Continuous	1530				2100 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 10/30/2017	to	Sat 11/04/2017				(Import)	
0700	Continuous	1530				2100 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
SCH-NYISO-HQ_CEDARS_LIMIT_40							REV
Mon 10/30/2017	to	Tue 10/31/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/27/2017</u>		(Export)
1300	Continuous	2359				40 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	40 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Tue 10/31/2017	to	Thu 11/02/2017				(Import)	
0001	Continuous	2359				0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Tue 10/31/2017	to	Thu 11/02/2017				(Import)	
0001	Continuous	2359				0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Tue 10/31/2017 to Thu 11/02/2017
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 10/31/2017 to Thu 11/02/2017
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

DENNISON-ROSEMNTA_115_1/11

Tue 10/31/2017 to Fri 11/03/2017
0800 Continuous 1530
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

PLSNTVLY-EFISHKIL_345_F36

Wed 11/01/2017 to Sat 11/04/2017
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 11/01/2017 to Mon 04/30/2018
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

LAFAYTTE-CLRKSCRN_345_4-46

Wed 11/01/2017 to Thu 11/02/2017
0630 Continuous 1630
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Wed 11/01/2017 to Sat 11/04/2017
0830 Continuous 1800
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Thu 11/02/2017 to Sat 12/02/2017 UPDATED by CE 09/29/2017
0001 Continuous 0100

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017
0700 0900

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017 UPDATED by NE 10/17/2017
0700 Continuous 0900

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **1400 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 150 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Thu 11/02/2017 to Thu 11/02/2017 UPDATED by NE 10/17/2017
0700 Continuous 0900

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393

Thu 11/02/2017 to Sat 11/04/2017 UPDATED by NE 10/17/2017
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Thu 11/02/2017 to Sat 11/04/2017 UPDATED by NE 10/17/2017
0700 Continuous 1900

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Thu 11/02/2017 to Sat 11/04/2017 UPDATED by NE 10/17/2017
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Thu 11/02/2017 to Sat 11/04/2017 **UPDATED** **by NE** **10/17/2017**
0700 Continuous 1900

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 11/04/2017 to Sat 11/04/2017
1800 1900

Work scheduled by:

ARR: 78

SCH - NE - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

FWD REV
(Import) (Export)

BERKSHIR-NORTHFLD_345_312

Sat 11/04/2017 to Sat 11/04/2017 **UPDATED** **by NE** **10/17/2017**
1800 Continuous 1900

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1400 MW

FWD REV
(Import) (Export)

BERKSHIR-NORTHFLD_345_312

Sat 11/04/2017 to Sat 11/04/2017 **UPDATED** **by NE** **10/17/2017**
1800 Continuous 1900

Work scheduled by: NGrid

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

FWD REV
(Import) (Export)

PLSNTVLY-EFISHKIL_345_F36

Mon 11/06/2017 to Wed 11/08/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

MOSES-ADIRNDCK_230_MA1

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MOSES-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017 **CANCELLED** **by NYPA** **10/23/2017**
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCRIBA__-VOLNEY__345_20

Mon 11/06/2017 to Fri 11/17/2017
0800 Continuous 1630

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP1

Mon 11/06/2017 to Tue 11/07/2017
0900 Continuous 1500

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017 UPDATED by CONED 10/03/2017
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Fri 11/10/2017 to Mon 11/13/2017 UPDATED by CONED 10/03/2017
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

 Fri 11/10/2017 to Mon 11/13/2017 UPDATED by CONED 10/03/2017

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sun 11/12/2017 to Wed 11/15/2017

(Import)

0001 0300

Work scheduled by:

 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

FWD

Sun 11/12/2017 to Sun 11/12/2017 UPDATED by CE 10/20/2017

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

FWD

Mon 11/13/2017 to Mon 11/13/2017 UPDATED by CONED 10/03/2017

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 11/13/2017 to Sat 11/18/2017 EXTENDED by PA 10/26/2017

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PORTER__-ROTTRDAM_230_30

FWD

Mon 11/13/2017 to Wed 11/15/2017

(Import)

0800 Daily(No Weekends) 1830

Work scheduled by: NGrid

 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017 UPDATED by CONED 10/03/2017

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Fri 11/17/2017 to Fri 11/17/2017 UPDATED by NYISO 10/20/2017

(Import)

0101 Continuous 0301

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Fri 11/17/2017 to Fri 11/17/2017 UPDATED by NYISO 10/20/2017

(Import)

0101 Continuous 0301

SCH - PJM_HTP **310 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: NYPA

E13THSTA-FARRAGUT_345_45

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017

(Import)

0001 Continuous 0300

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017

(Import)

0001 Continuous 0300

CONED - LIPA **1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by LI 08/01/2017

(Import)

0001 Continuous 0300

CONED - LIPA **775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CEDARS__-ROSEMNTB_115_2/22						FWD	REV
Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>	(Import)	(Export)
0515	Continuous	1600				95 MW	100 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
DENNISON-ROSEMNTB_115_2/22						FWD	REV
Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>	(Import)	(Export)
0515	Continuous	1600				95 MW	100 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
SCH-HQ_CEDARS-NYISO_LIMIT_100						FWD	
Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>	(Import)	
0515	Continuous	1600				100 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	99 MW
						TTC with All Lines In Service	199 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 11/20/2017	to	Wed 11/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2017</u>	(Import)	
0700	Continuous	1730				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
WETHSRFD-MEYER____230_85/87						FWD	
Mon 11/20/2017	to	Fri 12/01/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>09/13/2017</u>	(Import)	
1630	Continuous	1400				2850 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
N.SCTLND-LEEDS____345_93						FWD	
Tue 11/21/2017	to	Wed 11/22/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/09/2017</u>	(Import)	
0800	Continuous	1500				2650 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
NINEMILE-CLAY____345_8						FWD	
Tue 11/21/2017	to	Tue 11/21/2017				(Import)	
0900	Daily(No Weekends)	1500				5150 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

ROSETON_-EFISHKIL_345_RFK305

FWD

Sat 12/02/2017 to Sat 12/02/2017

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

LEEDS___-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/04/2017 to Wed 12/13/2017
0700 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 12/11/2017 to Wed 12/20/2017
0800 Continuous 1600

Work scheduled by: NYSEG

UPDATED by NYISO 10/20/2017

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS___345_94

Tue 12/19/2017 to Wed 12/20/2017
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Tue 12/26/2017 to Thu 12/28/2017
0200 Continuous 1700

Work scheduled by: PJM

UPDATED by CE 10/27/2017

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 450 MW
TTC with All Lines In Service 2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD				
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)				
0200	Continuous	1700				UPNY CONED	5000 MW			
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	5100 MW			
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)			
0200		1700				SCH - PJ - NY	1200 MW	1300 MW		
Work scheduled by:						Impacts Total Transfer Capability	1100 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___345_345_PAR3500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2200 MW	1450 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___345_345_PAR4500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2200 MW	1450 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___500_345_BK 1500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2100 MW	1000 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___500_345_BK 1500						FWD				
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)				
0200	Continuous	1700				UPNY CONED	5000 MW			
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	5100 MW			
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)			
0200		1700				SCH - PJ - NY	1450 MW	1250 MW		
Work scheduled by:						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	2300 MW			

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1250 MW
Impacts Total Transfer Capability	850 MW	200 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARCY__765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

	FWD
	(Import)
CONED - LIPA	800 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

DUNWODIE_345KV_4

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_6

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SHORE_RD_345_138_BK 1

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SHORE_RD_345_138_BK 2

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 01/02/2018 to Fri 01/05/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/08/2018 to Fri 01/12/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATED

by NG

10/17/2017

SCH - NE - NY

900 MW

1600 MW

Impacts Total Transfer Capability 500 MW

0 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATED

by NG

10/17/2017

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY____765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1450 MW

Work scheduled by: PJM

MARCY___-EDIC___345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAL

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES____-ADIRNDCK_230_MAL

Mon 02/26/2018 to Fri 03/02/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 03/05/2018 to Fri 03/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK___230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

FRASER___-GILBOA___345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MALONE___-WILLIS___115_1-910

Tue 04/10/2018 to Tue 04/10/2018
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

REV
(Export)
SCH - HQ_CEDARS 60 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MOSES -ADIRNDCK_230_MAI

Mon 04/16/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020

1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 10/09/2017

FWD

(Import)

REV

(Export)

SCH - PJ - NY

1950 MW

1350 MW

Impacts Total Transfer Capability 350 MW

100 MW

TTC with All Lines In Service 2300 MW

1450 MW

MARCY_765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

WETHSRFD-MEYER_230_85/87

Mon 04/23/2018 to Fri 05/11/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 04/30/2018 to Fri 05/25/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018

0001 Continuous 2359

Work scheduled by: NYISO

FWD

(Import)

CENTRAL EAST - VC **2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CLAY -EDIC 345_1-16

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MARCY 765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA1

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES 230_L33P

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 2000

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY **2000 MW 1600 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY____345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAl

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAl

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BECK_-NIAGARA_345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY 900 MW 800 MW

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY_765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MAl

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAl

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

MOSES___-ADIRNDCK_230_MAl

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 28, 2017 to Monday ,April 29, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA