

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-HQ\_LIMIT\_800**

Thu 06/08/2017 to Fri 12/15/2017  
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**800 MW**

**S.RIPLEY-DUNKIRK\_230\_68**

Sat 10/28/2017 to Mon 03/19/2018  
1501 Continuous 0959

UPDATED by NYISO 10/31/2017

Work scheduled by: NYISO

SCH - PJ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2300 MW

FWD  
(Import) (Export)

**1950 MW 1350 MW**

100 MW

1450 MW

**SCH-NYISO-IMO\_LIMIT\_1400**

Wed 11/01/2017 to Mon 04/30/2018  
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1900 MW

REV  
(Export)

**1700 MW**

200 MW

1900 MW

**SCH-IMO-NYISO\_LIMIT\_1050**

Mon 11/13/2017 to Sat 11/18/2017  
0630 Continuous 1130

Work scheduled by: NGrid

SCH - OH - NY  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1750 MW

FWD  
(Import)

**1350 MW**

400 MW

1750 MW

**SCH-NYISO-PJM\_LIMIT\_100**

Mon 11/13/2017 to Sat 11/18/2017  
0630 Continuous 1130

Work scheduled by: NGrid

SCH - PJ - NY  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1450 MW

REV  
(Export)

**400 MW**

1050 MW

1450 MW

**N.SCTLND-LEEDS\_345\_94**

Mon 11/13/2017 to Sat 11/18/2017  
1030 Continuous 1630

UPDATED by NGRID 11/17/2017

Work scheduled by: NGrid

CENTRAL EAST - VC  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**2650 MW**

325 MW

2975 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Mon 11/13/2017 to Sat 11/18/2017  
1111 Continuous 1630

Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**2740 MW**

235 MW

2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### KINTIGH\_-ROCHESTR\_345\_SR1-39

Thu 11/16/2017 to Wed 11/22/2017  
1448 Continuous 1700

**FORCED** **by NYSEG** **11/21/2017**

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MARION\_-FARRAGUT\_345\_C3403

Fri 11/17/2017 to Mon 12/04/2017  
0801 Continuous 0100

**UPDATED** **by CE** **11/17/2017**

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2300 MW 1450 MW

### SPRNBK\_-DUNWODIE\_345\_W75

Sat 11/18/2017 to Sun 11/19/2017  
0001 Continuous 0200

**UPDATED** **by CE** **11/19/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_345KV\_RNS3

Sat 11/18/2017 to Sun 11/19/2017  
0001 Continuous 0200

**UPDATED** **by CE** **11/19/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Sat 11/18/2017 to Tue 11/21/2017  
0001 Continuous 2359

**UPDATED** **by CE** **11/19/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Sat 11/18/2017 to Sat 11/18/2017  
0007 Continuous 1438

**UPDATED** **by CE** **11/19/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SCH-HQ\_CEDARS-NYISO\_LIMIT\_40

Sun 11/19/2017 to Thu 11/23/2017  
0001 Continuous 1600

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ\_CEDARS **40 MW**  
Impacts Total Transfer Capability 159 MW  
TTC with All Lines In Service 199 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_AT1**

Sun 11/19/2017 to Sun 12/24/2017  
 0001 Continuous 0300

**by CE****11/23/2017**

Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**

Sun 11/19/2017 to Sun 12/24/2017  
 0001 Continuous 0300

**by CE****11/23/2017**

Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**SPRNBK\_-EGRDNCTR\_345\_Y49**

Sun 11/19/2017 to Sun 12/24/2017  
 0001 Continuous 0300

**by CE****11/23/2017**

Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **775 MW**  
 Impacts Total Transfer Capability 725 MW  
 TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC2**

Mon 11/20/2017 to Wed 11/29/2017  
 1800 Continuous 1800

Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Mon 11/20/2017 to Wed 11/29/2017  
 1800 Continuous 1800

Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1200**

Mon 11/20/2017 to Wed 11/29/2017  
 1800 Continuous 1800

Work scheduled by: HQ

FWD  
 (Import)  
 SCH - HQ - NY **1200 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 1500 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Tue 11/21/2017 to Wed 11/22/2017  
 0000 Continuous 0200

Work scheduled by: NYISO

FWD  
 (Import)  
 CENTRAL EAST - VC **2740 MW**  
 Impacts Total Transfer Capability 235 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-WOOD\_ST\_\_345\_F31

Tue 11/21/2017 to Wed 11/22/2017  
0000 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS4

Tue 11/21/2017 to Wed 11/22/2017  
0000 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### N.SCTLND-LEEDS\_\_\_\_345\_93

Tue 11/21/2017 to Tue 11/21/2017 UPDATED by NGRID 11/14/2017  
0800 Continuous 1430

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_\_\_\_345\_LEEDS SVC

Tue 11/21/2017 to Tue 11/21/2017  
0800 Continuous 1530

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_\_\_\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Tue 11/21/2017 to Tue 11/21/2017  
0800 1530

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2715 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 2975 MW

### E13THSTA-FARRAGUT\_345\_45

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 11/21/2017  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M54

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 11/21/2017  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1200</b>						FWD	
Mon 11/27/2017	to	Fri 12/01/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/22/2017</u>	(Import)	
0500	Continuous	1700				SCH - OH - NY	<b>1500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1750 MW
<b>SCH-NYISO-PJM_LIMIT_100</b>							REV
Mon 11/27/2017	to	Fri 12/01/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/22/2017</u>	(Export)	
0500	Continuous	1700				SCH - PJ - NY	<b>400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1450 MW
<b>ERIE E__-S.RIPLEY_230_69 &amp; WETHSRFD-MEYER____230_85/87</b>						FWD	
Mon 11/27/2017	to	Fri 12/01/2017				(Import)	
0700		1400				DYSINGER EAST	<b>2850 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>WETHSRFD-MEYER____230_85/87</b>						FWD	
Mon 11/27/2017	to	Fri 12/01/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>11/21/2017</u>	(Import)	
0700	Continuous	1400				DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY_SO_SERIES_COMP_I/S</b>						FWD	
Mon 11/27/2017	to	Fri 12/01/2017				(Import)	
0700	Continuous	1559				CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
<b>ROSETON_-EFISHKIL_345_RFK305</b>						FWD	
Mon 11/27/2017	to	Fri 12/01/2017	<u>UPDATED</u>	<u>by CHGE</u>	<u>11/21/2017</u>	(Import)	
0700	Continuous	1600				UPNY CONED	<b>4800 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	5100 MW
<b>CEDARS__-ROSEMNTB_115_2/22</b>						FWD	REV
Mon 11/27/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/22/2017</u>	(Import)	(Export)
0700	Continuous	1600				SCH - HQ_CEDARS	<b>95 MW 100 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW 0 MW
						TTC with All Lines In Service	199 MW 100 MW

ARR: 38

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DENNISON-ROSEMNTB_115_2/22</b>						FWD	REV
Mon 11/27/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/22/2017</u>	(Import)	(Export)
0700	Continuous	1600				<b>95 MW</b>	<b>100 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	104 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_100</b>						FWD	
Mon 11/27/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/22/2017</u>	(Import)	
0700	Continuous	1600				<b>100 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	99 MW
						TTC with All Lines In Service	199 MW
<b>ROTTRDAM-EASTOVER_230_38</b>						FWD	REV
Mon 11/27/2017	to	Thu 11/30/2017		<u>by ISONE</u>	<u>11/21/2017</u>	(Import)	(Export)
0900	Continuous	1500				<b>1400 MW</b>	<b>1400 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
						ARR: 77	1600 MW
<b>NINEMILE-CLAY_____345_8</b>						FWD	
Thu 11/30/2017	to	Thu 11/30/2017				(Import)	
0700	Daily(No Weekends)	1700				<b>5150 MW</b>	
Work scheduled by: NGrid						OSWEGO EXPORT	
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5250 MW
<b>ROSETON_-EFISHKIL_345_RFK305</b>						FWD	
Sat 12/02/2017	to	Sat 12/02/2017				(Import)	
0001	Continuous	2359				<b>4800 MW</b>	
Work scheduled by: ConEd						UPNY CONED	
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	5100 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>						FWD	
Sun 12/03/2017	to	Tue 12/05/2017				(Import)	
0001		0300				<b>3800 MW</b>	
Work scheduled by:						UPNY CONED	
						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
<b>LEEDS____-PLSNTVLY_345_92</b>						FWD	
Mon 12/04/2017	to	Mon 12/18/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)	
0001	Continuous	0300				<b>3800 MW</b>	
Work scheduled by: ConEd						UPNY CONED	
						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS5**

FWD

Mon 12/04/2017 to Mon 12/18/2017 **UPDATED** **by NYISO** **09/12/2017**

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MARCY\_765\_345\_AT2**

FWD

Mon 12/04/2017 to Fri 12/08/2017 **UPDATED** **by NYPA** **11/13/2017**

(Import)

0500 Continuous 1700

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

(Import) (Export)

0700 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_603</b>						FWD	REV
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>						FWD	REV
Mon 12/04/2017	to	Wed 12/13/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/08/2017</u>	(Import)	(Export)
0700	Continuous	2359				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>						FWD	
Mon 12/11/2017	to	Fri 12/15/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>NIAGARA_-KINTIGH__345_NS1-38</b>						FWD	
Mon 12/11/2017	to	Wed 12/20/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/20/2017</u>	(Import)	
0800	Continuous	1600				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>N.SCTLND-LEEDS__345_93</b>						FWD	
Wed 12/13/2017	to	Fri 12/15/2017				(Import)	
0800	Continuous	1500				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>						FWD	
Mon 12/18/2017	to	Fri 12/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/23/2016</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>HOPATCON-RAMAPO__500_5018</b>						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	<b>2100 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2300 MW
							1450 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018						FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				UPNY CONED	5000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO__500_5018 & S.RIPLEY-DUNKIRK__230_68						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1200 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability	1100 MW 150 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__345_345_PAR4500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2200 MW 1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW 0 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__500_345_BK 1500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW 450 MW
						TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__500_345_BK 1500						FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	
0200	Continuous	1700				UPNY CONED	5000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500						FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)
0200		1700				SCH - PJ - NY	1450 MW 1250 MW
Work scheduled by:						Impacts Total Transfer Capability	850 MW 200 MW
						TTC with All Lines In Service	2300 MW 1450 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK\_\_230\_68 &amp; RAMAPO\_\_345\_345\_PAR4500

Tue 12/26/2017 to Thu 12/28/2017  
0200 1700

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1450 MW 1250 MW**  
Impacts Total Transfer Capability 850 MW 200 MW  
TTC with All Lines In Service 2300 MW 1450 MW

DUNWODIE-SHORE\_RD\_345\_Y50

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

DUNWODIE\_345KV\_4

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_6

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

SHORE\_RD\_345\_138\_BK 1

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

SHORE\_RD\_345\_138\_BK 2

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

MOSES\_\_-ADIRNDCK\_230\_MAL

Tue 01/02/2018 to Fri 01/05/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_\_-PLSNTVLY\_345\_92

FWD

Wed 01/03/2018 to Sat 01/06/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

### PLSNTVLY\_345KV\_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBK\_\_345\_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### SPRNBK\_\_345KV\_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 01/08/2018 to Sun 01/14/2018  
 0500 Continuous 2100

**UPDATED****by NYPA****11/20/2017**

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 01/08/2018 to Fri 01/12/2018  
 0700 Continuous 1730

**CANCELLED****by NYPA****11/20/2017**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**FRASER\_\_\_\_-COOPERS\_\_345\_33**

FWD

Mon 01/08/2018 to Thu 01/11/2018  
 0800 Continuous 1500

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

**N.SCTLND-ALPS\_\_\_\_345\_2**

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018  
 0800 Continuous 1400

**UPDATED****by NG****10/17/2017**

(Import) (Export)

Work scheduled by: NGrid

SCH - NE - NY

**900 MW 1600 MW**

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

**N.SCTLND-ALPS\_\_\_\_345\_2**

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018  
 0800 Continuous 1400

**UPDATED****by NG****10/17/2017**

(Import) (Export)

Work scheduled by: NGrid

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**PLSNTVLY-EFISHKIL\_345\_F37**

FWD

Thu 01/11/2018 to Fri 01/12/2018  
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 01/15/2018 to Fri 01/19/2018  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

Sat 01/20/2018 to Sat 01/20/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Mon 01/22/2018 to Fri 01/26/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Mon 01/29/2018 to Fri 02/02/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_\_\_765\_345\_AT2**

Sat 02/03/2018 to Sat 02/03/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 02/05/2018 to Fri 02/09/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 02/12/2018 to Fri 02/16/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**HUDSONP\_-FARRAGUT\_345\_B3402**

Sun 02/18/2018 to Sun 04/01/2018  
 0001 Continuous 2359

Work scheduled by: PJM

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2300 MW 1450 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2300 MW 1450 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY -EDIC 345 UE1-7

Tue 02/20/2018 to Fri 02/23/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&amp;16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MOSES -ADIRNDCK 230 MA1

Tue 02/20/2018 to Fri 02/23/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE 345KV\_7

Sat 02/24/2018 to Sat 02/24/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE 345KV\_8

Sat 02/24/2018 to Sat 02/24/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN 345\_72

Sat 02/24/2018 to Sat 03/31/2018  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LONG\_MTN-PLSNTVLY 345\_398

Mon 02/26/2018 to Wed 05/02/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY	<b>700 MW 1300 MW</b>
Impacts Total Transfer Capability	700 MW 300 MW
TTC with All Lines In Service	1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY 345\_398

Mon 02/26/2018 to Wed 05/02/2018  
0001 Continuous 0300

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385	<b>100 MW 100 MW</b>
Impacts Total Transfer Capability	100 MW 100 MW
TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 02/26/2018 to Fri 03/02/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 03/05/2018 to Fri 03/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_\_-N.SCTLND\_345\_18

Tue 03/06/2018 to Wed 03/07/2018  
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 03/12/2018 to Fri 03/16/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### S.RIPLEY-DUNKIRK\_\_230\_68

Mon 03/19/2018 to Fri 04/20/2018  
1000 Continuous 1559

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1950 MW 1350 MW**  
Impacts Total Transfer Capability 350 MW 100 MW  
TTC with All Lines In Service 2300 MW 1450 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/26/2018 to Thu 03/29/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_7

Sat 03/31/2018 to Sat 03/31/2018  
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_8

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 04/02/2018 to Fri 04/06/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MALONE\_-WILLIS\_115\_1-910

Tue 04/03/2018 to Tue 04/03/2018 UPDATED by NYPA 11/20/2017  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

REV  
(Export)  
SCH - HQ\_CEDARS **60 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 100 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 04/04/2018 to Thu 04/12/2018 UPDATED by LI 11/08/2017  
0600 Continuous 1800

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## LINDN\_CG-LNDVFT\_345\_V-3022

Sun 04/08/2018 to Fri 04/13/2018  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 04/09/2018 to Fri 04/13/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_-GILBOA\_345\_GF5-35

Mon 04/09/2018 to Fri 04/20/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Mon 04/16/2018 to Fri 04/20/2018  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### S.RIPLEY-DUNKIRK\_230\_68

Fri 04/20/2018 to Sat 02/01/2020 **UPDATED by NYISO 10/31/2017**  
1600 Continuous 0000  
Work scheduled by: NYISO

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1950 MW 1350 MW**  
Impacts Total Transfer Capability 350 MW 100 MW  
TTC with All Lines In Service 2300 MW 1450 MW

### MARCY\_765\_345\_AT1

Mon 04/23/2018 to Mon 04/23/2018  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/30/2018 to Fri 05/04/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 04/30/2018 to Fri 05/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**NIAGARA\_-KINTIGH\_\_\_345\_NS1-38**

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WETHSRFD-MEYER\_\_\_\_230\_85/87

Tue 05/15/2018 to Fri 06/01/2018  
0700 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_765\_345\_AT2

Mon 05/21/2018 to Fri 05/25/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## STLAWRNC-MOSES\_\_\_\_230\_L33P

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 2000

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>2000 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2000 MW	1600 MW

## MARCY\_\_\_\_765\_345\_AT1

Sat 08/04/2018 to Sun 08/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_765\_345\_AT2

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_\_-GILBOA\_\_\_\_345\_GF5-35

Mon 09/10/2018 to Fri 10/05/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MARCY\_345KV\_CSC**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_765\_345\_AT2**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****NIAGARA\_345\_230\_AT4**

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MAL**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY **900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_345\_1**

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT2**

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2265 MW</b>
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 23, 2017 to Saturday ,May 25, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MASSENA\_-MARCY\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### LEEDS\_-HURLYAVE\_345\_301

Mon 10/22/2018 to Fri 11/16/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### KINTIGH\_-ROCHESTR\_345\_SR1-39

Mon 10/29/2018 to Fri 11/02/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Mon 10/29/2018 to Fri 11/02/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_345KV\_CSC

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_765\_345\_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY\_\_\_765\_345\_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA