

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ						200 MW
						1000 MW
SCH-HQ-NYISO_LIMIT_1450						FWD
Tue 08/01/2017	to	Fri 12/15/2017				(Import)
2100	Continuous	1600				1450 MW
Work scheduled by: HQ						50 MW
						1500 MW
SPRNBK_-W49TH_ST_345_M52						FWD
Sun 10/01/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)
0001	Continuous	0400				3200 MW
Work scheduled by: ConEd						1400 MW
						4600 MW
CHAT_DC_GC2						FWD
Mon 10/02/2017	to	Sun 11/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>	(Import)
0500	Continuous	1611				2850 MW
Work scheduled by: HQ						300 MW
						3150 MW
CHAT_DC_GC2						REV
Mon 10/02/2017	to	Sun 11/12/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>	(Export)
0500	Continuous	1611				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
W49TH_ST_345KV_5						FWD
Fri 10/27/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>11/06/2017</u>	(Import)
0001	Continuous	0400				315 MW
Work scheduled by: ConEd						345 MW
						660 MW
S.RIPLEY-DUNKIRK__230_68						FWD REV
Sat 10/28/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/31/2017</u>	(Import) (Export)
1501	Continuous	0959				1950 MW 1350 MW
Work scheduled by: NYISO						350 MW 100 MW
						2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,November 13, 2017 to Wednesday,May 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400							REV	
Wed 11/01/2017	to	Mon 04/30/2018					(Export)	
0001	Continuous	2359			SCH - OH - NY		1700 MW	
Work scheduled by: IESO					Impacts Total Transfer Capability		200 MW	
					TTC with All Lines In Service		1900 MW	
CEDARS__-ROSEMNTA_115_1/11							FWD	REV
Wed 11/01/2017	to	Wed 11/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/09/2017</u>		(Import)	(Export)
0600	Continuous	1600			SCH - HQ_CEDARS		95 MW	100 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	104 MW	0 MW	
					TTC with All Lines In Service	199 MW	100 MW	
SCH-HQ-NYISO_LIMIT_1250							FWD	
Thu 11/02/2017	to	Mon 12/04/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/01/2017</u>		(Import)	
0001	Continuous	2000			SCH - HQ - NY		1250 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	250 MW		
					TTC with All Lines In Service	1500 MW		
DENNISON-ROSEMNTA_115_1/11							FWD	REV
Thu 11/02/2017	to	Wed 11/08/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/30/2017</u>		(Import)	(Export)
0800	Continuous	1530			SCH - HQ_CEDARS		95 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	104 MW	0 MW	
					TTC with All Lines In Service	199 MW	100 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_40							FWD	
Sat 11/04/2017	to	Thu 11/16/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>11/09/2017</u>		(Import)	
1626	Continuous	1600			SCH - HQ_CEDARS		40 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	159 MW		
					TTC with All Lines In Service	199 MW		
SCH-IMO-NYISO_LIMIT_800							FWD	
Mon 11/06/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/02/2017</u>		(Import)	
0500	Continuous	1700			SCH - OH - NY		1100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	650 MW		
					TTC with All Lines In Service	1750 MW		
MOSES__-ADIRNDCK_230_MAL							FWD	
Mon 11/06/2017	to	Thu 11/09/2017					(Import)	
0700	Continuous	1530			MOSES SOUTH		2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW		
					TTC with All Lines In Service	3150 MW		

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 11/06/2017 to Fri 11/10/2017
0800 Continuous 1500

EXTENDED by PJM 11/08/2017

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

SCRIBA_-VOLNEY___345_20

Mon 11/06/2017 to Fri 11/17/2017
0800 Continuous 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017
0401 Continuous 0430

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

SPRNBRK_-W49TH_ST_345_M52

Fri 11/10/2017 to Mon 11/13/2017
0401 Continuous 0300

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK___345KV_RNS4

Fri 11/10/2017 to Mon 11/13/2017
0401 Continuous 0300

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK___345KV_RS3 & SPRNBRK___345KV_RS4

Sun 11/12/2017 to Tue 11/14/2017
0001 2359

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_5

Mon 11/13/2017 to Mon 11/13/2017
0230 Continuous 0300

UPDATED by CONED 11/06/2017

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1050

FWD

Mon 11/13/2017 to Sat 11/18/2017

(Import)

0630 Continuous 1130

SCH - OH - NY

1350 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_100

REV

Mon 11/13/2017 to Sat 11/18/2017

(Export)

0630 Continuous 1130

SCH - PJ - NY

400 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1450 MW

PORTER__-ROTTRDAM_230_30

FWD

Mon 11/13/2017 to Wed 11/15/2017

(Import)

0800 Daily(No Weekends) 1830

CENTRAL EAST - VC

2805 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS____345_94

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

1030 Continuous 1630

FORCED**by NGRID 11/13/2017**

CENTRAL EAST - VC

2650 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Mon 11/13/2017 to Mon 11/13/2017

(Import)

1111 1830

CENTRAL EAST - VC

2570 MW

Work scheduled by:

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 11/13/2017 to Fri 11/17/2017

(Import)

1111 Continuous 1630

CENTRAL EAST - VC

2740 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

CHAT_DC_GC2

FWD

Mon 11/13/2017 to Mon 12/04/2017

(Import)

1359 Continuous 2000

UPDATED**by HQ****11/01/2017**

MOSES SOUTH

2850 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Mon 11/13/2017 to Mon 12/04/2017 UPDATED by HQ 11/01/2017

(Export)

1359 Continuous 2000

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

PORTER_-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 11/14/2017 to Tue 11/14/2017

(Import)

0800 1830

Work scheduled by:

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability

405 MW

TTC with All Lines In Service

2975 MW

SPRNBK_345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017 UPDATED by CONED 11/06/2017

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

E13THSTA-FARRAGUT_345_46

FWD

Wed 11/15/2017 to Thu 11/16/2017 CANCELLED by NYISO 11/13/2017

(Import)

0330 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

PORTER_-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Wed 11/15/2017 to Wed 11/15/2017

(Import)

0800 1830

Work scheduled by:

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability

405 MW

TTC with All Lines In Service

2975 MW

MARION_-FARRAGUT_345_C3403

FWD

REV

Thu 11/16/2017 to Sat 12/16/2017 UPDATED by CE 11/13/2017

(Import) (Export)

0131 Continuous 0100

Work scheduled by: ConEd

SCH - PJ - NY

2300 MW 1450 MW

Impacts Total Transfer Capability

0 MW

0 MW

TTC with All Lines In Service

2300 MW

1450 MW

E13THSTA-FARRAGUT_345_46

FWD

Thu 11/16/2017 to Thu 11/16/2017 UPDATED by CE 11/04/2017

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Fri 11/17/2017 to Fri 11/17/2017 **CANCELLED** **by ConEd** **11/08/2017**

(Import)

0101 Continuous 0301

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Fri 11/17/2017 to Fri 11/17/2017 **CANCELLED** **by ConEd** **11/08/2017**

(Import)

0101 Continuous 0301

SCH - PJM_HTP

310 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sat 11/18/2017 to Tue 05/15/2018

(Import)

0000 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Sun 11/19/2017 to Sun 12/24/2017 **UPDATED** **by LI** **08/01/2017**

(Import)

0001 Continuous 0300

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Sun 11/19/2017 to Sun 12/24/2017 **UPDATED** **by LI** **08/01/2017**

(Import)

0001 Continuous 0300

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Sun 11/19/2017 to Sun 12/24/2017 **UPDATED** **by LI** **08/01/2017**

(Import)

0001 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CEDARS__-ROSEMNTB_115_2/22

Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>		FWD	REV
0515	Continuous	1600				SCH - HQ_CEDARS	(Import)	(Export)
						Impacts Total Transfer Capability	95 MW	100 MW
Work scheduled by: HQ				ARR: 38		TTC with All Lines In Service	104 MW	0 MW
							199 MW	100 MW

DENNISON-ROSEMNTB_115_2/22

Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>		FWD	REV
0515	Continuous	1600				SCH - HQ_CEDARS	(Import)	(Export)
						Impacts Total Transfer Capability	95 MW	100 MW
Work scheduled by: HQ				ARR: 38		TTC with All Lines In Service	104 MW	0 MW
							199 MW	100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 11/20/2017	to	Thu 12/07/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/25/2017</u>		FWD	
0515	Continuous	1600				SCH - HQ_CEDARS	(Import)	
						Impacts Total Transfer Capability	100 MW	
Work scheduled by: HQ						TTC with All Lines In Service	99 MW	
							199 MW	

LEEDS____345_LEEDS SVC

Mon 11/20/2017	to	Mon 11/20/2017					FWD	
0800	Continuous	1530				CENTRAL EAST - VC	(Import)	
						Impacts Total Transfer Capability	2950 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	25 MW	
							2975 MW	

ERIE E__-S.RIPLEY_230_69 & WETHSRFD-MEYER____230_85/87

Mon 11/20/2017	to	Fri 12/01/2017					FWD	
1630		1400				DYSINGER EAST	(Import)	
						Impacts Total Transfer Capability	2850 MW	
Work scheduled by:						TTC with All Lines In Service	300 MW	
							3150 MW	

WETHSRFD-MEYER____230_85/87

Mon 11/20/2017	to	Fri 12/01/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>09/13/2017</u>		FWD	
1630	Continuous	1400				DYSINGER EAST	(Import)	
						Impacts Total Transfer Capability	2850 MW	
Work scheduled by: NYSEG						TTC with All Lines In Service	300 MW	
							3150 MW	

LEEDS____345_LEEDS SVC

Tue 11/21/2017	to	Tue 11/21/2017					FWD	
0800	Continuous	1530				CENTRAL EAST - VC	(Import)	
						Impacts Total Transfer Capability	2950 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	25 MW	
							2975 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Tue 11/21/2017 to Wed 11/22/2017 UPDATED by NGRID 10/09/2017

0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 11/27/2017 to Fri 12/01/2017

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

ROTTRDAM-EASTOVER_230_38

Mon 11/27/2017 to Thu 11/30/2017 UPDATED by NG 11/09/2017

0900 Continuous 1500

Work scheduled by: NGrid

ARR: 77

FWD

REV

(Import) (Export)

SCH - NE - NY **1400 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

NINEMILE-CLAY____345_8

Thu 11/30/2017 to Thu 11/30/2017

0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5150 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 12/02/2017 to Sat 12/02/2017

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 12/03/2017 to Tue 12/05/2017

0001 0300

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

LEEDS____-PLSNTVLY_345_92

Mon 12/04/2017 to Mon 12/18/2017 UPDATED by NYISO 09/12/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017 UPDATED by NYISO 09/12/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MARCY_765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017 UPDATED by NYPA 11/13/2017

(Import)

0500 Continuous 1700

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 UPDATED by NYISO 11/08/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017 UPDATED by NYISO 11/08/2017

(Import) (Export)

0700 Continuous 2359

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: LI

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

FWD

REV

Mon 12/04/2017 to Wed 12/13/2017

(Import) (Export)

0700 2359

SCH - NPX_1385

0 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** by NYISO 11/08/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** by NYISO 11/08/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 12/11/2017 to Wed 12/20/2017 **UPDATED** by NYISO 10/20/2017
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED** by NYPA 10/23/2016
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

N.SCTLND-LEEDS__345_94

Tue 12/19/2017 to Wed 12/20/2017
0800 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

HOPATCON-RAMAPO__500_5018

Tue 12/26/2017 to Thu 12/28/2017 **UPDATED** by CE 10/27/2017
0200 Continuous 1700

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1000 MW
Impacts Total Transfer Capability	200 MW	450 MW
TTC with All Lines In Service	2300 MW	1450 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018						FWD				
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)				
0200	Continuous	1700				UPNY CONED	5000 MW			
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	5100 MW			
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)			
0200		1700				SCH - PJ - NY	1200 MW	1300 MW		
Work scheduled by:						Impacts Total Transfer Capability	1100 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___345_345_PAR3500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2200 MW	1450 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___345_345_PAR4500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2200 MW	1450 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___500_345_BK 1500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2100 MW	1000 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	200 MW			
						TTC with All Lines In Service	2300 MW			
RAMAPO___500_345_BK 1500						FWD				
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)				
0200	Continuous	1700				UPNY CONED	5000 MW			
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	5100 MW			
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500						FWD	REV			
Tue 12/26/2017	to	Thu 12/28/2017				(Import)	(Export)			
0200		1700				SCH - PJ - NY	1450 MW	1250 MW		
Work scheduled by:						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	2300 MW			

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1450 MW	1250 MW
Impacts Total Transfer Capability	850 MW	200 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARCY__765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

CANCELLED by NYPA **11/13/2017**

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI **09/22/2017**

	FWD
	(Import)
CONED - LIPA	800 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

DUNWODIE_345KV_4

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI **09/22/2017**

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_6

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI **09/22/2017**

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SHORE_RD_345_138_BK 1

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI **09/22/2017**

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SHORE_RD_345_138_BK 2

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI **09/22/2017**

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 01/02/2018 to Fri 01/05/2018
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018
0001 2359

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK___345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/08/2018 to Fri 01/12/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FRASER__-COOPERS__345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

UPDATEDby NG10/17/2017

(Import) (Export)

0800 Continuous 1400

SCH - NE - NY

900 MW 1600 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

UPDATEDby NG10/17/2017

(Import) (Export)

0800 Continuous 1400

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 01/15/2018 to Fri 01/19/2018

UPDATEDby NYPA11/13/2017

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 01/15/2018 to Fri 01/19/2018

UPDATEDby NYPA11/13/2017

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARCY_-EDIC_345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD (Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

MOSES_-ADIRNDCK_230_MAI

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,November 13, 2017 to Wednesday,May 15, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MAl

Mon 02/26/2018 to Fri 03/02/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MAl

Mon 03/05/2018 to Fri 03/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY__-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MAl

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2300 MW	1450 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 04/02/2018	to	Fri 04/06/2018				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by LI</u>	<u>11/08/2017</u>	(Import) (Export)
0600	Continuous	1800				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018				(Import) (Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 04/09/2018	to	Fri 04/13/2018				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
FRASER__-GILBOA__345_GF5-35					FWD	
Mon 04/09/2018	to	Fri 04/20/2018				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-910

Tue 04/10/2018 to Tue 04/10/2018
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

60 MW

40 MW

100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MAI

Mon 04/16/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

UPDATED

by NYISO 10/31/2017

FWD

REV

(Import) (Export)

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2300 MW 1450 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

FWD

Mon 04/23/2018 to Mon 04/23/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 04/30/2018 to Fri 05/04/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

FWD

Mon 04/30/2018 to Fri 05/25/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Wed 10/31/2018

(Import)

0001 Continuous 2359

CENTRAL EAST - VC

2740 MW

Work scheduled by: NYISO

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH___345_NS1-38

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

WETHSRFD-MEYER____230_85/87

FWD

Tue 05/15/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1500

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MARCY____765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES____230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY____765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY__ 345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__ 345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY__ 765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA__ 345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAl

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAl

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

BECK____-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 800 MW
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

PANNELL_-CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAl

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW** **0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES_-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW
