

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

800 MW

SCH-HQ-NYISO_LIMIT_1450

Tue 08/01/2017 to Wed 11/15/2017
2100 Continuous 2030

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1450 MW

S.RIPLEY-DUNKIRK__230_68

Sat 10/28/2017 to Mon 03/19/2018
1501 Continuous 0959

UPDATED by NYISO 10/31/2017

Work scheduled by: NYISO

SCH - PJ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2300 MW

FWD REV
(Import) (Export)

1950 MW 1350 MW

100 MW

1450 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 11/01/2017 to Mon 04/30/2018
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

REV
(Export)

1700 MW

CEDARS__-ROSEMNTA_115_1/11

Wed 11/01/2017 to Thu 11/16/2017
0600 Continuous 1600

EXTENDED by HQ 11/14/2017

Work scheduled by: HQ

ARR: 38

SCH - HQ_CEDARS
Impacts Total Transfer Capability 104 MW
TTC with All Lines In Service 199 MW

FWD REV
(Import) (Export)

95 MW 100 MW

0 MW

100 MW

SCH-HQ-NYISO_LIMIT_1250

Thu 11/02/2017 to Wed 11/15/2017
0001 Continuous 2030

RETURNED by HQ 11/16/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1250 MW

SCH-HQ_CEDARS-NYISO_LIMIT_40

Sat 11/04/2017 to Thu 11/16/2017
1626 Continuous 1600

UPDATED by HQ 11/09/2017

Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability 159 MW
TTC with All Lines In Service 199 MW

FWD
(Import)

40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_20

FWD

Mon 11/06/2017 to Tue 11/14/2017

(Import)

0800 Continuous 1512

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

FWD

Sun 11/12/2017 to Tue 11/14/2017

(Import)

0001 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

SCH-IMO-NYISO_LIMIT_1050

FWD

Mon 11/13/2017 to Sat 11/18/2017

(Import)

0630 Continuous 1130

SCH - OH - NY

1350 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

SCH-NYISO-PJM_LIMIT_100

REV

Mon 11/13/2017 to Sat 11/18/2017

(Export)

0630 Continuous 1130

SCH - PJ - NY

400 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1450 MW

Work scheduled by: NGrid

PORTER__-ROTTRDAM_230_30

FWD

Mon 11/13/2017 to Wed 11/15/2017

(Import)

0800 Daily(No Weekends) 1830

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS__345_94

FWD

Mon 11/13/2017 to Sat 11/18/2017

(Import)

1030 Continuous 1630

UPDATED by NGRID 11/17/2017

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY_SO_SERIES_COMP_I/S

FWD

Mon 11/13/2017 to Sat 11/18/2017

(Import)

1111 Continuous 1630

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Mon 11/13/2017 to Wed 11/15/2017 RETURNED by HQ 11/16/2017

(Import)

1359 Continuous 2030

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 11/13/2017 to Wed 11/15/2017 RETURNED by HQ 11/16/2017

(Export)

1359 Continuous 2030

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 11/14/2017 to Tue 11/14/2017

(Import)

0800 1830

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

FWD

Wed 11/15/2017 to Wed 11/15/2017

(Import)

0800 1830

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

SPRNBK__345KV_RNS4

FWD

Wed 11/15/2017 to Fri 11/17/2017 UPDATED by CONED 11/06/2017

(Import)

1100 Continuous 0100

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Thu 11/16/2017 to Thu 11/16/2017 UPDATED by CE 11/04/2017

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Thu 11/16/2017 to Fri 11/17/2017 UPDATED by CE 11/15/2017

(Import)

0330 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Thu 11/16/2017 to Thu 11/16/2017
0800 Daily(No Weekends) 1830
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY_SO_SERIES_COMP_I/S

Thu 11/16/2017 to Thu 11/16/2017
0800 1830
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SR1-39

Thu 11/16/2017 to Mon 11/20/2017 EXTENDED by RGE 11/18/2017
1448 Continuous 2359
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARION_-FARRAGUT_345_C3403

Fri 11/17/2017 to Mon 12/04/2017 UPDATED by CE 11/17/2017
0801 Continuous 0100
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

SPRNBRK_-DUNWODIE_345_W75

Sat 11/18/2017 to Sun 11/19/2017 UPDATED by CE 11/19/2017
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Sat 11/18/2017 to Sun 11/19/2017 UPDATED by CE 11/19/2017
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 11/18/2017 to Tue 11/21/2017 UPDATED by CE 11/19/2017
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sat 11/18/2017 to Sat 11/18/2017 UPDATED by CE 11/19/2017
0007 Continuous 1438

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-HQ_CEDARS-NYISO_LIMIT_40

Sun 11/19/2017 to Thu 11/23/2017
0001 Continuous 1600

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **40 MW**
Impacts Total Transfer Capability 159 MW
TTC with All Lines In Service 199 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by CE 11/19/2017
0001 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by CE 11/19/2017
0001 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 11/19/2017 to Sun 12/24/2017 UPDATED by CE 11/19/2017
0001 Continuous 0300

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

LEEDS_345_LEEDS SVC

Mon 11/20/2017 to Mon 11/20/2017
0800 Continuous 1530

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC2

Mon 11/20/2017 to Tue 11/28/2017
1800 Continuous 0600

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Mon 11/20/2017 to Tue 11/28/2017

(Export)

1800 Continuous 0600

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1200

FWD

Mon 11/20/2017 to Tue 11/28/2017

(Import)

1800 Continuous 0600

SCH - HQ - NY

1200 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 11/21/2017 to Wed 11/22/2017

(Import)

0000 Continuous 0200

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

PLSNTVLY-WOOD_ST_345_F31

FWD

Tue 11/21/2017 to Wed 11/22/2017

(Import)

0000 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 11/21/2017 to Wed 11/22/2017

(Import)

0000 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ERIE E -S.RIPLEY_230_69 & WETHSRFD-MEYER_230_85/87

FWD

Tue 11/21/2017 to Fri 12/01/2017

(Import)

0700 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

WETHSRFD-MEYER_230_85/87

FWD

Tue 11/21/2017 to Fri 12/01/2017

(Import)

0700 Continuous 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

UPDATED by NYSEG 11/18/2017

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

FWD

Tue 11/21/2017 to Tue 11/21/2017 UPDATED by NGRID 11/14/2017

(Import)

0800 Continuous 1430

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS____345_LEEDS SVC

FWD

Tue 11/21/2017 to Tue 11/21/2017

(Import)

0800 Continuous 1530

CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS____345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 11/21/2017 to Tue 11/21/2017

(Import)

0800 1530

CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

Work scheduled by:

E13THSTA-FARRAGUT_345_45

FWD

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 11/16/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 11/16/2017

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CEDARS__ -ROSEMNTB_115_2/22

FWD

REV

Mon 11/27/2017 to Thu 12/07/2017 UPDATED by HQ 11/17/2017

(Import) (Export)

0515 Continuous 1600

SCH - HQ_CEDARS **95 MW** **100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: HQ

ARR: 38

DENNISON-ROSEMNTB_115_2/22

FWD

REV

Mon 11/27/2017 to Thu 12/07/2017 UPDATED by HQ 11/17/2017

(Import) (Export)

0515 Continuous 1600

SCH - HQ_CEDARS **95 MW** **100 MW**
Impacts Total Transfer Capability 104 MW 0 MW
TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: HQ

ARR: 38

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_100

FWD

Mon 11/27/2017 to Thu 12/07/2017

UPDATED

by HQ

11/17/2017

(Import)

0515 Continuous 1600

SCH - HQ_CEDARS

100 MW

Impacts Total Transfer Capability 99 MW

TTC with All Lines In Service 199 MW

Work scheduled by: HQ

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 11/27/2017 to Fri 12/01/2017

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

ROTTRDAM-EASTOVER_230_38

FWD

REV

Mon 11/27/2017 to Thu 11/30/2017

(Import) (Export)

0900 Continuous 1500

SCH - NE - NY

1400 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 77

NINEMILE-CLAY_____345_8

FWD

Thu 11/30/2017 to Thu 11/30/2017

(Import)

0700 Daily(No Weekends) 1700

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ROSETON_-EFISHKIL_345_RFK305

FWD

Sat 12/02/2017 to Sat 12/02/2017

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 12/03/2017 to Tue 12/05/2017

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

LEEDS_-PLSNTVLY_345_92

FWD

Mon 12/04/2017 to Mon 12/18/2017

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|---|------------|----------------|----------------|-----------------|-------------------|---|-----|
| PLSNTVLY_345KV_RNS5 | | | | | | FWD | |
| Mon 12/04/2017 | to | Mon 12/18/2017 | <u>UPDATED</u> | <u>by NYISO</u> | <u>09/12/2017</u> | (Import) | |
| 0001 | Continuous | 0300 | | | | UPNY CONED 3800 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability 1300 MW | |
| | | | | | | TTC with All Lines In Service 5100 MW | |
| MARCY____765_345_AT2 | | | | | | FWD | |
| Mon 12/04/2017 | to | Fri 12/08/2017 | <u>UPDATED</u> | <u>by NYPA</u> | <u>11/13/2017</u> | (Import) | |
| 0500 | Continuous | 1700 | | | | MOSES SOUTH 1700 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability 1450 MW | |
| | | | | | | TTC with All Lines In Service 3150 MW | |
| NRTH1385-NOR HBR__138_601 | | | | | | FWD | REV |
| Mon 12/04/2017 | to | Wed 12/13/2017 | <u>UPDATED</u> | <u>by NYISO</u> | <u>11/08/2017</u> | (Import) (Export) | |
| 0700 | Continuous | 2359 | | | | SCH - NPX_1385 100 MW 100 MW | |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 100 MW 100 MW | |
| | | | | | | TTC with All Lines In Service 200 MW 200 MW | |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | | FWD | REV |
| Mon 12/04/2017 | to | Wed 12/13/2017 | | | | (Import) (Export) | |
| 0700 | | 2359 | | | | SCH - NPX_1385 0 MW 0 MW | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability 200 MW 200 MW | |
| | | | | | | TTC with All Lines In Service 200 MW 200 MW | |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | | | | FWD | REV |
| Mon 12/04/2017 | to | Wed 12/13/2017 | | | | (Import) (Export) | |
| 0700 | | 2359 | | | | SCH - NPX_1385 0 MW 0 MW | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability 200 MW 200 MW | |
| | | | | | | TTC with All Lines In Service 200 MW 200 MW | |
| NRTH1385-NOR HBR__138_602 | | | | | | FWD | REV |
| Mon 12/04/2017 | to | Wed 12/13/2017 | <u>UPDATED</u> | <u>by NYISO</u> | <u>11/08/2017</u> | (Import) (Export) | |
| 0700 | Continuous | 2359 | | | | SCH - NPX_1385 100 MW 100 MW | |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability 100 MW 100 MW | |
| | | | | | | TTC with All Lines In Service 200 MW 200 MW | |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | | | | FWD | REV |
| Mon 12/04/2017 | to | Wed 12/13/2017 | | | | (Import) (Export) | |
| 0700 | | 2359 | | | | SCH - NPX_1385 0 MW 0 MW | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability 200 MW 200 MW | |
| | | | | | | TTC with All Lines In Service 200 MW 200 MW | |

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603Mon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

0700 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_NNCMon 12/04/2017 to Wed 12/13/2017 **UPDATED** **by NYISO** **11/08/2017**

0700 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

NIAGARA_-KINTIGH__345_NS1-38Mon 12/11/2017 to Wed 12/20/2017 **UPDATED** **by NYISO** **10/20/2017**

0800 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| DYSINGER EAST | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

N.SCTLND-LEEDS__345_93

Wed 12/13/2017 to Fri 12/15/2017

0800 Continuous 1500

Work scheduled by: NGrid

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2650 MW |
| Impacts Total Transfer Capability | 325 MW |
| TTC with All Lines In Service | 2975 MW |

MOSES__-ADIRNDCK_230_MA2Mon 12/18/2017 to Fri 12/22/2017 **UPDATED** **by NYPA** **10/23/2016**

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

N.SCTLND-LEEDS__345_94Tue 12/19/2017 to Wed 12/20/2017 **CANCELLED** **by NGrid** **11/14/2017**

0800 Continuous 1500

Work scheduled by: NGrid

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2650 MW |
| Impacts Total Transfer Capability | 325 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | FWD | REV |
|---|------------|----------------|----------------|--------------|-------------------|-----------------------------------|----------------|
| | | | | | | (Import) | (Export) |
| HOPATCON-RAMAPO__500_5018 | | | | | | | |
| Tue 12/26/2017 | to | Thu 12/28/2017 | UPDATED | by CE | 10/27/2017 | | |
| 0200 | Continuous | 1700 | | | | | |
| Work scheduled by: PJM | | | | | | SCH - PJ - NY | 2100 MW |
| | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 2300 MW |
| HOPATCON-RAMAPO__500_5018 | | | | | | FWD | |
| | | | | | | (Import) | |
| Tue 12/26/2017 | to | Thu 12/28/2017 | UPDATED | by CE | 10/27/2017 | | |
| 0200 | Continuous | 1700 | | | | | |
| Work scheduled by: PJM | | | | | | UPNY CONED | 5000 MW |
| | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| HOPATCON-RAMAPO__500_5018 & S.RIPLEY-DUNKIRK__230_68 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Tue 12/26/2017 | to | Thu 12/28/2017 | | | | | |
| 0200 | | 1700 | | | | SCH - PJ - NY | 1200 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 1100 MW |
| | | | | | | TTC with All Lines In Service | 2300 MW |
| RAMAPO__345_345_PAR3500 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Tue 12/26/2017 | to | Thu 12/28/2017 | UPDATED | by CE | 10/27/2017 | | |
| 0200 | Continuous | 1700 | | | | | |
| Work scheduled by: PJM | | | | | | SCH - PJ - NY | 2200 MW |
| | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 2300 MW |
| RAMAPO__345_345_PAR4500 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Tue 12/26/2017 | to | Thu 12/28/2017 | UPDATED | by CE | 10/27/2017 | | |
| 0200 | Continuous | 1700 | | | | | |
| Work scheduled by: PJM | | | | | | SCH - PJ - NY | 2200 MW |
| | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 2300 MW |
| RAMAPO__500_345_BK 1500 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Tue 12/26/2017 | to | Thu 12/28/2017 | UPDATED | by CE | 10/27/2017 | | |
| 0200 | Continuous | 1700 | | | | | |
| Work scheduled by: PJM | | | | | | SCH - PJ - NY | 2100 MW |
| | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 2300 MW |
| RAMAPO__500_345_BK 1500 | | | | | | FWD | |
| | | | | | | (Import) | |
| Tue 12/26/2017 | to | Thu 12/28/2017 | UPDATED | by CE | 10/27/2017 | | |
| 0200 | Continuous | 1700 | | | | | |
| Work scheduled by: PJM | | | | | | UPNY CONED | 5000 MW |
| | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **1450 MW 1250 MW**
Impacts Total Transfer Capability 850 MW 200 MW
TTC with All Lines In Service 2300 MW 1450 MW

S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500

Tue 12/26/2017 to Thu 12/28/2017
0200 1700

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **1450 MW 1250 MW**
Impacts Total Transfer Capability 850 MW 200 MW
TTC with All Lines In Service 2300 MW 1450 MW

DUNWODIE-SHORE_RD_345_Y50

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 01/02/2018 to Fri 01/05/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 01/05/2018 to Sun 01/07/2018

(Import)

0001 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

PLSNTVLY_345KV_RNS5

FWD

Mon 01/08/2018 to Wed 01/10/2018

(Import)

0001 Continuous 0300

UPDATEDby NYISO 09/12/2017

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W64

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 01/08/2018 to Fri 02/23/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/08/2018 to Fri 01/12/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER__-COOPERS__345_33

FWD

Mon 01/08/2018 to Thu 01/11/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATED

by NG

10/17/2017

SCH - NE - NY

900 MW

1600 MW

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Mon 01/08/2018 to Fri 02/02/2018

(Import) (Export)

0800 Continuous 1400

UPDATED

by NG

10/17/2017

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 01/11/2018 to Fri 01/12/2018

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

CANCELLED

by NYPA

11/14/2017

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 01/15/2018 to Fri 01/19/2018

CANCELLED by NYPA 11/14/2017

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAI**

FWD

Mon 01/15/2018 to Fri 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 01/20/2018 to Sat 01/20/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MAI**

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___765_345_AT2**

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY____-EDIC____345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

MOSES____-ADIRNDCK_230_MA1

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

700 MW 1300 MW

700 MW 300 MW

1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

MOSES__-ADIRNDCK_230_MAl

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

MOSES__-ADIRNDCK_230_MAl

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

MARCY__-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018

0600 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2090 MW

885 MW

2975 MW

ARR: 19

MOSES__-ADIRNDCK_230_MAl

Mon 03/12/2018 to Fri 03/16/2018

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2300 MW

850 MW

3150 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018

1000 Continuous 1559

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1950 MW 1350 MW

350 MW 100 MW

2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATEDby CE09/22/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATEDby CE09/22/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Wed 04/04/2018 to Thu 04/12/2018

(Import) (Export)

0600 Continuous 1800

UPDATEDby LI11/08/2017

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: LI

LINDN_CG-LNDVFT___345_V-3022

FWD

REV

Sun 04/08/2018 to Fri 04/13/2018

(Import) (Export)

1400 Continuous 1800

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

MALONE___-WILLIS___115_1-910

REV

Mon 04/09/2018 to Mon 04/09/2018

(Export)

0700 Continuous 1530

UPDATEDby NYPA11/19/2017

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability

40 MW

TTC with All Lines In Service

100 MW

Work scheduled by: NYPA

ARR: 38

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 04/09/2018 to Fri 04/13/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 04/09/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_1

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_2

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Fri 04/20/2018 to Sat 02/01/2020
1600 Continuous 0000

UPDATED by NYISO 10/31/2017

Work scheduled by: NYISO

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARCY__765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/30/2018 to Fri 05/25/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
0001 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

WETHSRFD-MEYER___230_85/87

FWD

Tue 05/15/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1500

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MARCY___765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY **2000 MW 1600 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - OH - NY | 2000 MW | 1400 MW |
| Impacts Total Transfer Capability | 0 MW | 200 MW |
| TTC with All Lines In Service | 2000 MW | 1600 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAI

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

BECK_-NIAGARA_345_PA302

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY **900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MARCY_765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___765_345_AT2**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY___765_MSU1**

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018

(Import)

0100 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|--|------------|----------------|-----------------------------------|----------------|
| MASSENA_-MARCY_765_MSU1 | | | FWD | REV |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | (Export) |
| 0100 | Continuous | 1730 | SCH - HQ - NY | 475 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1025 MW |
| | | | TTC with All Lines In Service | 1500 MW |
| MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | FWD | |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | |
| 0100 | | 1730 | MOSES SOUTH | 500 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 2650 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S | | | FWD | |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | |
| 0100 | | 1730 | CENTRAL EAST - VC | 2080 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 895 MW |
| | | | TTC with All Lines In Service | 2975 MW |
| MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2 | | | FWD | REV |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | (Export) |
| 0100 | | 1730 | SCH - HQ - NY | 850 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 650 MW |
| | | | TTC with All Lines In Service | 1500 MW |
| LEEDS_-HURLYAVE_345_301 | | | FWD | |
| Mon 10/22/2018 | to | Fri 11/16/2018 | (Import) | |
| 0800 | Continuous | 1600 | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | Impacts Total Transfer Capability | 1000 MW |
| | | | TTC with All Lines In Service | 5100 MW |
| KINTIGH_-ROCHESTR_345_SR1-39 | | | FWD | |
| Mon 10/29/2018 | to | Fri 11/02/2018 | (Import) | |
| 0500 | Continuous | 1700 | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1450 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| MOSES_-ADIRNDCK_230_MAI | | | FWD | |
| Mon 10/29/2018 | to | Fri 11/02/2018 | (Import) | |
| 0700 | Continuous | 1530 | MOSES SOUTH | 2100 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1050 MW |
| | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 19, 2017 to Tuesday ,May 21, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MAL

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW