

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK_230_68

Fri 12/15/2017 to Mon 04/30/2018
1400 Continuous 0959

UPDATED by NYISO 01/22/2018

Work scheduled by: NYISO

FWD REV
(Import) (Export)
2600 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

CHAT_DC_GC2

Tue 12/19/2017 to Thu 02/08/2018
2257 Continuous 2359

UPDATED by HQ 01/17/2018

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 12/19/2017 to Thu 02/08/2018
2257 Continuous 2359

UPDATED by HQ 01/17/2018

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 02/15/2018
0001 Continuous 2359

UPDATED by CE 01/17/2018

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2600 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 02/15/2018
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
2000 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 750 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 02/15/2018
0001 Continuous 2359

UPDATEDby CE01/17/2018

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

2600 MW 1300 MW

150 MW 0 MW

2750 MW 1300 MW

SCH-HQ-NYISO_LIMIT_1200

Tue 01/16/2018 to Thu 02/08/2018
0001 Continuous 2359

UPDATEDby HQ01/17/2018

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1200 MW

300 MW

1500 MW

EASTVIEW-SPRNBK__345_W64

Tue 01/16/2018 to Mon 02/19/2018
0001 Continuous 0100

UPDATEDby CE01/25/2018

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

MILLWOOD-EASTVIEW_345_W99

Tue 01/16/2018 to Mon 02/19/2018
0001 Continuous 0100

UPDATEDby CE01/25/2018

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

SPRNBK__345KV_RNS5

Tue 01/16/2018 to Mon 02/19/2018
0001 Continuous 0100

UPDATEDby CE01/25/2018

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3200 MW

1400 MW

4600 MW

N.SCTLND-ALPS____345_2

Wed 01/17/2018 to Wed 02/14/2018
0800 Continuous 1300

EXTENDEDby NGRID01/23/2018

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

900 MW 1600 MW

500 MW 0 MW

1400 MW 1600 MW

N.SCTLND-ALPS____345_2

Wed 01/17/2018 to Wed 02/14/2018
0800 Continuous 1300

EXTENDEDby NGRID01/23/2018

Work scheduled by: NGrid

SCH - NPX_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Wed 01/17/2018 to Wed 02/14/2018 EXTENDED by NGRID 01/23/2018
0800 Continuous 1300

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_600

Wed 01/17/2018 to Wed 02/14/2018 EXTENDED by NGRID 01/23/2018
0800 Continuous 1300

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

PLSNTVLY-EFISHKIL_345_F37

Fri 01/19/2018 to Sat 01/20/2018 UPDATED by CONED 01/12/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_4

Fri 01/19/2018 to Sat 01/20/2018 UPDATED by CONED 01/20/2018
0200 Continuous 0147

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Fri 01/19/2018 to Sat 01/20/2018 UPDATED by CONED 01/20/2018
0200 Continuous 0147

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Fri 01/19/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018
0200 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK_1

Fri 01/19/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018
0200 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD
Fri 01/19/2018	to	Tue 01/23/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)
0200	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
HURLYAVE-ROSETON__345_303						FWD
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CHGE</u>	<u>01/04/2018</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
SCH-NYISO-PJM_LIMIT_100						REV
Sat 01/20/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>01/19/2018</u>	(Export)
0700	Continuous	1600				SCH - PJ - NY 400 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1300 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Mon 01/22/2018	to	Fri 01/26/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/15/2018</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
FRASER__-COOPERS__345_33						FWD
Mon 01/22/2018	to	Thu 01/25/2018	<u>UPDATED</u>	<u>by NYSEG</u>	<u>01/22/2018</u>	(Import)
0800	Continuous	1500				CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 580 MW
						TTC with All Lines In Service 2975 MW
SCH-IMO-NYISO_LIMIT_1250						FWD
Tue 01/23/2018	to	Thu 01/25/2018	<u>UPDATED</u>	<u>by NGRID</u>	<u>01/25/2018</u>	(Import)
0700	Continuous	1500				SCH - OH - NY 1550 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1750 MW
DUNWODIE_345KV_4						FWD
Tue 01/23/2018	to	Tue 01/23/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)
2330	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Tue 01/23/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-NYISO-NE_LIMIT_1300

REV

Wed 01/24/2018 to Fri 01/26/2018

(Export)

0600 Daily 1700

SCH - NE - NY

1500 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1600 MW

FIVEMILE-STOLLERD_345_29

FWD

REV

Wed 01/24/2018 to Fri 01/26/2018 UPDATED by NGRID 01/25/2018

(Import) (Export)

0826 Continuous 1500

SCH - PJ - NY

2600 MW 1300 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Fri 01/26/2018 to Sun 01/28/2018

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

1250 MW 1200 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 1500 MW 100 MW

TTC with All Lines In Service 2750 MW 1300 MW

HOPATCON-RAMAPO___500_5018

FWD

Fri 01/26/2018 to Sun 01/28/2018

(Import)

0001 Continuous 2000

UPNY CONED

5000 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68

FWD

REV

Fri 01/26/2018 to Sun 01/28/2018

(Import) (Export)

0001 2000

SCH - PJ - NY

1250 MW 1200 MW

Work scheduled by:

Impacts Total Transfer Capability 1500 MW 100 MW

TTC with All Lines In Service 2750 MW 1300 MW

RAMAPO___345_345_PAR3500

FWD

REV

Fri 01/26/2018 to Sun 01/28/2018

(Import) (Export)

0001 Continuous 2000

SCH - PJ - NY

2150 MW 1250 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 600 MW 50 MW

TTC with All Lines In Service 2750 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500				FWD	REV
Fri 01/26/2018 to Sun 01/28/2018				(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	2150 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2750 MW
RAMAPO___500_345_BK 1500				FWD	REV
Fri 01/26/2018 to Sun 01/28/2018				(Import)	(Export)
0001	Continuous	2000		SCH - PJ - NY	1250 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	2750 MW
RAMAPO___500_345_BK 1500				FWD	
Fri 01/26/2018 to Sun 01/28/2018				(Import)	
0001	Continuous	2000		UPNY CONED	5000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500				FWD	REV
Fri 01/26/2018 to Sun 01/28/2018				(Import)	(Export)
0001		2000		SCH - PJ - NY	2150 MW
Work scheduled by:				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2750 MW
S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR4500				FWD	REV
Fri 01/26/2018 to Sun 01/28/2018				(Import)	(Export)
0001		2000		SCH - PJ - NY	2150 MW
Work scheduled by:				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2750 MW
SCH-IMO-NYISO_LIMIT_1100				FWD	
Mon 01/29/2018 to Tue 01/30/2018				(Import)	
0630	Continuous	1630	UPDATED by NYISO 01/25/2018	SCH - OH - NY	1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1750 MW
FRASER___-GILBOA___345_GF5-35				FWD	
Mon 01/29/2018 to Mon 01/29/2018				(Import)	
0700	Continuous	1730		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1						FWD
Mon 01/29/2018	to	Fri 02/02/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/19/2018</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
SCH-NE-NYISO_LIMIT_1000						FWD
Mon 01/29/2018	to	Sat 02/03/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/25/2018</u>	(Import)
0700	Continuous	1600				SCH - NE - NY 1200 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Mon 01/29/2018	to	Sat 02/03/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/25/2018</u>	(Export)
0700	Continuous	1600				SCH - NE - NY 900 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1600 MW
HURLYAVE-ROSETON__345_303						FWD
Wed 01/31/2018	to	Fri 02/02/2018	<u>UPDATED</u>	<u>by CH</u>	<u>01/25/2018</u>	(Import)
0700	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
MARCY____765_345_AT2						FWD
Sat 02/03/2018	to	Sat 02/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/02/2018</u>	(Import)
0500	Continuous	1730				MOSES SOUTH 1700 MW
Work scheduled by: NYPA				ARR: 19		Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
MOSES____-ADIRNDCK_230_MA1						FWD
Mon 02/05/2018	to	Fri 02/09/2018				(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
MOSES____-ADIRNDCK_230_MA2						FWD
Mon 02/12/2018	to	Fri 02/16/2018				(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

UPDATED by PJM 12/13/2017

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

EASTVIEW-SPRNBK_345_W78

Tue 02/20/2018 to Tue 02/20/2018
0001 Continuous 0130

UPDATED by CONED 01/25/2018

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

SPRNBK_345KV_RNS3

Tue 02/20/2018 to Tue 02/20/2018
0001 Continuous 0130

UPDATED by CONED 01/25/2018

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

MILLWOOD-EASTVIEW_345_W85

Tue 02/20/2018 to Wed 02/21/2018
0001 Continuous 2330

UPDATED by CONED 01/25/2018

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

MARCY_-EDIC_345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

ARR: 19&16

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

MOSES_-ADIRNDCK_230_MAI

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

N.SCTLND-LEEDS_345_93

Wed 02/21/2018 to Wed 02/21/2018
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78						FWD	
Wed 02/21/2018	to	Wed 02/21/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/25/2018</u>	(Import)	
2300	Continuous	2330				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
SPRNBK__345KV_RNS3						FWD	
Wed 02/21/2018	to	Wed 02/21/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/25/2018</u>	(Import)	
2300	Continuous	2330				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_7						FWD	
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						FWD	
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_72						FWD	
Sat 02/24/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Sun 02/25/2018	to	Sun 02/25/2018				(Import)	(Export)
0001	Continuous	2359				SCH - NE - NY	700 MW 1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Sun 02/25/2018	to	Sun 02/25/2018				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA 775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NE - NY 700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NPX_1385 100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO___-BUCHAN_N_345_Y94

Mon 03/19/2018 to Fri 03/30/2018
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Mon 03/19/2018 to Tue 03/20/2018
0200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 03/19/2018 to Tue 03/20/2018
0200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018
0100 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018
0100 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

FWD

Mon 03/26/2018 to Fri 04/13/2018
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 03/30/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018
0030 Continuous 0100

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK___345_W79

FWD

Fri 03/30/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018
0030 Continuous 0100

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAI

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MALONE__-WILLIS__115_1-910

Tue 04/03/2018 to Tue 04/03/2018 UPDATED by NYPA 11/20/2017
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

REV
(Export)
60 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 100 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 04/04/2018 to Thu 04/12/2018 UPDATED by LI 11/08/2017
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

BECK__-NIAGARA_345_PA302

Mon 04/09/2018 to Fri 04/13/2018 UPDATED by NYPA 01/22/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1100 MW 950 MW
SCH - OH - NY
Impacts Total Transfer Capability 650 MW 950 MW
TTC with All Lines In Service 1750 MW 1900 MW

MOSES__-ADIRNDCK_230_MAI

Mon 04/09/2018 to Fri 04/13/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/11/2018 to Thu 04/12/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W79

Wed 04/11/2018 to Thu 04/12/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Wed 04/11/2018 to Thu 04/12/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/17/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

MOSES -ADIRNDCK_230_MA1

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 04/21/2018 to Sat 04/21/2018

(Import)

0130 Continuous 0200

UPDATEDby CONED 01/17/2018

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sat 04/21/2018 to Sat 04/21/2018

(Import)

0130 Continuous 0200

UPDATEDby CONED 01/17/2018

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY_765_345_AT1

FWD

Mon 04/23/2018 to Mon 04/23/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES -ADIRNDCK_230_MA2

FWD

Mon 04/30/2018 to Fri 05/04/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Tue 05/01/2018 to Mon 05/21/2018

(Import)

0001 Continuous 0559

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Tue 05/01/2018 to Sat 06/02/2018
1000 Continuous 1600

UPDATED by PJM 01/22/2018

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

SCH-NYISO-NE_LIMIT_800

Sun 05/06/2018 to Sun 05/06/2018
0600 Continuous 1900

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1600 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CLAY_-EDIC__345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

ERIE E_-S.RIPLEY_230_69 & WETHSRFD-MEYER__230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 1500

Work scheduled by:

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER 230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANRX-COOPERS 345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANRX 345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MAI

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES 230_L33P

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 2000 MW 1600 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

MARCY_SO_SERIES_COMP_I/S

Fri 06/01/2018 to Wed 10/31/2018
1800 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC 2740 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
S.RIPLEY-DUNKIRK__230_68						
Sat 06/02/2018	to	Sat 02/01/2020	UPDATED	by NYISO 01/22/2018		
1600	Continuous	0000			1950 MW	1350 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2100 MW
						1350 MW
MARCY____765_345_AT1					FWD	
Sat 08/04/2018	to	Sun 08/05/2018			(Import)	
0500	Continuous	1730			1750 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY____765_345_AT2					FWD	
Tue 09/04/2018	to	Sun 09/09/2018			(Import)	
0500	Continuous	1730			1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
FRASER__-GILBOA__345_GF5-35					FWD	
Mon 09/10/2018	to	Fri 10/05/2018			(Import)	
0700	Continuous	1730			2650 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Mon 09/10/2018	to	Fri 09/28/2018			(Import)	
0800	Continuous	1600			4400 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
MARCY____345KV_CSC					FWD	
Tue 09/11/2018	to	Tue 09/11/2018			(Import)	
0500	Continuous	1730			2925 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MARCY____345KV_CSC & MARCY_SO_SERIES_COMP_I/S					FWD	
Tue 09/11/2018	to	Tue 09/11/2018			(Import)	
0500		1730			2690 MW	
Work scheduled by:					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 2000 MW 1400 MW
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

BECK____-NIAGARA__345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 800 MW
Impacts Total Transfer Capability 1100 MW 800 MW
TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY___765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 2080 MW
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,January 25, 2018 to Saturday ,July 27, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW