

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sun 11/26/2017 to Tue 05/15/2018

UPDATEDby CE01/03/2018

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sun 11/26/2017 to Tue 05/15/2018

UPDATEDby CE01/03/2018

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**S.RIPLEY-DUNKIRK\_230\_68**

FWD

REV

Fri 12/15/2017 to Mon 04/30/2018

UPDATEDby NYISO01/22/2018

(Import) (Export)

1400 Continuous 0959

Work scheduled by: NYISO

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

**CHAT\_DC\_GC2**

FWD

Tue 12/19/2017 to Thu 02/08/2018

UPDATEDby HQ01/17/2018

(Import)

2257 Continuous 2359

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

REV

Tue 12/19/2017 to Thu 02/08/2018

UPDATEDby HQ01/17/2018

(Export)

2257 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**PLSNTVLY\_345KV\_RNS5**

FWD

Sun 01/14/2018 to Wed 01/17/2018

EXTENDEDby NYISO01/16/2018

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Mon 01/15/2018 to Thu 02/15/2018

UPDATEDby CE01/17/2018

(Import) (Export)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Thu 02/15/2018  
 0001 2359

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2000 MW 1300 MW**  
 Impacts Total Transfer Capability 750 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Thu 02/15/2018  
 0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CE 01/17/2018**

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2600 MW 1300 MW**  
 Impacts Total Transfer Capability 150 MW 0 MW  
 TTC with All Lines In Service 2750 MW 1300 MW

**SCH-HQ-NYISO\_LIMIT\_1200**

Tue 01/16/2018 to Thu 02/08/2018  
 0001 Continuous 2359

Work scheduled by: HQ

**UPDATED by HQ 01/17/2018**

FWD  
 (Import)  
 SCH - HQ - NY **1200 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 1500 MW

**EASTVIEW-SPRNBK\_345\_W64**

Tue 01/16/2018 to Mon 02/19/2018  
 0001 Continuous 0100

Work scheduled by: ConEd

**UPDATED by CE 12/13/2017**

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**MILLWOOD-EASTVIEW\_345\_W99**

Tue 01/16/2018 to Mon 02/19/2018  
 0001 Continuous 0100

Work scheduled by: ConEd

**UPDATED by CE 12/13/2017**

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**SPRNBK\_345KV\_RNS5**

Tue 01/16/2018 to Mon 02/19/2018  
 0001 Continuous 0100

Work scheduled by: ConEd

**UPDATED by CE 12/13/2017**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Tue 01/16/2018 to Fri 01/19/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 01/10/2018**

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,January 22, 2018 to Wednesday,July 24, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASER -GILBOA 345_GF5-35</b>					FWD		
Wed 01/17/2018	to	Thu 01/18/2018	<u>EXTENDED</u>	<u>by NYPA</u>	<u>01/17/2018</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<b>N.SCTLND-ALPS 345_2</b>						FWD	REV
Wed 01/17/2018	to	Fri 02/09/2018		<u>by NYISO</u>	<u>01/14/2018</u>	(Import)	(Export)
0800	Continuous	1400				SCH - NE - NY	<b>900 MW 1600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>N.SCTLND-ALPS 345_2</b>						FWD	REV
Wed 01/17/2018	to	Fri 02/09/2018		<u>by NYISO</u>	<u>01/14/2018</u>	(Import)	(Export)
0800	Continuous	1400				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>						FWD	
Wed 01/17/2018	to	Fri 02/09/2018		<u>by NYISO</u>	<u>01/14/2018</u>	(Import)	
0800	Continuous	1400				SCH - NE - NY	<b>600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_600</b>							REV
Wed 01/17/2018	to	Fri 02/09/2018		<u>by NYISO</u>	<u>01/14/2018</u>		(Export)
0800	Continuous	1400				SCH - NE - NY	<b>800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
<b>PLSNTVLY-EFISHKIL_345_F37</b>						FWD	
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/12/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>DUNWODIE_345KV_4</b>						FWD	
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)	
0200	Continuous	0147				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday,July 24, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_6</b>						FWD
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)
0200	Continuous	0147				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DUNWODIE-SHORE_RD_345_Y50</b>						FWD
Fri 01/19/2018	to	Tue 01/23/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)
0200	Continuous	2359				CONED - LIPA <b>800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1500 MW
<b>SHORE_RD_345_138_BK 1</b>						FWD
Fri 01/19/2018	to	Tue 01/23/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)
0200	Continuous	2359				CONED - LIPA <b>1350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
<b>SHORE_RD_345_138_BK 2</b>						FWD
Fri 01/19/2018	to	Tue 01/23/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/20/2018</u>	(Import)
0200	Continuous	2359				CONED - LIPA <b>1350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
<b>HURLYAVE-ROSETON__345_303</b>						FWD
Fri 01/19/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by CHGE</u>	<u>01/04/2018</u>	(Import)
0800	Continuous	1600				UPNY CONED <b>4100 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
<b>SCH-NYISO-PJM_LIMIT_100</b>						REV
Sat 01/20/2018	to	Sat 01/20/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>01/19/2018</u>	(Export)
0700	Continuous	1600				SCH - PJ - NY <b>400 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1300 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>						FWD
Mon 01/22/2018	to	Fri 01/26/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/15/2018</u>	(Import)
0700	Continuous	1530				MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,January 22, 2018 to Wednesday,July 24, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-COOPERS\_\_345\_33

FWD

Mon 01/22/2018 to Thu 01/25/2018 UPDATED by NYSEG 01/22/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## SCH-IMO-NYISO\_LIMIT\_1250

FWD

Tue 01/23/2018 to Wed 01/24/2018 UPDATED by NYISO 01/09/2018

(Import)

0700 Continuous 1700

SCH - OH - NY

**1550 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

## DUNWODIE\_345KV\_4

FWD

Tue 01/23/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_6

FWD

Tue 01/23/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SCH-NYISO-NE\_LIMIT\_1300

REV

Wed 01/24/2018 to Fri 01/26/2018

(Export)

0600 Daily 1700

SCH - NE - NY

**1500 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

## MOSES\_\_-ADIRNDCK\_230\_Ma1

FWD

Mon 01/29/2018 to Fri 02/02/2018 UPDATED by NYPA 01/19/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_765\_345\_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018 UPDATED by NYPA 01/02/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday,July 24, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0700 Continuous 1530

**CANCELLED by NYPA 01/19/2018**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018

(Import) (Export)

0001 Continuous 2359

**UPDATED by PJM 12/13/2017**

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

Work scheduled by: PJM

**EASTVIEW-SPRNBRK\_\_345\_W78**

FWD

Tue 02/20/2018 to Wed 02/21/2018

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Tue 02/20/2018 to Wed 02/21/2018

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS3**

FWD

Tue 02/20/2018 to Wed 02/21/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Monday ,January 22, 2018 to Wednesday,July 24, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

Tue 02/20/2018 to Fri 02/23/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Tue 02/20/2018 to Fri 02/23/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_\_\_\_345\_93

Wed 02/21/2018 to Wed 02/21/2018  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_7

Sat 02/24/2018 to Sat 02/24/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sat 02/24/2018 to Sat 02/24/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sat 02/24/2018 to Sat 03/31/2018  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/25/2018 to Sun 02/25/2018  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LONG\_MTN-PLSNTVLY\_345\_398**

Sun 02/25/2018 to Sun 02/25/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**EGRDNCTY\_345\_138\_AT1**

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	<b>1250 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

**EGRDNCTY\_345\_138\_AT2**

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	<b>1250 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	<b>775 MW</b>
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/05/2018 to Fri 03/09/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Tue 03/06/2018 to Wed 03/07/2018

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/12/2018 to Fri 03/16/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

**UPDATED****by CONED 01/17/2018**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

**UPDATED****by CONED 01/17/2018**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**RAMAPO\_\_\_-BUCHAN\_N\_345\_Y94**

FWD

Mon 03/19/2018 to Fri 03/30/2018

(Import)

0001 Continuous 0100

**UPDATED****by CONED 01/17/2018**

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

**UPDATED****by CONED 01/02/2018**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday,July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018

(Import)

0200 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARCY\_\_\_345KV\_CSC**

FWD

Mon 03/26/2018 to Fri 04/13/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Fri 03/30/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018

(Import)

0030 Continuous 0100

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_\_345\_W79**

FWD

Fri 03/30/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018

(Import)

0030 Continuous 0100

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday,July 24, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_7**

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 04/02/2018 to Fri 04/06/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2300 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MALONE\_\_-WILLIS\_\_115\_1-910**

Tue 04/03/2018 to Tue 04/03/2018 **UPDATED by NYPA 11/20/2017**  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 38**

REV  
(Export)  
**60 MW**  
SCH - HQ\_CEDARS  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 100 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Wed 04/04/2018 to Thu 04/12/2018 **UPDATED by LI 11/08/2017**  
0600 Continuous 1800

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Sun 04/08/2018 to Fri 04/13/2018  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - PJM\_VFT  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**BECK\_\_-NIAGARA\_345\_PA302**

Mon 04/09/2018 to Fri 04/13/2018 **CANCELLED by NYISO 01/18/2018**  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**1100 MW 950 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 650 MW 950 MW  
TTC with All Lines In Service 1750 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_-NIAGARA\_\_\_345\_PA302**

Mon 04/09/2018 to Fri 04/13/2018  
0500 Continuous 1700

UPDATED by NYPA 01/22/2018

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1100 MW</b>	<b>950 MW</b>
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 04/09/2018 to Fri 04/13/2018  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

Mon 04/09/2018 to Fri 04/20/2018  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Wed 04/11/2018 to Thu 04/12/2018  
0001 Continuous 0130

UPDATED by CONED 01/17/2018

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

**EASTVIEW-SPRNBK\_\_\_345\_W79**

Wed 04/11/2018 to Thu 04/12/2018  
0001 Continuous 0130

UPDATED by CONED 01/17/2018

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

**RAMAPO\_\_\_-BUCHAN\_N\_345\_Y94**

Wed 04/11/2018 to Thu 04/12/2018  
0001 Continuous 0130

UPDATED by CONED 01/17/2018

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4800 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	5100 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**MOSES-ADIRNDCK\_230\_MA1**

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sat 04/21/2018 to Sat 04/21/2018

(Import)

0130 Continuous 0200

**UPDATED by CONED 01/17/2018**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Sat 04/21/2018 to Sat 04/21/2018

(Import)

0130 Continuous 0200

**UPDATED by CONED 01/17/2018**

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MARCY\_765\_345\_AT1**

FWD

Mon 04/23/2018 to Mon 04/23/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,January 22, 2018 to Wednesday, July 24, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -ADIRNDCK\_230\_MA2

Mon 04/30/2018 to Fri 05/04/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Tue 05/01/2018 to Mon 05/21/2018  
0001 Continuous 0559

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## S.RIPLEY-DUNKIRK\_230\_68

Tue 05/01/2018 to Sat 06/02/2018 UPDATED by PJM 01/22/2018  
1000 Continuous 1600

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY 1950 MW 1350 MW  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## SCH-NYISO-NE\_LIMIT\_800

Sun 05/06/2018 to Sun 05/06/2018  
0600 Continuous 1900

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY 1000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1600 MW

## NIAGARA -KINTIGH\_345\_NS1-38

Mon 05/07/2018 to Fri 05/11/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES -ADIRNDCK\_230\_MA2

Mon 05/07/2018 to Fri 05/11/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## MOSES -ADIRNDCK\_230\_MA2

Mon 05/14/2018 to Fri 05/18/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY -EDIC 345\_1-16**

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**ERIE E -S.RIPLEY 230\_69 & WETHSRFD-MEYER 230\_85/87**

Tue 05/15/2018 to Fri 06/01/2018

0700 1500

Work scheduled by:

FWD

(Import)

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**WETHSRFD-MEYER 230\_85/87**

Tue 05/15/2018 to Fri 06/01/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**MARCY 765\_345\_AT2**

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**FRASANNX-COOPERS 345\_UCC2-41**

Mon 05/21/2018 to Fri 06/01/2018

0600 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY -FRASANNX 345\_UCC2-41**

Mon 05/21/2018 to Fri 06/01/2018

0600 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MOSES -ADIRNDCK 230\_MAI**

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**STLAWRNC-MOSES\_\_\_230\_L33P**

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 2000

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>2000 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2000 MW	1600 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Fri 06/01/2018 to Wed 10/31/2018  
1800 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**S.RIPLEY-DUNKIRK\_\_\_230\_68**

Sat 06/02/2018 to Sat 02/01/2020 **UPDATED** **by NYISO** **01/22/2018**  
1600 Continuous 0000

Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

**MARCY\_\_\_765\_345\_AT1**

Sat 08/04/2018 to Sun 08/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_\_765\_345\_AT2**

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

Mon 09/10/2018 to Fri 10/05/2018  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 09/10/2018 to Fri 09/28/2018  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4400 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5100 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_345KV\_CSC**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****NIAGARA\_\_345\_230\_AT4**

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday,July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY -EDIC 345\_2-15**

Mon 09/24/2018 to Fri 09/28/2018  
 0700 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

**BECK -NIAGARA 345\_PA302**

Mon 10/01/2018 to Fri 10/05/2018  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **900 MW 800 MW**  
 Impacts Total Transfer Capability 1100 MW 800 MW  
 TTC with All Lines In Service 2000 MW 1600 MW

**MOSES -ADIRNDCK 230\_MA2**

Mon 10/01/2018 to Wed 10/03/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**PANNELL -CLAY 345\_1**

Mon 10/01/2018 to Fri 10/05/2018  
 0700 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**MARCY 765\_345\_AT2**

Thu 10/04/2018 to Fri 10/05/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES -ADIRNDCK 230\_MA1**

Mon 10/08/2018 to Fri 10/12/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA 765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2265 MW</b>
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by:

	FWD (Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday, July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_ 765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

CENTRAL EAST - VC **2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2**

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

(Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**LEEDS\_-HURLYAVE\_ 345\_301**

FWD

Mon 10/22/2018 to Fri 11/16/2018  
 0800 Continuous 1600

Work scheduled by: CHGE

(Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

**KINTIGH\_-ROCHESTR\_ 345\_SR1-39**

FWD

Mon 10/29/2018 to Fri 11/02/2018  
 0500 Continuous 1700

Work scheduled by: NYPA

(Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_ 230\_MAI**

FWD

Mon 10/29/2018 to Fri 11/02/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_ 230\_MAI**

FWD

Mon 11/05/2018 to Fri 11/09/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_ 345KV\_CSC**

FWD

Fri 11/16/2018 to Sat 11/17/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

(Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 22, 2018 to Wednesday,July 24, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Monday ,January 22, 2018 to Wednesday,July 24, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_\_-ADIRNDCK\_230\_Ma1

FWD

Wed 12/26/2018 to Fri 12/28/2018

( Import )

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA