

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NRTH1385-NOR HBR_138_601

Mon 12/04/2017 to Thu 01/11/2018
0700 Continuous 2234

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Thu 01/11/2018
0700 2234

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 12/04/2017 to Thu 01/11/2018
0700 2234

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/04/2017 to Thu 01/11/2018
0700 Continuous 2234

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 12/04/2017 to Thu 01/11/2018
0700 Continuous 2239

EXTENDED by LI 12/07/2017

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Thu 01/11/2018
0700 2239

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 12/04/2017 to Thu 01/11/2018
0700 Continuous 2240

Work scheduled by: LI

EXTENDED by LI 12/07/2017

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

S.RIPLEY-DUNKIRK__230_68

Fri 12/15/2017 to Mon 03/19/2018
1400 Continuous 0959

Work scheduled by: NYISO

UPDATED by NYISO 12/08/2017

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1350 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2750 MW	1450 MW

CHAT_DC_GC2

Tue 12/19/2017 to Thu 02/08/2018
2257 Continuous 2359

Work scheduled by: HQ

UPDATED by HQ 01/10/2018

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Tue 12/19/2017 to Thu 02/08/2018
2257 Continuous 2359

Work scheduled by: HQ

UPDATED by HQ 01/10/2018

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

W49TH_ST_345KV_6

Tue 12/26/2017 to Fri 01/12/2018
0001 Continuous 2200

Work scheduled by: ConEd

EXTENDED by CE 01/02/2018

	FWD
	(Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

SCH-HQ-NYISO_LIMIT_900

Sat 01/06/2018 to Sun 01/07/2018
1400 Continuous 0800

Work scheduled by: HQ

UPDATED by HQ 01/10/2018

	FWD
	(Import)
SCH - HQ - NY	900 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_800

Sun 01/07/2018 to Mon 01/08/2018 **UPDATED** **by HQ** **01/10/2018**
0801 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 800 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 01/07/2018 to Sun 01/07/2018
0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC 2870 MW
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Sun 01/07/2018 to Thu 01/11/2018 **EXT FORCE** **by CE** **01/09/2018**
2130 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY_765_345_AT2

Mon 01/08/2018 to Sat 01/13/2018 **UPDATED** **by NYPA** **01/12/2018**
0500 Continuous 2100

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_900

Tue 01/09/2018 to Tue 01/09/2018 **UPDATED** **by HQ** **01/10/2018**
0001 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 900 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1500 MW

LEEDS_-PLSNTVLY_345_92

Tue 01/09/2018 to Fri 01/12/2018 **UPDATED** **by NYISO** **12/29/2017**
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Tue 01/09/2018 to Fri 01/12/2018 **UPDATED** **by NYISO** **12/29/2017**
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1000						FWD		
Wed 01/10/2018	to	Wed 01/10/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/10/2018</u>	(Import)		
0001	Continuous	2259				SCH - HQ - NY	1000 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service	1500 MW	
SCH-HQ-NYISO_LIMIT_1100						FWD		
Wed 01/10/2018	to	Fri 01/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/10/2018</u>	(Import)		
2300	Continuous	1159				SCH - HQ - NY	1100 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	400 MW	
						TTC with All Lines In Service	1500 MW	
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4						FWD		
Thu 01/11/2018	to	Sat 01/13/2018				(Import)		
0001		2359				UPNY CONED	3800 MW	
Work scheduled by:						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5100 MW	
MILLWOOD-EASTVIEW_345_W99						FWD		
Fri 01/12/2018	to	Mon 01/15/2018	<u>FORCED</u>	<u>by CE</u>	<u>01/12/2018</u>	(Import)		
0457	Continuous	2359				UPNY CONED	4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW	
						TTC with All Lines In Service	5100 MW	
SCH-IMO-NYISO_LIMIT_1400						FWD		
Fri 01/12/2018	to	Fri 01/12/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/09/2018</u>	(Import)		
0500	Continuous	1700				SCH - OH - NY	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW	
						TTC with All Lines In Service	1750 MW	
HUDSONP_-FARRAGUT_345_B3402						FWD	REV	
Fri 01/12/2018	to	Fri 01/12/2018	<u>UPDATED</u>	<u>by CE</u>	<u>01/12/2018</u>	(Import)	(Export)	
0738	Continuous	2359				SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW	0 MW
						TTC with All Lines In Service	2750 MW	1450 MW
SCH-HQ-NYISO_LIMIT_1250						FWD		
Fri 01/12/2018	to	Fri 01/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/10/2018</u>	(Import)		
1200	Continuous	2359				SCH - HQ - NY	1250 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1100

Sat 01/13/2018 to Tue 01/16/2018 UPDATED by HQ 01/10/2018

0001 Continuous 1159

Work scheduled by: HQ

FWD
(Import)
1100 MW
SCH - HQ - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

HUDSONP_-FARRAGUT_345_B3402

Sat 01/13/2018 to Thu 02/15/2018 UPDATED by CE 01/12/2018

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2300 MW 1450 MW
SCH - PJ - NY
Impacts Total Transfer Capability 450 MW 0 MW
TTC with All Lines In Service 2750 MW 1450 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Sat 01/13/2018 to Thu 02/15/2018

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
2050 MW 1450 MW
SCH - PJ - NY
Impacts Total Transfer Capability 700 MW 0 MW
TTC with All Lines In Service 2750 MW 1450 MW

MARION_-FARRAGUT_345_C3403

Sat 01/13/2018 to Thu 02/15/2018 UPDATED by CE 01/12/2018

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2300 MW 1450 MW
SCH - PJ - NY
Impacts Total Transfer Capability 450 MW 0 MW
TTC with All Lines In Service 2750 MW 1450 MW

SCH-NYISO-PJM_LIMIT_100

Sat 01/13/2018 to Sat 01/13/2018 UPDATED by PJM 01/11/2018

0700 Continuous 1600

Work scheduled by: PJM

REV
(Export)
400 MW
SCH - PJ - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

COOPERS_-MIDDLETP_345_CCRT34

Sat 01/13/2018 to Sun 01/14/2018

0800 Continuous 1830

Work scheduled by: CHGE

FWD
(Import)
2720 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

Sun 01/14/2018 to Tue 01/16/2018 UPDATED by NYISO 12/29/2017

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 01/15/2018 to Mon 01/15/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__ 345_W64

Tue 01/16/2018 to Mon 02/19/2018
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CE 12/13/2017

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

Tue 01/16/2018 to Mon 02/19/2018
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CE 12/13/2017

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK__ 345KV_RNS5

Tue 01/16/2018 to Mon 02/19/2018
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CE 12/13/2017

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO__ 500_5018

Tue 01/16/2018 to Thu 01/18/2018
0200 Continuous 2000

Work scheduled by: PJM

CANCELLED by PJM 01/12/2018

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1000 MW**
Impacts Total Transfer Capability 650 MW 450 MW
TTC with All Lines In Service 2750 MW 1450 MW

HOPATCON-RAMAPO__ 500_5018

Tue 01/16/2018 to Thu 01/18/2018
0200 Continuous 2000

Work scheduled by: PJM

CANCELLED by PJM 01/12/2018

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5100 MW

RAMAPO__ 345_345_PAR3500

Tue 01/16/2018 to Thu 01/18/2018
0200 Continuous 2000

Work scheduled by: PJM

CANCELLED by PJM 01/12/2018

FWD REV
(Import) (Export)
SCH - PJ - NY **2200 MW 1450 MW**
Impacts Total Transfer Capability 550 MW 0 MW
TTC with All Lines In Service 2750 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500						FWD	REV
Tue 01/16/2018	to	Thu 01/18/2018	CANCELLED	by PJM	01/12/2018	(Import)	(Export)
0200	Continuous	2000				2200 MW	1450 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	550 MW 0 MW
						TTC with All Lines In Service	2750 MW 1450 MW
RAMAPO___500_345_BK 1500						FWD	REV
Tue 01/16/2018	to	Thu 01/18/2018	CANCELLED	by PJM	01/12/2018	(Import)	(Export)
0200	Continuous	2000				2100 MW	1000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	650 MW 450 MW
						TTC with All Lines In Service	2750 MW 1450 MW
RAMAPO___500_345_BK 1500						FWD	
Tue 01/16/2018	to	Thu 01/18/2018	CANCELLED	by PJM	01/12/2018	(Import)	
0200	Continuous	2000				5000 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
MOSES___-ADIRNDCK_230_MA2						FWD	
Tue 01/16/2018	to	Fri 01/19/2018	UPDATED	by NYPA	01/10/2018	(Import)	
0700	Continuous	1530				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
N.SCTLND-ALPS___345_2						FWD	REV
Tue 01/16/2018	to	Fri 02/09/2018	UPDATED	by ISONE	01/12/2018	(Import)	(Export)
0800	Continuous	1400				900 MW	1600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS___345_2						FWD	REV
Tue 01/16/2018	to	Fri 02/09/2018	UPDATED	by ISONE	01/12/2018	(Import)	(Export)
0800	Continuous	1400				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_400						FWD	
Tue 01/16/2018	to	Fri 02/09/2018	UPDATED	by ISONE	01/12/2018	(Import)	
0800	Continuous	1400				600 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_600

REV

Tue 01/16/2018 to Fri 02/09/2018 UPDATED by ISONE 01/12/2018

(Export)

0800 Continuous 1400

Work scheduled by: NGrid

SCH - NE - NY

800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1600 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Tue 01/16/2018 to Fri 01/19/2018 UPDATED by HQ 01/10/2018

(Import)

1201 Continuous 1829

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

DUNWODIE-SHORE_RD_345_Y50

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA

800 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1500 MW

DUNWODIE_345KV_4

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

DUNWODIE_345KV_6

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

SHORE_RD_345_138_BK 1

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

SHORE_RD_345_138_BK 2

FWD

Wed 01/17/2018 to Sun 01/21/2018 CANCELLED by NYISO 01/12/2018

(Import)

0200 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA

1350 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F37

Fri 01/19/2018 to Sat 01/20/2018 UPDATED by CONED 01/12/2018

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

HURLYAVE-ROSETON_345_303

Fri 01/19/2018 to Sat 01/20/2018 UPDATED by CHGE 01/04/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SCH-HQ-NYISO_LIMIT_1200

Fri 01/19/2018 to Thu 02/08/2018 UPDATED by HQ 01/10/2018

1831 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1200 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MAI

Mon 01/22/2018 to Fri 01/26/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 01/22/2018 to Thu 01/25/2018 UPDATED by NYSEG 01/04/2018

0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_1300

Wed 01/24/2018 to Fri 01/26/2018

0600 Daily 1700

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1600 MW

MOSES_-ADIRNDCK_230_MAI

Mon 01/29/2018 to Fri 02/02/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018 UPDATED by NYPA 01/02/2018
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 02/05/2018 to Fri 02/09/2018
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018 UPDATED by PJM 12/13/2017
0001 Continuous 2359

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 450 MW 0 MW
TTC with All Lines In Service 2750 MW 1450 MW

MARCY____-EDIC____345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES____-ADIRNDCK_230_MA1

FWD

Tue 02/20/2018 to Fri 02/23/2018
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS____345_93

FWD

Wed 02/21/2018 to Wed 02/21/2018
0800 Daily(No Weekends) 1500

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD		
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8					FWD		
Sat 02/24/2018	to	Sat 02/24/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_72					FWD		
Sat 02/24/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)	
0001	Continuous	0300					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Sun 02/25/2018	to	Sun 02/25/2018				(Import)	(Export)
0001	Continuous	2359					
Work scheduled by: ConEd					SCH - NE - NY	700 MW	1300 MW
					Impacts Total Transfer Capability	700 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV	
Sun 02/25/2018	to	Sun 02/25/2018				(Import)	(Export)
0001	Continuous	2359					
Work scheduled by: ConEd					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
EGRDNCTY_345_138_AT1					FWD		
Sun 02/25/2018	to	Thu 03/01/2018				(Import)	
0001	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	1250 MW	
					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW	
EGRDNCTY_345_138_AT2					FWD		
Sun 02/25/2018	to	Thu 03/01/2018				(Import)	
0001	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	1250 MW	
					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NE - NY

700 MW 1300 MW

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES_-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY_-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018

0600 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19

MOSES_-ADIRNDCK_230_MAI

Mon 03/12/2018 to Fri 03/16/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY

2600 MW 1350 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

W49TH_ST_345KV_6

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

UPDATEDby CONED 01/02/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Mon 03/26/2018 to Fri 04/13/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_7

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATEDby CE09/22/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

UPDATEDby CE09/22/2017

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES____-ADIRNDCK_230_MA1

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MALONE____-WILLIS____115_1-910

REV

Tue 04/03/2018 to Tue 04/03/2018

(Export)

0700 Continuous 1530

UPDATEDby NYPA11/20/2017

SCH - HQ_CEDARS

60 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

Work scheduled by: NYPA

ARR: 38**SHOR_NPX-SHOREHAM_138_CSC**

FWD

REV

Wed 04/04/2018 to Thu 04/12/2018

(Import) (Export)

0600 Continuous 1800

UPDATEDby LI11/08/2017

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022			FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018	(Import)	(Export)
1400	Continuous	1800	SCH - PJM_VFT	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW
			TTC with All Lines In Service	315 MW
MOSES___-ADIRNDCK_230_MAI			FWD	
Mon 04/09/2018	to	Fri 04/13/2018	(Import)	
0700	Continuous	1730	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
FRASER___-GILBOA___345_GF5-35			FWD	
Mon 04/09/2018	to	Fri 04/20/2018	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2			FWD	
Mon 04/16/2018	to	Tue 05/01/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020

1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 12/08/2017

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2750 MW 1450 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 04/21/2018 to Sat 04/21/2018

0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Sat 04/21/2018 to Sat 04/21/2018

0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY___765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Mon 05/21/2018

0001 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

REV

Sun 05/06/2018 to Sun 05/06/2018
0600 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY

(Export)

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

600 MW

1600 MW

NIAGARA_KINTIGH_345_NS1-38

FWD

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

(Import)

Impacts Total Transfer Capability

1700 MW

TTC with All Lines In Service

1450 MW

3150 MW

MOSES_ADIRNDCK_230_MA2

FWD

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2100 MW

TTC with All Lines In Service

1050 MW

3150 MW

MOSES_ADIRNDCK_230_MA2

FWD

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2100 MW

TTC with All Lines In Service

1050 MW

3150 MW

CLAY_EDIC_345_1-16

FWD

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700

Work scheduled by: NYPA

OSWEGO EXPORT

(Import)

Impacts Total Transfer Capability

4850 MW

TTC with All Lines In Service

400 MW

5250 MW

WETHSRFD-MEYER_230_85/87

FWD

Tue 05/15/2018 to Fri 06/01/2018
0700 Continuous 1500

Work scheduled by: NYSEG

DYSINGER EAST

(Import)

Impacts Total Transfer Capability

2850 MW

TTC with All Lines In Service

300 MW

3150 MW

MARCY_765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

1700 MW

TTC with All Lines In Service

1450 MW

3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAL

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	2000 MW 1600 MW
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	2000 MW 1600 MW

MARCY_SO_SERIES_COMP_I/S

Fri 06/01/2018 to Wed 10/31/2018
1800 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MARCY__345KV_CSC

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

2690 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY__765_345_AT2

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA__345_230_AT4

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2000 MW 1400 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_2-15

Mon 09/24/2018 to Fri 09/28/2018
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT 4850 MW
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

BECK___-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY 900 MW 800 MW
 Impacts Total Transfer Capability 1100 MW 800 MW
 TTC with All Lines In Service 2000 MW 1600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_1

Mon 10/01/2018 to Fri 10/05/2018
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MAI

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1	FWD	REV
Sat 10/13/2018 to Sat 10/27/2018	(Import)	(Export)
0100 Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	FWD	
Sat 10/13/2018 to Sat 10/27/2018	(Import)	
0100 1730	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S	FWD	
Sat 10/13/2018 to Sat 10/27/2018	(Import)	
0100 1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:	Impacts Total Transfer Capability	895 MW
	TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	REV
Sat 10/13/2018 to Sat 10/27/2018	(Import)	(Export)
0100 1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301	FWD	
Mon 10/22/2018 to Fri 11/16/2018	(Import)	
0800 Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE	Impacts Total Transfer Capability	1000 MW
	TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SR1-39	FWD	
Mon 10/29/2018 to Fri 11/02/2018	(Import)	
0500 Continuous 1700	DYSINGER EAST	1700 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1450 MW
	TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MAI	FWD	
Mon 10/29/2018 to Fri 11/02/2018	(Import)	
0700 Continuous 1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,January 12, 2018 to Sunday ,July 14, 2019

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA