

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 01/03/2018

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 01/03/2018

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 12/04/2017 to Thu 01/11/2018 EXTENDED by LI 12/07/2017

(Import) (Export)

0700 Continuous 2234

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 12/04/2017 to Thu 01/11/2018

(Import) (Export)

0700 2234

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 12/04/2017 to Thu 01/11/2018

(Import) (Export)

0700 2234

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NRTH1385-NRTHPORT\_138\_NNC**

FWD

REV

Mon 12/04/2017 to Thu 01/11/2018 EXTENDED by LI 12/07/2017

(Import) (Export)

0700 Continuous 2234

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 12/04/2017 to Thu 01/11/2018 EXTENDED by LI 12/07/2017

(Import) (Export)

0700 Continuous 2239

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

Monday ,January 15, 2018 to Wednesday, July 17, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 12/04/2017 to Thu 01/11/2018  
0700 2239

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 12/04/2017 to Thu 01/11/2018  
0700 Continuous 2240

Work scheduled by: LI

**EXTENDED by LI 12/07/2017**

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**S.RIPLEY-DUNKIRK\_\_230\_68**

Fri 12/15/2017 to Mon 03/19/2018  
1400 Continuous 0959

Work scheduled by: NYISO

**UPDATED by NYISO 12/08/2017**

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2750 MW	1450 MW

---

**CHAT\_DC\_GC2**

Tue 12/19/2017 to Thu 03/01/2018  
2257 Continuous 2359

Work scheduled by: HQ

**by HQ 01/15/2018**

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

---

**CHAT\_DC\_GC2**

Tue 12/19/2017 to Thu 03/01/2018  
2257 Continuous 2359

Work scheduled by: HQ

**by HQ 01/15/2018**

		REV
		(Export)
SCH - HQ - NY		<b>500 MW</b>
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

---

**W49TH\_ST\_345KV\_6**

Tue 12/26/2017 to Fri 01/12/2018  
0001 Continuous 2200

Work scheduled by: ConEd

**EXTENDED by CE 01/02/2018**

	FWD
	(Import)
SCH - PJM_HTP	<b>350 MW</b>
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

---

**DUNWODIE\_345KV\_6**

Sun 01/07/2018 to Thu 01/11/2018  
2130 Continuous 2359

Work scheduled by: ConEd

**EXT FORCE by CE 01/09/2018**

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 01/08/2018 to Sat 01/13/2018 **UPDATED** **by NYPA** **01/12/2018**

(Import)

0500 Continuous 2100

MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****LEEDS\_\_\_\_-PLSNTVLY\_345\_92**

FWD

Tue 01/09/2018 to Fri 01/12/2018 **UPDATED** **by NYISO** **12/29/2017**

(Import)

0001 Continuous 0300

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Tue 01/09/2018 to Fri 01/12/2018 **UPDATED** **by NYISO** **12/29/2017**

(Import)

0001 Continuous 0300

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1000**

FWD

Wed 01/10/2018 to Wed 01/10/2018 **by HQ** **01/15/2018**

(Import)

0001 Continuous 2259

SCH - HQ - NY **1000 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**SCH-HQ-NYISO\_LIMIT\_1100**

FWD

Wed 01/10/2018 to Fri 01/12/2018 **by HQ** **01/15/2018**

(Import)

2300 Continuous 1159

SCH - HQ - NY **1100 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 01/11/2018 to Sat 01/13/2018

(Import)

0001 2359

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by:

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Fri 01/12/2018 to Mon 01/15/2018 **FORCED** **by CE** **01/12/2018**

(Import)

0457 Continuous 2359

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1400**

Fri 01/12/2018 to Fri 01/12/2018 **UPDATED by NYISO 01/09/2018**  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1750 MW

**HUDSONP\_-FARRAGUT\_345\_B3402**

Fri 01/12/2018 to Fri 01/12/2018 **UPDATED by CE 01/13/2018**  
0738 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2300 MW 1450 MW**  
Impacts Total Transfer Capability 450 MW 0 MW  
TTC with All Lines In Service 2750 MW 1450 MW

**SCH-HQ-NYISO\_LIMIT\_1250**

Fri 01/12/2018 to Fri 01/12/2018 **by HQ 01/15/2018**  
1200 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1100**

Sat 01/13/2018 to Mon 01/15/2018 **by HQ 01/15/2018**  
0001 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1100 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1500 MW

**SCH-NYISO-PJM\_LIMIT\_100**

Sat 01/13/2018 to Sat 01/13/2018 **UPDATED by PJM 01/11/2018**  
0700 Continuous 1600

Work scheduled by: PJM

REV  
(Export)  
SCH - PJ - NY **400 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1450 MW

**COOPERS\_-MIDDLETP\_345\_CCRT34**

Sat 01/13/2018 to Sat 01/13/2018 **UPDATED by CH 01/13/2018**  
0800 Continuous 1429

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**PLSNTVLY\_345KV\_RNS5**

Sun 01/14/2018 to Tue 01/16/2018 **UPDATED by NYISO 12/29/2017**  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

FWD

Sun 01/14/2018 to Mon 01/15/2018 **FORCED** **by NG** **01/14/2018**

(Import)

1405 Continuous 2359

UPNY CONED

**3800 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**N.SCTLND-LEEDS\_\_\_345\_93**

FWD

Sun 01/14/2018 to Mon 01/15/2018 **FORCED** **by NG** **01/14/2018**

(Import)

1405 Continuous 2359

CENTRAL EAST - VC

**2650 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Mon 01/15/2018 to Thu 02/15/2018 **UPDATED** **by CE** **01/13/2018**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2300 MW 1450 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 450 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_\_-FARRAGUT\_345\_C3403**

FWD

REV

Mon 01/15/2018 to Thu 02/15/2018

(Import) (Export)

0001 2359

SCH - PJ - NY

**2050 MW 1450 MW**

Work scheduled by:

Impacts Total Transfer Capability 700 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

**MARION\_\_\_-FARRAGUT\_345\_C3403**

FWD

REV

Mon 01/15/2018 to Thu 02/15/2018 **UPDATED** **by CE** **01/13/2018**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2300 MW 1450 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 450 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 01/15/2018 to Mon 01/15/2018 **CANCELLED** **by NYISO** **01/14/2018**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**EASTVIEW-SPRNBK\_\_\_345\_W64**

FWD

Tue 01/16/2018 to Mon 02/19/2018 **UPDATED** **by CE** **12/13/2017**

(Import)

0001 Continuous 0100

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5100MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Tue 01/16/2018 to Mon 02/19/2018

UPDATEDby CE12/13/2017

(Import)

0001 Continuous 0100

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS5**

FWD

Tue 01/16/2018 to Mon 02/19/2018

UPDATEDby CE12/13/2017

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1200**

FWD

Tue 01/16/2018 to Thu 03/01/2018

by HQ01/15/2018

(Import)

0001 Continuous 2359

SCH - HQ - NY **1200 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**HOPATCON-RAMAPO\_500\_5018**

FWD

REV

Tue 01/16/2018 to Thu 01/18/2018

CANCELLEDby PJM01/12/2018

(Import) (Export)

0200 Continuous 2000

SCH - PJ - NY **2100 MW 1000 MW**

Impacts Total Transfer Capability 650 MW 450 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

**HOPATCON-RAMAPO\_500\_5018**

FWD

Tue 01/16/2018 to Thu 01/18/2018

CANCELLEDby PJM01/12/2018

(Import)

0200 Continuous 2000

UPNY CONED **5000 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: PJM

**RAMAPO\_345\_345\_PAR3500**

FWD

REV

Tue 01/16/2018 to Thu 01/18/2018

CANCELLEDby PJM01/12/2018

(Import) (Export)

0200 Continuous 2000

SCH - PJ - NY **2200 MW 1450 MW**

Impacts Total Transfer Capability 550 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

**RAMAPO\_345\_345\_PAR4500**

FWD

REV

Tue 01/16/2018 to Thu 01/18/2018

CANCELLEDby PJM01/12/2018

(Import) (Export)

0200 Continuous 2000

SCH - PJ - NY **2200 MW 1450 MW**

Impacts Total Transfer Capability 550 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>RAMAPO___500_345_BK 1500</b>							
Tue 01/16/2018	to	Thu 01/18/2018	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/12/2018</u></b>		
0200	Continuous	2000				<b>2100 MW</b>	<b>1000 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1450 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	
Tue 01/16/2018	to	Thu 01/18/2018	<b><u>CANCELLED</u></b>	<b><u>by PJM</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0200	Continuous	2000				<b>5000 MW</b>	
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>						FWD	
Tue 01/16/2018	to	Fri 01/19/2018	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>01/10/2018</u></b>	(Import)	
0700	Continuous	1530				<b>2300 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>DUNWODIE-SHORE_RD_345_Y50</b>						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<b><u>CANCELLED</u></b>	<b><u>by NYISO</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0200	Continuous	2359				<b>800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
<b>DUNWODIE_345KV_4</b>						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<b><u>CANCELLED</u></b>	<b><u>by NYISO</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0200	Continuous	2359				<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_6</b>						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<b><u>CANCELLED</u></b>	<b><u>by NYISO</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0200	Continuous	2359				<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>SHORE_RD_345_138_BK 1</b>						FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<b><u>CANCELLED</u></b>	<b><u>by NYISO</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0200	Continuous	2359				<b>1350 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHORE_RD_345_138_BK 2</b>					FWD		
Wed 01/17/2018	to	Sun 01/21/2018	<b><u>CANCELLED</u></b>	<b><u>by NYISO</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0200	Continuous	2359				CONED - LIPA	<b>1350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
<b>FRASER -GILBOA 345_GF5-35</b>					FWD		
Wed 01/17/2018	to	Wed 01/17/2018	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>01/15/2018</u></b>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<b>N.SCTLND-ALPS 345_2</b>					FWD REV		
Wed 01/17/2018	to	Fri 02/09/2018	<b><u>by NYISO</u></b>		<b><u>01/14/2018</u></b>	(Import)	(Export)
0800	Continuous	1400				SCH - NE - NY	<b>900 MW 1600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>N.SCTLND-ALPS 345_2</b>					FWD REV		
Wed 01/17/2018	to	Fri 02/09/2018	<b><u>by NYISO</u></b>		<b><u>01/14/2018</u></b>	(Import)	(Export)
0800	Continuous	1400				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>					FWD		
Wed 01/17/2018	to	Fri 02/09/2018	<b><u>by NYISO</u></b>		<b><u>01/14/2018</u></b>	(Import)	
0800	Continuous	1400				SCH - NE - NY	<b>600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_600</b>					REV		
Wed 01/17/2018	to	Fri 02/09/2018	<b><u>by NYISO</u></b>		<b><u>01/14/2018</u></b>	(Export)	
0800	Continuous	1400				SCH - NE - NY	<b>800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
<b>PLSNTVLY-EFISHKIL_345_F37</b>					FWD		
Fri 01/19/2018	to	Sat 01/20/2018	<b><u>UPDATED</u></b>	<b><u>by CONED</u></b>	<b><u>01/12/2018</u></b>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Fri 01/19/2018 to Sat 01/20/2018 **UPDATED** **by CHGE** **01/04/2018**

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/22/2018 to Fri 01/26/2018 **CANCELLED** **by NYPA** **01/15/2018**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/22/2018 to Fri 01/26/2018 **UPDATED** **by NYPA** **01/15/2018**

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_-COOPERS\_\_345\_33**

FWD

Mon 01/22/2018 to Thu 01/25/2018 **UPDATED** **by NYSEG** **01/04/2018**

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**SCH-NYISO-NE\_LIMIT\_1300**

REV

Wed 01/24/2018 to Fri 01/26/2018

(Export)

0600 Daily 1700

SCH - NE - NY

**1500 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_765\_345\_AT2**

FWD

Sat 02/03/2018 to Sat 02/03/2018 **UPDATED** **by NYPA** **01/02/2018**

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Monday ,January 15, 2018 to Wednesday, July 17, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 02/05/2018 to Fri 02/09/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 02/12/2018 to Fri 02/16/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Sun 02/18/2018 to Sun 04/01/2018

0001 Continuous 2359

Work scheduled by: PJM

UPDATED by PJM 12/13/2017

FWD REV  
(Import) (Export)  
SCH - PJ - NY 2300 MW 1450 MW  
Impacts Total Transfer Capability 450 MW 0 MW  
TTC with All Lines In Service 2750 MW 1450 MW

## MARCY\_\_\_-EDIC\_\_\_\_\_345\_UE1-7

Tue 02/20/2018 to Fri 02/23/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 02/20/2018 to Fri 02/23/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_\_\_\_\_345\_93

Wed 02/21/2018 to Wed 02/21/2018

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_7

Sat 02/24/2018 to Sat 02/24/2018

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Sat 02/24/2018 to Sat 02/24/2018 **UPDATED** **by CE** **09/22/2017**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Sat 02/24/2018 to Sat 03/31/2018 **UPDATED** **by CE** **09/22/2017**

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Sun 02/25/2018 to Sun 02/25/2018

(Import) (Export)

0001 Continuous 2359

SCH - NE - NY

**700 MW 1300 MW**

Impacts Total Transfer Capability 700 MW 300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1400 MW 1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Sun 02/25/2018 to Sun 02/25/2018

(Import) (Export)

0001 Continuous 2359

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: ConEd

TTC with All Lines In Service 200 MW 200 MW

**EGRDNCTY\_345\_138\_AT1**

FWD

Sun 02/25/2018 to Thu 03/01/2018

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

Work scheduled by: LI

TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**

FWD

Sun 02/25/2018 to Thu 03/01/2018

(Import)

0001 Continuous 2359

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

Work scheduled by: LI

TTC with All Lines In Service 1500 MW

**SPRNBK\_-EGRDNCTR\_345\_Y49**

FWD

Sun 02/25/2018 to Thu 03/01/2018

(Import)

0001 Continuous 2359

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

Work scheduled by: LI

TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**MOSES\_\_-ADIRNDCK\_230\_MAl**

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MAl**

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_-N.SCTLND\_345\_18**

Tue 03/06/2018 to Wed 03/07/2018

0600 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
CENTRAL EAST - VC	<b>2090 MW</b>
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MAl**

Mon 03/12/2018 to Fri 03/16/2018

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Mon 03/19/2018 to Mon 03/19/2018

0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Mon 03/19/2018 to Mon 03/19/2018

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

**UPDATED****by CONED 01/02/2018**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/19/2018 to Tue 03/20/2018

(Import)

0200 Continuous 0200

**UPDATED****by CONED 01/02/2018**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**S.RIPLEY-DUNKIRK\_\_230\_68**

FWD

REV

Mon 03/19/2018 to Fri 04/20/2018

(Import) (Export)

1000 Continuous 1559

SCH - PJ - NY

**2600 MW 1350 MW**

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

**W49TH\_ST\_345KV\_6**

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

**UPDATED****by CONED 01/02/2018**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Wed 03/21/2018 to Wed 03/21/2018

(Import)

0100 Continuous 0200

**UPDATED****by CONED 01/02/2018**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MARCY\_\_345KV\_CSC**

FWD

Mon 03/26/2018 to Fri 04/13/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**DUNWODIE\_345KV\_7**

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

**UPDATED****by CE****09/22/2017**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Sat 03/31/2018 to Sat 03/31/2018

(Import)

0230 Continuous 0300

**UPDATED****by CE****09/22/2017**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MALONE\_\_\_-WILLIS\_\_\_115\_1-910**

REV

Tue 04/03/2018 to Tue 04/03/2018

(Export)

0700 Continuous 1530

**UPDATED****by NYPA****11/20/2017**

SCH - HQ\_CEDARS

**60 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

Work scheduled by: NYPA

**ARR: 38****SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Wed 04/04/2018 to Thu 04/12/2018

(Import) (Export)

0600 Continuous 1800

**UPDATED****by LI****11/08/2017**

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/08/2018 to Fri 04/13/2018

(Import) (Export)

1400 Continuous 1800

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 04/09/2018 to Fri 04/13/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 04/09/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**S.RIPLEY-DUNKIRK\_\_230\_68**

Fri 04/20/2018 to Sat 02/01/2020  
 1600 Continuous 0000

**UPDATED by NYISO 12/08/2017**

Work scheduled by: NYISO

FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2600 MW 1350 MW**  
 Impacts Total Transfer Capability 150 MW 100 MW  
 TTC with All Lines In Service 2750 MW 1450 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Sat 04/21/2018 to Sat 04/21/2018  
 0130 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

Sat 04/21/2018 to Sat 04/21/2018  
 0130 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**MARCY\_\_\_\_765\_345\_AT1**

Mon 04/23/2018 to Mon 04/23/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 04/30/2018 to Fri 05/04/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Tue 05/01/2018 to Mon 05/21/2018  
 0001 Continuous 0559

Work scheduled by: NYISO

FWD  
 (Import)  
 CENTRAL EAST - VC **2740 MW**  
 Impacts Total Transfer Capability 235 MW  
 TTC with All Lines In Service 2975 MW

**SCH-NYISO-NE\_LIMIT\_800**

Sun 05/06/2018 to Sun 05/06/2018  
 0600 Continuous 1900

Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **1000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/07/2018 to Fri 05/11/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CLAY\_-EDIC\_\_345\_1-16**

FWD

Mon 05/14/2018 to Fri 05/18/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**WETHSRFD-MEYER\_\_230\_85/87**

FWD

Tue 05/15/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1500

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**MARCY\_\_765\_345\_AT2**

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 05/21/2018 to Fri 06/01/2018

(Import)

0600 Continuous 1730

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,January 15, 2018 to Wednesday,July 17, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018  
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## STLAWRNC-MOSES\_\_\_230\_L33P

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 2000 MW 1600 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2000 MW 1600 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Fri 06/01/2018 to Wed 10/31/2018  
1800 Continuous 2359

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT1

Sat 08/04/2018 to Sun 08/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_765\_345\_AT2

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Mon 09/10/2018 to Fri 10/05/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MARCY\_345KV\_CSC**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_765\_345\_AT2**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****NIAGARA\_345\_230\_AT4**

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MAL**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 10/01/2018 to Wed 10/03/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_345\_1**

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT2**

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**MOSES SOUTH 1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**MOSES SOUTH 1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday, July 17, 2019

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

LEEDS\_-HURLYAVE\_345\_301

Mon 10/22/2018 to Fri 11/16/2018  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 10/29/2018 to Fri 11/02/2018  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-ADIRNDCK\_230\_MAI

Mon 10/29/2018 to Fri 11/02/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-ADIRNDCK\_230\_MAI

Mon 11/05/2018 to Fri 11/09/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT2**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,January 15, 2018 to Wednesday,July 17, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW