

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/31/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 11/26/2017 to Tue 05/15/2018
0001 Continuous 2359

UPDATED by CE 01/31/2018

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK__230_68

Fri 12/15/2017 to Mon 04/30/2018
1400 Continuous 0959

UPDATED by NYISO 01/22/2018

Work scheduled by: NYISO

FWD REV
(Import) (Export)
2600 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

CHAT_DC_GC2

Tue 12/19/2017 to Fri 02/02/2018
2257 Continuous 0900

by HQ 01/26/2018

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Tue 12/19/2017 to Fri 02/02/2018
2257 Continuous 0900

by HQ 01/26/2018

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 02/15/2018
0001 Continuous 2359

UPDATED by CE 01/17/2018

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2600 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 02/15/2018
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
2000 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 750 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403

| | | | | | | FWD | REV |
|--------------------------|------------|----------------|----------------|--------------|-------------------|-----------------------------------|----------------|
| Mon 01/15/2018 | to | Thu 02/15/2018 | <u>UPDATED</u> | <u>by CE</u> | <u>01/17/2018</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | 2600 MW | 1300 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 150 MW |
| | | | | | | TTC with All Lines In Service | 2750 MW |

SCH-HQ-NYISO_LIMIT_1200

| | | | | | | FWD | |
|-----------------------|------------|----------------|--|--------------|-------------------|-----------------------------------|---------|
| Tue 01/16/2018 | to | Thu 02/08/2018 | | <u>by HQ</u> | <u>01/26/2018</u> | (Import) | |
| 0001 | Continuous | 2359 | | | | 1200 MW | |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 300 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |

EASTVIEW-SPRNBK_345_W64

| | | | | | | FWD | |
|--------------------------|------------|----------------|----------------|--------------|-------------------|-----------------------------------|---------|
| Tue 01/16/2018 | to | Mon 02/19/2018 | <u>UPDATED</u> | <u>by CE</u> | <u>01/25/2018</u> | (Import) | |
| 0001 | Continuous | 0100 | | | | 4350 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

MILLWOOD-EASTVIEW_345_W99

| | | | | | | FWD | |
|--------------------------|------------|----------------|----------------|--------------|-------------------|-----------------------------------|---------|
| Tue 01/16/2018 | to | Mon 02/19/2018 | <u>UPDATED</u> | <u>by CE</u> | <u>01/25/2018</u> | (Import) | |
| 0001 | Continuous | 0100 | | | | 4350 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

SPRNBK_345KV_RNS5

| | | | | | | FWD | |
|--------------------------|------------|----------------|----------------|--------------|-------------------|-----------------------------------|---------|
| Tue 01/16/2018 | to | Mon 02/19/2018 | <u>UPDATED</u> | <u>by CE</u> | <u>01/25/2018</u> | (Import) | |
| 0001 | Continuous | 0100 | | | | 3200 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1400 MW |
| | | | | | | TTC with All Lines In Service | 4600 MW |

N.SCTLND-ALPS_____345_2

| | | | | | | FWD | REV |
|--------------------------|------------|----------------|-----------------|-----------------|-------------------|-----------------------------------|----------------|
| Wed 01/17/2018 | to | Fri 02/16/2018 | <u>EXTENDED</u> | <u>by NGRID</u> | <u>01/30/2018</u> | (Import) | (Export) |
| 0800 | Continuous | 1400 | | | | 900 MW | 1600 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 500 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW |

N.SCTLND-ALPS_____345_2

| | | | | | | FWD | REV |
|--------------------------|------------|----------------|-----------------|-----------------|-------------------|-----------------------------------|---------------|
| Wed 01/17/2018 | to | Fri 02/16/2018 | <u>EXTENDED</u> | <u>by NGRID</u> | <u>01/30/2018</u> | (Import) | (Export) |
| 0800 | Continuous | 1400 | | | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

FWD

Wed 01/17/2018 to Fri 02/16/2018 **EXTENDED** **by NGRID** **01/30/2018**

(Import)

0800 Continuous 1400

Work scheduled by: NGrid

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_600

REV

Wed 01/17/2018 to Fri 02/16/2018 **EXTENDED** **by NGRID** **01/30/2018**

(Export)

0800 Continuous 1400

Work scheduled by: NGrid

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/22/2018 to Fri 01/26/2018 **UPDATED** **by NYPA** **01/15/2018**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SCH-NYISO-NE_LIMIT_1300

REV

Wed 01/24/2018 to Fri 01/26/2018

(Export)

0600 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY

1500 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1600 MW

FIVEMILE-STOLLERD_345_29

FWD

REV

Wed 01/24/2018 to Fri 01/26/2018 **UPDATED** **by NGRID** **01/25/2018**

(Import) (Export)

0826 Continuous 1500

Work scheduled by: NGrid

SCH - PJ - NY

2600 MW**1300 MW**

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

HOPATCON-RAMAPO__500_5018

FWD

REV

Fri 01/26/2018 to Sun 01/28/2018

(Import) (Export)

0001 Continuous 2000

Work scheduled by: PJM

SCH - PJ - NY

1250 MW**1200 MW**

Impacts Total Transfer Capability 1500 MW 100 MW

TTC with All Lines In Service 2750 MW 1300 MW

HOPATCON-RAMAPO__500_5018

FWD

Fri 01/26/2018 to Sun 01/28/2018

(Import)

0001 Continuous 2000

Work scheduled by: PJM

UPNY CONED

5000 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68

Fri 01/26/2018 to Sun 01/28/2018

0001 2000

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 1250 MW | 1200 MW |
| Impacts Total Transfer Capability | 1500 MW | 100 MW |
| TTC with All Lines In Service | 2750 MW | 1300 MW |

RAMAPO___345_345_PAR3500

Fri 01/26/2018 to Sun 01/28/2018

0001 Continuous 2000

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2150 MW | 1250 MW |
| Impacts Total Transfer Capability | 600 MW | 50 MW |
| TTC with All Lines In Service | 2750 MW | 1300 MW |

RAMAPO___345_345_PAR4500

Fri 01/26/2018 to Sun 01/28/2018

0001 Continuous 2000

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2150 MW | 1250 MW |
| Impacts Total Transfer Capability | 600 MW | 50 MW |
| TTC with All Lines In Service | 2750 MW | 1300 MW |

RAMAPO___500_345_BK 1500

Fri 01/26/2018 to Sun 01/28/2018

0001 Continuous 2000

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 1250 MW | 1200 MW |
| Impacts Total Transfer Capability | 1500 MW | 100 MW |
| TTC with All Lines In Service | 2750 MW | 1300 MW |

RAMAPO___500_345_BK 1500

Fri 01/26/2018 to Sun 01/28/2018

0001 Continuous 2000

Work scheduled by: PJM

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| UPNY CONED | 5000 MW |
| Impacts Total Transfer Capability | 100 MW |
| TTC with All Lines In Service | 5100 MW |

S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR3500

Fri 01/26/2018 to Sun 01/28/2018

0001 2000

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2150 MW | 1250 MW |
| Impacts Total Transfer Capability | 600 MW | 50 MW |
| TTC with All Lines In Service | 2750 MW | 1300 MW |

S.RIPLEY-DUNKIRK___230_68 & RAMAPO___345_345_PAR4500

Fri 01/26/2018 to Sun 01/28/2018

0001 2000

Work scheduled by:

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2150 MW | 1250 MW |
| Impacts Total Transfer Capability | 600 MW | 50 MW |
| TTC with All Lines In Service | 2750 MW | 1300 MW |

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 01/29/2018 to Mon 01/29/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/29/2018

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_1000

Mon 01/29/2018 to Sat 02/03/2018
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 01/25/2018

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 01/29/2018 to Sat 02/03/2018
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 01/25/2018

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

HURLYAVE-ROSETON__345_303

Wed 01/31/2018 to Fri 02/02/2018
0700 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 01/25/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SCH-NYISO-PJM_LIMIT_100

Wed 01/31/2018 to Fri 02/02/2018
0900 Continuous 1400

Work scheduled by: PJM

UPDATED by PJM 01/29/2018

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1300 MW

MARCY__765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 01/02/2018

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 02/05/2018 to Fri 02/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-PJM_LIMIT_100

Mon 02/05/2018 to Fri 02/09/2018
0900 Continuous 1400

Work scheduled by: PJM

UPDATED by NYISO 01/30/2018

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1300 MW

SCH-IMO-NYISO_LIMIT_1100

Mon 02/12/2018 to Tue 02/13/2018
0630 Continuous 1630

Work scheduled by: NGrid

UPDATED by NGRID 01/26/2018

FWD
(Import)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1750 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by PJM 12/13/2017

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

SPRNBK_345KV_RNS3

Tue 02/20/2018 to Tue 02/20/2018
0001 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/25/2018

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Tue 02/20/2018 to Thu 02/22/2018
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/25/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Tue 02/20/2018 to Thu 02/22/2018 UPDATED by CONED 01/25/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MARCY-EDIC_345_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

MOSES-ADIRNDCK_230_MA1

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-LEEDS_345_93

FWD

Wed 02/21/2018 to Wed 02/21/2018

(Import)

0800 Daily(No Weekends) 1500

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SPRNBK_345KV_RNS3

FWD

Thu 02/22/2018 to Thu 02/22/2018 UPDATED by CONED 01/25/2018

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300

UPDATED by CE 09/22/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
700 MW 1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/25/2018 to Sun 02/25/2018
0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

EGRDNCTY_345_138_AT1

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 02/25/2018 to Thu 03/01/2018
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
775 MW
CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Tue 05/01/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
700 MW 1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Tue 05/01/2018

0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 03/01/2018 to Thu 03/01/2018

0001 Continuous 2230

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018

0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/12/2018 to Fri 03/16/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W79

Mon 03/19/2018 to Mon 03/19/2018

0001 Continuous 0030

Work scheduled by: ConEd

by CONED 01/31/2018

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 03/19/2018 to Sun 03/25/2018

by CONED 01/31/2018

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

RAMAPO__-BUCHAN_N_345_Y94

FWD

Mon 03/19/2018 to Fri 03/30/2018

by CONED 01/31/2018

(Import)

0001 Continuous 0100

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Mon 03/19/2018 to Tue 03/20/2018

UPDATEDby CONED 01/02/2018

(Import)

0200 Continuous 0200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 03/19/2018 to Tue 03/20/2018

UPDATEDby CONED 01/02/2018

(Import)

0200 Continuous 0200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 03/21/2018 to Wed 03/21/2018

UPDATEDby CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Wed 03/21/2018 to Wed 03/21/2018

UPDATEDby CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARCY____345KV_CSC

FWD

Mon 03/26/2018 to Fri 04/13/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 03/30/2018 to Sat 03/31/2018
0001 Continuous 0200

Work scheduled by: ConEd

by CONED 01/31/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK_345_W79

Fri 03/30/2018 to Sat 03/31/2018
0001 Continuous 0200

Work scheduled by: ConEd

by CONED 01/31/2018

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/02/2018 to Fri 04/06/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MALONE___-WILLIS___115_1-910

Tue 04/03/2018 to Tue 04/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 11/20/2017

ARR: 38

REV
(Export)
SCH - HQ_CEDARS **60 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday, August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| SHOR_NPX-SHOREHAM_138_CSC | | | | | | FWD | REV |
|----------------------------|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|----------------|
| | | | | | | (Import) | (Export) |
| Wed 04/04/2018 | to | Thu 04/12/2018 | <u>UPDATED</u> | <u>by LI</u> | <u>11/08/2017</u> | | |
| 0600 | Continuous | 1800 | | | | | |
| Work scheduled by: LI | | | | | | | |
| | | | | | | SCH - NPX_CSC | 0 MW |
| | | | | | | Impacts Total Transfer Capability | 330 MW |
| | | | | | | TTC with All Lines In Service | 330 MW |
| LINDN_CG-LNDVFT_345_V-3022 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Sun 04/08/2018 | to | Fri 04/13/2018 | | | | | |
| 1400 | Continuous | 1800 | | | | | |
| Work scheduled by: PJM | | | | | | | |
| | | | | | | SCH - PJM_VFT | 0 MW |
| | | | | | | Impacts Total Transfer Capability | 315 MW |
| | | | | | | TTC with All Lines In Service | 315 MW |
| BECK_-NIAGARA_345_PA302 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Mon 04/09/2018 | to | Fri 04/13/2018 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/22/2018</u> | | |
| 0500 | Continuous | 1700 | | | | | |
| Work scheduled by: NYPA | | | | | | | |
| | | | | | | SCH - OH - NY | 1100 MW |
| | | | | | | Impacts Total Transfer Capability | 650 MW |
| | | | | | | TTC with All Lines In Service | 1750 MW |
| MOSES_-ADIRNDCK_230_MA1 | | | | | | FWD | |
| | | | | | | (Import) | |
| Mon 04/09/2018 | to | Fri 04/13/2018 | | | | | |
| 0700 | Continuous | 1730 | | | | | |
| Work scheduled by: NYPA | | | | | | | |
| | | | | | | MOSES SOUTH | 2300 MW |
| | | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| FRASER_-GILBOA_345_GF5-35 | | | | | | FWD | |
| | | | | | | (Import) | |
| Mon 04/09/2018 | to | Fri 04/20/2018 | | | | | |
| 0700 | Continuous | 1730 | | | | | |
| Work scheduled by: NYPA | | | | | | | |
| | | | | | | CENTRAL EAST - VC | 2650 MW |
| | | | | | | Impacts Total Transfer Capability | 325 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| BUCHAN_N-EASTVIEW_345_W93 | | | | | | FWD | |
| | | | | | | (Import) | |
| Wed 04/11/2018 | to | Thu 04/12/2018 | | <u>by CONED</u> | <u>01/31/2018</u> | | |
| 0001 | Continuous | 0200 | | | | | |
| Work scheduled by: ConEd | | | | | | | |
| | | | | | | UPNY CONED | 4350 MW |
| | | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| EASTVIEW-SPRNBK_345_W79 | | | | | | FWD | |
| | | | | | | (Import) | |
| Wed 04/11/2018 | to | Thu 04/12/2018 | | <u>by CONED</u> | <u>01/31/2018</u> | | |
| 0001 | Continuous | 0200 | | | | | |
| Work scheduled by: ConEd | | | | | | | |
| | | | | | | UPNY CONED | 4350 MW |
| | | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Wed 04/11/2018 to Thu 04/12/2018

by CONED 01/31/2018

(Import)

0001 Continuous 0200

UPNY CONED

4800 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_1

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE_345_138_BK_2

FWD

Mon 04/16/2018 to Tue 05/01/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 04/16/2018 to Fri 04/20/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 04/22/2018 to Sun 04/22/2018

by CONED 01/31/2018

(Import)

2330 Continuous 2359

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|---------------------------------|--------------------|----------------|--|-----------------------------------|------------------------|
| EASTVIEW-SPRNBK__345_W79 | | | | FWD | |
| Sun 04/22/2018 | to | Sun 04/22/2018 | <u>by CONED</u> <u>01/31/2018</u> | (Import) | |
| 2330 | Continuous | 2359 | | UPNY CONED | 4350 MW |
| Work scheduled by: ConEd | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| MARCY__765_345_AT1 | | | | FWD | |
| Mon 04/23/2018 | to | Mon 04/23/2018 | | (Import) | |
| 0500 | Continuous | 1730 | | MOSES SOUTH | 1750 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 1400 MW |
| ARR: 19 | | | | TTC with All Lines In Service | 3150 MW |
| LOWVILLE-BOONVILLE_115_5 | | | | FWD | REV |
| Tue 04/24/2018 | to | Tue 04/24/2018 | | (Import) | (Export) |
| 0800 | Daily(No Weekends) | 1430 | | SCH - HQ_CEDARS | 199 MW 100 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 0 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 199 MW 100 MW |
| BULYMO__-BOONVILLE_115_6 | | | | FWD | REV |
| Wed 04/25/2018 | to | Wed 04/25/2018 | | (Import) | (Export) |
| 0800 | Daily(No Weekends) | 1430 | | SCH - HQ_CEDARS | 199 MW 100 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 0 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 199 MW 100 MW |
| MOSES__-ADIRNDCK_230_MA2 | | | | FWD | |
| Mon 04/30/2018 | to | Fri 05/04/2018 | | (Import) | |
| 0700 | Continuous | 1530 | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | TTC with All Lines In Service | 3150 MW |
| MARCY_SO_SERIES_COMP_I/S | | | | FWD | |
| Tue 05/01/2018 | to | Mon 05/21/2018 | | (Import) | |
| 0001 | Continuous | 0559 | | CENTRAL EAST - VC | 2740 MW |
| Work scheduled by: NYISO | | | | Impacts Total Transfer Capability | 235 MW |
| | | | | TTC with All Lines In Service | 2975 MW |
| S.RIPLEY-DUNKIRK__230_68 | | | | FWD | REV |
| Tue 05/01/2018 | to | Sat 06/02/2018 | <u>UPDATED</u> <u>by PJM</u> <u>01/22/2018</u> | (Import) | (Export) |
| 1000 | Continuous | 1600 | | SCH - PJ - NY | 1950 MW 1350 MW |
| Work scheduled by: PJM | | | | Impacts Total Transfer Capability | 150 MW 0 MW |
| | | | | TTC with All Lines In Service | 2100 MW 1350 MW |

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

Sun 05/06/2018 to Sun 05/06/2018
0600 Continuous 1900

Work scheduled by: ISONE

REV
(Export)
1000 MW
SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY_EDIC_345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ERIE E_S.RIPLEY_230_69 & WETHSRFD-MEYER_230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 1500

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-MEYER_230_85/87

Tue 05/15/2018 to Fri 06/01/2018
0700 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 05/21/2018 to Fri 05/25/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 05/21/2018 to Fri 06/01/2018

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____-FRASANNX_345_UCC2-41

FWD

Mon 05/21/2018 to Fri 06/01/2018

(Import)

0600 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 05/28/2018 to Fri 06/01/2018

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

STLAWRNC-MOSES____230_L33P

FWD

REV

Mon 05/28/2018 to Fri 06/01/2018

(Import) (Export)

0700 Continuous 2000

SCH - OH - NY

2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 06/01/2018 to Wed 10/31/2018

(Import)

1800 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Sat 06/02/2018 to Sat 02/01/2020

(Import) (Export)

1600 Continuous 0000

SCH - PJ - NY

1950 MW 1350 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2100 MW 1350 MW

Work scheduled by: NYISO

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER__-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

| | | |
|-----------------------------------|----------------|----------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - OH - NY | 2000 MW | 1400 MW |
| Impacts Total Transfer Capability | 0 MW | 200 MW |
| TTC with All Lines In Service | 2000 MW | 1600 MW |

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| DYSINGER EAST | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 2100 MW |
| Impacts Total Transfer Capability | 1050 MW |
| TTC with All Lines In Service | 3150 MW |

MOSES__-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 2100 MW |
| Impacts Total Transfer Capability | 1050 MW |
| TTC with All Lines In Service | 3150 MW |

CLAY__-EDIC__345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| OSWEGO EXPORT | 4850 MW |
| Impacts Total Transfer Capability | 400 MW |
| TTC with All Lines In Service | 5250 MW |

BECK__-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - OH - NY | 900 MW | 800 MW |
| Impacts Total Transfer Capability | 1100 MW | 800 MW |
| TTC with All Lines In Service | 2000 MW | 1600 MW |

MOSES__-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 2100 MW |
| Impacts Total Transfer Capability | 1050 MW |
| TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY_____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_____765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_____765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|--|------------|----------------|-----------------------------------|-----------------|
| MASSENA_-MARCY____765_MSU1 | | | FWD | |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | |
| 0100 | Continuous | 1730 | CENTRAL EAST - VC | 2265 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 710 MW |
| | | | TTC with All Lines In Service | 2975 MW |
| MASSENA_-MARCY____765_MSU1 | | | FWD | |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | |
| 0100 | Continuous | 1730 | MOSES SOUTH | 500 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 2650 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| MASSENA_-MARCY____765_MSU1 | | | FWD | REV |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | (Export) |
| 0100 | Continuous | 1730 | SCH - HQ - NY | 475 MW 1000 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1025 MW 0 MW |
| | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | FWD | |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | |
| 0100 | | 1730 | MOSES SOUTH | 500 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 2650 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S | | | FWD | |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | |
| 0100 | | 1730 | CENTRAL EAST - VC | 2080 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 895 MW |
| | | | TTC with All Lines In Service | 2975 MW |
| MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2 | | | FWD | REV |
| Sat 10/13/2018 | to | Sat 10/27/2018 | (Import) | (Export) |
| 0100 | | 1730 | SCH - HQ - NY | 850 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 650 MW 1000 MW |
| | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| LEEDS_-HURLYAVE_345_301 | | | FWD | |
| Mon 10/22/2018 | to | Fri 11/16/2018 | (Import) | |
| 0800 | Continuous | 1600 | UPNY CONED | 4100 MW |
| Work scheduled by: CHGE | | | Impacts Total Transfer Capability | 1000 MW |
| | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, January 31, 2018 to Friday , August 02, 2019

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES__-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA