

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## E13THSTA-FARRAGUT\_345\_45

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 01/03/2018

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M54

Sun 11/26/2017 to Tue 05/15/2018 UPDATED by CE 01/03/2018

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NRTH1385-NOR HBR\_138\_601

Mon 12/04/2017 to Fri 02/02/2018 EXTENDED by LI 12/07/2017

0700 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 12/04/2017 to Fri 02/02/2018

0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 12/04/2017 to Fri 02/02/2018

0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_602

Mon 12/04/2017 to Fri 02/02/2018 EXTENDED by LI 12/07/2017

0700 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603

Mon 12/04/2017 to Fri 02/02/2018

0700 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				100 MW	100 MW
Work scheduled by: LI						100 MW	100 MW
						200 MW	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import)	(Export)
0700	Continuous	2359				0 MW	0 MW
Work scheduled by: LI						200 MW	200 MW
						200 MW	200 MW
S.RIPLEY-DUNKIRK__230_68						FWD	REV
Fri 12/15/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>12/08/2017</u>	(Import)	(Export)
1400	Continuous	0959				2600 MW	1350 MW
Work scheduled by: NYISO						150 MW	100 MW
						2750 MW	1450 MW
CHAT_DC_GC2						FWD	
Tue 12/19/2017	to	Thu 02/08/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/10/2018</u>	(Import)	
2257	Continuous	2359				2850 MW	
Work scheduled by: HQ						300 MW	
						3150 MW	
CHAT_DC_GC2							REV
Tue 12/19/2017	to	Thu 02/08/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/10/2018</u>		(Export)
2257	Continuous	2359					500 MW
Work scheduled by: HQ							500 MW
							1000 MW
W49TH_ST_345KV_6						FWD	
Tue 12/26/2017	to	Fri 01/12/2018	<u>EXTENDED</u>	<u>by CE</u>	<u>01/02/2018</u>	(Import)	
0001	Continuous	2200				350 MW	
Work scheduled by: ConEd						310 MW	
						660 MW	
SCH-HQ-NYISO_LIMIT_800						FWD	
Fri 01/05/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>01/10/2018</u>	(Import)	
0001	Continuous	1359				800 MW	
Work scheduled by: HQ						700 MW	
						1500 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_900

Sat 01/06/2018 to Sun 01/07/2018 UPDATED by HQ 01/10/2018  
1400 Continuous 0800

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **900 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1500 MW

## SCH-HQ-NYISO\_LIMIT\_800

Sun 01/07/2018 to Mon 01/08/2018 UPDATED by HQ 01/10/2018  
0801 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 01/07/2018 to Sun 01/07/2018  
0900 Continuous 0930

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_6

Sun 01/07/2018 to Thu 01/11/2018 EXT FORCE by CE 01/09/2018  
2130 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MARCY\_\_\_\_765\_345\_AT2

Mon 01/08/2018 to Sun 01/14/2018 UPDATED by NYPA 12/12/2017  
0500 Continuous 2100

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## SCH-HQ-NYISO\_LIMIT\_900

Tue 01/09/2018 to Tue 01/09/2018 UPDATED by HQ 01/10/2018  
0001 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **900 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1500 MW

## LEEDS\_\_\_\_-PLSNTVLY\_345\_92

Tue 01/09/2018 to Fri 01/12/2018 UPDATED by NYISO 12/29/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Tue 01/09/2018 to Fri 01/12/2018 UPDATED by NYISO 12/29/2017

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## SCH-HQ-NYISO\_LIMIT\_1000

FWD

Wed 01/10/2018 to Wed 01/10/2018 UPDATED by HQ 01/10/2018

(Import)

0001 Continuous 2259

SCH - HQ - NY

**1000 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

## SCH-HQ-NYISO\_LIMIT\_1100

FWD

Wed 01/10/2018 to Fri 01/12/2018 UPDATED by HQ 01/10/2018

(Import)

2300 Continuous 1159

SCH - HQ - NY

**1100 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Thu 01/11/2018 to Sat 01/13/2018

(Import)

0001 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by:

## SCH-IMO-NYISO\_LIMIT\_1400

FWD

Fri 01/12/2018 to Fri 01/12/2018 UPDATED by NYISO 01/09/2018

(Import)

0500 Continuous 1700

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

## SCH-HQ-NYISO\_LIMIT\_1250

FWD

Fri 01/12/2018 to Fri 01/12/2018 UPDATED by HQ 01/10/2018

(Import)

1200 Continuous 2359

SCH - HQ - NY

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

## SCH-HQ-NYISO\_LIMIT\_1100

FWD

Sat 01/13/2018 to Tue 01/16/2018 UPDATED by HQ 01/10/2018

(Import)

0001 Continuous 1159

SCH - HQ - NY

**1100 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Sat 01/13/2018 to Thu 02/15/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2300 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	450 MW	0 MW
TTC with All Lines In Service	2750 MW	1450 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Sat 01/13/2018 to Thu 02/15/2018

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	700 MW	0 MW
TTC with All Lines In Service	2750 MW	1450 MW

## MARION\_-FARRAGUT\_345\_C3403

Sat 01/13/2018 to Thu 02/15/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2300 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	450 MW	0 MW
TTC with All Lines In Service	2750 MW	1450 MW

## SCH-NYISO-PJM\_LIMIT\_100

Sat 01/13/2018 to Sat 01/13/2018

0700 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2018

		REV
		(Export)
SCH - PJ - NY		<b>400 MW</b>
Impacts Total Transfer Capability		1050 MW
TTC with All Lines In Service		1450 MW

## COOPERS\_-MIDDLETP\_345\_CCRT34

Sat 01/13/2018 to Sun 01/14/2018

0800 Continuous 1830

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## PLSNTVLY\_345KV\_RNS5

Sun 01/14/2018 to Tue 01/16/2018

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 12/29/2017

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## FRASER\_-GILBOA\_345\_GF5-35

Mon 01/15/2018 to Mon 01/15/2018

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>						FWD					
Tue 01/16/2018	to	Mon 02/19/2018	<u>UPDATED</u>	<u>by CE</u>	<u>12/13/2017</u>	(Import)					
0001	Continuous	0100				UPNY CONED	<b>4350 MW</b>				
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW				
						TTC with All Lines In Service	5100 MW				
<b>MILLWOOD-EASTVIEW_345_W99</b>						FWD					
Tue 01/16/2018	to	Mon 02/19/2018	<u>UPDATED</u>	<u>by CE</u>	<u>12/13/2017</u>	(Import)					
0001	Continuous	0100				UPNY CONED	<b>4350 MW</b>				
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW				
						TTC with All Lines In Service	5100 MW				
<b>SPRNBK__345KV_RNS5</b>						FWD					
Tue 01/16/2018	to	Mon 02/19/2018	<u>UPDATED</u>	<u>by CE</u>	<u>12/13/2017</u>	(Import)					
0001	Continuous	0100				SPR/DUN-SOUTH	<b>3200 MW</b>				
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW				
						TTC with All Lines In Service	4600 MW				
<b>HOPATCON-RAMAPO__500_5018</b>						FWD	REV				
Tue 01/16/2018	to	Thu 01/18/2018				(Import)	(Export)				
0200	Continuous	2000				SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>			
Work scheduled by: PJM						Impacts Total Transfer Capability	650 MW	450 MW			
						TTC with All Lines In Service	2750 MW	1450 MW			
<b>HOPATCON-RAMAPO__500_5018</b>						FWD					
Tue 01/16/2018	to	Thu 01/18/2018				(Import)					
0200	Continuous	2000				UPNY CONED	<b>5000 MW</b>				
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW				
						TTC with All Lines In Service	5100 MW				
<b>HOPATCON-RAMAPO__500_5018 &amp; S.RIPLEY-DUNKIRK__230_68</b>						FWD	REV				
Tue 01/16/2018	to	Thu 01/18/2018				(Import)	(Export)				
0200		2000				SCH - PJ - NY	<b>1200 MW</b>	<b>1300 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	1550 MW	150 MW			
						TTC with All Lines In Service	2750 MW	1450 MW			
<b>RAMAPO__345_345_PAR3500</b>						FWD	REV				
Tue 01/16/2018	to	Thu 01/18/2018				(Import)	(Export)				
0200	Continuous	2000				SCH - PJ - NY	<b>2200 MW</b>	<b>1450 MW</b>			
Work scheduled by: PJM						Impacts Total Transfer Capability	550 MW	0 MW			
						TTC with All Lines In Service	2750 MW	1450 MW			

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR4500</b>				FWD	REV
Tue 01/16/2018 to Thu 01/18/2018				(Import)	(Export)
0200	Continuous	2000		SCH - PJ - NY	<b>2200 MW 1450 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	550 MW 0 MW
				TTC with All Lines In Service	2750 MW 1450 MW
<b>RAMAPO___500_345_BK 1500</b>				FWD	REV
Tue 01/16/2018 to Thu 01/18/2018				(Import)	(Export)
0200	Continuous	2000		SCH - PJ - NY	<b>2100 MW 1000 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	650 MW 450 MW
				TTC with All Lines In Service	2750 MW 1450 MW
<b>RAMAPO___500_345_BK 1500</b>				FWD	
Tue 01/16/2018 to Thu 01/18/2018				(Import)	
0200	Continuous	2000		UPNY CONED	<b>5000 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5100 MW
<b>S.RIPLEY-DUNKIRK__230_68 &amp; RAMAPO___345_345_PAR3500</b>				FWD	REV
Tue 01/16/2018 to Thu 01/18/2018				(Import)	(Export)
0200		2000		SCH - PJ - NY	<b>1450 MW 1250 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	1300 MW 200 MW
				TTC with All Lines In Service	2750 MW 1450 MW
<b>S.RIPLEY-DUNKIRK__230_68 &amp; RAMAPO___345_345_PAR4500</b>				FWD	REV
Tue 01/16/2018 to Thu 01/18/2018				(Import)	(Export)
0200		2000		SCH - PJ - NY	<b>1450 MW 1250 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	1300 MW 200 MW
				TTC with All Lines In Service	2750 MW 1450 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>				FWD	
Tue 01/16/2018 to Fri 01/19/2018				(Import)	
0700	Continuous	1530	<b>UPDATED by NYPA 01/10/2018</b>	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>N.SCTLND-ALPS___345_2 &amp; NRTH1385-NOR HBR__138_601</b>				FWD	REV
Tue 01/16/2018 to Fri 02/02/2018				(Import)	(Export)
0800		2359		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR_138_602					FWD	REV
Tue 01/16/2018	to	Fri 02/02/2018			(Import)	(Export)
0800		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR_138_603					FWD	REV
Tue 01/16/2018	to	Fri 02/02/2018			(Import)	(Export)
0800		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Tue 01/16/2018	to	Fri 02/09/2018	<u>UPDATED</u>	<u>by NG</u> <u>12/28/2017</u>	(Import)	(Export)
0800	Continuous	1400			SCH - NE - NY	900 MW 1600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Tue 01/16/2018	to	Fri 02/09/2018	<u>UPDATED</u>	<u>by NG</u> <u>12/28/2017</u>	(Import)	(Export)
0800	Continuous	1400			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-HQ-NYISO_LIMIT_1150					FWD	
Tue 01/16/2018	to	Fri 01/19/2018	<u>UPDATED</u>	<u>by HQ</u> <u>01/10/2018</u>	(Import)	
1201	Continuous	1829			SCH - HQ - NY	1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u> <u>12/29/2017</u>	(Import)	
0200	Continuous	2359			CONED - LIPA	800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD	
Wed 01/17/2018	to	Sun 01/21/2018	<u>UPDATED</u>	<u>by LI</u> <u>12/29/2017</u>	(Import)	
0200	Continuous	2359			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

FWD

Wed 01/17/2018 to Sun 01/21/2018 UPDATED by LI 12/29/2017

(Import)

0200 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Wed 01/17/2018 to Sun 01/21/2018 UPDATED by LI 12/29/2017

(Import)

0200 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 2**

FWD

Wed 01/17/2018 to Sun 01/21/2018 UPDATED by LI 12/29/2017

(Import)

0200 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**PLSNTVLY-EFISHKIL\_345\_F37**

FWD

Fri 01/19/2018 to Sat 01/20/2018

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Fri 01/19/2018 to Sat 01/20/2018 UPDATED by CHGE 01/04/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**SCH-HQ-NYISO\_LIMIT\_1200**

FWD

Fri 01/19/2018 to Thu 02/08/2018 UPDATED by HQ 01/10/2018

(Import)

1831 Continuous 2359

SCH - HQ - NY

**1200 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**MOSES\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 01/22/2018 to Fri 01/26/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-COOPERS\_\_345\_33

FWD

Mon 01/22/2018 to Thu 01/25/2018 UPDATED by NYSEG 01/04/2018

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## SCH-NYISO-NE\_LIMIT\_1300

REV

Wed 01/24/2018 to Fri 01/26/2018

(Export)

0600 Daily 1700

SCH - NE - NY

**1500 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

## MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 01/29/2018 to Fri 02/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_765\_345\_AT2

FWD

Sat 02/03/2018 to Sat 02/03/2018 UPDATED by NYPA 01/02/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 02/05/2018 to Fri 02/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018 UPDATED by PJM 12/13/2017

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2300 MW 1450 MW**

Impacts Total Transfer Capability 450 MW 0 MW

TTC with All Lines In Service 2750 MW 1450 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

Tue 02/20/2018 to Fri 02/23/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Tue 02/20/2018 to Fri 02/23/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_\_\_\_345\_93

Wed 02/21/2018 to Wed 02/21/2018  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_7

Sat 02/24/2018 to Sat 02/24/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sat 02/24/2018 to Sat 02/24/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sat 02/24/2018 to Sat 03/31/2018  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/22/2017

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/25/2018 to Sun 02/25/2018  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/25/2018 to Sun 02/25/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## EGRDNCTY\_345\_138\_AT1

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

## EGRDNCTY\_345\_138\_AT2

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 02/26/2018 to Wed 05/02/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 02/26/2018 to Fri 03/02/2018

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 03/05/2018 to Fri 03/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Tue 03/06/2018 to Wed 03/07/2018  
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 03/12/2018 to Fri 03/16/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Mon 03/19/2018 to Mon 03/19/2018  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBRK\_\_345\_W79

Mon 03/19/2018 to Mon 03/19/2018  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## W49TH\_ST\_345KV\_6

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018  
0200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018  
0200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>S.RIPLEY-DUNKIRK__230_68</b>					FWD	REV
Mon 03/19/2018	to	Fri 04/20/2018			(Import)	(Export)
1000	Continuous	1559			SCH - PJ - NY	<b>2600 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2750 MW
<b>W49TH_ST_345KV_6</b>					FWD	
Wed 03/21/2018	to	Wed 03/21/2018	<u>UPDATED</u>	<u>by CONED</u> <u>01/02/2018</u>	(Import)	
0100	Continuous	0200			SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Wed 03/21/2018	to	Wed 03/21/2018	<u>UPDATED</u>	<u>by CONED</u> <u>01/02/2018</u>	(Import)	
0100	Continuous	0200			SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
<b>MARCY____345KV_CSC</b>					FWD	
Mon 03/26/2018	to	Fri 04/13/2018			(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>					FWD	
Mon 03/26/2018	to	Thu 03/29/2018			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>DUNWODIE_345KV_7</b>					FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u> <u>09/22/2017</u>	(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u> <u>09/22/2017</u>	(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MAl

Mon 04/02/2018 to Fri 04/06/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MALONE\_\_\_-WILLIS\_\_\_115\_1-910

Tue 04/03/2018 to Tue 04/03/2018

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

11/20/2017

**ARR: 38**

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**60 MW**

40 MW

100 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 04/04/2018 to Thu 04/12/2018

0600 Continuous 1800

Work scheduled by: LI

UPDATED

by LI

11/08/2017

SCH - NPX\_CSC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

**0 MW**

**0 MW**

330 MW

330 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/08/2018 to Fri 04/13/2018

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM\_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

**0 MW**

**0 MW**

315 MW

315 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAl

Mon 04/09/2018 to Fri 04/13/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Mon 04/09/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 04/16/2018 to Tue 05/01/2018  
0001 Continuous 1800

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 04/16/2018 to Fri 04/20/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### S.RIPLEY-DUNKIRK\_\_230\_68

Fri 04/20/2018 to Sat 02/01/2020 **UPDATED by NYISO 12/08/2017**  
1600 Continuous 0000

Work scheduled by: NYISO

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2600 MW 1350 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2750 MW 1450 MW

### BUCHAN\_N-EASTVIEW\_345\_W93

Sat 04/21/2018 to Sat 04/21/2018  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### EASTVIEW-SPRNBK\_\_345\_W79

Sat 04/21/2018 to Sat 04/21/2018  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_AT1

Mon 04/23/2018 to Mon 04/23/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 04/30/2018 to Fri 05/04/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Tue 05/01/2018 to Mon 05/21/2018  
0001 Continuous 0559

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## SCH-NYISO-NE\_LIMIT\_800

Sun 05/06/2018 to Sun 05/06/2018  
0600 Continuous 1900

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY 1000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1600 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 05/07/2018 to Fri 05/11/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/07/2018 to Fri 05/11/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/14/2018 to Fri 05/18/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER\_\_\_\_230\_85/87

Tue 05/15/2018 to Fri 06/01/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

MARCY\_\_\_\_765\_345\_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018

0600 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES\_\_\_\_230\_L33P

Mon 05/28/2018 to Fri 06/01/2018

0700 Continuous 2000

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

2000 MW 1600 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2000 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 06/01/2018 to Wed 10/31/2018

(Import)

1800 Continuous 2359

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

---

**MARCY\_\_\_\_765\_345\_AT1**

FWD

Sat 08/04/2018 to Sun 08/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Tue 09/04/2018 to Sun 09/09/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**FRASER\_-GILBOA\_\_\_\_345\_GF5-35**

FWD

Mon 09/10/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

---

**MARCY\_\_\_\_345KV\_CSC**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_765\_345\_AT2**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**NIAGARA\_\_345\_230\_AT4**

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **2000 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2000 MW 1600 MW

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/17/2018 to Fri 09/21/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 09/17/2018 to Fri 09/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**BECK\_\_\_-NIAGARA\_\_345\_PA302**

Mon 10/01/2018 to Fri 10/05/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1100 MW 800 MW  
TTC with All Lines In Service 2000 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/01/2018 to Wed 10/03/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## PANNELL\_-CLAY\_\_\_345\_1

Mon 10/01/2018 to Fri 10/05/2018  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MARCY\_\_\_765\_345\_AT2

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 10/08/2018 to Fri 10/12/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_765\_345\_AT1

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2265 MW  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC 2080 MW  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-MASSENA\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_230\_MMS2

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 10/22/2018 to Fri 11/16/2018

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MAL

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MAL

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_\_\_345KV\_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MOSES\_\_\_-ADIRNDCK\_230\_MAL

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,January 11, 2018 to Saturday ,July 13, 2019

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/26/2018 to Fri 11/30/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### HURLYAVE-ROSETON\_\_\_345\_303

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/10/2018 to Fri 12/14/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_\_765\_345\_AT2

Mon 12/17/2018 to Fri 12/21/2018  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Wed 12/26/2018 to Fri 12/28/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW