

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

Sun 11/26/2017 to Tue 05/15/2018  
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Sun 11/26/2017 to Tue 05/15/2018  
0001 Continuous 2359

UPDATED by CE 01/03/2018

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**S.RIPLEY-DUNKIRK\_230\_68**

Fri 12/15/2017 to Mon 04/30/2018  
1400 Continuous 0959

UPDATED by NYISO 01/22/2018

Work scheduled by: NYISO

FWD REV  
(Import) (Export)  
**2600 MW 1300 MW**  
SCH - PJ - NY  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

**CHAT\_DC\_GC2**

Tue 12/19/2017 to Fri 02/02/2018  
2257 Continuous 0900

by HQ 01/26/2018

Work scheduled by: HQ

FWD  
(Import)  
**2850 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Tue 12/19/2017 to Fri 02/02/2018  
2257 Continuous 0900

by HQ 01/26/2018

Work scheduled by: HQ

REV  
(Export)  
**500 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Thu 02/15/2018  
0001 Continuous 2359

UPDATED by CE 01/17/2018

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
**2600 MW 1300 MW**  
SCH - PJ - NY  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Thu 02/15/2018  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
**2000 MW 1300 MW**  
SCH - PJ - NY  
Impacts Total Transfer Capability 750 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARION\_\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Thu 02/15/2018  
0001 Continuous 2359

UPDATEDby CE01/17/2018

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

**2600 MW 1300 MW**

150 MW 0 MW

2750 MW 1300 MW

## SCH-HQ-NYISO\_LIMIT\_1200

Tue 01/16/2018 to Thu 02/08/2018  
0001 Continuous 2359

by HQ01/26/2018

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1200 MW**

300 MW

1500 MW

## EASTVIEW-SPRNBK\_\_345\_W64

Tue 01/16/2018 to Mon 02/19/2018  
0001 Continuous 0100

UPDATEDby CE01/25/2018

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**4350 MW**

750 MW

5100 MW

## MILLWOOD-EASTVIEW\_345\_W99

Tue 01/16/2018 to Mon 02/19/2018  
0001 Continuous 0100

UPDATEDby CE01/25/2018

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**4350 MW**

750 MW

5100 MW

## SPRNBK\_\_345KV\_RNS5

Tue 01/16/2018 to Mon 02/19/2018  
0001 Continuous 0100

UPDATEDby CE01/25/2018

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**3200 MW**

1400 MW

4600 MW

## N.SCTLND-ALPS\_\_\_\_345\_2

Wed 01/17/2018 to Wed 02/14/2018  
0800 Continuous 1300

EXTENDEDby NGRID01/23/2018

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

**900 MW 1600 MW**

500 MW 0 MW

1400 MW 1600 MW

## N.SCTLND-ALPS\_\_\_\_345\_2

Wed 01/17/2018 to Wed 02/14/2018  
0800 Continuous 1300

EXTENDEDby NGRID01/23/2018

Work scheduled by: NGrid

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

**100 MW 100 MW**

100 MW 100 MW

200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

|                                  |            |                |                 |                 |                   |  |
|----------------------------------|------------|----------------|-----------------|-----------------|-------------------|--|
| <b>SCH-NE-NYISO_LIMIT_400</b>    |            |                |                 |                 |                   | FWD                                      |
| Wed 01/17/2018                   | to         | Wed 02/14/2018 | <u>EXTENDED</u> | <u>by NGRID</u> | <u>01/23/2018</u> | (Import)                                 |
| 0800                             | Continuous | 1300           |                 |                 |                   | SCH - NE - NY <b>600 MW</b>              |
| Work scheduled by: NGrid         |            |                |                 |                 |                   | Impacts Total Transfer Capability 800 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 1400 MW    |
| <b>SCH-NYISO-NE_LIMIT_600</b>    |            |                |                 |                 |                   | REV                                      |
| Wed 01/17/2018                   | to         | Wed 02/14/2018 | <u>EXTENDED</u> | <u>by NGRID</u> | <u>01/23/2018</u> | (Export)                                 |
| 0800                             | Continuous | 1300           |                 |                 |                   | SCH - NE - NY <b>800 MW</b>              |
| Work scheduled by: NGrid         |            |                |                 |                 |                   | Impacts Total Transfer Capability 800 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 1600 MW    |
| <b>DUNWODIE-SHORE_RD_345_Y50</b> |            |                |                 |                 |                   | FWD                                      |
| Fri 01/19/2018                   | to         | Tue 01/23/2018 | <u>UPDATED</u>  | <u>by CONED</u> | <u>01/20/2018</u> | (Import)                                 |
| 0200                             | Continuous | 2359           |                 |                 |                   | CONED - LIPA <b>800 MW</b>               |
| Work scheduled by: ConEd         |            |                |                 |                 |                   | Impacts Total Transfer Capability 700 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 1500 MW    |
| <b>SHORE_RD_345_138_BK 1</b>     |            |                |                 |                 |                   | FWD                                      |
| Fri 01/19/2018                   | to         | Tue 01/23/2018 | <u>UPDATED</u>  | <u>by CONED</u> | <u>01/20/2018</u> | (Import)                                 |
| 0200                             | Continuous | 2359           |                 |                 |                   | CONED - LIPA <b>1350 MW</b>              |
| Work scheduled by: ConEd         |            |                |                 |                 |                   | Impacts Total Transfer Capability 150 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 1500 MW    |
| <b>SHORE_RD_345_138_BK 2</b>     |            |                |                 |                 |                   | FWD                                      |
| Fri 01/19/2018                   | to         | Tue 01/23/2018 | <u>UPDATED</u>  | <u>by CONED</u> | <u>01/20/2018</u> | (Import)                                 |
| 0200                             | Continuous | 2359           |                 |                 |                   | CONED - LIPA <b>1350 MW</b>              |
| Work scheduled by: ConEd         |            |                |                 |                 |                   | Impacts Total Transfer Capability 150 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 1500 MW    |
| <b>MOSES__-ADIRNDCK_230_MA2</b>  |            |                |                 |                 |                   | FWD                                      |
| Mon 01/22/2018                   | to         | Fri 01/26/2018 | <u>UPDATED</u>  | <u>by NYPA</u>  | <u>01/15/2018</u> | (Import)                                 |
| 0700                             | Continuous | 1530           |                 |                 |                   | MOSES SOUTH <b>2300 MW</b>               |
| Work scheduled by: NYPA          |            |                |                 |                 |                   | Impacts Total Transfer Capability 850 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 3150 MW    |
| <b>FRASER__-COOPERS__345_33</b>  |            |                |                 |                 |                   | FWD                                      |
| Mon 01/22/2018                   | to         | Thu 01/25/2018 | <u>UPDATED</u>  | <u>by NYSEG</u> | <u>01/22/2018</u> | (Import)                                 |
| 0800                             | Continuous | 1500           |                 |                 |                   | CENTRAL EAST - VC <b>2395 MW</b>         |
| Work scheduled by: NYSEG         |            |                |                 |                 |                   | Impacts Total Transfer Capability 580 MW |
|                                  |            |                |                 |                 |                   | TTC with All Lines In Service 2975 MW    |

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1250

Tue 01/23/2018 to Thu 01/25/2018 UPDATED by NGRID 01/25/2018  
0700 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1550 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1750 MW

## DUNWODIE\_345KV\_4

Tue 01/23/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_6

Tue 01/23/2018 to Tue 01/23/2018 UPDATED by CONED 01/20/2018  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-NYISO-NE\_LIMIT\_1300

Wed 01/24/2018 to Fri 01/26/2018  
0600 Daily 1700

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1500 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1600 MW

## FIVEMILE-STOLLERD\_345\_29

Wed 01/24/2018 to Fri 01/26/2018 UPDATED by NGRID 01/25/2018  
0826 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2600 MW 1300 MW**  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Fri 01/26/2018 to Sun 01/28/2018  
0001 Continuous 2000

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1250 MW 1200 MW**  
Impacts Total Transfer Capability 1500 MW 100 MW  
TTC with All Lines In Service 2750 MW 1300 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Fri 01/26/2018 to Sun 01/28/2018  
0001 Continuous 2000

Work scheduled by: PJM

FWD  
(Import)  
UPNY CONED **5000 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**HOPATCON-RAMAPO\_\_\_500\_5018 & S.RIPLEY-DUNKIRK\_\_\_230\_68**

Fri 01/26/2018 to Sun 01/28/2018  
0001 2000

Work scheduled by:

|                                   | FWD            | REV            |
|-----------------------------------|----------------|----------------|
|                                   | (Import)       | (Export)       |
| SCH - PJ - NY                     | <b>1250 MW</b> | <b>1200 MW</b> |
| Impacts Total Transfer Capability | 1500 MW        | 100 MW         |
| TTC with All Lines In Service     | 2750 MW        | 1300 MW        |

---

**RAMAPO\_\_\_345\_345\_PAR3500**

Fri 01/26/2018 to Sun 01/28/2018  
0001 Continuous 2000

Work scheduled by: PJM

|                                   | FWD            | REV            |
|-----------------------------------|----------------|----------------|
|                                   | (Import)       | (Export)       |
| SCH - PJ - NY                     | <b>2150 MW</b> | <b>1250 MW</b> |
| Impacts Total Transfer Capability | 600 MW         | 50 MW          |
| TTC with All Lines In Service     | 2750 MW        | 1300 MW        |

---

**RAMAPO\_\_\_345\_345\_PAR4500**

Fri 01/26/2018 to Sun 01/28/2018  
0001 Continuous 2000

Work scheduled by: PJM

|                                   | FWD            | REV            |
|-----------------------------------|----------------|----------------|
|                                   | (Import)       | (Export)       |
| SCH - PJ - NY                     | <b>2150 MW</b> | <b>1250 MW</b> |
| Impacts Total Transfer Capability | 600 MW         | 50 MW          |
| TTC with All Lines In Service     | 2750 MW        | 1300 MW        |

---

**RAMAPO\_\_\_500\_345\_BK 1500**

Fri 01/26/2018 to Sun 01/28/2018  
0001 Continuous 2000

Work scheduled by: PJM

|                                   | FWD            | REV            |
|-----------------------------------|----------------|----------------|
|                                   | (Import)       | (Export)       |
| SCH - PJ - NY                     | <b>1250 MW</b> | <b>1200 MW</b> |
| Impacts Total Transfer Capability | 1500 MW        | 100 MW         |
| TTC with All Lines In Service     | 2750 MW        | 1300 MW        |

---

**RAMAPO\_\_\_500\_345\_BK 1500**

Fri 01/26/2018 to Sun 01/28/2018  
0001 Continuous 2000

Work scheduled by: PJM

|                                   | FWD            |
|-----------------------------------|----------------|
|                                   | (Import)       |
| UPNY CONED                        | <b>5000 MW</b> |
| Impacts Total Transfer Capability | 100 MW         |
| TTC with All Lines In Service     | 5100 MW        |

---

**S.RIPLEY-DUNKIRK\_\_\_230\_68 & RAMAPO\_\_\_345\_345\_PAR3500**

Fri 01/26/2018 to Sun 01/28/2018  
0001 2000

Work scheduled by:

|                                   | FWD            | REV            |
|-----------------------------------|----------------|----------------|
|                                   | (Import)       | (Export)       |
| SCH - PJ - NY                     | <b>2150 MW</b> | <b>1250 MW</b> |
| Impacts Total Transfer Capability | 600 MW         | 50 MW          |
| TTC with All Lines In Service     | 2750 MW        | 1300 MW        |

---

**S.RIPLEY-DUNKIRK\_\_\_230\_68 & RAMAPO\_\_\_345\_345\_PAR4500**

Fri 01/26/2018 to Sun 01/28/2018  
0001 2000

Work scheduled by:

|                                   | FWD            | REV            |
|-----------------------------------|----------------|----------------|
|                                   | (Import)       | (Export)       |
| SCH - PJ - NY                     | <b>2150 MW</b> | <b>1250 MW</b> |
| Impacts Total Transfer Capability | 600 MW         | 50 MW          |
| TTC with All Lines In Service     | 2750 MW        | 1300 MW        |

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Mon 01/29/2018 to Mon 01/29/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 01/29/2018 to Fri 02/02/2018  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/19/2018

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-NE-NYISO\_LIMIT\_1000

Mon 01/29/2018 to Sat 02/03/2018  
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 01/25/2018

FWD  
(Import)  
SCH - NE - NY 1200 MW  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_700

Mon 01/29/2018 to Sat 02/03/2018  
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 01/25/2018

REV  
(Export)  
SCH - NE - NY 900 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1600 MW

## HURLYAVE-ROSETON\_\_345\_303

Wed 01/31/2018 to Fri 02/02/2018  
0700 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 01/25/2018

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## MARCY\_\_765\_345\_AT2

Sat 02/03/2018 to Sat 02/03/2018  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 01/02/2018

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 02/05/2018 to Fri 02/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1100

FWD

Mon 02/12/2018 to Tue 02/13/2018 UPDATED by NGRID 01/26/2018

(Import)

0630 Continuous 1630

Work scheduled by: NGrid

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1750 MW

## MOSES-ADIRNDCK\_230\_MA2

FWD

Mon 02/12/2018 to Fri 02/16/2018

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## HUDSONP-FARRAGUT\_345\_B3402

FWD

REV

Sun 02/18/2018 to Sun 04/01/2018 UPDATED by PJM 12/13/2017

(Import) (Export)

0001 Continuous 2359

Work scheduled by: PJM

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

## EASTVIEW-SPRNBK\_345\_W78

FWD

Tue 02/20/2018 to Tue 02/20/2018 UPDATED by CONED 01/25/2018

(Import)

0001 Continuous 0130

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## SPRNBK\_345KV\_RNS3

FWD

Tue 02/20/2018 to Tue 02/20/2018 UPDATED by CONED 01/25/2018

(Import)

0001 Continuous 0130

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## MILLWOOD-EASTVIEW\_345\_W85

FWD

Tue 02/20/2018 to Wed 02/21/2018 UPDATED by CONED 01/25/2018

(Import)

0001 Continuous 2330

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## MARCY-EDIC\_345\_UE1-7

FWD

Tue 02/20/2018 to Fri 02/23/2018

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&amp;16

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

## Seasonal Limits

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Tue 02/20/2018 to Fri 02/23/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### N.SCTLND-LEEDS\_\_\_\_345\_93

Wed 02/21/2018 to Wed 02/21/2018  
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### EASTVIEW-SPRNBK\_\_\_\_345\_W78

Wed 02/21/2018 to Wed 02/21/2018 UPDATED by CONED 01/25/2018  
2300 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### SPRNBK\_\_\_\_345KV\_RNS3

Wed 02/21/2018 to Wed 02/21/2018 UPDATED by CONED 01/25/2018  
2300 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sat 02/24/2018 to Sat 02/24/2018 UPDATED by CE 09/22/2017  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_72

Sat 02/24/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/25/2018 to Sun 02/25/2018

0001 Continuous 2359

Work scheduled by: ConEd

|                                   | FWD<br>(Import) | REV<br>(Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NE - NY                     | 700 MW          | 1300 MW         |
| Impacts Total Transfer Capability | 700 MW          | 300 MW          |
| TTC with All Lines In Service     | 1400 MW         | 1600 MW         |

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/25/2018 to Sun 02/25/2018

0001 Continuous 2359

Work scheduled by: ConEd

|                                   | FWD<br>(Import) | REV<br>(Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385                    | 100 MW          | 100 MW          |
| Impacts Total Transfer Capability | 100 MW          | 100 MW          |
| TTC with All Lines In Service     | 200 MW          | 200 MW          |

## EGRDNCTY\_345\_138\_AT1

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

|                                   | FWD<br>(Import) |
|-----------------------------------|-----------------|
| CONED - LIPA                      | 1250 MW         |
| Impacts Total Transfer Capability | 250 MW          |
| TTC with All Lines In Service     | 1500 MW         |

## EGRDNCTY\_345\_138\_AT2

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

|                                   | FWD<br>(Import) |
|-----------------------------------|-----------------|
| CONED - LIPA                      | 1250 MW         |
| Impacts Total Transfer Capability | 250 MW          |
| TTC with All Lines In Service     | 1500 MW         |

## SPRNBK -EGRDNCTR\_345\_Y49

Sun 02/25/2018 to Thu 03/01/2018

0001 Continuous 2359

Work scheduled by: LI

|                                   | FWD<br>(Import) |
|-----------------------------------|-----------------|
| CONED - LIPA                      | 775 MW          |
| Impacts Total Transfer Capability | 725 MW          |
| TTC with All Lines In Service     | 1500 MW         |

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 02/26/2018 to Tue 05/01/2018

0001 Continuous 0300

Work scheduled by: ConEd

|                                   | FWD<br>(Import) | REV<br>(Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NE - NY                     | 700 MW          | 1300 MW         |
| Impacts Total Transfer Capability | 700 MW          | 300 MW          |
| TTC with All Lines In Service     | 1400 MW         | 1600 MW         |

## LONG\_MTN-PLSNTVLY\_345\_398

Mon 02/26/2018 to Tue 05/01/2018

0001 Continuous 0300

Work scheduled by: ConEd

|                                   | FWD<br>(Import) | REV<br>(Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385                    | 100 MW          | 100 MW          |
| Impacts Total Transfer Capability | 100 MW          | 100 MW          |
| TTC with All Lines In Service     | 200 MW          | 200 MW          |

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 02/26/2018 to Fri 03/02/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

-----  
**PLSNTVLY-EFISHKIL\_345\_F37**

Thu 03/01/2018 to Thu 03/01/2018  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 03/05/2018 to Fri 03/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_-N.SCTLND\_345\_18**

Tue 03/06/2018 to Wed 03/07/2018  
0600 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 03/12/2018 to Fri 03/16/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

-----  
**BUCHAN\_N-EASTVIEW\_345\_W93**

Mon 03/19/2018 to Mon 03/19/2018 **UPDATED by CONED 01/17/2018**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

-----  
**EASTVIEW-SPRNBK\_345\_W79**

Mon 03/19/2018 to Mon 03/19/2018 **UPDATED by CONED 01/17/2018**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

FWD

Mon 03/19/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018

(Import)

0001 Continuous 0100

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_6

FWD

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018

(Import)

0200 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_8

FWD

Mon 03/19/2018 to Tue 03/20/2018 UPDATED by CONED 01/02/2018

(Import)

0200 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_6

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_8

FWD

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 01/02/2018

(Import)

0100 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## MARCY\_\_\_\_345KV\_CSC

FWD

Mon 03/26/2018 to Fri 04/13/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 03/26/2018 to Thu 03/29/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 03/30/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018

(Import)

0030 Continuous 0100

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBK\_345\_W79

FWD

Fri 03/30/2018 to Fri 03/30/2018 UPDATED by CONED 01/17/2018

(Import)

0030 Continuous 0100

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## DUNWODIE\_345KV\_7

FWD

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Sat 03/31/2018 to Sat 03/31/2018 UPDATED by CE 09/22/2017

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 04/02/2018 to Fri 04/06/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MALONE\_\_-WILLIS\_\_115\_1-910

REV

Tue 04/03/2018 to Tue 04/03/2018 UPDATED by NYPA 11/20/2017

(Export)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 38

SCH - HQ\_CEDARS

**60 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 100 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Wed 04/04/2018 to Thu 04/12/2018 UPDATED by LI 11/08/2017

(Import) (Export)

0600 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

|                               |            |                |                |                                   |                                   |                 |
|-------------------------------|------------|----------------|----------------|-----------------------------------|-----------------------------------|-----------------|
| LINDN_CG-LNDVFT___345_V-3022  |            |                |                |                                   | FWD                               | REV             |
| Sun 04/08/2018                | to         | Fri 04/13/2018 |                |                                   | (Import)                          | (Export)        |
| 1400                          | Continuous | 1800           |                |                                   | SCH - PJM_VFT                     | 0 MW 0 MW       |
| Work scheduled by: PJM        |            |                |                |                                   | Impacts Total Transfer Capability | 315 MW 315 MW   |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 315 MW 315 MW   |
| BECK___-NIAGARA_345_PA302     |            |                |                |                                   | FWD                               | REV             |
| Mon 04/09/2018                | to         | Fri 04/13/2018 | <u>UPDATED</u> | <u>by NYPA</u> <u>01/22/2018</u>  | (Import)                          | (Export)        |
| 0500                          | Continuous | 1700           |                |                                   | SCH - OH - NY                     | 1100 MW 950 MW  |
| Work scheduled by: NYPA       |            |                |                |                                   | Impacts Total Transfer Capability | 650 MW 950 MW   |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 1750 MW 1900 MW |
| MOSES___-ADIRNDCK_230_MA1     |            |                |                |                                   | FWD                               |                 |
| Mon 04/09/2018                | to         | Fri 04/13/2018 |                |                                   | (Import)                          |                 |
| 0700                          | Continuous | 1730           |                |                                   | MOSES SOUTH                       | 2300 MW         |
| Work scheduled by: NYPA       |            |                |                |                                   | Impacts Total Transfer Capability | 850 MW          |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 3150 MW         |
| FRASER___-GILBOA___345_GF5-35 |            |                |                |                                   | FWD                               |                 |
| Mon 04/09/2018                | to         | Fri 04/20/2018 |                |                                   | (Import)                          |                 |
| 0700                          | Continuous | 1730           |                |                                   | CENTRAL EAST - VC                 | 2650 MW         |
| Work scheduled by: NYPA       |            |                |                |                                   | Impacts Total Transfer Capability | 325 MW          |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 2975 MW         |
| BUCHAN_N-EASTVIEW_345_W93     |            |                |                |                                   | FWD                               |                 |
| Wed 04/11/2018                | to         | Thu 04/12/2018 | <u>UPDATED</u> | <u>by CONED</u> <u>01/17/2018</u> | (Import)                          |                 |
| 0001                          | Continuous | 0130           |                |                                   | UPNY CONED                        | 4350 MW         |
| Work scheduled by: ConEd      |            |                |                |                                   | Impacts Total Transfer Capability | 750 MW          |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 5100 MW         |
| EASTVIEW-SPRNBK___345_W79     |            |                |                |                                   | FWD                               |                 |
| Wed 04/11/2018                | to         | Thu 04/12/2018 | <u>UPDATED</u> | <u>by CONED</u> <u>01/17/2018</u> | (Import)                          |                 |
| 0001                          | Continuous | 0130           |                |                                   | UPNY CONED                        | 4350 MW         |
| Work scheduled by: ConEd      |            |                |                |                                   | Impacts Total Transfer Capability | 750 MW          |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 5100 MW         |
| RAMAPO___-BUCHAN_N_345_Y94    |            |                |                |                                   | FWD                               |                 |
| Wed 04/11/2018                | to         | Thu 04/12/2018 | <u>UPDATED</u> | <u>by CONED</u> <u>01/17/2018</u> | (Import)                          |                 |
| 0001                          | Continuous | 0130           |                |                                   | UPNY CONED                        | 4800 MW         |
| Work scheduled by: ConEd      |            |                |                |                                   | Impacts Total Transfer Capability | 300 MW          |
|                               |            |                |                |                                   | TTC with All Lines In Service     | 5100 MW         |

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 04/16/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Sat 04/21/2018 to Sat 04/21/2018 UPDATED by CONED 01/17/2018

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

## EASTVIEW-SPRNBK\_345\_W79

Sat 04/21/2018 to Sat 04/21/2018 UPDATED by CONED 01/17/2018

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_AT1

Mon 04/23/2018 to Mon 04/23/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 04/30/2018 to Fri 05/04/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Tue 05/01/2018 to Mon 05/21/2018  
0001 Continuous 0559

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## S.RIPLEY-DUNKIRK\_\_\_230\_68

Tue 05/01/2018 to Sat 06/02/2018  
1000 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/22/2018

FWD REV  
(Import) (Export)  
SCH - PJ - NY 1950 MW 1350 MW  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## SCH-NYISO-NE\_LIMIT\_800

Sun 05/06/2018 to Sun 05/06/2018  
0600 Continuous 1900

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY 1000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1600 MW

## NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Mon 05/07/2018 to Fri 05/11/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/07/2018 to Fri 05/11/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CLAY\_\_\_-EDIC\_\_\_345\_1-16

Mon 05/14/2018 to Fri 05/18/2018

0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## ERIE E\_\_\_-S.RIPLEY\_230\_69 & WETHSRFD-MEYER\_\_\_230\_85/87

Tue 05/15/2018 to Fri 06/01/2018

0700 1500

Work scheduled by:

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## WETHSRFD-MEYER\_\_\_230\_85/87

Tue 05/15/2018 to Fri 06/01/2018

0700 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_765\_345\_AT2

Mon 05/21/2018 to Fri 05/25/2018

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018

0600 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018

0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## STLAWRNC-MOSES\_\_\_230\_L33P

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 2000 MW 1600 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2000 MW 1600 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Fri 06/01/2018 to Wed 10/31/2018  
1800 Continuous 2359

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC 2740 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## S.RIPLEY-DUNKIRK\_\_\_230\_68

Sat 06/02/2018 to Sat 02/01/2020  
1600 Continuous 0000

Work scheduled by: NYISO

**UPDATED by NYISO 01/22/2018**

FWD REV  
(Import) (Export)  
SCH - PJ - NY 1950 MW 1350 MW  
Impacts Total Transfer Capability 150 MW 0 MW  
TTC with All Lines In Service 2100 MW 1350 MW

## MARCY\_\_\_765\_345\_AT1

Sat 08/04/2018 to Sun 08/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_765\_345\_AT2

Tue 09/04/2018 to Sun 09/09/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Mon 09/10/2018 to Fri 10/05/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/10/2018 to Fri 09/28/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

---

**MARCY\_\_\_\_\_345KV\_CSC**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 1730

CENTRAL EAST - VC

**2690 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

---

**MARCY\_\_\_\_\_765\_345\_AT2**

FWD

Tue 09/11/2018 to Tue 09/11/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**NIAGARA\_\_\_345\_230\_AT4**

FWD

REV

Fri 09/14/2018 to Fri 09/14/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**2000 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0700 Continuous 1700

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

---

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Mon 10/01/2018 to Fri 10/05/2018

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1100 MW 800 MW

TTC with All Lines In Service 2000 MW 1600 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 10/01/2018 to Wed 10/03/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**PANNELL\_-CLAY\_\_\_345\_1**

FWD

Mon 10/01/2018 to Fri 10/05/2018

(Import)

0700 Continuous 1700

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Thu 10/04/2018 to Fri 10/05/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_765\_345\_AT2**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/22/2018 to Fri 11/16/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

---

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

Mon 10/29/2018 to Fri 11/02/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 10/29/2018 to Fri 11/02/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

|                   |        |
|-------------------|--------|
| CENTRAL EAST      | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST        | 6500MW |
| UPNY CONED        | 5100MW |
| SPR/DUN-SOUTH     | 4600MW |
| DYSINGER EAST     | 3150MW |
| MOSES SOUTH       | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_345KV\_CSC**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Sunday ,January 28, 2018 to Tuesday ,July 30, 2019

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_\_765\_345\_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 3150 MW

MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW