

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 10/14/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/14/2018

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/14/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1750 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

DUNWODIE-MOTTHAVN_345_71

Sun 07/01/2018 to Tue 10/09/2018 EXT FORCE by CE 09/07/2018

1248 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

S.RIPLEY-DUNKIRK_230_68

Thu 08/09/2018 to Sat 02/01/2020 UPDATED by NYISO 08/09/2018

1144 Continuous 0000

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1300 MW
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARCY_SO_SERIES_COMP_I/S

Mon 08/13/2018 to Fri 09/07/2018

1000 Continuous 0559

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_850

Tue 09/04/2018 to Tue 09/04/2018 UPDATED by NGRID 08/31/2018

0700 Continuous 1100

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1150 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 1900 MW

SCH-IMO-NYISO_LIMIT_950

Tue 09/04/2018 to Thu 09/06/2018

1000 Continuous 2059

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1250 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1900 MW

CHAT_DC_GC1

Thu 09/06/2018 to Thu 09/06/2018

0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Thu 09/06/2018 to Thu 09/06/2018

0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Thu 09/06/2018 to Thu 09/06/2018

0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Thu 09/06/2018 to Thu 09/06/2018

0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Thu 09/06/2018 to Thu 09/06/2018

0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Thu 09/06/2018 to Thu 09/06/2018

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Thu 09/06/2018 to Thu 09/06/2018

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Fri 09/07/2018 to Fri 09/07/2018

(Import)

0001 Continuous 0030

UPDATED

by CE

09/05/2018

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Fri 09/07/2018 to Wed 09/19/2018

(Import)

0001 Continuous 0200

UPDATED

by CE

09/05/2018

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Fri 09/07/2018 to Wed 09/19/2018

(Import)

0001 Continuous 0200

UPDATED

by CE

09/05/2018

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

MARCY_765_345_AT2

FWD

Fri 09/07/2018 to Tue 09/11/2018

(Import)

0500 Continuous 0459

UPDATED

by NYPA

09/05/2018

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19

FITZPTRK-EDIC_345_FE-1

FWD

Fri 09/07/2018 to Wed 09/26/2018

(Import)

0600 Continuous 1700

UPDATED

by NGRID

09/06/2018

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC _____345_FE-1					FWD	
Fri 09/07/2018	to	Wed 09/26/2018	UPDATED	by NGRID	09/06/2018	(Import)
0600	Continuous	1700				
Work scheduled by: NGrid					OSWEGO EXPORT	4800 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW
NEPTUNE_-DUFFYAVE _____345_NEPTUNE					FWD	
Fri 09/07/2018	to	Fri 09/07/2018			(Import)	
0700	Continuous	1100				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE _____345_501					FWD	
Fri 09/07/2018	to	Fri 09/07/2018			(Import)	
0700	Continuous	1100				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
CLRKSCRN-OAKDALE _____345_36					FWD	
Fri 09/07/2018	to	Fri 09/07/2018	CANCELLED	by NYSEG	09/06/2018	(Import)
0700	Continuous	1530				
Work scheduled by: NYSEG					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT _____500					FWD	
Fri 09/07/2018	to	Fri 09/07/2018			(Import)	
0700	Continuous	1600				
Work scheduled by: NYSEG					SCH - OH - NY	800 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1900 MW
BECK _____ -NIAGARA_____230_PA27					FWD	REV
Fri 09/07/2018	to	Fri 09/14/2018	FORCED	by IESO	09/07/2018	(Import) (Export)
0746	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW 1750 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1900 MW 1750 MW
SCH-NYISO-PJM_LIMIT _____100						REV
Fri 09/07/2018	to	Thu 09/20/2018	UPDATED	by PJM	09/06/2018	(Export)
0800	Continuous	1559				
Work scheduled by: PJM					SCH - PJ - NY	400 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 09/08/2018 to Mon 09/10/2018 UPDATED by CE 09/05/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_700

Sat 09/08/2018 to Sun 09/09/2018
0500 Continuous 2330

Work scheduled by: NYISO

FWD
(Import)
1000 MW
SCH - OH - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1900 MW

CHAT_DC_GC1

Sat 09/08/2018 to Sat 09/08/2018
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 09/08/2018 to Sat 09/08/2018
0600 Continuous 1800

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

PORTER__-ROTTRDAM_230_30

Sat 09/08/2018 to Sat 09/08/2018
0700 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
2805 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Sun 09/09/2018 to Mon 09/10/2018 UPDATED by CONED 08/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Sun 09/09/2018 to Mon 09/10/2018 UPDATED by CONED 08/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Sun 09/09/2018 to Sun 09/09/2018

0700 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/10/2018 to Fri 09/28/2018

0800 Continuous 1900

Work scheduled by: HQ

UPDATEDby HQ09/05/2018

REV

(Export)

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 10/05/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

MARCY__345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY__765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**ALCOA_R8105_TIE_B**

Wed 09/12/2018 to Thu 09/13/2018

0700 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA_R8105_TIE_B

Wed 09/12/2018 to Thu 09/13/2018
 0700 Continuous 1700
 Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	0 MW
Impacts Total Transfer Capability	120 MW	40 MW
TTC with All Lines In Service	190 MW	40 MW

NIAGARA_345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018 **CANCELLED by NYPA 09/06/2018**
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

CEDARS_-ROSEMNTB_115_2/22

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1800
 Work scheduled by: HQ

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

DENNISON-ROSEMNTB_115_2/22

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1800
 Work scheduled by: HQ

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1800
 Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	80 MW
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

EASTVIEW-SPRNBRK_345_W99

Sat 09/15/2018 to Sat 09/15/2018
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 09/15/2018 to Sun 09/16/2018
 0001 Continuous 0230
 Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Sun 09/16/2018 to Sun 09/16/2018
 0130 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Mon 09/17/2018 to Mon 09/17/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Mon 09/17/2018 to Mon 09/17/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Mon 09/17/2018 to Fri 09/21/2018
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MARCY__765_345_AT2

Mon 09/17/2018 to Tue 09/18/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
 0500 Continuous 1700
 Work scheduled by: NYPA

UPDATED by NYPA 08/03/2018

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LOWVILLE-BOONVILLE_115_5

Tue 09/18/2018 to Tue 09/18/2018
 1000 Daily(No Weekends) 1200
 Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **130 MW 40 MW**
 Impacts Total Transfer Capability 60 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

TAYLORVL-LOWVILLE_115_5

Tue 09/18/2018 to Tue 09/18/2018

1000 Daily(No Weekends) 1200

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

W49TH_ST_345KV_6

Wed 09/19/2018 to Wed 09/19/2018

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/05/2018

	FWD
	(Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

MOSES__-ADIRNDCK_230_MA1

Wed 09/19/2018 to Sat 09/22/2018

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 07/26/2018

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MILLWOOD-EASTVIEW_345_W82

Thu 09/20/2018 to Fri 09/21/2018

2330 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBK__345KV_RNS4

Thu 09/20/2018 to Fri 09/21/2018

2330 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

EFISHKIL-WOOD_ST_345_F38

Fri 09/21/2018 to Sun 09/23/2018

2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 09/21/2018 to Sun 09/23/2018

2200 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Fri 09/21/2018 to Sun 09/23/2018

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

FROST_BR-LONG MTN_345_352

Sat 09/22/2018 to Sat 09/22/2018

0100 Continuous 1900

Work scheduled by: ISONE

UPDATEDby ISONE 08/23/2018

FWD

REV

(Import) (Export)

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

CHAT_DC_GC1

Sun 09/23/2018 to Sun 09/23/2018

0001 Continuous 0200

Work scheduled by: HQ

by HQ09/05/2018

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 09/23/2018 to Sun 09/23/2018

0001 Continuous 0200

Work scheduled by: HQ

by HQ09/05/2018

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018

0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018

0001 0200

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018

0001 Continuous 0200

Work scheduled by: HQ

by HQ09/05/2018

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 09/24/2018 to Fri 09/28/2018
0001 Continuous 1830

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability

1900 MW

TTC with All Lines In Service

5700 MW

NIAGARA_345_230_AT4

FWD

REV

Mon 09/24/2018 to Fri 09/28/2018
0500 Continuous 2300

UPDATEDby NYPA06/21/2018

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability

0 MW 350 MW

TTC with All Lines In Service

1900 MW 1750 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Mon 09/24/2018 to Mon 09/24/2018
0600 Continuous 0700

Work scheduled by: NYPA

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability

455 MW

TTC with All Lines In Service

2975 MW

CLAY_-EDIC_345_2-15

FWD

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

UPDATEDby NYPA08/06/2018

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 09/24/2018 to Fri 10/05/2018
0700 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

HOMR_NYW-PIERC_NY_345_48

Mon 09/24/2018 to Tue 09/25/2018
0800 Continuous 2000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	-50 MW
TTC with All Lines In Service	2100 MW	1300 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Thu 09/27/2018
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	-50 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARCY_SO_SERIES_COMP_I/S

Wed 09/26/2018 to Sat 10/06/2018
1700 Continuous 0700

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

DUNWODIE_345KV_3

Mon 10/01/2018 to Wed 10/03/2018 **CANCELLED** **by ConEd** **09/05/2018**
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Mon 10/01/2018 to Wed 10/03/2018 **CANCELLED** **by ConEd** **09/05/2018**
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE-MOTTHAVN_345_71

Mon 10/01/2018 to Sat 10/20/2018 **CANCELLED** **by ConEd** **09/05/2018**
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0400 Continuous 1700

UPDATED by NYPA 08/20/2018

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	950 MW
TTC with All Lines In Service	1900 MW	1750 MW

MOSES____-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

SCRIBA__-VOLNEY____345_21

Mon 10/01/2018 to Tue 10/02/2018
0730 Continuous 1930

UPDATED by NGRID 08/13/2018

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

EGRDNCTY_345_138_AT1

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/04/2018 to Sat 11/03/2018
0001 Continuous 0300

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ - NY 1400 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

MILLWOOD-EASTVIEW_345_W85

Mon 10/08/2018 to Mon 10/08/2018
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Mon 10/08/2018 to Mon 10/08/2018
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Mon 10/08/2018 to Sat 10/13/2018
0301 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC2

FWD

Mon 10/08/2018 to Fri 11/23/2018

(Import)

0700 Continuous 1700

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

EDIC___-FRASER___345_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/12/2018 to Mon 10/15/2018

(Import)

1800 Continuous 0759

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS3

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/13/2018 to Mon 10/15/2018
0100 0759

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

FROST_BR-LONG_MTN_345_352

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1600 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1100 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1100

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1300 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1600 MW

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/19/2018 to Sat 10/27/2018

(Import)

1701 1730

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/19/2018 to Wed 10/31/2018

(Import)

1701 Continuous 2359

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 10/20/2018 to Sat 10/20/2018

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Sat 10/20/2018 to Sat 10/20/2018

(Import)

0230 Continuous 0300

CANCELLED by ConEd 09/05/2018

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5Sat 10/20/2018 to Sat 10/20/2018 **CANCELLED by ConEd 09/05/2018**

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FROST_BR-LONG_MTN_345_352

Sat 10/20/2018 to Sat 10/20/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 10/22/2018 to Thu 10/25/2018

0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 10/29/2018 to Fri 11/02/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMR_NYW-PIERC_NY_345_48

Mon 11/05/2018 to Fri 11/09/2018
0800 Continuous 2000

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1300 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

SCRIBA__-VOLNEY__345_21

Wed 11/07/2018 to Fri 11/09/2018 **UPDATED by NGRID 08/14/2018**
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Sun 11/11/2018 to Sun 11/11/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1400 MW

SCH-IMO-NYISO_LIMIT_1200

Wed 11/14/2018 to Wed 11/14/2018
0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
0500 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

MOSES____-ADIRNDCK_230_MAI

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE-MOTTHAVN_345_72

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 12/15/2018 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD_ST_345_F39

Thu 12/20/2018 to Thu 12/20/2018
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MAI

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Wed 01/02/2019 to Fri 01/11/2019

08/20/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019

(Import)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LEEDS__-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

08/20/2018

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Sat 01/19/2019 to Sat 01/26/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST_345_F39

Sat 01/19/2019 to Sat 01/19/2019
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 01/21/2019 to Fri 01/25/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/04/2019 to Fri 03/08/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 03/11/2019 to Fri 03/15/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS__345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019
0800 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY__-EDIC____345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY____345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 08/19/2019 to Fri 09/20/2019
0800 Continuous 1600

06/26/2018

(Import)

Work scheduled by: CHGE

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MARCY__-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September08, 2018 to Monday ,March 09, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-LEEDS____345_GL3

Mon 09/09/2019 to Fri 09/27/2019

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

LEEDS____345KV_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CLAY____-EDIC____345_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON__345_303

Mon 09/30/2019 to Fri 11/01/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CLAY____-EDIC____345_2-15

Mon 10/07/2019 to Thu 10/17/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY____345_2

Wed 11/06/2019 to Fri 11/22/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

LEEDS____-HURLYAVE_345_301

Mon 11/11/2019 to Wed 12/18/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW