

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 10/28/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 10/28/2018

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 10/28/2018 EXT FORCE by CE 09/05/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1750 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

## DUNWODIE-MOTTHAVN\_345\_71

Sun 07/01/2018 to Tue 10/09/2018 EXT FORCE by CE 09/07/2018

1248 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## S.RIPLEY-DUNKIRK\_230\_68

Thu 08/09/2018 to Sat 02/01/2020 UPDATED by NYISO 08/09/2018

1144 Continuous 0000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

## E13THSTA-FARRAGUT\_345\_46

Fri 09/07/2018 to Sun 09/16/2018 UPDATED by CE 09/17/2018

0001 Continuous 1831

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Fri 09/07/2018 to Mon 09/17/2018 **UPDATED** **by CE** **09/17/2018**

(Import)

0001 Continuous 0245

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**FITZPTRK-EDIC\_345\_FE-1**

FWD

Fri 09/07/2018 to Sun 09/23/2018 **UPDATED** **by NGRID** **09/18/2018**

(Import)

0600 Continuous 1900

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**FITZPTRK-EDIC\_345\_FE-1**

FWD

Fri 09/07/2018 to Sun 09/23/2018 **UPDATED** **by NGRID** **09/18/2018**

(Import)

0600 Continuous 1900

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**BECK\_-NIAGARA\_230\_PA27**

FWD

REV

Fri 09/07/2018 to Fri 09/21/2018 **FORCED** **by IESO** **09/07/2018**

(Import) (Export)

0746 Continuous 1800

SCH - OH - NY

**1900 MW 1750 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1750 MW

Work scheduled by: IESO

**SCH-NYISO-PJM\_LIMIT\_100**

REV

Fri 09/07/2018 to Wed 10/10/2018 **by PJM** **09/20/2018**

(Export)

0800 Continuous 1559

SCH - PJ - NY

**400 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1300 MW

Work scheduled by: PJM

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Mon 09/10/2018 to Wed 10/10/2018 **EXTENDED** **by HQ** **09/20/2018**

(Export)

0800 Continuous 1900

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

Tue 09/11/2018 to Fri 10/05/2018 **UPDATED** **by NYISO** **09/10/2018**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Mon 09/17/2018 to Mon 09/17/2018 UPDATED by CE 09/18/2018

(Import)

0001 Continuous 0100

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS4**

FWD

Mon 09/17/2018 to Mon 09/17/2018 UPDATED by CE 09/18/2018

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W65**

FWD

Mon 09/17/2018 to Tue 09/18/2018 UPDATED by CE 09/18/2018

(Import)

0001 Continuous 0208

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_765\_345\_AT2**

FWD

Mon 09/17/2018 to Tue 09/18/2018 UPDATED by NYPA 09/18/2018

(Import)

0500 Continuous 2359

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

**SCH-IMO-NYISO\_LIMIT\_1400**

FWD

Mon 09/17/2018 to Wed 09/19/2018 CANCELLED by NYPA 09/20/2018

(Import)

0500 Continuous 2359

SCH - OH - NY **1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018 CANCELLED by NYPA 09/20/2018

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/17/2018 to Fri 10/05/2018 UPDATED by CHGE 09/12/2018

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_5</b>					FWD	
Tue 09/18/2018	to	Tue 09/18/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)
0001	Continuous	1141				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_3</b>					FWD	
Tue 09/18/2018	to	Tue 09/18/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)
0001	Continuous	1155				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>LOWVILLE-BOONVILLE_115_5</b>					FWD REV	
Tue 09/18/2018	to	Tue 09/18/2018				(Import) (Export)
1000	Daily(No Weekends)	1200			SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>TAYLORVL-LOWVILLE_115_5</b>					FWD REV	
Tue 09/18/2018	to	Tue 09/18/2018				(Import) (Export)
1000	Daily(No Weekends)	1200			SCH - HQ_CEDARS	<b>130 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	60 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD	
Tue 09/18/2018	to	Thu 09/27/2018	<u>FORCED</u>	<u>by LI</u>	<u>09/18/2018</u>	(Import)
1232	Continuous	2359				<b>1350 MW</b>
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>MARCY____765_345_AT2</b>					FWD	
Wed 09/19/2018	to	Fri 09/28/2018	<u>FORCED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)
0001	Continuous	1930				<b>1700 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES____-ADIRNDCK_230_MAI</b>					FWD	
Wed 09/19/2018	to	Sat 09/22/2018	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)
0700	Continuous	1530				<b>2100 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_700						FWD		
Fri 09/21/2018	to	Sun 09/23/2018				(Import)		
0500	Continuous	2300				SCH - OH - NY	1000 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	900 MW	
						TTC with All Lines In Service	1900 MW	
SCH-IMO-NYISO_LIMIT_1400						FWD		
Fri 09/21/2018	to	Fri 09/21/2018	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/20/2018</u>	(Import)		
1600	Continuous	1700				SCH - OH - NY	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW	
						TTC with All Lines In Service	1900 MW	
EFISHKIL-WOOD_ST_345_F38						FWD		
Fri 09/21/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)		
2100	Continuous	0200				UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW	
						TTC with All Lines In Service	5700 MW	
PLSNTVLE-DUNWODIE_345_W89						FWD		
Fri 09/21/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)		
2100	Continuous	0200				UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW	
						TTC with All Lines In Service	5700 MW	
WOOD_ST_-PLSNTVLE_345_Y86						FWD		
Fri 09/21/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2018</u>	(Import)		
2100	Continuous	0200				UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW	
						TTC with All Lines In Service	5700 MW	
FROST_BR-LONG_MTN_345_352						FWD	REV	
Sat 09/22/2018	to	Sat 09/22/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>08/23/2018</u>	(Import)	(Export)	
0100	Continuous	1900				SCH - NE - NY	1150 MW	1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW	0 MW
						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS_345_393						FWD	REV	
Sat 09/22/2018	to	Sat 09/22/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/20/2018</u>	(Import)	(Export)	
0700	Daily	0800				SCH - NE - NY	950 MW	1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW	600 MW
						TTC with All Lines In Service	1400 MW	1600 MW

ARR: 78

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Sat 09/22/2018	to	Sat 09/22/2018	<b>UPDATED</b>	<b>by ISONE 09/20/2018</b>	(Import)	(Export)
0700	Daily	0800			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
<b>ARR: 78</b>					TTC with All Lines In Service	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 09/22/2018	to	Sat 09/22/2018			(Import)	(Export)
0700		0800			SCH - NE - NY	<b>950 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	450 MW
<b>ARR: 78</b>					TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018	<b>FORCED</b>	<b>by ISONE 09/20/2018</b>	(Import)	(Export)
0700	Continuous	1600			SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018	<b>FORCED</b>	<b>by ISONE 09/20/2018</b>	(Import)	(Export)
0700	Continuous	1600			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Sat 09/22/2018	to	Sun 09/23/2018	<b>FORCED</b>	<b>by ISONE 09/20/2018</b>	(Import)	
0700	Continuous	1600			SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_600</b>						REV
Sat 09/22/2018	to	Sun 09/23/2018	<b>FORCED</b>	<b>by ISONE 09/20/2018</b>		(Export)
0700	Continuous	1600			SCH - NE - NY	<b>800 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW
<b>CHAT_DC_GC1</b>					FWD	
Sun 09/23/2018	to	Sun 09/23/2018		<b>by HQ 09/05/2018</b>	(Import)	
0001	Continuous	0200			MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sun 09/23/2018 to Sun 09/23/2018  
0001 Continuous 0200

**by HQ****09/05/2018**

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

REV  
(Export)  
**500 MW**  
500 MW  
1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**2550 MW**  
600 MW  
3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**1370 MW 0 MW**  
130 MW 1000 MW  
1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018  
0001 Continuous 0200

**by HQ****09/05/2018**

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**2850 MW**  
300 MW  
3150 MW

**CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**500 MW**  
500 MW  
1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 09/23/2018 to Sun 09/23/2018  
0001 Continuous 0200

**by HQ****09/05/2018**

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**1150 MW**  
350 MW  
1500 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Sun 09/23/2018 to Sun 09/23/2018  
1500 Daily 1600

Work scheduled by: NGrid

**UPDATED****by ISONE****09/20/2018****ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**950 MW 1000 MW**  
450 MW 600 MW  
1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Sun 09/23/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by ISONE</u> <u>09/20/2018</u>	(Import)	(Export)
1500	Daily	1600			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sun 09/23/2018	to	Sun 09/23/2018			(Import)	(Export)
1500		1600			SCH - NE - NY	<b>950 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	600 MW
					ARR: 78	1400 MW
<b>MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Sun 09/23/2018	to	Sat 10/06/2018			(Import)	
1701	Continuous	0700			CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
<b>SCH-IMO-NYISO_LIMIT_800</b>					FWD	
Sun 09/23/2018	to	Sun 10/14/2018			(Import)	
2300	Continuous	1900			SCH - OH - NY	<b>1100 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1900 MW
<b>PLSNTVLY_345KV_RNS5</b>					FWD	
Mon 09/24/2018	to	Fri 09/28/2018			(Import)	
0001	Continuous	1830			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>					FWD	
Mon 09/24/2018	to	Mon 09/24/2018			(Import)	
0500	Continuous	0700			CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>NIAGARA__345_230_AT4</b>					FWD	REV
Mon 09/24/2018	to	Fri 09/28/2018	<u>UPDATED</u>	<u>by NYPA</u> <u>06/21/2018</u>	(Import)	(Export)
0500	Continuous	2300			SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	350 MW
						1900 MW
						1750 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>					FWD	
Mon 09/24/2018	to	Fri 09/28/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/06/2018</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<b>MOSES -ADIRNDCK 230_MAI</b>					FWD	
Mon 09/24/2018	to	Fri 09/28/2018	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	<b>2100 MW</b>
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM 138_CSC</b>					FWD	REV
Mon 09/24/2018	to	Fri 10/05/2018			(Import)	(Export)
0700	Continuous	1500			SCH - NPX_CSC	<b>0 MW 0 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>WATRCURE 345_230_BK 1</b>					FWD	REV
Mon 09/24/2018	to	Thu 09/27/2018			(Import)	(Export)
0800	Continuous	1530			SCH - PJ - NY	<b>2100 MW 1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1300 MW
<b>DENNISON-NORFOLK 115_4</b>					FWD	REV
Tue 09/25/2018	to	Tue 09/25/2018			(Import)	(Export)
0830	Daily(No Weekends)	1600			SCH - HQ_CEDARS	<b>150 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>FRASER 345_FRASER SVC</b>					FWD	
Wed 09/26/2018	to	Sun 09/30/2018			(Import)	
0600	Continuous	1700			CENTRAL EAST - VC	<b>2935 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
<b>FRASER 345_FRASER SVC &amp; MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Wed 09/26/2018	to	Sun 09/30/2018			(Import)	
0600		1700			CENTRAL EAST - VC	<b>2700 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	275 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DENNI_R8105_TIE_B</b>					FWD	REV
Wed 09/26/2018 to Wed 09/26/2018					(Import)	(Export)
0815	Daily(No Weekends)	1615			SCH - HQ_CEDARS	<b>110 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	80 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>HOMR_NYW-PIERC_NY_345_48</b>					FWD	REV
Thu 09/27/2018 to Fri 09/28/2018					(Import)	(Export)
0800	Continuous	2000	<b>UPDATED</b>	<b>by PJM 09/14/2018</b>	SCH - PJ - NY	<b>2100 MW 1300 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1300 MW
<b>DENNISON-ROSEMNTB_115_2/22</b>					FWD	REV
Thu 09/27/2018 to Thu 09/27/2018					(Import)	(Export)
0830	Daily(No Weekends)	1600			SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>FITZPTRK-EDIC_____345_FE-1</b>					FWD	
Sat 09/29/2018 to Sat 09/29/2018					(Import)	
0800	Continuous	1100	<b>CANCELLED</b>	<b>by NGrid 09/18/2018</b>	CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<b>FITZPTRK-EDIC_____345_FE-1</b>					FWD	
Sat 09/29/2018 to Sat 09/29/2018					(Import)	
0800	Continuous	1100	<b>CANCELLED</b>	<b>by NGrid 09/18/2018</b>	OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW
<b>FITZPTRK-EDIC_____345_FE-1</b>					FWD	
Sat 09/29/2018 to Sat 09/29/2018					(Import)	
0800	Daily	1400			CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<b>FITZPTRK-EDIC_____345_FE-1</b>					FWD	
Sat 09/29/2018 to Sat 09/29/2018					(Import)	
0800	Daily	1400			OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-NIAGARA__345_PA302</b>						FWD	REV
Mon 10/01/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/20/2018</u>	(Import)	(Export)
0400	Continuous	1700				<b>900 MW</b>	<b>800 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1900 MW
						1750 MW	
<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD	
Mon 10/01/2018	to	Wed 10/03/2018				(Import)	
0700	Continuous	1530				<b>2100 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
<b>PANNELL_-CLAY____345_1</b>						FWD	
Mon 10/01/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)	
0700	Continuous	1530				<b>1300 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
<b>SCRIBA_-VOLNEY____345_21</b>						FWD	
Mon 10/01/2018	to	Tue 10/02/2018	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/13/2018</u>	(Import)	
0730	Continuous	1930				<b>5250 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
<b>EGRDNCTY_345_138_AT1</b>						FWD	
Thu 10/04/2018	to	Sat 11/03/2018				(Import)	
0001	Continuous	0300				<b>1250 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
<b>EGRDNCTY_345_138_AT2</b>						FWD	
Thu 10/04/2018	to	Sat 11/03/2018				(Import)	
0001	Continuous	0300				<b>1250 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
<b>SPRNBK_-EGRDNCTR_345_Y49</b>						FWD	
Thu 10/04/2018	to	Sat 11/03/2018				(Import)	
0001	Continuous	0300				<b>775 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BROWNFLS-TAYLORVL\_115\_4

Thu 10/04/2018 to Thu 10/04/2018  
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## CHAT\_DC\_GC1

Fri 10/05/2018 to Fri 10/05/2018  
0001 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 09/20/2018

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Fri 10/05/2018 to Fri 10/05/2018  
0001 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 09/20/2018

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Fri 10/05/2018 to Fri 10/05/2018  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Fri 10/05/2018 to Fri 10/05/2018  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Fri 10/05/2018 to Fri 10/05/2018  
0001 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 09/20/2018

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC2

REV

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

## SCH-HQ-NYISO\_LIMIT\_1150

FWD

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**

(Import)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

## BROWNFLS-TAYLORVL\_115\_3

FWD

REV

Fri 10/05/2018 to Fri 10/05/2018

(Import) (Export)

0800 Continuous 1630

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**70 MW****40 MW**

Impacts Total Transfer Capability

120 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

## BROWNFLS-TAYLORVL\_115\_3 &amp; TAYLORVL-LOWVILLE\_115\_5 &amp; CLIMAX\_\_TAYLORVL\_115\_8

FWD

REV

Fri 10/05/2018 to Fri 10/05/2018

(Import) (Export)

0800 1630

Work scheduled by:

**ARR: 38**

SCH - HQ\_CEDARS

**80 MW****40 MW**

Impacts Total Transfer Capability

110 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

## TAYLORVL-LOWVILLE\_115\_5

FWD

REV

Fri 10/05/2018 to Fri 10/05/2018

(Import) (Export)

0800 Continuous 1630

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS

**130 MW****40 MW**

Impacts Total Transfer Capability

60 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Sat 10/06/2018 to Sun 10/07/2018

(Import)

0001 0030

Work scheduled by:

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability

1900 MW

TTC with All Lines In Service

5700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Sat 10/06/2018 to Tue 10/09/2018

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability

475 MW

TTC with All Lines In Service

2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Sat 10/06/2018 to Tue 10/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### MILLWOOD-EASTVIEW\_345\_W85

Mon 10/08/2018 to Mon 10/08/2018  
0301 Continuous 0330

Work scheduled by: ConEd

CANCELLED by ConEd 09/15/2018

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_\_345KV\_RNS3

Mon 10/08/2018 to Mon 10/08/2018  
0301 Continuous 0330

Work scheduled by: ConEd

CANCELLED by ConEd 09/15/2018

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRNBK\_\_345\_W78

Mon 10/08/2018 to Sat 10/13/2018  
0301 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 09/15/2018

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 10/08/2018 to Fri 10/12/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Mon 10/08/2018 to Fri 11/23/2018  
0700 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

### DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### EDIC -FRASER\_345\_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 10/12/2018 to Mon 10/15/2018

(Import)

1800 Continuous 0459

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

### MILLWOOD-EASTVIEW\_345\_W85

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

**CANCELLED by ConEd 09/15/2018**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### SPRNBRK\_345KV\_RNS3

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

**CANCELLED by ConEd 09/15/2018**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MASSENA -MARCY\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Sat 10/13/2018 to Mon 10/15/2018

(Import)

0100 0459

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_765\_345\_AT2**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/13/2018 to Sat 10/27/2018  
0100 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## FROST\_BR-LONG\_MTN\_345\_352

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_900

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1100

Sun 10/14/2018 to Sun 10/14/2018  
0700 Continuous 1800

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1600 MW

## FRASER\_-COOPERS\_345\_33

Mon 10/15/2018 to Mon 10/15/2018  
0500 Continuous 0700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Wed 10/17/2018 to Sat 10/20/2018  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## STONYRDG-HILLSIDE\_230\_72

FWD

Wed 10/17/2018 to Thu 10/18/2018

(Import)

0800 Continuous 1530

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## FRASER -COOPERS\_345\_33

FWD

Fri 10/19/2018 to Fri 10/19/2018

(Import)

2000 Continuous 2059

CENTRAL EAST - VC 2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## MASSENA -MARCY\_765\_MSU1 &amp; MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 10/19/2018 to Sat 10/27/2018

(Import)

2100 1730

CENTRAL EAST - VC 2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

## MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 10/19/2018 to Wed 10/31/2018

(Import)

2100 Continuous 2359

CENTRAL EAST - VC 2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

## WOOD\_ST -PLSNTVLE\_345\_Y87

FWD

Sat 10/20/2018 to Sat 10/20/2018

(Import)

0001 Continuous 0030

UPNY CONED 4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_6

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_8

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLE-DUNWODIE\_345\_W90

Sat 10/20/2018 to Thu 12/20/2018  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### FROST\_BR-LONG\_MTN\_345\_352

Sat 10/20/2018 to Sat 10/20/2018  
0700 Continuous 1800  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

### LINDN\_CG-LNDVFT\_345\_V-3022

Mon 10/22/2018 to Thu 10/25/2018  
0800 Continuous 1500  
Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### LEEDS\_-HURLYAVE\_345\_301

Wed 10/24/2018 to Fri 11/16/2018 **UPDATED by CH 09/18/2018**  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

### KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 10/29/2018 to Fri 11/02/2018  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MAI

Mon 10/29/2018 to Fri 11/02/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE-DUFFYAVE\_345\_501

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Sat 11/03/2018 to Sun 11/18/2018  
0001 Continuous 1800  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### GOETHALS\_345KV\_5

Sun 11/04/2018 to Sun 11/11/2018  
0001 Continuous 0300  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### LINDEN\_-GOETHALS\_230\_A2253

Sun 11/04/2018 to Sun 11/11/2018  
0001 Continuous 0300  
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

### MOSES\_-ADIRNDCK\_230\_MA1

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### HOMR\_NYW-PIERC\_NY\_345\_48

Mon 11/05/2018 to Fri 11/09/2018  
0800 Continuous 2000  
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2500 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_21				FWD	
Wed 11/07/2018	to	Fri 11/09/2018	<u>UPDATED</u> <u>by NGRID</u> <u>08/14/2018</u>	(Import)	
0700	Continuous	1730		OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	5250 MW
FROST_BR-LONG_MTN_345_352				FWD	REV
Sun 11/11/2018	to	Sun 11/11/2018		(Import)	(Export)
0700	Continuous	1800		SCH - NE - NY	<b>1300 MW 1600 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_1000				FWD	
Sun 11/11/2018	to	Sun 11/11/2018		(Import)	
0700	Continuous	1800		SCH - NE - NY	<b>1200 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1400 MW
SCH-IMO-NYISO_LIMIT_1200				FWD	
Wed 11/14/2018	to	Wed 11/14/2018		(Import)	
0500	Continuous	2359		SCH - OH - NY	<b>1500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	1750 MW
SCH-IMO-NYISO_LIMIT_1050				FWD	
Thu 11/15/2018	to	Wed 11/21/2018		(Import)	
0500	Continuous	1830		SCH - OH - NY	<b>1350 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1750 MW
SCH-IMO-NYISO_LIMIT_1350				FWD	
Thu 11/15/2018	to	Thu 12/20/2018		(Import)	
0500	Continuous	2359		SCH - OH - NY	<b>1650 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1750 MW
MARCY__345KV_CSC				FWD	
Fri 11/16/2018	to	Sat 11/17/2018		(Import)	
0500	Continuous	1730		CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_765\_345\_AT2**

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

Mon 11/19/2018 to Wed 11/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 11/26/2018 to Thu 12/06/2018  
0001 Continuous 0030

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

---

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 11/26/2018 to Thu 12/06/2018  
0001 Continuous 0030

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/26/2018 to Fri 11/30/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**HURLYAVE-ROSETON\_\_345\_303**

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

---

**DUNWODIE-MOTTHAVN\_345\_72**

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_7

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### MOSES-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE-SHORE\_RD\_345\_Y50

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

### DUNWODIE\_345KV\_4

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SHORE\_RD\_345\_138\_BK 1

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### SHORE\_RD\_345\_138\_BK 2

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### MOSES-ADIRNDCK\_230\_MA2

Mon 12/10/2018 to Fri 12/14/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 12/15/2018 to Sat 01/26/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MARCY\_765\_345\_AT2

Mon 12/17/2018 to Fri 12/21/2018

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## EFISHKIL-WOOD\_ST\_345\_F39

Thu 12/20/2018 to Thu 12/20/2018

0200 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Wed 12/26/2018 to Fri 12/28/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_345\_303

Wed 01/02/2019 to Fri 01/11/2019

0800 Continuous 1600

Work scheduled by: CHGE

**08/20/2018**

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-NE-NYISO\_LIMIT\_1100

Mon 01/07/2019 to Thu 01/10/2019

0700 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

**1300 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 01/07/2019 to Fri 01/11/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

(Import)

0800 Continuous 1600

**08/20/2018**

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## DUNWODIE\_345KV\_6

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_8

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_345\_F39

FWD

Sat 01/19/2019 to Sat 01/19/2019

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sat 01/26/2019 to Thu 01/31/2019  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 01/28/2019 to Fri 02/01/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 02/04/2019 to Thu 02/07/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 02/07/2019 to Thu 02/07/2019  
0800 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Fri 02/08/2019 to Fri 02/08/2019  
0800 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 02/11/2019 to Fri 02/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 02/19/2019 to Fri 02/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sun 02/24/2019 to Sun 02/24/2019  
0001 2359

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/24/2019 to Sun 05/19/2019  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD REV  
(Import) (Export)  
SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

### LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/24/2019 to Sun 05/19/2019  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

### PLSNTVLY-EFISHKIL\_345\_F37

Mon 02/25/2019 to Tue 02/26/2019  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 03/04/2019 to Fri 03/08/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 03/11/2019 to Fri 03/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### LEEDS\_\_345\_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019  
0800 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT1

Mon 03/18/2019 to Fri 03/22/2019  
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## PLSNTVLY-EFISHKIL\_345\_F37

Sat 03/30/2019 to Wed 04/03/2019  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## MARCY\_\_\_\_345KV\_CSC

Mon 04/01/2019 to Sun 04/07/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_\_\_345\_19

Mon 04/01/2019 to Wed 04/10/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sun 04/07/2019 to Mon 04/08/2019  
0001 0030

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## LINDN\_CG-LNDVFT\_\_\_\_345\_V-3022

Sun 04/07/2019 to Fri 04/12/2019  
1400 Continuous 1800

Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	315 MW 315 MW
TTC with All Lines In Service	315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September20, 2018 to Saturday ,March 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_345KV\_CSC**

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7**

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**


---

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 04/12/2019 to Fri 04/12/2019

(Import)

1330 Continuous 1530

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**PANNELL\_-CLAY\_\_\_\_\_345\_1**

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

Mon 06/03/2019 to Fri 06/07/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 08/19/2019 to Fri 09/20/2019  
0800 Continuous 1600

Work scheduled by: CHGE

**06/26/2018**

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

---

**MARCY\_-N.SCTLND\_345\_18**

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

---

**LEEDS\_\_\_\_\_345KV\_R395**

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

---

**GILBOA\_-LEEDS\_\_\_\_\_345\_GL3**

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

---

**LEEDS\_\_\_\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY -EDIC 345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**HURLYAVE-ROSETON 345\_303**

Mon 09/30/2019 to Fri 11/01/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

---

**CLAY -EDIC 345\_2-15**

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**PANNELL -CLAY 345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**LEEDS -HURLYAVE 345\_301**

Mon 11/11/2019 to Wed 12/18/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW