

**NYISO TRANSFER LIMITATIONS**

Monday ,September10, 2018 to Wednesday, March 11, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Sun 10/14/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Sun 10/14/2018

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Sun 10/14/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1750 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

**DUNWODIE-MOTTHAVN\_345\_71**Sun 07/01/2018 to Tue 10/09/2018 **EXT FORCE by CE 09/07/2018**

1248 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**S.RIPLEY-DUNKIRK\_230\_68**Thu 08/09/2018 to Sat 02/01/2020 **UPDATED by NYISO 08/09/2018**

1144 Continuous 0000

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Mon 08/13/2018 to Fri 09/07/2018

1000 Continuous 0559

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_950

Tue 09/04/2018 to Thu 09/06/2018  
1000 Continuous 2059

Work scheduled by: NYISO

FWD  
(Import)  
SCH - OH - NY **1250 MW**  
Impacts Total Transfer Capability 650 MW  
TTC with All Lines In Service 1900 MW

## CHAT\_DC\_GC1

Thu 09/06/2018 to Thu 09/06/2018  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Thu 09/06/2018 to Thu 09/06/2018  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Thu 09/06/2018 to Thu 09/06/2018  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Thu 09/06/2018 to Thu 09/06/2018  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Thu 09/06/2018 to Thu 09/06/2018  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Thu 09/06/2018 to Thu 09/06/2018  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1150

Thu 09/06/2018 to Thu 09/06/2018  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY 1150 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## W49TH\_ST\_345KV\_6

Fri 09/07/2018 to Fri 09/07/2018  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 09/05/2018

FWD  
(Import)  
SCH - PJM\_HTP 350 MW  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## E13THSTA-FARRAGUT\_345\_46

Fri 09/07/2018 to Wed 09/19/2018  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/05/2018

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Fri 09/07/2018 to Wed 09/19/2018  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/05/2018

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MARCY\_\_\_\_765\_345\_AT2

Fri 09/07/2018 to Tue 09/11/2018  
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 09/05/2018

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

Fri 09/07/2018 to Wed 09/26/2018  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 09/06/2018

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## FITZPTRK-EDIC\_\_\_\_345\_FE-1

Fri 09/07/2018 to Wed 09/26/2018  
0600 Continuous 1700

Work scheduled by: NGrid

UPDATED by NGRID 09/06/2018

FWD  
(Import)  
OSWEGO EXPORT 4800 MW  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September10, 2018 to Wednesday, March 11, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Fri 09/07/2018 to Fri 09/07/2018  
0700 Continuous 1100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Fri 09/07/2018 to Fri 09/07/2018  
0700 Continuous 1100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**CLRKSCRN-OAKDALE\_\_345\_36**

Fri 09/07/2018 to Fri 09/07/2018  
0700 Continuous 1530

Work scheduled by: NYSEG

**CANCELLED by NYSEG 09/06/2018**

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**SCH-IMO-NYISO\_LIMIT\_500**

Fri 09/07/2018 to Fri 09/07/2018  
0700 Continuous 1600

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - OH - NY 800 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 1900 MW

**BECK\_\_\_\_-NIAGARA\_230\_PA27**

Fri 09/07/2018 to Fri 09/14/2018  
0746 Continuous 2359

Work scheduled by: IESO

**FORCED by IESO 09/07/2018**

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1750 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1750 MW

**SCH-NYISO-PJM\_LIMIT\_100**

Fri 09/07/2018 to Thu 09/20/2018  
0800 Continuous 1559

Work scheduled by: PJM

**UPDATED by PJM 09/10/2018**

REV  
(Export)  
SCH - PJ - NY 400 MW  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1300 MW

**W49TH\_ST\_345KV\_6**

Sat 09/08/2018 to Mon 09/10/2018  
0001 Continuous 0200

Work scheduled by: ConEd

**UPDATED by CE 09/05/2018**

FWD  
(Import)  
SCH - PJM\_HTP 350 MW  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September10, 2018 to Wednesday, March 11, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_700**

Sat 09/08/2018 to Sun 09/09/2018  
0500 Continuous 2330

Work scheduled by: NYISO

FWD  
(Import)  
SCH - OH - NY **1000 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1900 MW

**CHAT\_DC\_GC1**

Sat 09/08/2018 to Sat 09/08/2018  
0600 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 09/08/2018 to Sat 09/08/2018  
0600 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**PORTER\_\_-ROTTRDAM\_230\_30**

Sat 09/08/2018 to Sat 09/08/2018  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**ATHENS\_\_-PLSNTVLY\_345\_91**

Sun 09/09/2018 to Tue 09/11/2018 **EXTENDED by CONED 09/10/2018**  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RNS4**

Sun 09/09/2018 to Tue 09/11/2018 **EXTENDED by CONED 09/10/2018**  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**PORTER\_\_-ROTTRDAM\_230\_31**

Sun 09/09/2018 to Sun 09/09/2018  
0700 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,September10, 2018 to Wednesday, March 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 09/10/2018 to Fri 09/28/2018  
0800 Continuous 1900

UPDATEDby HQ09/05/2018

Work scheduled by: HQ

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**0 MW**

40 MW

40 MW

## MARCY\_345KV\_CSC

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## MARCY\_765\_345\_AT2

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## FRASER\_-GILBOA\_345\_GF5-35

Tue 09/11/2018 to Fri 10/05/2018  
0700 Continuous 1730

UPDATEDby NYISO09/10/2018

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Tue 09/11/2018 to Fri 10/05/2018  
0800 Continuous 1600

UPDATEDby CHGE09/10/2018

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

## ALCOA\_R8105\_TIE\_B

Wed 09/12/2018 to Thu 09/13/2018  
0700 Continuous 1700

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

## ALCOA\_R8105\_TIE\_B

Wed 09/12/2018 to Thu 09/13/2018  
0700 Continuous 1700

Work scheduled by: NGrid

FWD

REV  
(Import) (Export)

SCH - HQ\_CEDARS

**70 MW****0 MW**

Impacts Total Transfer Capability 120 MW

40 MW

TTC with All Lines In Service

190 MW

40 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Fri 09/14/2018 to Fri 09/14/2018 **CANCELLED by NYPA 09/06/2018**  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

## CEDARS\_\_ROSEMNTB\_115\_2/22

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1800

Work scheduled by: HQ

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>95 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## DENNISON-ROSEMNTB\_115\_2/22

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1800

Work scheduled by: HQ

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>95 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## SCH-HQ\_CEDARS-NYISO\_LIMIT\_80

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1800

Work scheduled by: HQ

	FWD (Import)
SCH - HQ_CEDARS	<b>80 MW</b>
Impacts Total Transfer Capability	110 MW
TTC with All Lines In Service	190 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Sat 09/15/2018 to Sat 09/15/2018  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Sat 09/15/2018 to Sun 09/16/2018  
0001 Continuous 0230

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Sun 09/16/2018 to Sun 09/16/2018  
0130 Continuous 0230

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Mon 09/17/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0100

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS4**

FWD

Mon 09/17/2018 to Mon 09/17/2018

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBRK\_345\_W65**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_765\_345\_AT2**

FWD

Mon 09/17/2018 to Tue 09/18/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/17/2018 to Fri 09/21/2018

(Import)

0500 Continuous 1700

**UPDATED by NYPA 08/03/2018**

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LOWVILLE-BOONVILLE\_115\_5**

FWD

REV

Tue 09/18/2018 to Tue 09/18/2018

(Import) (Export)

1000 Daily(No Weekends) 1200

SCH - HQ\_CEDARS

**130 MW 40 MW**

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38****TAYLORVL-LOWVILLE\_115\_5**

FWD

REV

Tue 09/18/2018 to Tue 09/18/2018

(Import) (Export)

1000 Daily(No Weekends) 1200

SCH - HQ\_CEDARS

**130 MW 40 MW**

Impacts Total Transfer Capability 60 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

**ARR: 38**



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Wed 09/19/2018 to Wed 09/19/2018 **UPDATED by CE 09/05/2018**  
 0130 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
 Impacts Total Transfer Capability 310 MW  
 TTC with All Lines In Service 660 MW

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Wed 09/19/2018 to Sat 09/22/2018 **by NYPA 09/10/2018**  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Thu 09/20/2018 to Fri 09/21/2018  
 2330 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**SPRNBRK\_345KV\_RNS4**

FWD

Thu 09/20/2018 to Fri 09/21/2018  
 2330 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**EFISHKIL-WOOD\_ST\_345\_F38**

FWD

Fri 09/21/2018 to Sun 09/23/2018  
 2200 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 09/21/2018 to Sun 09/23/2018  
 2200 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**WOOD\_ST-PLSNTVLE\_345\_Y86**

FWD

Fri 09/21/2018 to Sun 09/23/2018  
 2200 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FROST\_BR-LONG\_MTN\_345\_352**

Sat 09/22/2018 to Sat 09/22/2018 UPDATED by ISONE 08/23/2018  
 0100 Continuous 1900

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1150 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

**CHAT\_DC\_GC1**

Sun 09/23/2018 to Sun 09/23/2018 by HQ 09/05/2018  
 0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

**CHAT\_DC\_GC1**

Sun 09/23/2018 to Sun 09/23/2018 by HQ 09/05/2018  
 0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018  
 0001 0200

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	<b>2550 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018  
 0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018 by HQ 09/05/2018  
 0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

**CHAT\_DC\_GC2**

Sun 09/23/2018 to Sun 09/23/2018 by HQ 09/05/2018  
 0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September10, 2018 to Wednesday, March 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 09/23/2018 to Sun 09/23/2018  
0001 Continuous 0200

**by HQ 09/05/2018**

Work scheduled by: HQ

FWD  
(Import)  
**SCH - HQ - NY 1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**PLSNTVLY\_345KV\_RNS5**

Mon 09/24/2018 to Fri 09/28/2018  
0001 Continuous 1830

Work scheduled by: ConEd

FWD  
(Import)  
**UPNY CONED 3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**NIAGARA\_345\_230\_AT4**

Mon 09/24/2018 to Fri 09/28/2018  
0500 Continuous 2300

**UPDATED by NYPA 06/21/2018**

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**SCH - OH - NY 1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

Mon 09/24/2018 to Mon 09/24/2018  
0600 Continuous 0700

Work scheduled by: NYPA

FWD  
(Import)  
**CENTRAL EAST - VC 2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**CLAY\_-EDIC\_345\_2-15**

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1530

**UPDATED by NYPA 08/06/2018**

Work scheduled by: NYPA

FWD  
(Import)  
**OSWEGO EXPORT 4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 09/24/2018 to Fri 10/05/2018  
0700 Continuous 1500

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
**SCH - NPX\_CSC 0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMR\_NYW-PIERC\_NY\_345\_48**

Mon 09/24/2018 to Tue 09/25/2018

0800 Continuous 2000

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	-50 MW
TTC with All Lines In Service	2100 MW	1300 MW

**WATRCURE\_345\_230\_BK 1**

Mon 09/24/2018 to Thu 09/27/2018

0800 Continuous 1530

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	-50 MW
TTC with All Lines In Service	2100 MW	1300 MW

**DENNISON-NORFOLK\_115\_4**

Tue 09/25/2018 to Tue 09/25/2018

0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Wed 09/26/2018 to Sat 10/06/2018

1700 Continuous 0700

Work scheduled by: NYISO

	FWD (Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**DUNWODIE\_345KV\_3**

Mon 10/01/2018 to Wed 10/03/2018

0001 Continuous 0200

Work scheduled by: ConEd

**CANCELLED by ConEd 09/05/2018**

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**DUNWODIE\_345KV\_5**

Mon 10/01/2018 to Wed 10/03/2018

0001 Continuous 0200

Work scheduled by: ConEd

**CANCELLED by ConEd 09/05/2018**

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Mon 10/01/2018 to Sat 10/20/2018

0001 Continuous 0300

Work scheduled by: ConEd

**CANCELLED by ConEd 09/05/2018**

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Mon 10/01/2018 to Fri 10/05/2018  
0400 Continuous 1700

UPDATED by NYPA 08/20/2018

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	950 MW
TTC with All Lines In Service	1900 MW	1750 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 10/01/2018 to Wed 10/03/2018  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 10/01/2018 to Fri 10/05/2018  
0700 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## SCRIBA\_\_\_\_-VOLNEY\_\_\_\_345\_21

Mon 10/01/2018 to Tue 10/02/2018  
0730 Continuous 1930

UPDATED by NGRID 08/13/2018

Work scheduled by: NGrid

	FWD (Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

## EGRDNCTY\_345\_138\_AT1

Thu 10/04/2018 to Sat 11/03/2018  
0001 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

## EGRDNCTY\_345\_138\_AT2

Thu 10/04/2018 to Sat 11/03/2018  
0001 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

## SPRNBK\_-EGRDNCTR\_345\_Y49

Thu 10/04/2018 to Sat 11/03/2018  
0001 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_AT2

Thu 10/04/2018 to Fri 10/05/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## FRASANX-COOPERS\_\_345\_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANX\_345\_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Sat 10/06/2018 to Tue 10/09/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ - NY 1400 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

## MILLWOOD-EASTVIEW\_345\_W85

Mon 10/08/2018 to Mon 10/08/2018  
0301 Continuous 0330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

## SPRNBK\_\_345KV\_RNS3

Mon 10/08/2018 to Mon 10/08/2018  
0301 Continuous 0330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W78

Mon 10/08/2018 to Sat 10/13/2018  
0301 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 10/08/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

---

**CHAT\_DC\_GC2**

FWD

Mon 10/08/2018 to Fri 11/23/2018

(Import)

0700 Continuous 1700

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

---

**CHAT\_DC\_GC2**

REV

Mon 10/08/2018 to Fri 11/23/2018

(Export)

0700 Continuous 1700

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

---

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Wed 10/10/2018 to Fri 10/12/2018

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 10/12/2018 to Mon 10/15/2018

(Import)

1800 Continuous 0759

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

---

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

---

**SPRNBK\_\_\_345KV\_RNS3**

FWD

Sat 10/13/2018 to Sat 10/13/2018

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Sat 10/13/2018 to Mon 10/15/2018  
0100 0759

Work scheduled by:

CENTRAL EAST - VC 2080 MW  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA\_\_\_765\_7040

FWD

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA\_\_\_765\_7040

FWD

REV

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MARCY\_\_\_765\_345\_AT1

FWD

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

MARCY\_\_\_765\_345\_AT2

FWD

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

(Import)  
CENTRAL EAST - VC 2265 MW  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/13/2018 to Sat 10/27/2018  
0100 Continuous 1730

Work scheduled by: NYPA

(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW



**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/13/2018 to Sat 10/27/2018  
 0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sun 10/14/2018 to Sun 10/14/2018  
 0700 Continuous 1800

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1150 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

**SCH-NE-NYISO\_LIMIT\_900**

Sun 10/14/2018 to Sun 10/14/2018  
 0700 Continuous 1800

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1400 MW

**SCH-NYISO-NE\_LIMIT\_1100**

Sun 10/14/2018 to Sun 10/14/2018  
 0700 Continuous 1800

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>1300 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1600 MW

**STONYRDG-HILLSIDE\_230\_72**

Wed 10/17/2018 to Thu 10/18/2018  
 0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 10/19/2018 to Sat 10/27/2018

(Import)

1701

1730

CENTRAL EAST - VC

**2080 MW**

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Fri 10/19/2018 to Wed 10/31/2018

(Import)

1701

Continuous

2359

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Sat 10/20/2018 to Sat 10/20/2018

(Import)

0001

Continuous

0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001

Continuous

0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001

Continuous

0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Sat 10/20/2018 to Thu 12/20/2018

(Import)

0001

Continuous

0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_3**

FWD

Sat 10/20/2018 to Sat 10/20/2018

(Import)

0230

Continuous

0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CANCELLED by ConEd 09/05/2018**

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**Sat 10/20/2018 to Sat 10/20/2018 **CANCELLED by ConEd 09/05/2018**

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

**3800 MW****FROST\_BR-LONG MTN\_345\_352**

Sat 10/20/2018 to Sat 10/20/2018

0700 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD

(Import) (Export)

**1150 MW 1600 MW****LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

Mon 10/22/2018 to Thu 10/25/2018

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FWD

(Import) (Export)

**0 MW 0 MW****LEEDS\_\_\_-HURLYAVE\_345\_301**

Mon 10/22/2018 to Fri 11/16/2018

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

**4100 MW****KINTIGH\_-ROCHESTR\_345\_SRI-39**

Mon 10/29/2018 to Fri 11/02/2018

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

**1400 MW****MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 10/29/2018 to Fri 11/02/2018

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

**2100 MW****NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

SCH - PJM\_NEPTUNE

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

**0 MW**

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**GOETHALS\_345KV\_5**

Sun 11/04/2018 to Sun 11/11/2018  
 0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**LINDEN\_-GOETHALS\_230\_A2253**

Sun 11/04/2018 to Sun 11/11/2018  
 0001 Continuous 0300

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	150 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

Mon 11/05/2018 to Fri 11/09/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**HOMR\_NYW-PIERC\_NY\_345\_48**

Mon 11/05/2018 to Fri 11/09/2018  
 0800 Continuous 2000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2500 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Monday ,September10, 2018 to Wednesday, March 11, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCRIBA\_\_ -VOLNEY\_\_ 345\_21

Wed 11/07/2018 to Fri 11/09/2018 **UPDATED by NGRID 08/14/2018**

0700 Continuous 1730

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### FROST\_BR-LONG MTN\_345\_352

Sun 11/11/2018 to Sun 11/11/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

### SCH-NE-NYISO\_LIMIT\_1000

Sun 11/11/2018 to Sun 11/11/2018

0700 Continuous 1800

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1400 MW

### SCH-IMO-NYISO\_LIMIT\_1200

Wed 11/14/2018 to Wed 11/14/2018

0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1500 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1750 MW

### SCH-IMO-NYISO\_LIMIT\_1050

Thu 11/15/2018 to Wed 11/21/2018

0500 Continuous 1830

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1350 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1750 MW

### SCH-IMO-NYISO\_LIMIT\_1350

Thu 11/15/2018 to Thu 12/20/2018

0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1650 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1750 MW

### MARCY\_\_ 345KV\_CSC

Fri 11/16/2018 to Sat 11/17/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_AT2

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 11/19/2018 to Wed 11/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/26/2018 to Fri 11/30/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-SHORE\_RD\_345\_Y50

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

## DUNWODIE\_345KV\_4

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## SHORE\_RD\_345\_138\_BK 1

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## SHORE\_RD\_345\_138\_BK 2

Thu 12/06/2018 to Wed 12/12/2018

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/10/2018 to Fri 12/14/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 12/15/2018 to Sat 01/26/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MARCY\_\_\_\_765\_345\_AT2

Mon 12/17/2018 to Fri 12/21/2018

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EFISHKIL-WOOD\_ST\_\_345\_F39

Thu 12/20/2018 to Thu 12/20/2018  
0200 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Wed 12/26/2018 to Fri 12/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_345\_303

Wed 01/02/2019 to Fri 01/11/2019  
0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## SCH-NE-NYISO\_LIMIT\_1100

Mon 01/07/2019 to Thu 01/10/2019  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1300 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1400 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 01/07/2019 to Fri 01/11/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 01/14/2019 to Fri 01/18/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_-HURLYAVE\_345\_301

Mon 01/14/2019 to Fri 01/25/2019  
0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_6**

Sat 01/19/2019 to Sat 01/26/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Sat 01/19/2019 to Sat 01/26/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

Sat 01/19/2019 to Sat 01/26/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

Sat 01/19/2019 to Sat 01/19/2019  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 01/21/2019 to Fri 01/25/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 02/11/2019 to Fri 02/15/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Tue 02/19/2019 to Fri 02/22/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September10, 2018 to Wednesday, March 11, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 03/04/2019 to Fri 03/08/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 03/11/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_\_\_765\_345\_AT1**

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_345KV\_CSC**

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_345KV\_CSC**

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7**

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**


---

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 04/12/2019 to Fri 04/12/2019

(Import)

1330 Continuous 1530

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**


---

**PANNELL\_-CLAY\_\_\_\_345\_1**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 06/03/2019 to Fri 06/07/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

ROSETON\_-ROCKTVRN\_345\_311

Mon 08/19/2019 to Fri 09/20/2019  
0800 Continuous 1600

Work scheduled by: CHGE

06/26/2018

FWD  
(Import)  
UPNY CONED 4400 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

MARCY\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

LEEDS\_\_\_\_\_345KV\_R395

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

GILBOA\_-LEEDS\_\_\_\_\_345\_GL3

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

LEEDS\_\_\_\_\_345KV\_R395

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

CLAY\_-EDIC\_\_\_\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September10, 2018 to Wednesday, March 11, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/30/2019 to Fri 11/01/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**CLAY\_\_-EDIC\_\_345\_2-15**

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**PANNELL\_-CLAY\_\_345\_2**

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW