

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Sun 10/28/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **1950 MW 1200 MW**
 Impacts Total Transfer Capability 150 MW 100 MW
 TTC with All Lines In Service 2100 MW 1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 10/28/2018

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **1800 MW 1100 MW**
 Impacts Total Transfer Capability 300 MW 200 MW
 TTC with All Lines In Service 2100 MW 1300 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Sun 10/28/2018 **EXT FORCE by CE 09/05/2018**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **1950 MW 1200 MW**
 Impacts Total Transfer Capability 150 MW 100 MW
 TTC with All Lines In Service 2100 MW 1300 MW

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **1900 MW 1750 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1750 MW

DUNWODIE-MOTTHAVN_345_71Sun 07/01/2018 to Tue 10/09/2018 **EXT FORCE by CE 09/07/2018**

1248 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK_230_68Thu 08/09/2018 to Sat 02/01/2020 **UPDATED by NYISO 08/09/2018**

1144 Continuous 0000

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJ - NY **1950 MW 1300 MW**
 Impacts Total Transfer Capability 150 MW 0 MW
 TTC with All Lines In Service 2100 MW 1300 MW

FITZPTRK-EDIC_345_FE-1Fri 09/07/2018 to Tue 09/25/2018 **UPDATED by NGRID 09/23/2018**

0600 Continuous 1559

Work scheduled by: NGrid

FWD
(Import)

CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC 345_FE-1					FWD	
Fri 09/07/2018	to	Tue 09/25/2018	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/23/2018</u>	(Import)
0600	Continuous	1559				OSWEGO EXPORT 4800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 5250 MW
BECK -NIAGARA 230_PA27					FWD REV	
Fri 09/07/2018	to	Sun 09/23/2018	<u>EXT FORCE</u>	<u>by IESO</u>	<u>09/22/2018</u>	(Import) (Export)
0746	Continuous	1800				SCH - OH - NY 1900 MW 1750 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW 0 MW
						TTC with All Lines In Service 1900 MW 1750 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0					REV	
Mon 09/10/2018	to	Fri 10/12/2018	<u>EXTENDED</u>	<u>by HQ</u>	<u>09/20/2018</u>	(Export)
0800	Continuous	1900				SCH - HQ_CEDARS 0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 40 MW
						TTC with All Lines In Service 40 MW
FRASER -GILBOA 345_GF5-35					FWD	
Tue 09/11/2018	to	Fri 10/05/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/10/2018</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2650 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 325 MW
						TTC with All Lines In Service 2975 MW
ROSETON -ROCKTVRN 345_311					FWD	
Mon 09/17/2018	to	Tue 10/09/2018	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/12/2018</u>	(Import)
0800	Continuous	1600				UPNY CONED 4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5700 MW
MARCY 765_345_AT2					FWD	
Wed 09/19/2018	to	Sat 10/13/2018	<u>FORCED</u>	<u>by NYPA</u>	<u>09/18/2018</u>	(Import)
0001	Continuous	0059				MOSES SOUTH 1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1450 MW
					ARR: 19	TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_700					FWD	
Fri 09/21/2018	to	Sun 09/23/2018				(Import)
0500	Continuous	2300				SCH - OH - NY 1000 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018	<u>EXTENDED</u>	<u>by ISONE</u>	<u>09/22/2018</u>	(Import)	(Export)
0700	Daily	1700				950 MW	1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
ARR: 78						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018	<u>EXTENDED</u>	<u>by ISONE</u>	<u>09/22/2018</u>	(Import)	(Export)
0700	Daily	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
ARR: 78						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018				(Import)	(Export)
0700		1700				950 MW	1000 MW
Work scheduled by:						Impacts Total Transfer Capability	450 MW
ARR: 78						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/22/2018</u>	(Import)	(Export)
0700	Continuous	1700				900 MW	1200 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Sat 09/22/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/22/2018</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Sat 09/22/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/22/2018</u>	(Import)	
0700	Continuous	1700				700 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600							REV
Sat 09/22/2018	to	Sun 09/23/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/22/2018</u>		(Export)
0700	Continuous	1700				800 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 0200

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 09/23/2018 to Sun 09/23/2018
0001 Continuous 0200

by HQ09/05/2018

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Sun 09/23/2018 to Sun 09/23/2018 **CANCELLED** **by ConEd** **09/23/2018**

(Import)

0201 Continuous 1830

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Sun 09/23/2018 to Sun 09/23/2018 **CANCELLED** **by ConEd** **09/23/2018**

(Import)

0201 Continuous 1830

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sun 09/23/2018 to Sun 09/23/2018 **CANCELLED** **by ConEd** **09/23/2018**

(Import)

0201 Continuous 1830

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

GILBOA_-LEEDS_345_GL3

FWD

Sun 09/23/2018 to Sun 09/23/2018 **FORCED** **by NYPA** **09/23/2018**

(Import)

0655 Continuous 2227

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

GILBOA_-N.SCTLND_345_GNS-1

FWD

Sun 09/23/2018 to Sun 09/23/2018 **FORCED** **by NYPA** **09/23/2018**

(Import)

1446 Continuous 2227

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_800

FWD

Sun 09/23/2018 to Sun 10/14/2018

(Import)

2300 Continuous 1900

SCH - OH - NY

1100 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYISO

PLSNTVLY_345KV_RNS5

FWD

Mon 09/24/2018 to Fri 09/28/2018

(Import)

0001 Continuous 1830

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Mon 09/24/2018 to Mon 09/24/2018 **CANCELLED by NYPA 09/23/2018**
0500 Continuous 0700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018 **UPDATED by NYPA 06/21/2018**
0500 Continuous 2300

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 350 MW
TTC with All Lines In Service 1900 MW 1750 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 09/24/2018 to Fri 10/05/2018
0700 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Fri 09/28/2018 **UPDATED by NYSEG 09/28/2018**
1236 Continuous 1537

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1300 MW

MILLWOOD-EASTVIEW_345_W85

Tue 09/25/2018 to Tue 09/25/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Tue 09/25/2018 to Tue 09/25/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Tue 09/25/2018 to Sat 09/29/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-NORFOLK__115_4					FWD	REV
Tue 09/25/2018 to Tue 09/25/2018					(Import)	(Export)
0830	Daily(No Weekends)	1600			SCH - HQ_CEDARS	150 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW
ARR: 38					TTC with All Lines In Service	190 MW
CLAY__-EDIC__345_2-15					FWD	
Tue 09/25/2018 to Fri 09/28/2018					(Import)	
1600	Continuous	1530	UPDATED	by NYPA 09/22/2018	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MARCY_SO_SERIES_COMP_I/S					FWD	
Tue 09/25/2018 to Sat 09/29/2018					(Import)	
1601	Continuous	0759			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
FRASER__345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S					FWD	
Wed 09/26/2018 to Sat 09/29/2018					(Import)	
0600		0759			CENTRAL EAST - VC	2700 MW
Work scheduled by:					Impacts Total Transfer Capability	275 MW
					TTC with All Lines In Service	2975 MW
FRASER__345_FRASER SVC					FWD	
Wed 09/26/2018 to Sun 09/30/2018					(Import)	
0600	Continuous	1700			CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1200					FWD	
Wed 09/26/2018 to Fri 09/28/2018					(Import)	
0700	Continuous	1500			SCH - OH - NY	1500 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_1300						REV
Wed 09/26/2018 to Fri 09/28/2018						(Export)
0700	Continuous	1500			SCH - OH - NY	1600 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1750 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNI_R8105_TIE_B

Wed 09/26/2018 to Wed 09/26/2018

0815 Daily(No Weekends) 1615

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	110 MW	40 MW
Impacts Total Transfer Capability	80 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

HOMR_NYW-PIERC_NY_345_48

Thu 09/27/2018 to Fri 09/28/2018

0800 Continuous 2000

Work scheduled by: PJM

CANCELLED by PJM 09/25/2018

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1300 MW

DENNISON-ROSEMNTB_115_2/22

Thu 09/27/2018 to Thu 09/27/2018

0830 Daily(No Weekends) 1600

Work scheduled by: NGrid

CANCELLED by NGrid 09/27/2018**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/29/2018 to Sat 09/29/2018

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBK__345KV_RNS3

Sat 09/29/2018 to Sat 09/29/2018

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SCH-NYISO-IMO_LIMIT_1000

Sat 09/29/2018 to Sat 09/29/2018

0700 Continuous 1700

Work scheduled by: IESO

UPDATED by IESO 09/28/2018

	REV
	(Export)
SCH - OH - NY	1300 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	1750 MW

FITZPTRK-EDIC____345_FE-1

Sat 09/29/2018 to Sat 09/29/2018

0800 Daily 1400

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC 345_FE-1

Sat 09/29/2018 to Sat 09/29/2018
 0800 Daily 1400

Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4800 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 5250 MW

FRASER 345_FRASER SVC & MARCY_SO_SERIES_COMP_I/S

Sat 09/29/2018 to Sun 09/30/2018
 1401 1700

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2700 MW**
 Impacts Total Transfer Capability 275 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Sat 09/29/2018 to Sat 10/06/2018
 1401 Continuous 0659

Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

EFISHKIL-WOOD_ST 345_F38

Sun 09/30/2018 to Mon 10/01/2018
 0001 Continuous 0159

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE 345_W89

Sun 09/30/2018 to Mon 10/01/2018
 0001 Continuous 0159

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE 345_Y86

Sun 09/30/2018 to Mon 10/01/2018
 0001 Continuous 0159

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

BECK -NIAGARA 345_PA302

Mon 10/01/2018 to Fri 10/05/2018
 0400 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 08/20/2018

FWD REV
 (Import) (Export)
 SCH - OH - NY **900 MW 800 MW**
 Impacts Total Transfer Capability 1000 MW 950 MW
 TTC with All Lines In Service 1900 MW 1750 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 10/01/2018 to Wed 10/03/2018 **CANCELLED** by NYPA **09/26/2018**

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL -CLAY_____345_1

FWD

Mon 10/01/2018 to Fri 10/05/2018 **UPDATED** by NYPA **09/18/2018**

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_AT1

FWD

Thu 10/04/2018 to Sat 11/03/2018

(Import)

0001 Continuous 0300

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Thu 10/04/2018 to Sat 11/03/2018

(Import)

0001 Continuous 0300

CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_ -EGRDNCTR_345_Y49

FWD

Thu 10/04/2018 to Sat 11/03/2018

(Import)

0001 Continuous 0300

CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

MARCY_____765_345_AT2

FWD

Thu 10/04/2018 to Fri 10/05/2018 **CANCELLED** by NYPA **09/26/2018**

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

BROWNFLS-TAYLORVL_115_4

FWD

REV

Thu 10/04/2018 to Thu 10/04/2018

(Import) (Export)

0800 Continuous 1630

SCH - HQ_CEDARS **70 MW** **40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**
0001 Continuous 0200

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**
0001 Continuous 0200

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Fri 10/05/2018 to Fri 10/05/2018
0001 0200

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Fri 10/05/2018 to Fri 10/05/2018
0001 0200

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**
0001 Continuous 0200

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**
0001 Continuous 0200

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Fri 10/05/2018 to Fri 10/05/2018 **UPDATED** **by HQ** **09/20/2018**
0001 Continuous 0200

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Fri 10/05/2018 to Fri 10/05/2018
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__TAYLORVL_115_8

Fri 10/05/2018 to Fri 10/05/2018
0800 1630

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	80 MW	40 MW
Impacts Total Transfer Capability	110 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

TAYLORVL-LOWVILLE_115_5

Fri 10/05/2018 to Fri 10/05/2018
0800 Continuous 1630

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	130 MW	40 MW
Impacts Total Transfer Capability	60 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 10/06/2018 to Sun 10/07/2018
0001 0030

Work scheduled by:

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

FRASANNX-COOPERS__345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY__FRASANNX_345_UCC2-41

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 10/06/2018 to Tue 10/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ - NY	1400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 10/08/2018 to Fri 10/12/2018
 0700 Continuous 1530

CANCELLED by NYPA 09/26/2018

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

FWD

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Wed 10/10/2018 to Thu 10/11/2018
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

EDIC___-FRASER___345_EF24-40

FWD

Wed 10/10/2018 to Fri 10/12/2018
 0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/12/2018 to Mon 10/15/2018
 1800 Continuous 0459

(Import)

Work scheduled by: NYISO

CENTRAL EAST - VC

2740 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Sat 10/13/2018 to Mon 10/15/2018
 0100 0459

(Import)

Work scheduled by:

CENTRAL EAST - VC

2080 MW

Impacts Total Transfer Capability 895 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FROST_BR-LONG_MTN_345_352

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1100

Sun 10/14/2018 to Sun 10/14/2018
0700 Continuous 1800

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1600 MW

FRASER_-COOPERS_345_33

Mon 10/15/2018 to Mon 10/15/2018
0500 Continuous 0700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 10/15/2018 to Tue 10/16/2018
0600 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 10/17/2018 to Sat 10/20/2018
 0001 0300

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

STONYRDG-HILLSIDE_230_72

FWD

Wed 10/17/2018 to Thu 10/18/2018
 0800 Continuous 1530

Work scheduled by: NYSEG

(Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

FWD

Fri 10/19/2018 to Fri 10/19/2018
 2000 Continuous 2059

Work scheduled by: NYSEG

(Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/19/2018 to Sat 10/27/2018
 2100 1730

Work scheduled by:

(Import)
 CENTRAL EAST - VC **2080 MW**
 Impacts Total Transfer Capability 895 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

FWD

Fri 10/19/2018 to Wed 10/31/2018
 2100 Continuous 2359

Work scheduled by: NYISO

(Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 10/20/2018 to Sat 10/20/2018
 0001 Continuous 0030

Work scheduled by: ConEd

(Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

FWD

Sat 10/20/2018 to Thu 12/20/2018
 0001 Continuous 0200

Work scheduled by: ConEd

(Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Sat 10/20/2018 to Thu 12/20/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FROST_BR-LONG MTN_345_352

Sat 10/20/2018 to Sat 10/20/2018
0700 Continuous 1800

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCRIBA_-VOLNEY_345_21

Mon 10/22/2018 to Tue 10/23/2018
0730 Continuous 1930

Work scheduled by: NGrid

UPDATED by NGRID 08/13/2018

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS_-HURLYAVE_345_301

Wed 10/24/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 09/18/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 10/29/2018 to Fri 11/02/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

LINDEN_-GOETHALS_230_A2253

FWD

REV

Sun 11/04/2018 to Sun 11/11/2018

(Import) (Export)

0001 Continuous 0300

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 150 MW 0 MW

TTC with All Lines In Service 2750 MW 1300 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September 28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1100

REV

Mon 11/05/2018 to Sat 11/24/2018

(Export)

0600 Continuous 1900

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

MOSES -ADIRNDCK_230_MAI

FWD

Mon 11/05/2018 to Fri 11/09/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

HOMR_NYW-PIERC_NY_345_48

FWD

REV

Mon 11/05/2018 to Fri 11/09/2018

(Import) (Export)

0800 Continuous 2000

SCH - PJ - NY

2500 MW 1300 MW

Impacts Total Transfer Capability

250 MW 0 MW

TTC with All Lines In Service

2750 MW 1300 MW

Work scheduled by: PJM

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 11/11/2018 to Sun 11/11/2018

(Import) (Export)

0700 Continuous 1800

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability

100 MW 0 MW

TTC with All Lines In Service

1400 MW 1600 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_1000

FWD

Sun 11/11/2018 to Sun 11/11/2018

(Import)

0700 Continuous 1800

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ISONE

NIAGARA -KINTIGH_345_NS1-38

FWD

Tue 11/13/2018 to Fri 11/16/2018

(Import)

0700 Continuous 1600

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYSEG

SCH-IMO-NYISO_LIMIT_1200

FWD

Wed 11/14/2018 to Wed 11/14/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1750 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September 28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1050

FWD

Thu 11/15/2018 to Wed 11/21/2018
 0500 Continuous 1830

Work scheduled by: NYPA

(Import)
 SCH - OH - NY **1350 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

FWD

Thu 11/15/2018 to Thu 12/20/2018
 0500 Continuous 2359

Work scheduled by: NYPA

(Import)
 SCH - OH - NY **1650 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1750 MW

MARCY___345KV_CSC

FWD

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

(Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

FWD

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

(Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 11/19/2018 to Wed 11/21/2018
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018
 0001 Continuous 0030

Work scheduled by: ConEd

(Import) (Export)
 SCH - NE - NY **700 MW 1300 MW**
 Impacts Total Transfer Capability 700 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018
 0001 Continuous 0030

Work scheduled by: ConEd

(Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_21

FWD

Mon 11/26/2018 to Wed 11/28/2018

UPDATEDby NGRID 08/14/2018

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON__345_303

FWD

Mon 11/26/2018 to Fri 12/21/2018

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE-MOTTHAVN_345_72

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sun 12/02/2018 to Thu 12/06/2018

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/03/2018 to Fri 12/07/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE-SHORE_RD_345_Y50

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September 28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Sat 12/15/2018 to Sat 01/26/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MARCY 765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**EFISHKIL-WOOD_ST_345_F39**

FWD

Thu 12/20/2018 to Thu 12/20/2018

(Import)

0200 Continuous 0230

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON___345_303

FWD

Wed 01/02/2019 to Fri 01/11/2019

(Import)

0800 Continuous 1600

08/20/2018

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-NE-NYISO_LIMIT_1100

FWD

Mon 01/07/2019 to Thu 01/10/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 01/07/2019 to Fri 01/11/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 01/14/2019 to Fri 01/18/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 01/14/2019 to Fri 01/25/2019

(Import)

0800 Continuous 1600

08/20/2018

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,September 28, 2018 to Sunday ,March 29, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 01/19/2019 to Sat 01/26/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F39

FWD

Sat 01/19/2019 to Sat 01/19/2019

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sat 01/26/2019 to Thu 01/31/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

MOSES-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA1

Fri 02/08/2019 to Fri 02/08/2019
0800 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 02/24/2019 to Sun 02/24/2019
0001 2359
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018
0001 Continuous 2359
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Sun 02/24/2019 to Sun 05/19/2019 UPDATED by CE 09/14/2018
0001 Continuous 2359
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F37

FWD

Mon 02/25/2019 to Tue 02/26/2019 **UPDATED by CE 09/14/2018**

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES-ADIRNDCK_230_MAl

FWD

Mon 03/04/2019 to Fri 03/08/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES-ADIRNDCK_230_MAl

FWD

Mon 03/11/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS-345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY-765_345_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**PLSNTVLY-EFISHKIL_345_F37**

FWD

Sat 03/30/2019 to Wed 04/03/2019 **UPDATED by CE 09/14/2018**

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY-345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 04/07/2019 to Mon 04/08/2019
0001 0030

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT	0 MW 0 MW
Impacts Total Transfer Capability	315 MW 315 MW
TTC with All Lines In Service	315 MW 315 MW

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY__-EDIC____345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/22/2018**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY____-FRASANNX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/22/2018**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES____-ADIRNDCK_230_MAI

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

ADIRNDCK-PORTER____230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/19/2019 to Fri 09/20/2019
0800 Continuous 1600

Work scheduled by: CHGE

CANCELLED by CHGE 09/25/2018

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MARCY_-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS_____345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2200 MW
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

LEEDS_____345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,September28, 2018 to Sunday ,March 29, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 09/30/2019 to Fri 11/01/2019

(Import)

0800 Continuous 1600

CANCELLED by CHGE 09/25/2018

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5700 MW

CLAY____-EDIC____345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 10/21/2019 to Sat 11/16/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5700 MW

PANNELL_-CLAY____345_2

FWD

Wed 11/06/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

LEEDS____-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Wed 12/18/2019

(Import)

0800 Continuous 1600

CANCELLED by CHGE 09/25/2018

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

Work scheduled by: CHGE

TTC with All Lines In Service 5700 MW