

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 02/15/2019 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 02/15/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 02/15/2019 EXT FORCE by CE 10/07/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1750 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

MARCY_765_345_AT2

Wed 09/19/2018 to Sat 10/27/2018 EXT FORCE by NYPA 10/11/2018

0001 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

EGRDNCTY_345_138_AT1

Sat 10/06/2018 to Sat 11/03/2018 UPDATED by CE 10/03/2018

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/06/2018 to Sat 11/03/2018 UPDATED by CE 10/03/2018

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49						FWD	
Sat 10/06/2018	to	Sat 11/03/2018	<u>UPDATED</u>	<u>by CE</u>	<u>10/03/2018</u>	(Import)	
0130	Continuous	0300				CONED - LIPA	775 MW
Work scheduled by: LI						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC2						FWD	
Tue 10/09/2018	to	Fri 11/23/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2018</u>	(Import)	
0500	Continuous	2000				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Tue 10/09/2018	to	Fri 11/23/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2018</u>	(Export)	
0500	Continuous	2000				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
S.RIPLEY-DUNKIRK_230_68						FWD	REV
Fri 10/12/2018	to	Mon 10/22/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/10/2018</u>	(Import)	(Export)
2001	Continuous	0759				SCH - PJ - NY	1950 MW 1300 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	150 MW 0 MW
						TTC with All Lines In Service	2100 MW 1300 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1						FWD	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD				
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY_765_MSU1						FWD				
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY_765_MSU1						FWD	REV			
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	(Export)			
0100	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 10/13/2018	to	Sat 10/27/2018				(Import)				
0100		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV			
Sat 10/13/2018	to	Sat 10/27/2018				(Import)	(Export)			
0100		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD				
						(Import)				
Sat 10/13/2018	to	Sat 10/27/2018				MOSES SOUTH	1950 MW			
0500		1730				Impacts Total Transfer Capability	1200 MW			
Work scheduled by:						TTC with All Lines In Service	3150 MW			
CHAT_DC_GC1						FWD				
Sat 10/13/2018	to	Sat 10/27/2018				(Import)				
0500	Continuous	2000				MOSES SOUTH	2850 MW			
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW			
						TTC with All Lines In Service	3150 MW			

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 10/13/2018 to Sat 10/27/2018
0500 Continuous 2000

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018
0500 2000

Work scheduled by:

FWD
(Import)
MOSES SOUTH 2550 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/13/2018 to Sat 10/27/2018
0500 2000

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 1370 MW 0 MW
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

SCH-IMO-NYISO_LIMIT_1000

Mon 10/15/2018 to Wed 10/31/2018 **UPDATED by NYISO 10/11/2018**
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY 1300 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1900 MW

PLSNTVLY-EFISHKIL_345_F36

Sat 10/20/2018 to Mon 10/22/2018 **UPDATED by CONED 10/19/2018**
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 10/22/2018 to Tue 10/23/2018 **UPDATED by CE 10/04/2018**
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_6

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED by CE 10/04/2018**
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 10/22/2018 to Sat 12/22/2018 UPDATED by CE 10/04/2018

(Import)

0301 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1500

FWD

Mon 10/22/2018 to Fri 11/02/2018

(Import)

0500 Continuous 1600

SCH - OH - NY

1800 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1300

REV

Mon 10/22/2018 to Fri 11/02/2018

(Export)

0500 Continuous 1600

SCH - OH - NY

1600 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: IESO

SCRIBA__VOLNEY__345_21

FWD

Mon 10/22/2018 to Tue 10/23/2018 UPDATED by NGRID 08/13/2018

(Import)

0730 Continuous 1930

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Mon 10/22/2018 to Fri 10/26/2018 UPDATED by PJM 10/25/2018

(Import) (Export)

0800 Continuous 1500

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

SCH-IMO-NYISO_LIMIT_1450

FWD

Mon 10/22/2018 to Fri 10/26/2018

(Import)

0800 Continuous 1800

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68					FWD	REV
Mon 10/22/2018	to	Fri 12/14/2018			(Import)	(Export)
0800	Continuous	2000			SCH - PJ - NY	1950 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2100 MW 1300 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Tue 10/23/2018	to	Fri 10/26/2018			(Import)	(Export)
0700	Continuous	1600			SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_800					FWD	
Tue 10/23/2018	to	Fri 10/26/2018			(Import)	
0700	Continuous	1600			SCH - NE - NY	1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
LEEDS__-HURLYAVE_345_301					FWD	
Wed 10/24/2018	to	Fri 11/16/2018	UPDATED	by CH 09/18/2018	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
DENNISON-NORFOLK__115_4					FWD	REV
Wed 10/24/2018	to	Thu 10/25/2018	UPDATED	by NGRID 10/24/2018	(Import)	(Export)
0830	Daily(No Weekends)	1600			SCH - HQ_CEDARS	150 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	40 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTB_115_2/22					FWD	REV
Thu 10/25/2018	to	Thu 10/25/2018	CANCELLED	by NGrid 10/24/2018	(Import)	(Export)
0900	Daily(No Weekends)	1600			SCH - HQ_CEDARS	95 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
SCH-NE-NYISO_LIMIT_1100					FWD	
Sat 10/27/2018	to	Mon 10/29/2018			(Import)	
0630	Continuous	0630			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Sun 10/28/2018 to Sun 10/28/2018
0800 Continuous 1500

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 10/23/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1200

Thu 11/01/2018 to Wed 11/21/2018
0001 Continuous 1830

Work scheduled by: NGrid

UPDATED by NYISO 10/11/2018

FWD
(Import)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1750 MW

PORTER_-ROTTRDAM_230_31

Fri 11/02/2018 to Fri 11/02/2018
0600 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sat 11/03/2018 to Sun 11/18/2018
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Sat 11/03/2018 to Sat 11/03/2018

0700 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

100 MW**100 MW**

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__TAYLORVL_115_8

Sat 11/03/2018 to Sat 11/03/2018

0700 1630

Work scheduled by:

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

120 MW**100 MW**

Impacts Total Transfer Capability 79 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

TAYLORVL-LOWVILLE_115_5

Sat 11/03/2018 to Sat 11/03/2018

0700 Continuous 1630

Work scheduled by: NGrid

ARR: 38

FWD

(Import) (Export)

SCH - HQ_CEDARS

199 MW**100 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

GOETHALS_345KV_5

Sun 11/04/2018 to Sun 11/04/2018

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED**by CONED 10/01/2018**

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__GOETHALS_230_A2253

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

Work scheduled by: ConEd

UPDATED**by CONED 10/01/2018**

SCH - PJ - NY

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2750 MW

FWD

(Import) (Export)

2600 MW**1300 MW**

0 MW

0 MW

2750 MW

1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sun 11/04/2018 to Sun 11/11/2018
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sun 11/04/2018 to Sun 11/11/2018
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sun 11/04/2018 to Sun 11/11/2018
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	750 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

NIAGARA__345_230_AT4

Mon 11/05/2018 to Fri 11/09/2018 UPDATED by NYPA 10/05/2018
0400 Continuous 2300

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1750 MW	1900 MW

SCH-NYISO-NE_LIMIT_1100

Mon 11/05/2018 to Sat 11/24/2018
0600 Continuous 1900

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		1300 MW
Impacts Total Transfer Capability		300 MW
TTC with All Lines In Service		1600 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

HOMR_NYW-PIERC_NY_345_48

Mon 11/05/2018 to Fri 11/09/2018
0800 Continuous 2000

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2750 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_0

Sat 11/10/2018 to Sun 11/11/2018
0600 Continuous 1759

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **0 MW**
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 1500 MW

FROST_BR-LONG_MTN_345_352

Sun 11/11/2018 to Sun 11/11/2018
0100 Continuous 1900

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_900

Sun 11/11/2018 to Sun 11/11/2018
0100 Continuous 1900

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

Sun 11/11/2018 to Sun 11/11/2018
0100 Continuous 1900

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1600 MW

GOETHALS_345KV_5

Sun 11/11/2018 to Sun 11/11/2018
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 10/01/2018

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-KINTIGH_345_NS1-38

Tue 11/13/2018 to Fri 11/16/2018
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Tue 11/13/2018 to Wed 11/14/2018
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/25/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1050

Thu 11/15/2018 to Wed 11/21/2018
0500 Continuous 1830
Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1750 MW

SCH-IMO-NYISO_LIMIT_1350

Thu 11/15/2018 to Thu 12/20/2018
0500 Continuous 2359
Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1650 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1750 MW

MARCY____345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

DUNWODIE-SHORE_RD_345_Y50

Mon 11/19/2018 to Tue 11/20/2018
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Mon 11/19/2018 to Tue 11/20/2018
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK_1

Mon 11/19/2018 to Tue 11/20/2018
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2					FWD	
Mon 11/19/2018	to	Tue 11/20/2018			(Import)	
0001	Continuous	0300			CONED - LIPA	1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
MOSES -ADIRNDCK_230_MAI					FWD	
Mon 11/19/2018	to	Wed 11/21/2018			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
DENNISON-ROSEMNTB_115_2/22					FWD	REV
Mon 11/19/2018	to	Mon 11/19/2018			(Import)	(Export)
0830	Daily(No Weekends)	1600			SCH - HQ_CEDARS	95 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	104 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Mon 11/26/2018	to	Thu 12/06/2018	UPDATED	by CONED 10/19/2018	(Import)	(Export)
0001	Continuous	0030			SCH - NE - NY	700 MW 1300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
Mon 11/26/2018	to	Thu 12/06/2018	UPDATED	by CONED 10/19/2018	(Import)	(Export)
0001	Continuous	0030			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_400						REV
Mon 11/26/2018	to	Thu 12/06/2018				(Export)
0001	Continuous	0030			SCH - NE - NY	600 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
SCRIBA -VOLNEY_345_21					FWD	
Mon 11/26/2018	to	Wed 11/28/2018	UPDATED	by NGRID 08/14/2018	(Import)	
0700	Continuous	1730			OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 11/26/2018 to Fri 12/07/2018
0700 Continuous 1600
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HURLYAVE-ROSETON___345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 12/06/2018 to Wed 12/12/2018
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 2

FWD

Thu 12/06/2018 to Wed 12/12/2018

(Import)

0201 Continuous 0200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/10/2018 to Fri 12/14/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Mon 12/17/2018 to Mon 01/28/2019

(Import)

0001 Continuous 0200

UPDATED**by CE****10/04/2018**

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY___765_345_AT2

FWD

Mon 12/17/2018 to Fri 12/21/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MOSES__-ADIRNDCK_230_MA1**

FWD

Wed 12/26/2018 to Fri 12/28/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27					FWD	REV
Sat 12/29/2018 to Sat 12/29/2018					(Import)	(Export)
0500	Continuous	1700	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/10/2018</u>	
Work scheduled by: NYPA					SCH - OH - NY	1750 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD	
Tue 01/01/2019 to Wed 01/02/2019					(Import)	
0001		0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by:					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
HURLYAVE-ROSETON__345_303					FWD	
Wed 01/02/2019 to Fri 01/11/2019					(Import)	
0800	Continuous	1600		<u>08/20/2018</u>	UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
SCH-NE-NYISO_LIMIT_1100					FWD	
Mon 01/07/2019 to Thu 01/10/2019					(Import)	
0700	Continuous	1600			SCH - NE - NY	1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
MOSES____-ADIRNDCK_230_MA1					FWD	
Mon 01/07/2019 to Fri 01/11/2019					(Import)	
0700	Continuous	1500			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 01/14/2019 to Fri 01/18/2019					(Import)	
0700	Continuous	1500			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LEEDS____-HURLYAVE_345_301					FWD	
Mon 01/14/2019 to Fri 01/25/2019					(Import)	
0800	Continuous	1600		<u>08/20/2018</u>	UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019 UPDATED by CE 10/04/2018

(Import)

0001 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 UPDATED by CONED 10/19/2018

(Import)

0301 Continuous 0300

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 02/04/2019 to Thu 02/07/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 02/06/2019 to Wed 02/06/2019
0330 0400

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Fri 02/08/2019 to Fri 02/08/2019
0800 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 02/24/2019 to Sun 02/24/2019
0001 2359

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Sun 02/24/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	SCH - NE - NY	700 MW
0001	Continuous	2359				Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1600 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Sun 02/24/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	SCH - NPX_1385	100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
PLSNTVLY-EFISHKIL_345_F37						FWD	
						(Import)	
Mon 02/25/2019	to	Tue 02/26/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	UPNY CONED	4000 MW
0001	Continuous	0300				Impacts Total Transfer Capability	1700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK_345_W64						FWD	
						(Import)	
Mon 03/04/2019	to	Mon 03/04/2019				UPNY CONED	4350 MW
0001	Continuous	0030				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
						(Import)	
Mon 03/04/2019	to	Thu 03/07/2019				UPNY CONED	4350 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MOSES -ADIRNDCK_230_MA1						FWD	
						(Import)	
Mon 03/04/2019	to	Fri 03/08/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64						FWD	
						(Import)	
Thu 03/07/2019	to	Thu 03/07/2019				UPNY CONED	4350 MW
2330	Continuous	2359				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/11/2019 to Fri 03/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345_LEEDS SVC

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY___765_345_AT1

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

PLSNTVLY-EFISHKIL_345_F37

FWD

Sat 03/30/2019 to Wed 04/03/2019

(Import)

0001 Continuous 0300

UPDATEDby CE09/14/2018

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MARCY___345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY___-MARCY___345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY___-MARCY___345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Fri 04/05/2019 to Thu 05/09/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 04/07/2019 to Mon 04/08/2019

0001 0030

Work scheduled by:

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

GILBOA___-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019

1330 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH 1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS____345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/22/2018

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/22/2018

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Mon 04/29/2019 to Fri 05/03/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 05/06/2019 to Fri 05/10/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/01/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER_230_12

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PANNELL_-CLAY_345_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 08/05/2019 to Fri 08/30/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED **by NYPA** **10/10/2018**

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL____345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CLAY____-EDIC____345_2-15

Mon 10/07/2019 to Thu 10/17/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON__345_303

Mon 10/21/2019 to Sat 11/16/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

PANNELL_-CLAY____345_2

Wed 11/06/2019 to Fri 11/22/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES____-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 27, 2018 to Monday ,April 27, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19