

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Fri 02/15/2019 **EXT FORCE by CE** **10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Fri 02/15/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	300 MW	200 MW
TTC with All Lines In Service	2100 MW	1300 MW

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Fri 02/15/2019 **EXT FORCE by CE** **10/07/2018**

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2100 MW	1300 MW

**STLAWRNC-MOSES\_\_\_\_230\_L33P**

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1750 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1750 MW

**MARCY\_\_\_\_765\_345\_AT2**

Wed 09/19/2018 to Sat 10/27/2018 **EXT FORCE by NYPA** **10/11/2018**

0001 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**EGRDNCTY\_345\_138\_AT1**

Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE** **10/03/2018**

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	<b>1250 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

**EGRDNCTY\_345\_138\_AT2**

Sat 10/06/2018 to Sat 11/03/2018 **UPDATED by CE** **10/03/2018**

0130 Continuous 0300

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	<b>1250 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-EGRDNCTR_345_Y49</b>						FWD	
Sat 10/06/2018	to	Sat 11/03/2018	<u>UPDATED</u>	<u>by CE</u>	<u>10/03/2018</u>	(Import)	
0130	Continuous	0300				CONED - LIPA	<b>775 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
<b>CHAT_DC_GC2</b>						FWD	
Tue 10/09/2018	to	Fri 11/23/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2018</u>	(Import)	
0500	Continuous	2000				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>						REV	
Tue 10/09/2018	to	Fri 11/23/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2018</u>	(Export)	
0500	Continuous	2000				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHATGUAY-MASSENA_765_7040</b>						FWD	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>						FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY_765_345_AT1</b>						FWD	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY_765_MSU1</b>						FWD	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>						FWD		
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>MASSENA_-MARCY_765_MSU1</b>						FWD	REV	
Sat 10/13/2018	to	Sat 10/27/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2018</u>	(Import) (Export)		
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>						FWD		
Sat 10/13/2018	to	Sat 10/27/2018				(Import)		
0100		1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>						FWD	REV	
Sat 10/13/2018	to	Sat 10/27/2018				(Import) (Export)		
0100		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2 &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>						FWD		
Sat 10/13/2018	to	Sat 10/27/2018				(Import)		
0500		1730				MOSES SOUTH	<b>1950 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	1200 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>CHAT_DC_GC1</b>						FWD		
Sat 10/13/2018	to	Sat 10/27/2018				(Import)		
0500	Continuous	2000				MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>CHAT_DC_GC1</b>							REV	
Sat 10/13/2018	to	Sat 10/27/2018				(Export)		
0500	Continuous	2000				SCH - HQ - NY	<b>500 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service	1000 MW	

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 10/13/2018 to Sat 10/27/2018  
0500 2000

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 10/13/2018 to Sat 10/27/2018  
0500 2000

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**SCH-IMO-NYISO\_LIMIT\_1000**

Mon 10/15/2018 to Wed 10/31/2018 **UPDATED by NYISO 10/11/2018**  
0600 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1300 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1900 MW

**DUNWODIE\_345KV\_6**

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED by CE 10/04/2018**  
0301 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED by CE 10/04/2018**  
0301 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

Mon 10/22/2018 to Sat 12/22/2018 **UPDATED by CE 10/04/2018**  
0301 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1500**

Mon 10/22/2018 to Fri 11/02/2018  
0500 Continuous 1600

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1800 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1900 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-IMO\_LIMIT\_1300**

Mon 10/22/2018 to Fri 11/02/2018

0500 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**1600 MW**

150 MW

1750 MW

**LINDN\_CG-LNDVFT\_345\_V-3022**

Mon 10/22/2018 to Fri 10/26/2018

0800 Continuous 1500

Work scheduled by: PJM

UPDATEDby PJM10/25/2018

SCH - PJM\_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

**0 MW****0 MW**

315 MW

315 MW

315 MW

315 MW

**SCH-IMO-NYISO\_LIMIT\_1450**

Mon 10/22/2018 to Fri 10/26/2018

0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1750 MW**

150 MW

1900 MW

**S.RIPLEY-DUNKIRK\_230\_68**

Mon 10/22/2018 to Fri 12/14/2018

0800 Continuous 2000

Work scheduled by: PJM

UPDATEDby PJM10/29/2018

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

**1950 MW****1300 MW**

150 MW

0 MW

2100 MW

1300 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Tue 10/23/2018 to Fri 10/26/2018

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

**1150 MW****1600 MW**

250 MW

0 MW

1400 MW

1600 MW

**SCH-NE-NYISO\_LIMIT\_800**

Tue 10/23/2018 to Fri 10/26/2018

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**1000 MW**

400 MW

1400 MW

**LEEDS\_-HURLYAVE\_345\_301**

Wed 10/24/2018 to Fri 11/16/2018

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH09/18/2018

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**4100 MW**

1600 MW

5700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>DENNISON-NORFOLK__115_4</b>						
Wed 10/24/2018	to	Thu 10/25/2018	<b>UPDATED</b>	<b>by NGRID 10/24/2018</b>	SCH - HQ_CEDARS	<b>150 MW</b>
0830	Daily(No Weekends)	1600			Impacts Total Transfer Capability	<b>40 MW</b>
Work scheduled by: NGrid					TTC with All Lines In Service	<b>190 MW</b>
<b>DENNISON-ROSEMNTB_115_2/22</b>						
Thu 10/25/2018	to	Thu 10/25/2018	<b>CANCELLED</b>	<b>by NGrid 10/24/2018</b>	SCH - HQ_CEDARS	<b>95 MW</b>
0900	Daily(No Weekends)	1600			Impacts Total Transfer Capability	<b>0 MW</b>
Work scheduled by: NGrid					TTC with All Lines In Service	<b>190 MW</b>
<b>SCH-NE-NYISO_LIMIT_1100</b>						
Sat 10/27/2018	to	Mon 10/29/2018			SCH - NE - NY	<b>1300 MW</b>
0630	Continuous	0630			Impacts Total Transfer Capability	<b>100 MW</b>
Work scheduled by: ISONE					TTC with All Lines In Service	<b>1400 MW</b>
<b>SCH-NE-NYISO_LIMIT_400</b>						
Sun 10/28/2018	to	Sun 10/28/2018			SCH - NE - NY	<b>600 MW</b>
0800	Continuous	1500			Impacts Total Transfer Capability	<b>800 MW</b>
Work scheduled by: ISONE					TTC with All Lines In Service	<b>1400 MW</b>
<b>PLSNTVLY-EFISHKIL_345_F36</b>						
Mon 10/29/2018	to	Thu 11/01/2018	<b>FORCED</b>	<b>by CE 10/29/2018</b>	UPNY CONED	<b>4000 MW</b>
0026	Continuous	0900			Impacts Total Transfer Capability	<b>1700 MW</b>
Work scheduled by: ConEd					TTC with All Lines In Service	<b>5700 MW</b>
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>						
Mon 10/29/2018	to	Fri 11/02/2018	<b>UPDATED</b>	<b>by NYPA 10/10/2018</b>	DYSINGER EAST	<b>1400 MW</b>
0500	Continuous	1700			Impacts Total Transfer Capability	<b>1750 MW</b>
Work scheduled by: NYPA					TTC with All Lines In Service	<b>3150 MW</b>
<b>SPRNBK_-W49TH_ST_345_M52</b>						
Mon 10/29/2018	to	Tue 10/30/2018	<b>FORCED</b>	<b>by CE 10/29/2018</b>	SPR/DUN-SOUTH	<b>3200 MW</b>
1445	Continuous	2359			Impacts Total Transfer Capability	<b>1400 MW</b>
Work scheduled by: ConEd					TTC with All Lines In Service	<b>4600 MW</b>

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBRK\_\_345KV\_RNS4**

FWD

Mon 10/29/2018 to Tue 10/30/2018 **FORCED** **by CE** **10/29/2018**

(Import)

1445 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Mon 10/29/2018 to Tue 10/30/2018 **FORCED** **by CE** **10/29/2018**

(Import)

1447 Continuous 2359

SCH - PJM\_HTP

**325 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Thu 11/01/2018 to Wed 11/21/2018 **UPDATED** **by NYISO** **10/11/2018**

(Import)

0001 Continuous 1830

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NGrid

**PORTER\_\_-ROTTDAM\_230\_31**

FWD

Fri 11/02/2018 to Fri 11/02/2018

(Import)

0600 Daily(No Weekends) 1600

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Sat 11/03/2018 to Sun 11/18/2018

(Import)

0001 Continuous 1800

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE\_345\_138\_BK\_2**

Sat 11/03/2018 to Sun 11/18/2018

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**BROWNFLS-TAYLORVL\_115\_3**

Sat 11/03/2018 to Sat 11/03/2018

0700 Continuous 1630

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**100 MW****100 MW**

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

**BROWNFLS-TAYLORVL\_115\_3 & TAYLORVL-LOWVILLE\_115\_5 & CLIMAX\_\_TAYLORVL\_115\_8**

Sat 11/03/2018 to Sat 11/03/2018

0700 1630

Work scheduled by:

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**120 MW****100 MW**

Impacts Total Transfer Capability 79 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

**TAYLORVL-LOWVILLE\_115\_5**

Sat 11/03/2018 to Sat 11/03/2018

0700 Continuous 1630

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

**199 MW****100 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

**GOETHALS\_345KV\_5**

Sun 11/04/2018 to Sun 11/04/2018

0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED****by CONED 10/01/2018**

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

**LINDEN\_\_GOETHALS\_230\_A2253**

Sun 11/04/2018 to Sun 11/11/2018

0001 Continuous 0300

Work scheduled by: ConEd

**UPDATED****by CONED 10/01/2018**

FWD

(Import)

REV

(Export)

SCH - PJ - NY

**2600 MW****1300 MW**

Impacts Total Transfer Capability 150 MW

0 MW

TTC with All Lines In Service 2750 MW

1300 MW

**LINDEN\_\_GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

Sun 11/04/2018 to Sun 11/11/2018

0001 0300

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJ - NY

**2000 MW****1300 MW**

Impacts Total Transfer Capability 750 MW

0 MW

TTC with All Lines In Service 2750 MW

1300 MW

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-  
FARRAGUT\_345\_C3403

Sun 11/04/2018 to Sun 11/11/2018  
0001 0300

Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability 750 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

FWD REV  
(Import) (Export)

LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Sun 11/04/2018 to Sun 11/11/2018  
0001 0300

Work scheduled by:

SCH - PJ - NY  
Impacts Total Transfer Capability 750 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

FWD REV  
(Import) (Export)

NIAGARA\_345\_230\_AT4

Mon 11/05/2018 to Fri 11/09/2018 UPDATED by NYPA 10/05/2018  
0400 Continuous 2300

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 1750 MW 1900 MW

FWD REV  
(Import) (Export)

SCH-NYISO-NE\_LIMIT\_1100

Mon 11/05/2018 to Sat 11/24/2018  
0600 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1600 MW

REV  
(Export)

MOSES\_\_-ADIRNDCK\_230\_Ma1

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

HOMR\_NYW-PIERC\_NY\_345\_48

Mon 11/05/2018 to Fri 11/09/2018  
0800 Continuous 2000

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 2750 MW 1300 MW

FWD REV  
(Import) (Export)

SCH-HQ-NYISO\_LIMIT\_0

Sat 11/10/2018 to Sun 11/11/2018  
0600 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 1500 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FROST_BR-LONG_MTN_345_352</b>				FWD	REV
Sun 11/11/2018	to	Sun 11/11/2018		(Import)	(Export)
0100	Continuous	1900		<b>1300 MW</b>	<b>1600 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_900</b>				FWD	
Sun 11/11/2018	to	Sun 11/11/2018		(Import)	
0100	Continuous	1900		<b>1100 MW</b>	
Work scheduled by: ISONE				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_500</b>					REV
Sun 11/11/2018	to	Sun 11/11/2018			(Export)
0100	Continuous	1900		<b>700 MW</b>	
Work scheduled by: ISONE				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1600 MW
<b>GOETHALS_345KV_5</b>					
Sun 11/11/2018	to	Sun 11/11/2018	<b>UPDATED by CONED 10/01/2018</b>	STATEN ISLAND	
0230	Continuous	0300		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
<b>NIAGARA_-KINTIGH_345_NSl-38</b>				FWD	
Tue 11/13/2018	to	Fri 11/16/2018		(Import)	
0700	Continuous	1600		<b>1700 MW</b>	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>HURLYAVE-ROSETON_345_303</b>				FWD	
Tue 11/13/2018	to	Wed 11/14/2018	<b>UPDATED by CHGE 10/25/2018</b>	(Import)	
0800	Continuous	1600		<b>4100 MW</b>	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	5700 MW
<b>SCH-IMO-NYISO_LIMIT_1050</b>				FWD	
Thu 11/15/2018	to	Wed 11/21/2018		(Import)	
0500	Continuous	1830		<b>1350 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1750 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1350**

FWD

Thu 11/15/2018 to Thu 12/20/2018

(Import)

0500 Continuous 2359

SCH - OH - NY

**1650 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1750 MW

Work scheduled by: NYPA

**MARCY 345KV\_CSC**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY 765\_345\_AT2**

FWD

Fri 11/16/2018 to Sat 11/17/2018

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 2**

FWD

Mon 11/19/2018 to Tue 11/20/2018

(Import)

0001 Continuous 0300

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/19/2018 to Wed 11/21/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**DENNISON-ROSEMNTB\_115\_2/22**

FWD

REV

Mon 11/19/2018 to Mon 11/19/2018

(Import) (Export)

0830 Daily(No Weekends) 1600

SCH - HQ\_CEDARS

**95 MW****100 MW**

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

**ARR: 38****LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018

(Import) (Export)

0001 Continuous 0030

**UPDATED****by CONED 10/19/2018**

SCH - NE - NY

**700 MW****1300 MW**

Impacts Total Transfer Capability 700 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Mon 11/26/2018 to Thu 12/06/2018

(Import) (Export)

0001 Continuous 0030

**UPDATED****by CONED 10/19/2018**

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

**SCH-NYISO-NE\_LIMIT\_400**

REV

Mon 11/26/2018 to Thu 12/06/2018

(Export)

0001 Continuous 0030

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

**SCRIBA\_\_\_-VOLNEY\_\_\_345\_21**

FWD

Mon 11/26/2018 to Wed 11/28/2018

(Import)

0700 Continuous 1730

**UPDATED****by NGRID 08/14/2018**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/26/2018 to Fri 11/30/2018

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 11/26/2018 to Fri 12/07/2018  
0700 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## HURLYAVE-ROSETON\_345\_303

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## DUNWODIE\_345KV\_7

Sun 12/02/2018 to Thu 12/06/2018  
0001 Continuous 0159

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
CONED - LIPA	<b>800 MW</b>
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1500 MW

## DUNWODIE\_345KV\_4

Thu 12/06/2018 to Wed 12/12/2018  
0201 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHORE_RD_345_138_BK 1</b>					FWD	
Thu 12/06/2018	to	Wed 12/12/2018			(Import)	
0201	Continuous	0200		CONED - LIPA	<b>1350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD	
Thu 12/06/2018	to	Wed 12/12/2018			(Import)	
0201	Continuous	0200		CONED - LIPA	<b>1350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>					FWD	
Mon 12/10/2018	to	Fri 12/14/2018			(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD	
Mon 12/17/2018	to	Mon 01/28/2019	<b>UPDATED</b>	<b>by CE</b>	(Import)	
0001	Continuous	0200			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>MARCY___765_345_AT2</b>					FWD	
Mon 12/17/2018	to	Fri 12/21/2018			(Import)	
0500	Continuous	1730			MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>					FWD	
Wed 12/26/2018	to	Fri 12/28/2018			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>BECK___-NIAGARA_230_PA27</b>					FWD	REV
Sat 12/29/2018	to	Sat 12/29/2018	<b>UPDATED</b>	<b>by NYPA</b>	(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	<b>1750 MW 1900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1750 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Tue 01/01/2019 to Wed 01/02/2019  
 0001 0200

Work scheduled by:

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Wed 01/02/2019 to Fri 01/11/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

**08/20/2018**

(Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**SCH-NE-NYISO\_LIMIT\_1100**

FWD

Mon 01/07/2019 to Thu 01/10/2019  
 0700 Continuous 1600

Work scheduled by: ISONE

(Import)  
 SCH - NE - NY **1300 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 1400 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/07/2019 to Fri 01/11/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/14/2019 to Fri 01/18/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 01/14/2019 to Fri 01/25/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

**08/20/2018**

(Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**DUNWODIE\_345KV\_6**

FWD

Mon 01/21/2019 to Mon 01/28/2019  
 0001 Continuous 0200

Work scheduled by: ConEd

**UPDATED by CE 10/04/2018**

(Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED** **by CE** **10/04/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED** **by CE** **10/04/2018**

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Sun 02/03/2019 to Wed 02/06/2019 **UPDATED** **by CONED** **10/19/2018**

(Import)

0301 Continuous 0300

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Wed 02/06/2019 to Wed 02/06/2019  
0330 0400

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 02/07/2019 to Thu 02/07/2019  
0800 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA1

Fri 02/08/2019 to Fri 02/08/2019  
0800 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 02/11/2019 to Fri 02/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 02/19/2019 to Fri 02/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Sun 02/24/2019 to Sun 02/24/2019  
0001 2359

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Sun 02/24/2019 to Sun 05/19/2019  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CE 09/14/2018

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	700 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Sun 02/24/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	SCH - NPX_1385	
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	100 MW
							200 MW
PLSNTVLY-EFISHKIL_345_F37						FWD	
						(Import)	
Mon 02/25/2019	to	Tue 02/26/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/14/2018</u>	UPNY CONED	4000 MW
0001	Continuous	0300				Impacts Total Transfer Capability	1700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK_345_W64						FWD	
						(Import)	
Mon 03/04/2019	to	Mon 03/04/2019				UPNY CONED	4350 MW
0001	Continuous	0030				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
						(Import)	
Mon 03/04/2019	to	Thu 03/07/2019				UPNY CONED	4350 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAI						FWD	
						(Import)	
Mon 03/04/2019	to	Fri 03/08/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64						FWD	
						(Import)	
Thu 03/07/2019	to	Thu 03/07/2019				UPNY CONED	4350 MW
2330	Continuous	2359				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MAI						FWD	
						(Import)	
Mon 03/11/2019	to	Fri 03/15/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345\_LEEDS SVC**

FWD

Mon 03/11/2019 to Fri 03/22/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_\_\_\_765\_345\_AT1**

FWD

Mon 03/18/2019 to Fri 03/22/2019

(Import)

0500 Continuous 1530

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****PLSNTVLY-EFISHKIL\_345\_F37**

FWD

Sat 03/30/2019 to Wed 04/03/2019

(Import)

0001 Continuous 0300

**UPDATED****by CE****09/14/2018**

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_\_\_\_345KV\_CSC**

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_\_-MARCY\_\_\_\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_\_-MARCY\_\_\_\_345\_19**

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****DUNWODIE-MOTTHAVN\_345\_71**

FWD

Fri 04/05/2019 to Thu 05/09/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Sun 04/07/2019 to Mon 04/08/2019

(Import)

0001

0030

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Sun 04/07/2019 to Fri 04/12/2019

(Import) (Export)

1400

Continuous

1800

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 04/08/2019 to Fri 05/10/2019

(Import)

0001

Continuous

2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MARCY\_\_\_345KV\_CSC**

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500

Continuous

1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_-EDIC\_\_\_345\_UE1-7**

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500

Continuous

1730

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****GILBOA\_\_\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 04/12/2019 to Fri 04/12/2019

(Import)

1330

Continuous

1530

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500

Continuous

1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****FRASANNX-COOPERS\_\_\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/22/2018**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-PORTER 230\_12**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**PANNELL -CLAY 345\_1**

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**PANNELL -CLAY 345\_2**

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MA2**

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MA2**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE 230\_13**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY 765\_345\_AT2**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 08/12/2019 to Mon 08/12/2019  
 0700 Continuous 1459

UPDATEDby NYPA10/10/2018

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019  
 0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019  
 0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GILBOA -LEEDS 345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**GOETHALS 345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**ROCHESTR-PANNELL 345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**KINTIGH -ROCHESTR 345\_SRI-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SPRNBK -W49TH\_ST 345\_M51**

FWD

Wed 09/25/2019 to Fri 11/01/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**LEEDS 345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,October 29, 2018 to Wednesday, April 29, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY -EDIC 345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**LEEDS -HURLYAVE 345\_301**

Mon 09/30/2019 to Sun 10/20/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

---

**CLAY -EDIC 345\_2-15**

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**HURLYAVE-ROSETON 345\_303**

Mon 10/21/2019 to Sat 11/16/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

---

**PANNELL -CLAY 345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**MOSES -ADIRNDCK 230\_MA2**

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES -ADIRNDCK 230\_MA2**

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**NYISO TRANSFER LIMITATIONS**

Monday ,October 29, 2018 to Wednesday, April 29, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASANNX-COOPERS\_\_\_345\_UCC2-41**

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**