

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 04/01/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Mon 04/01/2019 EXT FORCE by CONED 12/02/2018

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2250 MW	1900 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

Mon 10/22/2018 to Wed 01/09/2019 EXTENDED by PJM 01/04/2019

0800 Continuous 0625

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 12/17/2018 to Mon 01/28/2019 UPDATED by CE 12/21/2018

0001 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

HURLYAVE-ROSETON_345_303

Wed 01/02/2019 to Fri 01/11/2019 08/20/2018

0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52

Sat 01/05/2019 to Tue 01/08/2019
2201 Continuous 0700

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS4

Sat 01/05/2019 to Tue 01/08/2019
2201 Continuous 0700

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 01/06/2019 to Sun 01/06/2019
0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 01/07/2019 to Fri 01/11/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ_LIMIT_800

Tue 01/08/2019 to Tue 01/08/2019
0500 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

BECK_-PACKARD_230_BP76

Tue 01/08/2019 to Sat 01/12/2019 UPDATED by IESO 01/03/2019
0700 Continuous 1700

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1500 MW**
Impacts Total Transfer Capability 550 MW 500 MW
TTC with All Lines In Service 2250 MW 2000 MW

SCH-IMO-NYISO_LIMIT_1150

Tue 01/08/2019 to Sat 01/12/2019 UPDATED by IESO 01/03/2019
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1450 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68					FWD	REV
Wed 01/09/2019	to	Wed 01/09/2019			(Import)	(Export)
0730	Continuous	2359			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Thu 01/10/2019	to	Tue 01/15/2019	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/09/2019</u>	(Import) (Export)
0001	Continuous	1200			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
SCH-IMO-NYISO_LIMIT_1900					FWD	
Sat 01/12/2019	to	Thu 01/31/2019			(Import)	
1700	Continuous	2359			SCH - OH - NY	2200 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2250 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 01/14/2019	to	Fri 01/18/2019			(Import)	
0700	Continuous	1730			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LEEDS__345KV_R94301					FWD	
Mon 01/14/2019	to	Mon 01/14/2019			(Import)	
0800	Daily(No Weekends)	1600			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
LEEDS__-HURLYAVE_345_301					FWD	
Mon 01/14/2019	to	Fri 02/01/2019		<u>08/20/2018</u>	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_6					FWD	
Mon 01/21/2019	to	Mon 01/28/2019	<u>UPDATED</u>	<u>by CE</u>	<u>12/21/2018</u>	(Import)
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 12/21/2018**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 12/21/2018**

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS__-HURLYAVE_345_301

FWD

Mon 01/28/2019 to Fri 02/08/2019 **CANCELLED by CHGE 01/11/2019**

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 **UPDATED by CONED 11/21/2018**

(Import)

0301 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1200

REV

Mon 02/04/2019 to Sat 02/16/2019

(Export)

0600 Continuous 1900

SCH - NE - NY

1400 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1800 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 02/04/2019 to Fri 02/08/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019

(Import)

0330 0400

UPNY CONED

3800 MW

Work scheduled by:

Impacts Total Transfer Capability

1900 MW

TTC with All Lines In Service

5700 MW

EASTVIEW-SPRNBK_345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1350 MW

TTC with All Lines In Service

5700 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1350 MW

TTC with All Lines In Service

5700 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 02/07/2019 to Thu 02/07/2019

(Import)

0800 Continuous 1530

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79					FWD		
Fri 02/08/2019	to	Fri 02/08/2019			(Import)		
0230	Continuous	0300			UPNY CONED	4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW	
					TTC with All Lines In Service	5700 MW	
MOSES__-ADIRNDCK_230_MAI					FWD		
Fri 02/08/2019	to	Fri 02/08/2019			(Import)		
0800	Continuous	1500			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
HOPATCON-RAMAPO__500_5018					FWD	REV	
Mon 02/11/2019	to	Wed 02/13/2019	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/10/2019</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1350 MW	350 MW
					TTC with All Lines In Service	2600 MW	1550 MW
HOPATCON-RAMAPO__500_5018					FWD		
Mon 02/11/2019	to	Wed 02/13/2019	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/10/2019</u>	(Import)	
0200	Continuous	1600			UPNY CONED	5000 MW	
Work scheduled by: PJM					Impacts Total Transfer Capability	700 MW	
					TTC with All Lines In Service	5700 MW	
RAMAPO__345_345_PAR3500					FWD	REV	
Mon 02/11/2019	to	Wed 02/13/2019	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/10/2019</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	450 MW	300 MW
					TTC with All Lines In Service	2600 MW	1550 MW
RAMAPO__345_345_PAR4500					FWD	REV	
Mon 02/11/2019	to	Wed 02/13/2019	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/10/2019</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	450 MW	300 MW
					TTC with All Lines In Service	2600 MW	1550 MW
RAMAPO__500_345_BK_1500					FWD	REV	
Mon 02/11/2019	to	Wed 02/13/2019	<u>CANCELLED</u>	<u>by PJM</u>	<u>01/10/2019</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1350 MW	350 MW
					TTC with All Lines In Service	2600 MW	1550 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

Mon 02/11/2019 to Wed 02/13/2019
0200 Continuous 1600

CANCELLED by PJM 01/10/2019

(Import)

Work scheduled by: PJM

UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

SCRIBA___-VOLNEY___345_21

FWD

Mon 02/11/2019 to Tue 02/12/2019
0600 Continuous 2000

UPDATED by NGRID 12/11/2018

(Import)

Work scheduled by: NGrid

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBK___345KV_RNS5

FWD

Tue 02/19/2019 to Tue 02/19/2019
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

FWD

Tue 02/19/2019 to Sat 02/23/2019
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Tue 02/19/2019 to Sat 02/23/2019
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 02/19/2019 to Fri 02/22/2019
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 02/23/2019 to Sat 02/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

FWD

Mon 02/25/2019 to Mon 02/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

FWD

Mon 02/25/2019 to Mon 02/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Mon 02/25/2019 to Wed 02/27/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 02/25/2019 to Fri 03/01/2019
0700 Continuous 1500

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W78

FWD

Wed 02/27/2019 to Wed 02/27/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

FWD

Wed 02/27/2019 to Wed 02/27/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
0001 0200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 500 MW
TTC with All Lines In Service 1400 MW 1800 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_700

Fri 03/01/2019 to Sun 05/19/2019
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1800 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/04/2019 to Mon 03/04/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/04/2019 to Thu 03/07/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY-EFISHKIL_345_F37

Mon 03/04/2019 to Wed 03/06/2019
0201 Continuous 0300

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

Mon 03/04/2019 to Fri 03/08/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W64

Thu 03/07/2019 to Thu 03/07/2019

2330 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

STLAWRNC-MOSES____230_L33P & STLAWRNC-MOSES____230_L34P

Mon 03/11/2019 to Mon 03/11/2019

0700 1530

Work scheduled by:

FWD

(Import)

MOSES SOUTH 2700 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L34P

Mon 03/11/2019 to Mon 03/11/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY 2250 MW 1900 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2250 MW 2000 MW

LEEDS____345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC 2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MA1

Tue 03/12/2019 to Fri 03/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY____765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 04/01/2019 to Wed 04/10/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 04/04/2019 to Mon 04/08/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by ISONE 12/28/2018

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_71

Fri 04/05/2019 to Thu 05/09/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT____345_V-3022

Sun 04/07/2019 to Fri 04/12/2019

1400 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Tue 04/09/2019
0600 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 19&16

TTC with All Lines In Service 5250 MW

GILBOA -N.SCTLND 345 GNS-1

FWD

Fri 04/12/2019 to Fri 04/12/2019

(Import)

1330 Continuous 1530

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

MARCY 765 345 AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 3150 MW

EDIC -FRASER 345 EF24-40

FWD

Mon 04/22/2019 to Sun 04/28/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS 345 UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED by NYPA 08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

MARCY -FRASANNX 345 UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED by NYPA 08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230 MA1

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Wed 05/01/2019 to Tue 05/07/2019

(Import)

0600 Continuous 1800

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 05/06/2019 to Fri 05/10/2019

(Import)

0600 Continuous 1700

UPDATED by NYSEG 11/08/2018

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/06/2019 to Sat 06/01/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY___765_345_AT2

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 08/12/2019 to Mon 08/12/2019

(Import)

0700 Continuous 1459

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

MARCY___765_345_AT1

FWD

Tue 09/03/2019 to Tue 09/03/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER____230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL___345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CLAY___-EDIC___345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MARCY___-N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW

0 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1750 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1				FWD	
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	
0100	Continuous	1900		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	
0100	Continuous	1900		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	(Export)
0100	Continuous	1900		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	
0100		1900		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	(Export)
0100		1900		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
NIAGARA_345_230_AT4				FWD	REV
Wed 10/23/2019	to	Wed 12/18/2019	UPDATED by NYPA 12/19/2018	(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 350 MW
				TTC with All Lines In Service	1900 MW 1750 MW
HURLYAVE-ROSETON___345_303				FWD	
Mon 11/04/2019	to	Fri 12/06/2019		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	5700 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Wed 11/06/2019 to Fri 11/22/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MARCY_-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2090 MW
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY_____345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,January 11, 2019 to Sunday ,July 12, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 04/27/2020 to Sun 05/31/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19