

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 250 MW |
| TTC with All Lines In Service | 2600 MW | 1550 MW |

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2000 MW | 1300 MW |
| Impacts Total Transfer Capability | 600 MW | 250 MW |
| TTC with All Lines In Service | 2600 MW | 1550 MW |

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 250 MW |
| TTC with All Lines In Service | 2600 MW | 1550 MW |

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - OH - NY | 2250 MW | 2000 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2250 MW | 2000 MW |

S.RIPLEY-DUNKIRK_230_68Tue 01/15/2019 to Mon 04/08/2019 **EXT FORCE** **by PJM** **02/11/2019**

1128 Continuous 0759

Work scheduled by: PJM

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 250 MW |
| TTC with All Lines In Service | 2600 MW | 1550 MW |

DUNWODIE_345KV_6Wed 01/23/2019 to Wed 04/10/2019 **EXTENDED** **by CE** **03/28/2019**

0001 Continuous 2359

Work scheduled by: ConEd

| | FWD (Import) |
|-----------------------------------|-----------------|
| SPR/DUN-SOUTH | 3800 MW |
| Impacts Total Transfer Capability | 800 MW |
| TTC with All Lines In Service | 4600 MW |

W49TH_ST-E13THSTA_345_M55Wed 02/13/2019 to Fri 04/05/2019 **EXT FORCE** **by CE** **03/21/2019**

0652 Continuous 2359

Work scheduled by: ConEd

| | FWD (Import) |
|-----------------------------------|-----------------|
| SPR/DUN-SOUTH | 3800 MW |
| Impacts Total Transfer Capability | 800 MW |
| TTC with All Lines In Service | 4600 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Tue 02/26/2019 to Fri 12/31/2021 **UPDATED** **by IESO** **03/14/2019**

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

SCH-NYISO-NE_LIMIT_700

REV

Fri 03/01/2019 to Sun 03/31/2019 **UPDATED** **by ISONE** **03/27/2019**

(Export)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1800 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED** **by ISONE** **03/27/2019**

(Import) (Export)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - NE - NY

700 MW 1250 MW

Impacts Total Transfer Capability 700 MW 550 MW

TTC with All Lines In Service 1400 MW 1800 MW

LONG_MTN-PLSNTVLY_345_398

FWD

REV

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED** **by ISONE** **03/27/2019**

(Import) (Export)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

FWD

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED** **by ISONE** **03/27/2019**

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

LADENTWN-BUCHAN_S_345_Y88

FWD

Mon 03/11/2019 to Thu 03/28/2019 **UPDATED** **by CONED** **03/20/2019**

(Import)

0001 Continuous 0521

Work scheduled by: ConEd

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Sat 03/16/2019 to Fri 12/31/2021 **UPDATED** **by IESO** **03/14/2019**

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 03/18/2019 to Thu 04/04/2019 **UPDATED by HQ 02/25/2019**

(Export)

0400 Continuous 1900

Work scheduled by: HQ

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

100 MW

W49TH_ST_345KV_6

FWD

Thu 03/21/2019 to Fri 04/05/2019 **EXT FORCE by CE 03/21/2019**

(Import)

0502 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability

310 MW

TTC with All Lines In Service

660 MW

GOETHALS_345KV_5

Mon 03/25/2019 to Tue 03/26/2019

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMRC_NY-MAINS_NY_345_47

FWD

REV

Mon 03/25/2019 to Wed 03/27/2019 **FORCED by NYSEG 03/26/2019**

(Import) (Export)

1741 Continuous 1700

Work scheduled by: NYSEG

SCH - PJ - NY

2500 MW 1300 MW

Impacts Total Transfer Capability

100 MW 250 MW

TTC with All Lines In Service

2600 MW 1550 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_601

FWD

REV

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability

200 MW 200 MW

TTC with All Lines In Service

200 MW 200 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_602

FWD

REV

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability

200 MW 200 MW

TTC with All Lines In Service

200 MW 200 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_603

FWD

REV

Tue 03/26/2019 to Tue 03/26/2019

0800 1400

Work scheduled by:

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability

200 MW 200 MW

TTC with All Lines In Service

200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|---|------------|------|-----------------------------------|---------------|
| NRTH1385-NOR HBR__138_601 | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | Continuous | 1400 | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: ISONE | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | | 1400 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | | 1400 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | Continuous | 1400 | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: ISONE | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | | 1400 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_603 | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | Continuous | 1400 | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: ISONE | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NRTHPORT_138_NNC | | | FWD | REV |
| Tue 03/26/2019 to Tue 03/26/2019 | | | (Import) | (Export) |
| 0800 | Continuous | 1400 | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: ISONE | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | TTC with All Lines In Service | 200 MW 200 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500

REV

Tue 03/26/2019 to Tue 03/26/2019

(Export)

0800 Continuous 1400

SCH - NE - NY

700 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

1800 MW

NINEMILE-CLAY 345_8

FWD

Wed 03/27/2019 to Sun 03/31/2019

(Import)

1000 Continuous 1630

EXTENDED by NGRID 03/27/2019

OSWEGO EXPORT

5150 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

MILLWOOD_345KV_18

FWD

Sun 03/31/2019 to Mon 04/01/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1350 MW

TTC with All Lines In Service

5700 MW

NINEMILE-CLAY 345_8

FWD

Sun 03/31/2019 to Mon 04/01/2019

(Import)

1631 Continuous 1330

OSWEGO EXPORT

5150 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

5250 MW

SPRNBK_-TREMONT_345_X28

FWD

Mon 04/01/2019 to Mon 04/01/2019

(Import)

0001 Continuous 0030

CANCELLED by ConEd 03/26/2019

SPR/DUN-SOUTH

4200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

4600 MW

SHORE_RD_345_138_BK 2

FWD

Mon 04/01/2019 to Wed 04/03/2019

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Work scheduled by: LI

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1500 MW

SCH-NYISO-NE_LIMIT_600

REV

Mon 04/01/2019 to Sun 05/19/2019

(Export)

0001 Continuous 2359

UPDATED by ISONE 03/27/2019

SCH - NE - NY

800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

1800 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Mon 04/01/2019 to Sun 04/07/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

VOLNEY__-MARCY____345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY__-MARCY____345_19

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0500 Continuous 1730

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

CHASLAKE-PORTER____230_11

FWD

Mon 04/01/2019 to Mon 04/01/2019

(Import)

0700 Daily(No Weekends) 1630

CANCELLED by NGrid 03/29/2019

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1000

FWD

Mon 04/01/2019 to Wed 04/10/2019

(Import)

0700 Continuous 0830

UPDATED by NYISO 03/11/2019

SCH - OH - NY

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NGrid

SHORE_RD_345_138_BK 1

FWD

Thu 04/04/2019 to Sat 04/06/2019

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

PLSNTVLY-EFISHKIL_345_F37

FWD

Thu 04/04/2019 to Mon 04/08/2019

(Import)

0001 Continuous 0200

UPDATED by ISONE 03/27/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-TREMONT_345_X28

Fri 04/05/2019 to Fri 04/05/2019
2130 Continuous 2200

Work scheduled by: ConEd

CANCELLED by ConEd 03/26/2019

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 1800

Work scheduled by: LI

EXTENDED by PJM 02/20/2019

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2

FWD

Mon 04/08/2019 to Fri 04/12/2019

EXTENDED**by PJM****02/20/2019**

(Import)

0600 Continuous 1800

Work scheduled by: LI

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

FWD

REV

Mon 04/08/2019 to Mon 04/15/2019

UPDATED**by PJM****02/11/2019**

(Import) (Export)

0800 Continuous 2000

Work scheduled by: PJM

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

COOPERS_-MIDDLETP_345_CCRT34

FWD

Wed 04/10/2019 to Wed 04/10/2019

(Import)

0700 Continuous 1600

Work scheduled by: ORU

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC

FWD

Thu 04/11/2019 to Wed 04/17/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

FWD

Thu 04/11/2019 to Sat 04/20/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_300

FWD

Sat 04/13/2019 to Sat 04/13/2019

(Import)

0001 Continuous 2359

Work scheduled by: NYISO

SCH - OH - NY

600 MW

Impacts Total Transfer Capability 1650 MW

TTC with All Lines In Service 2250 MW

SCH-NYISO-PJM_LIMIT_200

REV

Sat 04/13/2019 to Sat 04/13/2019

(Export)

0001 Continuous 2359

Work scheduled by: NYISO

SCH - PJ - NY

500 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1550 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 04/13/2019 to Sat 04/13/2019
0700 Continuous 1700
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/13/2019 to Sat 04/13/2019
0700 Continuous 1700
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 04/13/2019 to Sat 04/13/2019
0700 Continuous 1700
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SPRNBK__345KV_RNS5

Mon 04/15/2019 to Mon 04/15/2019 UPDATED by CE 03/28/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Mon 04/15/2019 to Fri 04/19/2019 UPDATED by CE 03/28/2019
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 04/15/2019 to Fri 04/19/2019 UPDATED by CE 03/28/2019
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SCH-NYISO-HQ_LIMIT_800

Mon 04/15/2019 to Fri 05/24/2019
0400 Continuous 1700
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_20

Mon 04/15/2019 to Tue 04/16/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30

Mon 04/15/2019 to Mon 04/15/2019
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_7

Thu 04/18/2019 to Thu 04/18/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 04/18/2019 to Thu 04/18/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Thu 04/18/2019 to Thu 04/25/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS5

Fri 04/19/2019 to Fri 04/19/2019 UPDATED by CE 03/28/2019
0130 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W79

Fri 04/19/2019 to Fri 04/19/2019
0200 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/19/2019 to Mon 04/22/2019

(Import)

0200 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_300

FWD

Sat 04/20/2019 to Sat 04/20/2019

(Import)

0001 Continuous 2359

Work scheduled by: NYISO

SCH - OH - NY

600 MW

Impacts Total Transfer Capability 1650 MW

TTC with All Lines In Service 2250 MW

SCH-NYISO-PJM_LIMIT_200

REV

Sat 04/20/2019 to Sat 04/20/2019

(Export)

0001 Continuous 2359

Work scheduled by: NYISO

SCH - PJ - NY

500 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1550 MW

EASTVIEW-SPRNBK_345_W99

FWD

Mon 04/22/2019 to Mon 04/22/2019

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

FWD

REV

Mon 04/22/2019 to Mon 04/22/2019

(Import) (Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

1550 MW 1400 MW

Impacts Total Transfer Capability 700 MW 600 MW

TTC with All Lines In Service 2250 MW 2000 MW

MARCY_765_345_AT2

FWD

Mon 04/22/2019 to Fri 04/26/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**EDIC-FRASER_345_EF24-40**

FWD

Mon 04/22/2019 to Sun 04/28/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/25/2019 to Sun 04/28/2019

(Import)

0001 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Sun 04/28/2019 to Sun 04/28/2019

(Import)

0230 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Sun 04/28/2019 to Sun 04/28/2019

(Import)

0230 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Mon 04/29/2019 to Mon 04/29/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 04/29/2019 to Sun 05/05/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SCH-HQ-NYISO_LIMIT_1400

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

SCH - HQ - NY

1400 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 04/29/2019 to Thu 05/02/2019

(Import)

0600 Continuous 1700

UPDATED

by NYSEG

11/08/2018

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MAL

FWD

Mon 04/29/2019 to Fri 05/03/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
0700 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
0700 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

STONYRDG-HILLSIDE_230_72

Fri 05/03/2019 to Fri 05/03/2019
0800 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

| FWD | REV |
|---|-------------|
| (Import) | (Export) |
| SCH - HQ - NY 0 MW | 0 MW |
| Impacts Total Transfer Capability 1500 MW | 1000 MW |
| TTC with All Lines In Service 1500 MW | 1000 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 1930
Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS5

Sun 05/05/2019 to Sun 05/05/2019
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2019 to Fri 05/10/2019
0700 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/08/2019 **EXTENDED by CHGE 03/26/2019**
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Tue 05/07/2019 to Tue 05/07/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W65

FWD

Tue 05/07/2019 to Wed 05/08/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Tue 05/07/2019 to Wed 05/08/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Wed 05/08/2019 to Fri 05/10/2019

(Import)

0300 Continuous 2200

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

SPRNBK_-EGRDNCTR_345_Y49

FWD

Wed 05/08/2019 to Fri 05/10/2019

(Import)

0300 Continuous 2200

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA__765_7040

FWD

Sat 05/11/2019 to Sat 05/11/2019

(Import)

0530 Continuous 1930

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Sat 05/11/2019 to Sat 05/11/2019

(Import) (Export)

0530 Continuous 1930

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | |
|---|------------|----------------|-----------------------------------|-----------------------|
| MASSENA_-MARCY___765_MSU1 | | | FWD | |
| Sat 05/11/2019 | to | Sat 05/11/2019 | (Import) | |
| 0530 | Continuous | 1930 | CENTRAL EAST - VC | 2265 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 710 MW |
| | | | TTC with All Lines In Service | 2975 MW |
| MASSENA_-MARCY___765_MSU1 | | | FWD | |
| Sat 05/11/2019 | to | Sat 05/11/2019 | (Import) | |
| 0530 | Continuous | 1930 | MOSES SOUTH | 500 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 2650 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| MASSENA_-MARCY___765_MSU1 | | | FWD | REV |
| Sat 05/11/2019 | to | Sat 05/11/2019 | (Import) | (Export) |
| 0530 | Continuous | 1930 | SCH - HQ - NY | 475 MW 1000 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1025 MW 0 MW |
| | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | FWD | |
| Sat 05/11/2019 | to | Sat 05/11/2019 | (Import) | |
| 0530 | | 1930 | MOSES SOUTH | 500 MW |
| Work scheduled by: | | | Impacts Total Transfer Capability | 2650 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| NIAGARA_-ROCHESTR_345_NR2 | | | FWD | |
| Mon 05/13/2019 | to | Fri 05/17/2019 | (Import) | |
| 0600 | Continuous | 1700 | DYSINGER EAST | 1400 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1750 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| CHATGUAY-MASSENA_765_7040 | | | FWD | |
| Sat 05/18/2019 | to | Sat 05/18/2019 | (Import) | |
| 0530 | Continuous | 1930 | MOSES SOUTH | 1550 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1600 MW |
| | | | TTC with All Lines In Service | 3150 MW |
| CHATGUAY-MASSENA_765_7040 | | | FWD | REV |
| Sat 05/18/2019 | to | Sat 05/18/2019 | (Import) | (Export) |
| 0530 | Continuous | 1930 | SCH - HQ - NY | 0 MW 0 MW |
| Work scheduled by: NYPA | | | Impacts Total Transfer Capability | 1500 MW 1000 MW |
| | | | TTC with All Lines In Service | 1500 MW 1000 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_500

Mon 05/20/2019 to Thu 05/23/2019
0600 Continuous 2000

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Mon 05/20/2019 to Thu 05/23/2019
0600 Continuous 2000

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

ADIRNDCK-PORTER____230_12

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_1

Mon 05/20/2019 to Fri 05/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

ROSETON_-EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019

0800 Daily 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY____345_20

Tue 05/28/2019 to Tue 05/28/2019

0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY____345_2

Mon 06/03/2019 to Fri 06/07/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 06/03/2019 to Fri 06/07/2019

0800 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 06/10/2019 to Fri 06/14/2019

0800 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 09/03/2019 to Wed 09/04/2019
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW** **0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER____230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MOSES___-ADIRNDCK_230_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

ROCHESTR-PANNELL___345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY___-EDIC___345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY___-N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**CHATGUAY-MASSENA___765_7040**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___765_345_AT2**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900
Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 10/21/2019 to Thu 10/24/2019
0800 Continuous 1500
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|------------------------------------|------------|----------------|----------------|-----------------|-----------------------------------|------------------------|
| DUNWODIE_345KV_5 | | | | | FWD | |
| Tue 10/22/2019 | to | Tue 10/22/2019 | <u>UPDATED</u> | <u>by CONED</u> | <u>02/06/2019</u> | (Import) |
| 0001 | Continuous | 0030 | | | | |
| Work scheduled by: ConEd | | | | | SPR/DUN-SOUTH | 3800 MW |
| | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | TTC with All Lines In Service | 4600 MW |
| DUNWODIE-MOTTHAVN_345_71 | | | | | FWD | |
| Tue 10/22/2019 | to | Tue 11/26/2019 | <u>UPDATED</u> | <u>by CONED</u> | <u>02/06/2019</u> | (Import) |
| 0001 | Continuous | 2359 | | | | |
| Work scheduled by: ConEd | | | | | SPR/DUN-SOUTH | 3800 MW |
| | | | | | Impacts Total Transfer Capability | 800 MW |
| | | | | | TTC with All Lines In Service | 4600 MW |
| GILBOA__-N.SCTLND_345_GNS-1 | | | | | FWD | |
| Tue 10/22/2019 | to | Thu 10/24/2019 | | | | (Import) |
| 0700 | Continuous | 1530 | | | | |
| Work scheduled by: NYPA | | | | | CENTRAL EAST - VC | 2520 MW |
| | | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| NIAGARA_345_230_AT4 | | | | | FWD | REV |
| Wed 10/23/2019 | to | Wed 12/18/2019 | <u>UPDATED</u> | <u>by NYPA</u> | <u>12/19/2018</u> | (Import) (Export) |
| 0500 | Continuous | 1700 | | | | |
| Work scheduled by: NYPA | | | | | SCH - OH - NY | 1900 MW 1400 MW |
| | | | | | Impacts Total Transfer Capability | 0 MW 350 MW |
| | | | | | TTC with All Lines In Service | 1900 MW 1750 MW |
| GILBOA__-N.SCTLND_345_GNS-1 | | | | | FWD | |
| Fri 10/25/2019 | to | Fri 10/25/2019 | | | | (Import) |
| 1330 | Continuous | 1530 | | | | |
| Work scheduled by: NYPA | | | | | CENTRAL EAST - VC | 2520 MW |
| | | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| HURLYAVE-ROSETON_345_303 | | | | | FWD | |
| Mon 11/04/2019 | to | Fri 12/06/2019 | | | | (Import) |
| 0800 | Continuous | 1600 | | | | |
| Work scheduled by: CHGE | | | | | UPNY CONED | 4100 MW |
| | | | | | Impacts Total Transfer Capability | 1600 MW |
| | | | | | TTC with All Lines In Service | 5700 MW |
| PANNELL_-CLAY_345_2 | | | | | FWD | |
| Wed 11/06/2019 | to | Fri 11/22/2019 | | | | (Import) |
| 0700 | Continuous | 1530 | | | | |
| Work scheduled by: NYPA | | | | | WEST CENTRAL | 1300 MW |
| | | | | | Impacts Total Transfer Capability | 950 MW |
| | | | | | TTC with All Lines In Service | 2250 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___345KV_CSC**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED**by CONED 02/06/2019**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED**by CONED 02/06/2019**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,March 30, 2019 to Monday ,September28, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY__-FRASANNX_345_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**LADENTWN-BUCHAN_S_345_Y88**

FWD

Tue 09/15/2020 to Wed 10/14/2020

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU