

NYISO TRANSFER LIMITATIONS

Monday ,September30, 2019 to Wednesday, March 31, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**
Impacts Total Transfer Capability 50 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**
Impacts Total Transfer Capability 50 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK_-NIAGARA_345_PA302Wed 07/31/2019 to Tue 11/12/2019 **EXTENDED** **by IESO** **08/29/2019**

0800 Continuous 1700

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1000 MW 900 MW
TTC with All Lines In Service 1900 MW 1700 MW

NIAGARA_-PACKARD_230_61Tue 09/03/2019 to Fri 10/18/2019 **UPDATED** **by NYPA** **12/19/2018**

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/09/2019 to Thu 09/26/2019

0400 Continuous 1900

Work scheduled by: HQ

REV
(Export)

SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,September30, 2019 to Wednesday, March 31, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

UPDATEDby NYPA07/23/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY 345KV_RNS5

FWD

Sat 09/14/2019 to Sat 10/19/2019

UPDATEDby CE09/17/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

DUNWODIE 345KV_6

FWD

Wed 09/25/2019 to Thu 09/26/2019

UPDATEDby CE09/24/2019

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_8

FWD

Wed 09/25/2019 to Thu 09/26/2019

UPDATEDby CE09/24/2019

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE 345_W90

FWD

Wed 09/25/2019 to Thu 09/26/2019

UPDATEDby CE09/24/2019

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

W49TH_ST 345KV_5

FWD

Thu 09/26/2019 to Thu 09/26/2019

UPDATEDby CE09/26/2019

(Import)

0010 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

365 MW

Impacts Total Transfer Capability 295 MW

TTC with All Lines In Service 660 MW

W49TH_ST 345KV_7

FWD

Thu 09/26/2019 to Thu 09/26/2019

UPDATEDby CE09/26/2019

(Import)

0011 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

365 MW

Impacts Total Transfer Capability 295 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,September30, 2019 to Wednesday, March 31, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31Thu 09/26/2019 to Thu 09/26/2019 **UPDATED** **by NYSEG** **09/13/2019**

0800 Continuous 1000

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

W49TH_ST_345KV_5Fri 09/27/2019 to Fri 09/27/2019 **UPDATED** **by CE** **09/26/2019**

0001 Continuous 1829

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **365 MW**
 Impacts Total Transfer Capability 295 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7Fri 09/27/2019 to Fri 09/27/2019 **UPDATED** **by CE** **09/26/2019**

0001 Continuous 1829

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **365 MW**
 Impacts Total Transfer Capability 295 MW
 TTC with All Lines In Service 660 MW

LEEDS__345KV_R395Fri 09/27/2019 to Fri 09/27/2019 **UPDATED** **by NYPA** **07/23/2019**

1700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE__345_31

Sat 09/28/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SPRNBK_-TREMONT__345_X28

Sat 09/28/2019 to Sat 09/28/2019

2230 Continuous 2300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65Sun 09/29/2019 to Tue 10/01/2019 **UPDATED** **by CONED** **09/26/2019**

0100 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,September30, 2019 to Wednesday, March 31, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Sun 09/29/2019 to Tue 10/01/2019 UPDATED by CONED 09/26/2019

(Import)

0100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBRK_345KV_RNS4

FWD

Sun 09/29/2019 to Tue 10/01/2019 UPDATED by CONED 09/26/2019

(Import)

0100 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019 UPDATED by PJM 08/06/2019

(Import) (Export)

0001 Continuous 1730

Work scheduled by: PJM

SCH - PJ - NY

2100 MW 1250 MW

Impacts Total Transfer Capability 50 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019

(Import) (Export)

0001 1730

Work scheduled by:

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019

(Import) (Export)

0001 1730

Work scheduled by:

SCH - PJ - NY

2000 MW 1050 MW

Impacts Total Transfer Capability 150 MW 300 MW

TTC with All Lines In Service 2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019

(Import) (Export)

0001 1730

Work scheduled by:

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 2150 MW 1350 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

ARR: 78

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019			(Import)	(Export)
0600	Continuous	1600			SCH - NPX_1385	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
ARR: 78					TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019			(Import)	(Export)
0600		1600			SCH - NE - NY	950 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW
ARR: 78					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019			(Import)	(Export)
0600	Continuous	1600			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019			(Import)	(Export)
0600	Continuous	1600			SCH - NPX_1385	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_500						REV
Mon 09/30/2019	to	Sat 10/05/2019				(Export)
0600	Continuous	1600			SCH - NE - NY	700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
CLAY_____EDIC_____345_1-16					FWD	
Mon 09/30/2019	to	Fri 10/04/2019	UPDATED	by NYPA	(Import)	
0700	Continuous	1530		08/20/2019	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
LEEDS_____HURLYAVE_345_301					FWD	
Mon 09/30/2019	to	Fri 10/11/2019	UPDATED	by CHGE	(Import)	
0800	Continuous	1600		09/05/2019	UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

FWD

Wed 10/02/2019 to Tue 10/15/2019 **UPDATED** **by ISONE** **09/30/2019**

(Import)

0700 Continuous 1559

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

FROST_BR-LONG_MTN_345_352

FWD

Wed 10/02/2019 to Thu 10/17/2019 **UPDATED** **by ISONE** **09/30/2019**

(Import)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

DUNWODIE_345KV_4

FWD

Thu 10/03/2019 to Sun 10/13/2019 **UPDATED** **by CE** **09/30/2019**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Thu 10/03/2019 to Sat 10/12/2019

(Import)

0201 2230

Work scheduled by:

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_300

FWD

Sat 10/05/2019 to Thu 10/17/2019 **UPDATED** **by ISONE** **09/30/2019**

(Import)

1601 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

SCH-IMO-NYISO_LIMIT_400

FWD

Sun 10/06/2019 to Tue 10/08/2019 **UPDATED** **by NYPA** **09/26/2019**

(Import)

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 1900 MW

CHAT_DC_GC2

FWD

Mon 10/07/2019 to Fri 10/11/2019

(Import)

0400 Continuous 2359

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Mon 10/07/2019 to Fri 10/11/2019

(Export)

0400 Continuous 2359

SCH - HQ - NY

500 MW

Work scheduled by: HQ

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1100

FWD

Mon 10/07/2019 to Fri 11/22/2019

(Import)

0400 Continuous 2300

SCH - HQ - NY

1100 MW

Work scheduled by: HQ

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1500 MW

CLAY -EDIC 345_2-15

FWD

Mon 10/07/2019 to Fri 10/11/2019

(Import)

0600 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

STOLLERD-HISHELDN_230_67

FWD

Mon 10/07/2019 to Tue 10/08/2019

(Import)

0700 Continuous 1400

DYSINGER EAST

2850 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

MARCY -N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

885 MW

TTC with All Lines In Service

2975 MW

ARR: 19

CHAT_DC_GC1

FWD

Sat 10/12/2019 to Sat 10/12/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Work scheduled by: HQ

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC1

REV

Sat 10/12/2019 to Sat 10/12/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Work scheduled by: HQ

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

LEEDS___-PLSNTVLY_345_92

Sat 10/12/2019 to Tue 10/15/2019 **UPDATED by CE 09/17/2019**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/12/2019
0100 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **1950 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)		
0100	Continuous	2000				MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040						FWD	REV	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)	(Export)	
0100	Continuous	2000				SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MARCY____765_345_AT1						FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)		
0100	Continuous	2000				MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
MARCY____765_345_AT2						FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)		
0100	Continuous	2000				MOSES SOUTH	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1						FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)		
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY____765_MSU1						FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)		
0100	Continuous	2000				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1						FWD	REV	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/27/2019</u>	(Import)	(Export)	
0100	Continuous	2000				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,September30, 2019 to Wednesday, March 31, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1

FWD

Sat 10/12/2019 to Tue 10/22/2019

UPDATEDby NYPA09/27/2019

(Import)

0100 Continuous 2000

Work scheduled by: NYPA

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

FWD

Sat 10/12/2019 to Tue 10/22/2019

(Import)

0100 2000

Work scheduled by:

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

REV

Sat 10/12/2019 to Tue 10/22/2019

(Import) (Export)

0100 2000

Work scheduled by:

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

Sat 10/12/2019 to Tue 10/22/2019

(Import)

0100 2000

Work scheduled by:

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1

FWD

Sat 10/12/2019 to Tue 10/22/2019

(Import)

0100 2000

Work scheduled by:

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

(Import)

Sat 10/12/2019 to Tue 10/22/2019

SCH - HQ_CEDARS

90 MW

0100 2000

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Sat 10/12/2019 to Sat 10/12/2019

(Import)

0201 Continuous 1959

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0201 Continuous 1959
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-IMO-NYISO_LIMIT_600

Sat 10/12/2019 to Sat 10/12/2019
0900 Continuous 1630
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

SCH-NYISO-IMO_LIMIT_300

Sat 10/12/2019 to Sat 10/12/2019
0900 Continuous 1630
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

CHAT_DC_GC1

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW
TTC with All Lines In Service 1500 MW

FWD REV
(Import) (Export)

1370 MW 0 MW
1000 MW
1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES____-MASSENA__230_MMS1 & MOSES____-
MASSENA__230_MMS2

FWD

(Import)

Sat 10/12/2019 to Sun 10/13/2019
2000 2300

MOSES SOUTH

1950 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC2

FWD

(Import)

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

(Export)

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

(Import)

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

E13THSTA-FARRAGUT_345_45

FWD

(Import)

Sun 10/13/2019 to Mon 10/14/2019
0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHAT_DC_GC2

FWD

(Import)

Sun 10/13/2019 to Fri 11/22/2019
2301 Continuous 2300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

(Export)

Sun 10/13/2019 to Fri 11/22/2019
2301 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1						FWD	
Mon 10/14/2019	to	Mon 10/14/2019	<u>UPDATED</u>	<u>by LI</u>	<u>08/28/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
PLSNTVLY-WOOD_ST__345_F30						FWD	
Mon 10/14/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/17/2019</u>	(Import)	
0001	Continuous	0300				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/14/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>08/09/2019</u>	(Import)	(Export)
0600	Continuous	1600				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
FIVEMILE-STOLLERD_345_29						FWD	
Mon 10/14/2019	to	Fri 10/18/2019				(Import)	
0700	Continuous	1400				SCH - PJ - NY	2100 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2150 MW
LEEDS__-HURLYAVE_345_301						FWD	
Tue 10/15/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/05/2019</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Thu 10/17/2019	to	Wed 10/23/2019				(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Thu 10/17/2019	to	Wed 10/23/2019				(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Fri 10/18/2019 to Sat 10/19/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SRI-39

Sat 10/19/2019 to Sun 10/27/2019
0700 Continuous 1900
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHORE_RD_345_138_BK 1

Mon 10/21/2019 to Mon 10/21/2019 **UPDATED by LI 08/28/2019**
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON__345_303

Mon 10/21/2019 to Thu 10/31/2019
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED by NYPA 09/10/2019**
0500 Continuous 1700
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1						FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/12/2019</u>	(Import)	
0001	Continuous	0300				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2						FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/12/2019</u>	(Import)	
0001	Continuous	0300				CONED - LIPA	1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/12/2019</u>	(Import)	
0001	Continuous	0300				CONED - LIPA	775 MW
Work scheduled by: LI						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
GILBOA_-N.SCTLND_345_GNS-1						FWD	
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/19/2019</u>	(Import)	
1630	Continuous	1730				CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
SHORE_RD_345_138_BK 2						FWD	
Mon 10/28/2019	to	Mon 10/28/2019	<u>UPDATED</u>	<u>by LI</u>	<u>08/28/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
NIAGARA_-ROCHESTR_345_NR2						FWD	
Mon 10/28/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/05/2019</u>	(Import)	
0500	Continuous	1700				DYSINGER EAST	1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
HOPATCON-RAMAPO_500_5018						FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019				(Import)	(Export)
0001	Continuous	2200				SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW 350 MW
						TTC with All Lines In Service	2600 MW 1550 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___345_345_PAR4500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___500_345_BK 1500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1350 MW 350 MW
TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___500_345_BK 1500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19					FWD	
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730 Daily(No Weekends) 1630					CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
ARR: 19					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19					FWD	
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730 Daily(No Weekends) 1630					OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
ARR: 19					TTC with All Lines In Service	5250 MW
SHORE_RD_345_138_BK 2					FWD	
Mon 11/04/2019 to Mon 11/04/2019					(Import)	
0001 Continuous 2359					CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
UPDATED by LI 08/28/2019					TTC with All Lines In Service	1500 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001 Continuous 2359					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001 2359					SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001 2359					SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001 Continuous 2359					SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY__-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019 **UPDATED by NYPA 09/11/2019**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY__345KV_CSC

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by NYPA 09/11/2019**
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY__765_345_AT2

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by NYPA 09/11/2019**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

N.SCTLND-LEEDS____345_94

Wed 11/06/2019 to Thu 11/07/2019
0830 Continuous 1430

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 11/08/2019 to Sat 11/09/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE__345_31

Tue 11/12/2019 to Tue 11/12/2019 **UPDATED by NYSEG 09/13/2019**
1300 Continuous 1500

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

PLSNTVLY-WOOD_ST__345_F31

Thu 11/14/2019 to Thu 11/14/2019 **UPDATED by NYISO 09/18/2019**
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 11/14/2019 to Thu 11/14/2019 **UPDATED by NYISO 09/18/2019**
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Thu 11/14/2019 to Thu 11/14/2019
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Thu 11/14/2019 to Thu 11/14/2019
0201 Continuous 0500

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019
0301 Continuous 0300

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019
0301 Continuous 0300

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS5

FWD

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019
0301 Continuous 0330

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019
0301 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019
0301 Continuous 0200

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1150 MW 1300 MW
Work scheduled by: ISONE			ARR: 78	Impacts Total Transfer Capability	250 MW 500 MW
				TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		SCH - NE - NY	1150 MW 1300 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	250 MW 500 MW
				TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1400 MW 1500 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW 300 MW
				TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	1800 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Tue 11/19/2019 to Tue 11/19/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Tue 11/19/2019 to Tue 11/19/2019

(Import)

0130 Continuous 0200

UPDATED by CONED 09/09/2019

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W64

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS5

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

RAMAPO__-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1700 MW**
Impacts Total Transfer Capability 500 MW 100 MW
TTC with All Lines In Service 1400 MW 1800 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES____-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019
0800 Continuous 1500
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Thu 01/02/2020 to Sun 03/01/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD___230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1100 MW 950 MW
Impacts Total Transfer Capability	1150 MW 1050 MW
TTC with All Lines In Service	2250 MW 2000 MW

CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW 0 MW
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

MARCY___765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5700MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MASSENA___-MARCY___765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-
 MASSENA___230_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

EASTVIEW-SPRNBK___345_W78

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

0001

Continuous

0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW___345_W85

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

0001

Continuous

0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS3

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

0001

Continuous

0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK___230_MA1

FWD

(Import)

Sat 03/07/2020 to Fri 05/29/2020

0700

Continuous

1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS__345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY_-EDIC_345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY_-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/12/2020 to Fri 04/17/2020
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

FRASER_-GILBOA_345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 04/20/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY____345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability

0 MW 250 MW

TTC with All Lines In Service

1900 MW 1700 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability

1500 MW 1000 MW

TTC with All Lines In Service

1500 MW 1000 MW

Work scheduled by: NYPA

MARCY__765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY__765_MSU1**

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability

710 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,September30, 2019 to Wednesday, March 31, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020 <u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	(Export)
0500 Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020 <u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500 Continuous 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020	(Import)	(Export)
0500 1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/03/2020 to Sun 09/13/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-KINTIGH___345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/01/2020 to Thu 11/05/2020
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

ROSETON -ROCKTVRN_345_311

Mon 10/12/2020 to Fri 11/13/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

DUNWODIE_345KV_3

FWD

Thu 11/05/2020 to Thu 11/05/2020

UPDATEDby CONED09/05/2019

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 11/05/2020 to Thu 11/05/2020

UPDATEDby CONED09/05/2019

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 11/16/2020 to Mon 11/16/2020

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 11/26/2020 to Thu 11/26/2020

0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

0001 Continuous 0700

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW