

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

## BECK\_-NIAGARA\_345\_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

## NIAGARA\_-PACKARD\_230\_61

Tue 09/03/2019 to Fri 10/18/2019 UPDATED by NYPA 12/19/2018

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

## FROST\_BR-LONG\_MTN\_345\_352

Wed 10/02/2019 to Fri 10/18/2019 UPDATED by ISONE 09/30/2019

0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1150 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_400

Wed 10/02/2019 to Fri 10/18/2019 UPDATED by ISONE 09/30/2019

0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## DUNWODIE\_345KV\_4

Thu 10/03/2019 to Fri 10/18/2019 UPDATED by CE 10/18/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-NE-NYISO\_LIMIT\_300

Sat 10/05/2019 to Fri 10/18/2019 UPDATED by ISONE 09/30/2019

1601 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **500 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1400 MW

## SCH-HQ-NYISO\_LIMIT\_1100

Mon 10/07/2019 to Fri 11/22/2019 EXTENDED by HQ 10/18/2019

0400 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1100 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1500 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/22/2019

0100 Continuous 2000

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/22/2019

0100 Continuous 2000

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

## MARCY\_765\_345\_AT1

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/22/2019

0100 Continuous 2000

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	<b>1700 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)				
0100	Continuous	2000				CENTRAL EAST - VC	<b>2265 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	(Export)			
0100	Continuous	2000				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)				
0100	Continuous	2000				SCH - HQ_CEDARS	<b>90 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	190 MW			
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>						FWD				
Sat 10/12/2019	to	Tue 10/22/2019				(Import)				
0100		2000				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-MASSENA_230_MMS1 &amp; MOSES____-MASSENA_230_MMS2</b>						FWD	REV			
Sat 10/12/2019	to	Tue 10/22/2019				(Import)	(Export)			
0100		2000				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 10/12/2019 to Tue 10/22/2019  
0100 2000

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230\_L33P & MASSENA -MARC 765\_MSU1

Sat 10/12/2019 to Tue 10/22/2019  
0100 2000

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -  
MASSENA 230\_MMS2

Sat 10/12/2019 to Tue 10/22/2019  
0100 2000

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 EXTENDED by HQ 10/18/2019  
2301 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 EXTENDED by HQ 10/18/2019  
2301 Continuous 2300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 10/14/2019 to Fri 10/18/2019 UPDATED by ISONE 08/09/2019  
0600 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

FIVEMILE-STOLLERD\_345\_29

Mon 10/14/2019 to Fri 10/18/2019 UPDATED by NGRID 10/08/2019  
0700 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY 2100 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## DUNWODIE\_345KV\_7

Sat 10/19/2019 to Sat 10/19/2019

0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 10/18/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sat 10/19/2019 to Sat 10/19/2019

0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 10/18/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sat 10/19/2019 to Sun 10/20/2019

0001 Continuous 0300

Work scheduled by: ConEd

CANCELLED by ConEd 10/18/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday, April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30					FWD	
Sat 10/19/2019	to	Tue 10/22/2019	<u>FORCED</u>	<u>by CE</u>	<u>10/20/2019</u>	(Import)
1922	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
PLSNTVLY_345KV_RNS5					FWD	
Sat 10/19/2019	to	Tue 10/22/2019	<u>FORCED</u>	<u>by CE</u>	<u>10/20/2019</u>	(Import)
1922	Continuous	2359				
Work scheduled by: ConEd					UPNY CONED	<b>3800 MW</b>
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_7					FWD	
Sun 10/20/2019	to	Sun 10/20/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>10/18/2019</u>	(Import)
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Sun 10/20/2019	to	Sun 10/20/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>10/18/2019</u>	(Import)
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK 2					FWD	
Mon 10/21/2019	to	Mon 10/21/2019		<u>by LI</u>	<u>10/16/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
CRICKVLY-PLSNTVLY_345_F84						
Tue 10/22/2019	to	Tue 10/22/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>10/20/2019</u>	
0001	Continuous	2000				
Work scheduled by: ConEd					SCH - NE - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
CEDARS__ -ROSEMNTB_115_2/22					FWD REV	
Tue 10/22/2019	to	Tue 10/22/2019				(Import) (Export)
0700	Daily(No Weekends)	1700				
Work scheduled by: NGrid					SCH - HQ_CEDARS	<b>95 MW 40 MW</b>
					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DENNISON-ROSEMNTB\_115\_2/22

Tue 10/22/2019 to Tue 10/22/2019  
0700 Daily(No Weekends) 1700  
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## GILBOA -N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019 UPDATED by NYPA 10/10/2019  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

## LONG\_MTN-CRICKVLY\_345\_398

Wed 10/23/2019 to Wed 10/23/2019 CANCELLED by ConEd 10/23/2019  
0001 Continuous 2000  
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1250 MW
Impacts Total Transfer Capability	900 MW	350 MW
TTC with All Lines In Service	1400 MW	1600 MW

## LONG\_MTN-CRICKVLY\_345\_398

Wed 10/23/2019 to Wed 10/23/2019 CANCELLED by ConEd 10/23/2019  
0001 Continuous 2000  
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SHORE\_RD\_345\_138\_BK 1

Wed 10/23/2019 to Wed 10/23/2019 by LI 10/16/2019  
0001 Continuous 2359  
Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

## SCH-IMO-NYISO\_LIMIT\_400

Wed 10/23/2019 to Fri 11/08/2019 UPDATED by NYISO 10/15/2019  
0500 Continuous 1859  
Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_400

Wed 10/23/2019 to Fri 11/08/2019 UPDATED by NYISO 10/15/2019  
0500 Continuous 1859  
Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/10/2019</u>	SCH - OH - NY	REV
0500	Continuous	1700				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYPA						TTC with All Lines In Service	1400 MW
							300 MW
							1700 MW

## CEDARS\_\_ROSEMNTA\_115\_1/11

Wed 10/23/2019	to	Wed 10/23/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/21/2019</u>	SCH - HQ_CEDARS	FWD	REV
0700	Daily(No Weekends)	1700				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NGrid						TTC with All Lines In Service	95 MW	40 MW
							95 MW	0 MW
							190 MW	40 MW

## DENNISON-ROSEMNTA\_115\_1/11

Wed 10/23/2019	to	Wed 10/23/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/21/2019</u>	SCH - HQ_CEDARS	FWD	REV
0700	Daily(No Weekends)	1700				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NGrid						TTC with All Lines In Service	95 MW	40 MW
							95 MW	0 MW
							190 MW	40 MW

## HURLYAVE-ROSETON\_\_345\_303

Wed 10/23/2019	to	Thu 10/31/2019	<u>UPDATED</u>	<u>by CH</u>	<u>10/21/2019</u>	UPNY CONED	FWD
0800	Continuous	1600				Impacts Total Transfer Capability	(Import)
Work scheduled by: CHGE						TTC with All Lines In Service	4100 MW
							1600 MW
							5700 MW

## CRICKVLY-PLSNTVLY\_345\_F83

Thu 10/24/2019	to	Thu 10/24/2019				SCH - NE - NY	
0001	Continuous	2000				Impacts Total Transfer Capability	
Work scheduled by: ConEd						TTC with All Lines In Service	

## EGRDNCTY\_345\_138\_AT1

Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/21/2019</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	1250 MW
							250 MW
							1500 MW

## EGRDNCTY\_345\_138\_AT2

Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/21/2019</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	1250 MW
							250 MW
							1500 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_-EGRDNCTR\_345\_Y49**

FWD

Thu 10/24/2019 to Sun 11/03/2019

UPDATEDby CE10/21/2019

(Import)

0001 Continuous 0300

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**CRICKVLY-PLSNTVLY\_345\_F84**

Fri 10/25/2019 to Fri 10/25/2019

0001 Continuous 2000

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**EDIC\_-N.SCTLND\_345\_14**

FWD

Fri 10/25/2019 to Fri 10/25/2019

0730 Continuous 1730

(Import)

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**N.SCTLND-ALPS\_345\_2**

FWD

Fri 10/25/2019 to Fri 10/25/2019

0730 Continuous 1730

(Import)

SCH - NE - NY

**750 MW**

Impacts Total Transfer Capability 650 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

**N.SCTLND-ALPS\_345\_2**

FWD

REV

Fri 10/25/2019 to Fri 10/25/2019

0730 Continuous 1730

(Import) (Export)

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**N.SCTLND-LEEDS\_345\_93**

FWD

Fri 10/25/2019 to Fri 10/25/2019

0730 Continuous 1730

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**GILBOA\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 10/25/2019 to Fri 10/25/2019

1630 Continuous 1730

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTA_115_1/11					FWD	REV
Mon 10/28/2019	to	Thu 10/31/2019			(Import)	(Export)
0700	Continuous	2015			SCH - HQ_CEDARS	<b>95 MW</b> <b>40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
HOPATCON-RAMAPO_500_5018					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>1250 MW</b> <b>1200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
HOPATCON-RAMAPO_500_5018					FWD	
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	(Import)	
0001	Continuous	2200			UPNY CONED	<b>5000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
RAMAPO_345_345_PAR3500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>2150 MW</b> <b>1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO_345_345_PAR4500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>2150 MW</b> <b>1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO_500_345_BK 1500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>1250 MW</b> <b>1200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO_500_345_BK 1500					FWD	
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	(Import)	
0001	Continuous	2200			UPNY CONED	<b>5000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>					REV	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<b>VOLNEY__-MARCY__345_19</b>					FWD	
Fri 11/01/2019	to	Fri 11/01/2019				(Import)
0730	Daily(No Weekends)	1630			CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<b>VOLNEY__-MARCY__345_19</b>					FWD	
Fri 11/01/2019	to	Fri 11/01/2019				(Import)
0730	Daily(No Weekends)	1630			OSWEGO EXPORT	<b>4900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD	
Mon 11/04/2019	to	Mon 11/04/2019		<u>by LI</u>	<u>10/16/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>NRTH1385-NOR HBR__138_601</b>					FWD REV	
Mon 11/04/2019	to	Fri 11/15/2019				(Import) (Export)
0001	Continuous	2359			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>					FWD REV	
Mon 11/04/2019	to	Fri 11/15/2019				(Import) (Export)
0001		2359			SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 11/04/2019 to Fri 11/15/2019  
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_602**

Mon 11/04/2019 to Fri 11/15/2019  
 0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 11/04/2019 to Fri 11/15/2019  
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_603**

Mon 11/04/2019 to Fri 11/15/2019  
 0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NRTHPORT\_138\_NNC**

Mon 11/04/2019 to Fri 11/15/2019  
 0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Mon 11/04/2019 to Thu 11/07/2019  
 0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

**WATRCURE\_345\_230\_BK 1**

Tue 11/05/2019 to Tue 11/05/2019  
 0800 Continuous 1530

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Wed 11/06/2019 to Wed 11/13/2019  
0500 Continuous 1730

UPDATEDby NYPA09/11/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_\_345KV\_CSC

FWD

Wed 11/06/2019 to Fri 11/22/2019  
0500 Continuous 1730

UPDATEDby NYPA09/11/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_\_765\_345\_AT2

FWD

Wed 11/06/2019 to Fri 11/22/2019  
0500 Continuous 1730

UPDATEDby NYPA09/11/2019

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_345\_303

FWD

Wed 11/06/2019 to Fri 12/06/2019  
0800 Continuous 1600

UPDATEDby CH10/21/2019

(Import)

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## N.SCTLND-LEEDS\_\_\_\_345\_94

FWD

Wed 11/06/2019 to Thu 11/07/2019  
0830 Continuous 1430

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Fri 11/08/2019 to Sat 11/09/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

FWD

Sat 11/09/2019 to Wed 11/13/2019  
0700 Continuous 1900

(Import)

Work scheduled by: RGE

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Mon 11/11/2019 to Tue 11/12/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_45

FWD

Tue 11/12/2019 to Tue 11/12/2019

(Import)

0001 Continuous 0030

UPDATED by CONED 10/23/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS5

FWD

Tue 11/12/2019 to Tue 11/12/2019

(Import)

0130 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## WATRCURE-OAKDALE\_\_345\_31

FWD

REV

Tue 11/12/2019 to Tue 11/12/2019

(Import) (Export)

1300 Continuous 1500

UPDATED by NYSEG 09/13/2019

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: NYSEG

## PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0001 Continuous 2200

UPDATED by NYISO 09/18/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS4

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0001 Continuous 2200

UPDATED by NYISO 09/18/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by CONED 10/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0201 Continuous 0500

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SCH-NE-NYISO\_LIMIT\_500**

FWD

Sun 11/17/2019 to Sun 11/17/2019

(Import)

1100 Continuous 1600

SCH - NE - NY **700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_1200**

REV

Sun 11/17/2019 to Sun 11/17/2019

(Export)

1100 Continuous 1600

SCH - NE - NY **1400 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1800 MW

Work scheduled by: ISONE

**SPRNBK\_345KV\_RNS5**

FWD

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday ,April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>					FWD	
Mon 11/18/2019	to	Tue 11/19/2019	<u>UPDATED</u>	<u>by CONED</u> <u>09/09/2019</u>	(Import)	
0301	Continuous	0200			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>					FWD	
Mon 11/18/2019	to	Tue 11/19/2019	<u>UPDATED</u>	<u>by CONED</u> <u>09/09/2019</u>	(Import)	
0301	Continuous	0200			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>BERKSHIR-ALPS____345_393</b>					FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019			(Import)	(Export)
0600	Continuous	1700			SCH - NE - NY	<b>1150 MW 1300 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	250 MW 500 MW
					TTC with All Lines In Service	1400 MW 1800 MW
<b>BERKSHIR-ALPS____345_393</b>					FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019			(Import)	(Export)
0600	Continuous	1700			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019			(Import)	(Export)
0600		1700			SCH - NE - NY	<b>1150 MW 1300 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	250 MW 500 MW
					TTC with All Lines In Service	1400 MW 1800 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019			(Import)	(Export)
0600	Continuous	1700			SCH - NE - NY	<b>1400 MW 1500 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1400 MW 1800 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019			(Import)	(Export)
0600	Continuous	1700			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_800**

FWD

Mon 11/18/2019 to Wed 11/27/2019

(Import)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_500**

REV

Mon 11/18/2019 to Wed 11/27/2019

(Export)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1800 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Tue 11/19/2019 to Tue 11/19/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/09/2019

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**RAMAPO\_\_-LADENTWN\_345\_W72**

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED by ISONE 10/04/2019**  
0700 Continuous 2300

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## N.SCTLND-ALPS\_\_\_\_\_345\_2

Mon 12/02/2019 to Mon 12/02/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **900 MW 1700 MW**  
Impacts Total Transfer Capability 500 MW 100 MW  
TTC with All Lines In Service 1400 MW 1800 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2				FWD	REV
Mon 12/02/2019 to Mon 12/02/2019				(Import)	(Export)
0730	Daily(No Weekends)	1630		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
FRASER_____345_FRASER SVC				FWD	
Mon 12/02/2019 to Fri 12/13/2019				(Import)	
0800	Continuous	1500		CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
LEEDS_____345KV_R94301				FWD	
Tue 12/03/2019 to Fri 12/13/2019				(Import)	
0800	Continuous	1500	UPDATED by NGRID 10/04/2019	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW
MOSES____-ADIRNDCK_230_MA1				FWD	
Mon 12/09/2019 to Fri 12/13/2019				(Import)	
0700	Continuous	1500		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 12/09/2019 to Thu 12/12/2019				(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Thu 12/12/2019 to Fri 12/20/2019				(Import)	(Export)
0700	Continuous	1500		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
MOSES____-ADIRNDCK_230_MA2				FWD	
Mon 12/16/2019 to Mon 12/16/2019				(Import)	
0700	Continuous	1500		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-NE-NYISO\_LIMIT\_500

Fri 12/20/2019 to Fri 12/20/2019 UPDATED by ISONE 10/11/2019  
0600 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1200

Fri 12/20/2019 to Fri 12/20/2019 UPDATED by ISONE 10/11/2019  
0600 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1800 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Thu 01/02/2020 to Sun 03/01/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020 11/05/2018  
0001 Continuous 2359

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## MOTTHAVN-RAINEY\_\_\_345\_Q11

Sun 02/23/2020 to Sun 03/01/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-PACKARD\_\_230\_62

Fri 02/28/2020 to Fri 02/28/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1100 MW 950 MW**  
Impacts Total Transfer Capability 1150 MW 1050 MW  
TTC with All Lines In Service 2250 MW 2000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_765\_345\_AT2**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday ,April 23, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)
0500		1730				
Work scheduled by:					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import) (Export)
0500		1730				
Work scheduled by:					SCH - HQ - NY	850 MW 0 MW
					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)
0500		1730				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1					FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)
0500		1730				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)
0500		1730				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
EASTVIEW-SPRNBK___345_W78					FWD	
Fri 03/06/2020	to	Sat 03/07/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBRK\_345KV\_RNS3**

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Sat 03/07/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**VOLNEY\_-MARCY\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****09/24/2019**

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_-MARCY\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****09/24/2019**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****FRASANX-COOPERS\_345\_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_-FRASANX\_345\_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

Sat 03/14/2020 to Mon 03/23/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/27/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 03/16/2020 to Fri 04/03/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_-PACKARD\_\_230\_BP76

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1700 MW 1500 MW**  
Impacts Total Transfer Capability 550 MW 500 MW  
TTC with All Lines In Service 2250 MW 2000 MW

## MARCY\_-EDIC\_\_345\_UE1-7

Tue 03/31/2020 to Tue 03/31/2020 **UPDATED by NYPA 09/24/2019**  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## SPRNBK\_-W49TH\_ST\_345\_M51

Mon 04/06/2020 to Wed 04/08/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_\_345KV\_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## MARCY\_\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA 09/24/2019

CENTRAL EAST - VC

2090 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

FWD

REV

Sun 04/12/2020 to Fri 04/17/2020

(Import) (Export)

1400 Continuous 1800

SCH - PJM\_VFT

0 MW

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## PLSNTVLY-EFISHKIL\_345\_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**

SCH - OH - NY

**1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM\_NEPTUNE

**0 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM\_NEPTUNE

**0 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM\_NEPTUNE

**375 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM\_NEPTUNE

**375 MW**

Work scheduled by: PJM

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_____345_1</b>					FWD	
Mon 05/11/2020	to	Fri 05/15/2020			(Import)	
0700	Continuous	1530			WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>COOPERS_-DOLSONAV_345_CCDA42</b>					FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>03/21/2019</u>	(Import)	
0700	Continuous	1730			CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Mon 05/18/2020	to	Fri 05/22/2020			(Import)	
0500	Continuous	1530			DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD	
Mon 06/01/2020	to	Fri 07/31/2020			(Import)	
0700	Continuous	1730			MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<b>NIAGARA__345_230_AT4</b>					REV	
Mon 06/29/2020	to	Tue 06/30/2020			(Export)	
0500	Continuous	1530			SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1700 MW
<b>SCH-IMO-NYISO_NIAG_CB_3008_W/BB</b>					FWD	REV
Mon 07/27/2020	to	Fri 08/07/2020			(Import)	(Export)
0500	Continuous	1530			SCH - OH - NY	<b>1900 MW 1450 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<b>CHATGUAY-MASSENA__765_7040</b>					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday, April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_AT1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>1750 MW</b>	
Work scheduled by: NYPA				<b>ARR: 19</b>		MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>2265 MW</b>	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>500 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>90 MW</b>	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				<b>500 MW</b>	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday ,April 23, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES\_\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES\_\_\_\_230\_L33P & MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-  
MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

(Import)

MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

(Import)

DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

(Import)

MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020  
0500 Continuous 2330

(Import)

DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020  
0700 Continuous 1530

(Import)

OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 09/21/2020 to Fri 10/23/2020 UPDATED by CHGE 10/09/2019  
0800 Continuous 1600

(Import)

UPNY CONED 4400 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020  
0700 Continuous 1530

(Import)

OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_3</b>						FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd						
<b>DUNWODIE_345KV_5</b>						FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd						
<b>DUNWODIE-MOTTHAVN_345_71</b>						FWD
Thu 10/01/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd						
<b>HURLYAVE-ROSETON__345_303</b>						FWD
Mon 10/26/2020	to	Fri 12/04/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE						
<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO						
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: IESO						
<b>DUNWODIE_345KV_3</b>						FWD
Thu 11/05/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0230	Continuous	0300				
Work scheduled by: ConEd						

# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_5

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

(Import)

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_AT1

FWD

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_765\_345\_AT2

FWD

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_765\_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_765\_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

(Import)

Work scheduled by: NYPA

MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, October 23, 2019 to Friday ,April 23, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_-MARCY_765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, October 23, 2019 to Friday , April 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 11/16/2020 to Mon 11/16/2020

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Thu 11/26/2020 to Thu 11/26/2020

(Import)

0230 Continuous 0300

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA