

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## BECK\_-NIAGARA\_345\_PA302

Wed 07/31/2019 to Tue 11/12/2019 UPDATED by IESO 11/11/2019

0800 Continuous 0500

Work scheduled by: IESO

FWD REV  
(Import) (Export)

SCH - OH - NY

**1100 MW 950 MW**

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

## CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

REV  
(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, November 13, 2019 to Friday, May 14, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345\_230\_AT4**

REV

Wed 10/23/2019 to Tue 12/17/2019  
 0500 Continuous 1700

**UPDATED****by NYPA****09/10/2019**

(Export)

Work scheduled by: NYPA

SCH - OH - NY

**1750 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359

**UPDATED****by IESO****05/03/2019**

(Import)

Work scheduled by: IESO

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service

2050 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359

**UPDATED****by IESO****05/03/2019**

(Export)

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

**SCH-NYISO-NE\_LIMIT\_1500**

REV

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359

Work scheduled by: NYISO

SCH - NE - NY

**1700 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1700 MW

**MARCY\_\_-N.SCTLND\_345\_18**

FWD

Wed 11/06/2019 to Wed 11/13/2019  
 0500 Continuous 1730

**UPDATED****by NYPA****09/11/2019**

(Import)

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service

2975 MW

**MARCY\_\_345KV\_CSC**

FWD

Wed 11/06/2019 to Fri 11/22/2019  
 0500 Continuous 1730

**UPDATED****by NYPA****09/11/2019**

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service

2975 MW

**MARCY\_\_765\_345\_AT2**

FWD

Wed 11/06/2019 to Fri 11/22/2019  
 0500 Continuous 1730

**UPDATED****by NYPA****09/11/2019**

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service

3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Wed 11/06/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019  
0500 Continuous 1730

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**HURLYAVE-ROSETON\_345\_303**

FWD

Wed 11/06/2019 to Fri 12/06/2019 UPDATED by CH 10/21/2019  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Wed 11/06/2019 to Sat 11/09/2019 EXT FORCE by CONED 11/08/2019  
2027 Continuous 1200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Thu 11/07/2019 to Thu 11/14/2019 UPDATED by RGE 11/13/2019  
0700 Continuous 1900

(Import)

Work scheduled by: RGE

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**BECK\_-NIAGARA\_345\_PA301**

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019  
1523 Continuous 1712

(Import) (Export)

Work scheduled by: IESO

SCH - OH - NY **1100 MW 950 MW**  
Impacts Total Transfer Capability 950 MW 950 MW  
TTC with All Lines In Service 2050 MW 1900 MW

**BECK\_-NIAGARA\_345\_PA301 & BECK\_-NIAGARA\_345\_PA302**

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019  
1523 1712

(Import) (Export)

Work scheduled by:

SCH - HQ - NY **1500 MW 500 MW**  
Impacts Total Transfer Capability 0 MW 500 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**BECK\_-NIAGARA\_345\_PA301 & BECK\_-NIAGARA\_345\_PA302**

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019  
1523 1712

(Import) (Export)

Work scheduled by:

SCH - OH - NY **300 MW 300 MW**  
Impacts Total Transfer Capability 1750 MW 1600 MW  
TTC with All Lines In Service 2050 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK\_\_\_\_-NIAGARA\_345\_PA301 & BECK\_\_\_\_-NIAGARA\_345\_PA302

Fri 11/08/2019 to Fri 11/08/2019  
1523 1712

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1300 MW	1300 MW
Impacts Total Transfer Capability	1600 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

BECK\_\_\_\_-NIAGARA\_345\_PA301 & BECK\_\_\_\_-NIAGARA\_345\_PA302

Fri 11/08/2019 to Fri 11/08/2019  
1523 1712

Work scheduled by:

	FWD
	(Import)
WESTERN_NY_EXPORT	1100 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	2300 MW

BECK\_\_\_\_-NIAGARA\_345\_PA301 & BECK\_\_\_\_-NIAGARA\_345\_PA302 & KINTIGH\_-ROCHESTR\_345\_SR1-39

Fri 11/08/2019 to Fri 11/08/2019  
1523 1712

Work scheduled by:

	FWD
	(Import)
WESTERN_NY_EXPORT	700 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	2300 MW

DUNWODIE\_345KV\_3

Sun 11/10/2019 to Mon 11/11/2019 UPDATED by CONED 11/08/2019  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE\_345KV\_4

Sun 11/10/2019 to Mon 11/11/2019 UPDATED by CONED 11/08/2019  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

PLSNTVLE-DUNWODIE\_345\_W89

Sun 11/10/2019 to Mon 11/11/2019 UPDATED by CONED 11/08/2019  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

SPRNBRK\_345KV\_RNS3

Mon 11/11/2019 to Mon 11/11/2019  
0001 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PIERCBRK-FIVEMILE\_345\_37**

FWD

 Mon 11/11/2019 to Wed 11/13/2019 **CANCELLED** by NGrid 11/08/2019

(Import)

0800 Continuous 1200

SCH - PJ - NY

**2400 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NGrid

**SCH-IMO-NYISO\_LIMIT\_1400**

FWD

 Tue 11/12/2019 to Fri 11/29/2019 **UPDATED** by IESO 11/11/2019

(Import)

0501 Continuous 2359

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1400**

REV

 Tue 11/12/2019 to Fri 11/29/2019 **UPDATED** by IESO 11/11/2019

(Export)

0501 Continuous 2359

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

 Thu 11/14/2019 to Thu 11/14/2019 **UPDATED** by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

 Thu 11/14/2019 to Thu 11/14/2019 **UPDATED** by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_45**

FWD

 Thu 11/14/2019 to Thu 11/14/2019 **EXTENDED** by CONED 11/13/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

 Thu 11/14/2019 to Thu 11/14/2019 **CANCELLED** by ConEd 11/10/2019

(Import)

0201 Continuous 0500

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Fri 11/15/2019 to Fri 11/15/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RNS5**

Fri 11/15/2019 to Fri 11/15/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD\_345KV\_18**

Fri 11/15/2019 to Sat 11/16/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Sat 11/16/2019 to Sat 11/16/2019

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RNS5**

Sat 11/16/2019 to Sat 11/16/2019

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Sat 11/16/2019 to Sun 11/17/2019

0201 Continuous 0300

Work scheduled by: ORU

UPDATEDby ORU11/13/2019

FWD

(Import)

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Sat 11/16/2019 to Tue 11/19/2019

0700 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_500**

Sun 11/17/2019 to Sun 11/17/2019

1100 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_1200**

Sun 11/17/2019 to Sun 11/17/2019

1100 Continuous 1600

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

**W49TH\_ST\_345KV\_6**

Mon 11/18/2019 to Mon 11/18/2019

0230 Continuous 0259

Work scheduled by: ConEd

**UPDATED****by CONED 11/12/2019**

FWD

(Import)

SCH - PJM\_HTP

**370 MW**

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Mon 11/18/2019 to Thu 11/21/2019

0230 Continuous 0259

Work scheduled by: ConEd

**UPDATED****by CONED 11/12/2019**

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Mon 11/18/2019 to Thu 11/21/2019

0230 Continuous 0259

Work scheduled by: ConEd

**UPDATED****by CONED 11/12/2019**

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

**ARR: 78**

FWD

(Import) (Export)

SCH - NE - NY

**1150 MW 1700 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

**ARR: 78**

FWD

(Import) (Export)

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

 Mon 11/18/2019 to Wed 11/27/2019  
 0600 1700

Work scheduled by:

**ARR: 78**

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1150 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1700 MW

**BERKSHIR-NORTHFLD\_345\_312**

 Mon 11/18/2019 to Wed 11/27/2019  
 0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1400 MW

**BERKSHIR-NORTHFLD\_345\_312**

 Mon 11/18/2019 to Wed 11/27/2019  
 0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**SCH-NE-NYISO\_LIMIT\_800**

 Mon 11/18/2019 to Wed 11/27/2019  
 0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1000 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

**SCH-NYISO-NE\_LIMIT\_500**

 Mon 11/18/2019 to Wed 11/27/2019  
 0600 Continuous 1700

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>700 MW</b>
Impacts Total Transfer Capability		1000 MW
TTC with All Lines In Service		1700 MW

**WATRCURE-OAKDALE\_345\_31**

 Tue 11/19/2019 to Tue 11/19/2019  
 1300 Continuous 1500

Work scheduled by: NYSEG

**UPDATED****by NYSEG****09/13/2019**

	FWD
	(Import)
SCH - PJ - NY	<b>2750 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2900 MW

**W49TH\_ST\_345KV\_6**

 Thu 11/21/2019 to Thu 11/21/2019  
 0230 Continuous 0259

Work scheduled by: ConEd

**UPDATED****by CONED****11/12/2019**

	FWD
	(Import)
SCH - PJM_HTP	<b>370 MW</b>
Impacts Total Transfer Capability	290 MW
TTC with All Lines In Service	660 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345KV\_R395**

FWD

Thu 11/21/2019 to Thu 11/21/2019

**CANCELLED by NGrid 11/13/2019**

(Import)

0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sat 11/23/2019 to Sat 11/23/2019

**CANCELLED by ConEd 11/08/2019**

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sat 11/23/2019 to Sat 11/23/2019

**CANCELLED by ConEd 11/08/2019**

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Sat 11/23/2019 to Sat 11/23/2019

**CANCELLED by ConEd 11/08/2019**

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**RAMAPO\_\_-LADENTWN\_345\_W72**

FWD

Mon 11/25/2019 to Tue 11/26/2019

**EXTENDED by CONED 11/10/2019**

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**VOLNEY\_\_-MARCY\_\_\_\_345\_19**

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

**ARR: 19**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345\_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CHAT\_DC\_GC1

FWD

(Import)

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC1

REV

(Export)

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

FWD

(Import)

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

FWD

REV

(Import) (Export)

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT\_DC\_GC2

FWD

(Import)

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC2

REV

(Export)

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**SPRNBRK\_-TREMONT\_345\_X28**

Mon 12/02/2019 to Mon 12/02/2019  
0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 11/04/2019

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 12/02/2019 to Mon 12/02/2019  
0700 Continuous 2300

Work scheduled by: LI

UPDATED by ISONE 10/04/2019

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**N.SCTLND-ALPS\_345\_2**

Mon 12/02/2019 to Mon 12/02/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

**N.SCTLND-ALPS\_345\_2**

Mon 12/02/2019 to Mon 12/02/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**FRASER\_345\_FRASER SVC**

Mon 12/02/2019 to Fri 12/13/2019  
0800 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_345KV\_R94301**

FWD

Tue 12/03/2019 to Fri 12/13/2019 **UPDATED** **by NGRID** **10/04/2019**

(Import)

0800 Continuous 1500

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

**EFISHKIL-WOOD\_ST\_\_345\_F39**

FWD

Thu 12/05/2019 to Thu 12/05/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Thu 12/05/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EFISHKIL-WOOD\_ST\_\_345\_F39**

FWD

Fri 12/06/2019 to Sat 12/07/2019

(Import)

2330 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**S.RIPLEY-DUNKIRK\_\_230\_68**Mon 12/09/2019 to Thu 12/12/2019 **UPDATED** **by PJM** **11/13/2019**

0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019		(Import)	(Export)
0700	Continuous	1500		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
BUCHAN_N-EASTVIEW_345_W93				FWD	
Sun 12/15/2019	to	Wed 12/18/2019	<u>CANCELLED by NYISO 11/10/2019</u>	(Import)	
0001	Continuous	0159		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK_345_W79				FWD	
Sun 12/15/2019	to	Wed 12/18/2019	<u>CANCELLED by NYISO 11/10/2019</u>	(Import)	
0001	Continuous	0159		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
WATRCURE-OAKDALE_345_31				FWD	
Sun 12/15/2019	to	Sat 12/21/2019		(Import)	
0800	Continuous	1700		SCH - PJ - NY	2750 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2900 MW
NRTH1385-NOR HBR_138_601				FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED by LIPA 10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602				FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603				FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019		(Import)	(Export)
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, November 13, 2019 to Friday, May 14, 2021

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5700MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>NRTH1385-NOR HBR__138_602</b>							
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>							
Mon 12/16/2019	to	Mon 12/23/2019				SCH - NPX_1385	<b>0 MW</b>
0001		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>							
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>							
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	SCH - NPX_1385	<b>0 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>							
Mon 12/16/2019	to	Mon 12/16/2019				MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>EDIC__-FRASER__345_EF24-40</b>							
Mon 12/16/2019	to	Tue 12/17/2019				CENTRAL EAST - VC	<b>2500 MW</b>
0700	Continuous	1730				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MAI</b>							
Tue 12/17/2019	to	Fri 12/20/2019				MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SCH-NE-NYISO\_LIMIT\_500**

FWD

Fri 12/20/2019 to Fri 12/20/2019

(Import)

0600 Continuous 1600

UPDATEDby ISONE 10/11/2019

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_1200**

REV

Fri 12/20/2019 to Fri 12/20/2019

(Export)

0600 Continuous 1600

UPDATEDby ISONE 10/11/2019

SCH - NE - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

**LINDEN\_-GOETHALS\_230\_A2253**

Fri 12/27/2019 to Fri 12/27/2019

0001 Continuous 2230

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Fri 12/27/2019 to Fri 12/27/2019

(Import) (Export)

0001 2230

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 12/27/2019 to Fri 12/27/2019

(Import) (Export)

0001 2230

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:

**LINDEN\_-GOETHALS\_230\_A2253 & MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 12/27/2019 to Fri 12/27/2019

(Import) (Export)

0001 2230

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Thu 01/02/2020 to Mon 01/13/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RNS5**

Thu 01/02/2020 to Mon 01/13/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**BECK\_\_-NIAGARA\_345\_PA301**

Mon 01/13/2020 to Fri 01/17/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1100 MW 950 MW**

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

**MOTTHAVN-RAINEY\_\_345\_Q11**

Sun 02/23/2020 to Sun 03/01/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NIAGARA\_-PACKARD\_\_230\_62**

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**900 MW 1850 MW**

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_AT1</b>						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>	
Work scheduled by: NYPA		ARR: 19				Impacts Total Transfer Capability	1400 MW	
		TTC with All Lines In Service				3150 MW		
<b>MARCY____765_345_AT2</b>						FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)		
0500	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA		ARR: 19				Impacts Total Transfer Capability	1450 MW	
		TTC with All Lines In Service				3150 MW		
<b>MASSENA_-MARCY____765_MSU1</b>						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>	
Work scheduled by: NYPA		Impacts Total Transfer Capability				710 MW		
		TTC with All Lines In Service				2975 MW		
<b>MASSENA_-MARCY____765_MSU1</b>						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA		Impacts Total Transfer Capability				2650 MW		
		TTC with All Lines In Service				3150 MW		
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)	
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability				1025 MW	0 MW	
		TTC with All Lines In Service				1500 MW	1000 MW	
<b>MASSENA_-MARCY____765_MSU1</b>						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by: NYPA		Impacts Total Transfer Capability				109 MW		
		TTC with All Lines In Service				199 MW		
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>						FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)		
0500		1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:		Impacts Total Transfer Capability				2650 MW		
		TTC with All Lines In Service				3150 MW		

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

---

**STLAWRNC-MOSES 230\_L33P & MASSENA -MARCY 765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

---

**STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

---

**SHOR\_NPX-SHOREHAM 138\_CSC**

Mon 03/02/2020 to Tue 03/03/2020  
0600 Continuous 1300

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

---

**EASTVIEW-SPRNBK 345\_W78**

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

---

**MILLWOOD-EASTVIEW 345\_W85**

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS3**

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Sat 03/07/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

Work scheduled by: NYPA

**ARR: 19**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Sat 03/14/2020 to Mon 03/23/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_345KV\_CSC

FWD

Mon 03/16/2020 to Fri 03/27/2020

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020

(Import)

0700 Continuous 1530

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

### EASTVIEW-SPRNBRK\_\_345\_W64

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### SPRNBRK\_\_345KV\_RNS5

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MILLWOOD-EASTVIEW\_345\_W99

FWD

Sat 03/21/2020 to Sun 03/22/2020

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBRK\_\_345\_W64

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### SPRNBRK\_\_345KV\_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_345\_NS1-38**

 Fri 03/27/2020 to Fri 03/27/2020  
 0600 Continuous 1530

Work scheduled by: NYPA

 FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**BECK\_-PACKARD\_230\_BP76**

 Fri 03/27/2020 to Fri 03/27/2020  
 0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

 FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1650 MW 1400 MW**  
 Impacts Total Transfer Capability 400 MW 500 MW  
 TTC with All Lines In Service 2050 MW 1900 MW

**MARCY\_-EDIC\_345\_UE1-7**

 Tue 03/31/2020 to Tue 03/31/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19&amp;16

 FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**SPRNBRK\_-W49TH\_ST\_345\_M51**

 Mon 04/06/2020 to Wed 04/08/2020  
 0001 Continuous 0200

Work scheduled by: ConEd

 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_345KV\_RNS5**

 Mon 04/06/2020 to Wed 04/08/2020  
 0001 Continuous 0200

Work scheduled by: ConEd

 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**MARCY\_-N.SCTLND\_345\_18**

 Tue 04/07/2020 to Wed 04/08/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

 FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**LINDN\_CG-LNDVFT\_345\_V-3022**

 Sun 04/12/2020 to Fri 04/17/2020  
 1400 Continuous 1800

Work scheduled by: PJM

 FWD REV  
 (Import) (Export)  
 SCH - PJM\_VFT **0 MW 0 MW**  
 Impacts Total Transfer Capability 315 MW 315 MW  
 TTC with All Lines In Service 315 MW 315 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**FRASER\_-GILBOA\_345\_GF5-35**

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED****by NYPA****03/21/2019**

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**LEEDS\_-HURLYAVE\_345\_301**

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL -CLAY\_345\_2**

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**NEPTUNE -DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRIDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRIDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**NEWBRIDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**PANNELL -CLAY\_345\_1**

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_345\_230\_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

**1900 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_AT1</b>						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>08/08/2019</u></b>	(Import)				
0500	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>			
Impacts Total Transfer Capability						1400 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>08/08/2019</u></b>	(Import)				
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>			
Impacts Total Transfer Capability						710 MW				
TTC with All Lines In Service						2975 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>08/08/2019</u></b>	(Import)				
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD	REV			
Sat 08/01/2020	to	Sun 08/02/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>08/08/2019</u></b>	(Import) (Export)				
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Impacts Total Transfer Capability						1025 MW	0 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>08/08/2019</u></b>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>			
Impacts Total Transfer Capability						100 MW				
TTC with All Lines In Service						190 MW				
Work scheduled by: NYPA										
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD				
Sat 08/01/2020	to	Sun 08/02/2020				(Import)				
0500		1730				MOSES SOUTH	<b>500 MW</b>			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by:										
<b>MOSES____-MASSENA__230_MMS1 &amp; MOSES____-MASSENA__230_MMS2</b>						FWD	REV			
Sat 08/01/2020	to	Sun 08/02/2020				(Import) (Export)				
0500		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Impacts Total Transfer Capability						650 MW	1000 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by:										

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230\_L33P & MASSENA -MARC 765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -  
MASSENA 230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

MOSES -ADIRNDCK 230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS 345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARC -FRASANNX 345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARC 765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CLAY\_-EDIC\_345\_1-16**

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

**UPDATED by CHGE 10/09/2019**

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**DUNWODIE\_345KV\_3**

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

**UPDATED by CONED 09/05/2019**

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

**UPDATED by CONED 09/05/2019**

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY-EDIC\_345\_2-15**

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**HURLYAVE-ROSETON\_345\_303**

FWD

Mon 10/26/2020 to Fri 12/04/2020 UPDATED by CHGE 10/09/2019

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**DUNWODIE\_345KV\_3**

FWD

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

REV  
(Export)

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

## MARCY\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2265 MW  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_-MARCY_765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 13, 2019 to Friday, May 14, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### MOSES\_\_-ADIRNDCK\_230\_MA1

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### MOTTHAVN-RAINEY\_\_345\_Q11

Mon 03/01/2021 to Tue 04/06/2021  
0001 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 03/29/2021 to Fri 04/16/2021  
0800 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, November 13, 2019 to Friday , May 14, 2021

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL -CLAY\_345\_2**

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

**1300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW