

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019

0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

| | |
|-----------------------------------|----------|
| | REV |
| | (Export) |
| SCH - NE - NY | 1700 MW |
| Impacts Total Transfer Capability | 0 MW |
| TTC with All Lines In Service | 1700 MW |

HURLYAVE-ROSETON_345_303

Wed 11/06/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 10/21/2019

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| UPNY CONED | 4100 MW |
| Impacts Total Transfer Capability | 1600 MW |
| TTC with All Lines In Service | 5700 MW |

SCH-IMO-NYISO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| SCH - OH - NY | 1700 MW |
| Impacts Total Transfer Capability | 350 MW |
| TTC with All Lines In Service | 2050 MW |

SCH-NYISO-IMO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

| | |
|-----------------------------------|----------|
| | REV |
| | (Export) |
| SCH - OH - NY | 1700 MW |
| Impacts Total Transfer Capability | 200 MW |
| TTC with All Lines In Service | 1900 MW |

OSWEGO_COMPLEX_AVR_O/S

Mon 11/18/2019 to Fri 12/06/2019

0221 Continuous 1200

Work scheduled by: Gen

EXTENDED by GEN 11/22/2019

| | |
|-----------------------------------|----------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2870 MW |
| Impacts Total Transfer Capability | 105 MW |
| TTC with All Lines In Service | 2975 MW |

BERKSHIR-ALPS_345_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 1150 MW | 1700 MW |
| Impacts Total Transfer Capability | 250 MW | 0 MW |
| TTC with All Lines In Service | 1400 MW | 1700 MW |

BERKSHIR-ALPS_345_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 1700

Work scheduled by:

ARR: 78

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NE - NY | 1150 MW | 1700 MW |
| Impacts Total Transfer Capability | 250 MW | 0 MW |
| TTC with All Lines In Service | 1400 MW | 1700 MW |

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

| | | |
|-----------------------------------|----------|--|
| | FWD | |
| | (Import) | |
| SCH - NE - NY | 1400 MW | |
| Impacts Total Transfer Capability | 0 MW | |
| TTC with All Lines In Service | 1400 MW | |

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

| | | |
|-----------------------------------|----------|----------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

SCH-NE-NYISO_LIMIT_700

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

| | | |
|-----------------------------------|----------|--|
| | FWD | |
| | (Import) | |
| SCH - NE - NY | 900 MW | |
| Impacts Total Transfer Capability | 500 MW | |
| TTC with All Lines In Service | 1400 MW | |

SCH-NYISO-NE_LIMIT_500

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

| | | |
|-----------------------------------|--|----------|
| | | REV |
| | | (Export) |
| SCH - NE - NY | | 700 MW |
| Impacts Total Transfer Capability | | 1000 MW |
| TTC with All Lines In Service | | 1700 MW |

DUNWODIE-MOTTHAVN_345_72

Sat 11/23/2019 to Wed 11/27/2019 EXT FORCE by CONED 11/26/2019
2230 Continuous 2300

Work scheduled by: ConEd

| | | |
|-----------------------------------|----------|--|
| | FWD | |
| | (Import) | |
| SPR/DUN-SOUTH | 3800 MW | |
| Impacts Total Transfer Capability | 800 MW | |
| TTC with All Lines In Service | 4600 MW | |

RAMAPO_-LADENTWN_345_W72

Mon 11/25/2019 to Tue 11/26/2019 EXTENDED by CONED 11/10/2019
0001 Continuous 0100

Work scheduled by: ConEd

| | | |
|-----------------------------------|----------|--|
| | FWD | |
| | (Import) | |
| UPNY CONED | 4400 MW | |
| Impacts Total Transfer Capability | 1300 MW | |
| TTC with All Lines In Service | 5700 MW | |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

FWD

Wed 11/27/2019 to Wed 11/27/2019

CANCELLED by NGrid 11/26/2019

(Import)

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - PJ - NY

2400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

CHAT_DC_GC1

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 0200

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sat 11/30/2019 to Sat 11/30/2019

(Import) (Export)

0001 0200

Work scheduled by:

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
 0001 Continuous 0200

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1150 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1500 MW

SPRNBRK_-TREMONT_345_X28

Mon 12/02/2019 to Mon 12/02/2019
 0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 11/04/2019

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Mon 12/02/2019 to Thu 12/05/2019
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019
 0700 Continuous 2300

Work scheduled by: LI

UPDATED by ISONE 11/27/2019

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_CSC | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 330 MW | 330 MW |
| TTC with All Lines In Service | 330 MW | 330 MW |

MOSES_-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS_345_2

Mon 12/02/2019 to Mon 12/02/2019
 0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

CANCELLED by NGrid 12/01/2019

FWD
 (Import)
 SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_345_2

Mon 12/02/2019 to Mon 12/02/2019
 0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

CANCELLED by NGrid 12/01/2019

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1100

Mon 12/02/2019 to Mon 12/02/2019

CANCELLED by NGrid 12/01/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1300 MW

400 MW

1700 MW

W49TH_ST_345KV_6

Tue 12/03/2019 to Tue 12/03/2019

UPDATED by CE 11/22/2019

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

330 MW

330 MW

660 MW

W49TH_ST_345KV_8

Tue 12/03/2019 to Tue 12/03/2019

UPDATED by CE 11/22/2019

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

330 MW

330 MW

660 MW

SCH-NE-NYISO_LIMIT_500

Tue 12/03/2019 to Fri 12/20/2019

UPDATED by ISONE 10/11/2019

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

700 MW

700 MW

1400 MW

SCH-NYISO-NE_LIMIT_1200

Tue 12/03/2019 to Fri 12/20/2019

UPDATED by ISONE 10/11/2019

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1400 MW

300 MW

1700 MW

LEEDS_345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019

UPDATED by NGRID 10/04/2019

0800 Continuous 1500

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

3800 MW

1900 MW

5700 MW

ALCOA_R8105_TIE_B

Wed 12/04/2019 to Wed 12/04/2019

UPDATED by NGRID 11/25/2019

0730 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

3100 MW

50 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by CE 11/22/2019
2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

(Import)

W49TH_ST_345KV_8

FWD

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by CE 11/22/2019
2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

(Import)

EFISHKIL-WOOD_ST_345_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

(Import)

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 12/05/2019 to Sat 12/07/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

(Import)

NIAGARA_-PACKARD_230_62

FWD

REV

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by IESO 11/27/2019
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY **900 MW** **1850 MW**
Impacts Total Transfer Capability 1150 MW 50 MW
TTC with All Lines In Service 2050 MW 1900 MW

(Import) (Export)

SCH-IMO-NYISO_LIMIT_300

FWD

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by IESO 11/27/2019
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 2050 MW

(Import)

EFISHKIL-WOOD_ST_345_F39

FWD

Fri 12/06/2019 to Sat 12/07/2019
2330 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

(Import)

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: HQ

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sat 12/07/2019 to Sat 12/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

Work scheduled by: HQ

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

Work scheduled by:

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sat 12/07/2019 to Sat 12/07/2019

(Import) (Export)

0001 0200

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

Work scheduled by:

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

Work scheduled by: HQ

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Sat 12/07/2019 to Sat 12/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

Work scheduled by: HQ

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Mon 12/09/2019 to Tue 12/10/2019

(Import)

0001 Continuous 0300

SCH - PJM_HTP

325 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Mon 12/09/2019 to Sat 12/14/2019

(Import)

0001 Continuous 0200

SCH - PJM_HTP

325 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

W49TH_ST-E13THSTA_345_M54

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE__345_31

FWD

Sun 12/15/2019 to Sat 12/21/2019

(Import)

0800 Continuous 1700

SCH - PJ - NY

2750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--|------------|----------------|----------------|----------------|-------------------|-----------------------------------|---------------|
| NRTH1385-NOR HBR__138_601 | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | <u>UPDATED</u> | <u>by LIPA</u> | <u>10/25/2019</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | | | | (Import) | (Export) |
| 0001 | | 2359 | | | | SCH - NPX_1385 | 0 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | | | | (Import) | (Export) |
| 0001 | | 2359 | | | | SCH - NPX_1385 | 0 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_602 | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | <u>UPDATED</u> | <u>by LIPA</u> | <u>10/25/2019</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603 | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | | | | (Import) | (Export) |
| 0001 | | 2359 | | | | SCH - NPX_1385 | 0 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_603 | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | <u>UPDATED</u> | <u>by LIPA</u> | <u>10/25/2019</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NRTHPORT_138_NNC | | | | | | FWD | REV |
| Mon 12/16/2019 | to | Mon 12/23/2019 | <u>UPDATED</u> | <u>by LIPA</u> | <u>10/25/2019</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | SCH - NPX_1385 | 0 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800

REV

Mon 12/16/2019 to Mon 12/23/2019

(Export)

0001 Continuous 2359

SCH - NE - NY

1000 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1700 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

EDIC-FRASER_345_EF24-40

FWD

Mon 12/16/2019 to Tue 12/17/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK_230_68

Mon 12/16/2019 to Fri 12/20/2019

UPDATED

by PJM

11/13/2019

0900 Continuous 1500

SCH - PJ - NY

Work scheduled by: PJM

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

PIERCBRK-FIVEMILE_345_37

FWD

Tue 12/17/2019 to Thu 12/19/2019

(Import)

0730 Continuous 1630

SCH - PJ - NY

2400 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

EASTVIEW-SPRNBK_345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253Fri 12/27/2019 to Sun 12/29/2019 **EXTENDED by CONED 11/22/2019**

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__ - FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__ -GOETHALS_230_A2253 & MARION__ -FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020

0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER__345_FRASER SVCMon 01/06/2020 to Mon 01/20/2020 **UPDATED by NYSEG 11/27/2019**

0800 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

BECK__ -NIAGARA_345_PA301

Mon 01/13/2020 to Fri 01/17/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD REV

(Import) (Export)

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

900 MW 1850 MW

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

REV

(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MARCY___765_345_AT2**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MASSENA_-MARCY___765_MSU1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | |
|--|------------|----------------|----------------|----------------|-------------------|-----------------------------------|-----------------|----------------|--|--|
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | | | | |
| 0500 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | (Export) | | | |
| 0500 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW 0 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | | | | |
| 0500 | Continuous | 1730 | | | | SCH - HQ_CEDARS | 90 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 109 MW | | | |
| | | | | | | TTC with All Lines In Service | 199 MW | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040 | | | | | | FWD | | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | | | | (Import) | | | | |
| 0500 | | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2 | | | | | | FWD | REV | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | | | | (Import) | (Export) | | | |
| 0500 | | 1730 | | | | SCH - HQ - NY | 850 MW | 0 MW | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 650 MW 1000 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW | | | |
| MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2 | | | | | | FWD | | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | | | | (Import) | | | | |
| 0500 | | 1730 | | | | SCH - HQ_CEDARS | 90 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 109 MW | | | |
| | | | | | | TTC with All Lines In Service | 199 MW | | | |
| STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | | | | (Import) | | | | |
| 0500 | | 1730 | | | | SCH - HQ_CEDARS | 90 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 109 MW | | | |
| | | | | | | TTC with All Lines In Service | 199 MW | | | |

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

SCH - HQ_CEDARS

FWD

(Import)

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 03/02/2020 to Tue 03/03/2020
0600 Continuous 1300

Work scheduled by: LI

SCH - NPX_CSC

FWD

REV

(Import) (Export)

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/02/2020 to Fri 03/20/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPNY CONED

FWD

(Import)

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK___345_W78

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBRK___345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD

(Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA1

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

FWD

(Import)

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP2

FWD

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

FWD

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK__345_W64

FWD

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS5

FWD

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 03/21/2020 to Sun 03/22/2020
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sun 03/22/2020 to Sun 03/22/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

Sun 03/22/2020 to Sun 03/22/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK____-PACKARD__230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1400 MW**
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

MARCY____-EDIC____345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

RAMAPO__-LADENTWN_345_W72

Wed 04/01/2020 to Thu 04/02/2020
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

FRASANNX-COOPERS__345_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 11/12/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020
0700 Continuous 1530

UPDATED by NYPA 11/12/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 04/06/2020 to Wed 04/08/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Mon 04/06/2020 to Wed 04/08/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MARCY___-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/12/2020 to Fri 04/17/2020
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 04/15/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 04/20/2020 to Fri 04/24/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS__-HURLYAVE_345_301

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY____345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PANNELL_-CLAY____345_1

Mon 05/11/2020 to Fri 05/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED by NYPA 03/21/2019**
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY___765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | |
|---|------------|----------------|----------------|----------------|-------------------|-----------------------------------|----------|---------|--|--|
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | | | | |
| 0500 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | (Export) | | | |
| 0500 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | | | | |
| 0500 | Continuous | 1730 | | | | SCH - HQ_CEDARS | 90 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 100 MW | | | |
| | | | | | | TTC with All Lines In Service | 190 MW | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040 | | | | | | FWD | | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | | | | (Import) | | | | |
| 0500 | | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2 | | | | | | FWD | REV | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | | | | (Import) | (Export) | | | |
| 0500 | | 1730 | | | | SCH - HQ - NY | 850 MW | 0 MW | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 650 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2 | | | | | | FWD | | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | | | | (Import) | | | | |
| 0500 | | 1730 | | | | SCH - HQ_CEDARS | 90 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 100 MW | | | |
| | | | | | | TTC with All Lines In Service | 190 MW | | | |
| STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | | | | (Import) | | | | |
| 0500 | | 1730 | | | | SCH - HQ_CEDARS | 90 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 100 MW | | | |
| | | | | | | TTC with All Lines In Service | 190 MW | | | |

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

MOSES___-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

NIAGARA_-KINTIGH___345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

UPDATED by CHGE 10/09/2019

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Fri 09/25/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY_-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HURLYAVE-ROSETON_345_303

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CHGE

10/09/2019

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED

09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED

09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 1750 MW |
| Impacts Total Transfer Capability | 1400 MW |
| TTC with All Lines In Service | 3150 MW |

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2265 MW |
| Impacts Total Transfer Capability | 710 MW |
| TTC with All Lines In Service | 2975 MW |

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

| | |
|-----------------------------------|---------------|
| | FWD |
| | (Import) |
| MOSES SOUTH | 500 MW |
| Impacts Total Transfer Capability | 2650 MW |
| TTC with All Lines In Service | 3150 MW |

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 475 MW | 1000 MW |
| Impacts Total Transfer Capability | 1025 MW | 0 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

| | |
|-----------------------------------|--------------|
| | FWD |
| | (Import) |
| SCH - HQ_CEDARS | 90 MW |
| Impacts Total Transfer Capability | 109 MW |
| TTC with All Lines In Service | 199 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

MOTTHAVN-RAINEY____345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY____-EDIC____345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY 1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY____345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL 1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,December 01, 2019 to Tuesday ,June 01, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA