

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 07/01/2020

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 07/01/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021

0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	FWD (Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	REV (Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

	REV (Export)
SCH - NE - NY	1700 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

FWD

Mon 11/18/2019 to Mon 03/09/2020 EXT FORCE by GEN 12/26/2019

(Import)

0221 Continuous 0001

CENTRAL EAST - VC **2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

DUNWODIE_345KV_6

FWD

Tue 12/03/2019 to Thu 02/20/2020 EXT FORCE by CONED 01/24/2020

(Import)

0048 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Tue 12/03/2019 to Thu 02/20/2020 EXT FORCE by CONED 01/24/2020

(Import)

0048 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 12/03/2019 to Thu 02/20/2020 EXT FORCE by CONED 01/24/2020

(Import)

0107 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_____345_393

FWD

REV

Wed 01/29/2020 to Sat 02/08/2020

(Import) (Export)

1301 Continuous 1600

SCH - NE - NY **1150 MW 1700 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

Work scheduled by: ISONE

ARR: 78

BERKSHIR-ALPS_____345_393

FWD

REV

Wed 01/29/2020 to Sat 02/08/2020

(Import) (Export)

1301 Continuous 1600

SCH - NPX_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

ARR: 78

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Wed 01/29/2020 to Sat 02/08/2020

(Import) (Export)

1301 1600

SCH - NE - NY **1150 MW 1700 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

Work scheduled by:

ARR: 78

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Wed 01/29/2020 to Sat 02/08/2020
1301 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Wed 01/29/2020 to Sat 02/08/2020
1301 Continuous 1600
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_700

Wed 01/29/2020 to Sat 02/08/2020
1301 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

Wed 01/29/2020 to Sat 02/08/2020
1301 Continuous 1600
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1700 MW

PLSNTVLY_345KV_RNS4

Mon 02/03/2020 to Thu 02/13/2020 **EXTENDED by CE 02/12/2020**
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

BECK_-NIAGARA_230_PA27

Mon 02/03/2020 to Thu 02/13/2020
0500 Continuous 1700
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1600

Mon 02/03/2020 to Thu 02/13/2020
0500 Continuous 1700
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2050 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1000						FWD	
Fri 02/07/2020	to	Fri 02/07/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/31/2020</u>	(Import)	
0500	Continuous	1700				SCH - OH - NY	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1200							REV
Fri 02/07/2020	to	Fri 02/07/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/31/2020</u>	(Export)	
0500	Continuous	1700				SCH - OH - NY	1500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1900 MW
ATHENS__-PLSNTVLY_345_91						FWD	
Mon 02/10/2020	to	Tue 02/11/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/10/2020</u>	(Import)	
0001	Continuous	2300				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	5700 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 02/10/2020	to	Fri 02/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2020</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
E13THSTA-FARRAGUT_345_46						FWD	
Fri 02/14/2020	to	Sat 02/15/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>02/12/2020</u>	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB						FWD	REV
Fri 02/14/2020	to	Fri 02/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/12/2020</u>	(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	1550 MW 1450 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW 450 MW
						TTC with All Lines In Service	2050 MW 1900 MW
NEWBRDGE_345_138_BK_2						FWD	
Tue 02/18/2020	to	Sat 02/22/2020				(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY - EDIC 345 UE1-7

Tue 02/18/2020 to Tue 02/18/2020
0700 Continuous 1600

Work scheduled by: NGrid

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOSES - ADIRNDCK 230 MA1

Tue 02/18/2020 to Fri 02/21/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2020

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE 345KV_6

Fri 02/21/2020 to Fri 02/21/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_8

Fri 02/21/2020 to Fri 02/21/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE 345_W90

Fri 02/21/2020 to Fri 02/21/2020
0001 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST - PLSNTVLE 345_Y87

Fri 02/21/2020 to Fri 02/21/2020
0001 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE 345KV_6

Fri 02/21/2020 to Fri 02/21/2020
0530 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Fri 02/21/2020 to Fri 02/21/2020

(Import)

0530 Continuous 0600

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 02/24/2020 to Mon 02/24/2020

(Import)

0001 Continuous 0030

EXTENDED by CONED 01/29/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F38

FWD

Mon 02/24/2020 to Tue 02/25/2020

(Import)

0001 Continuous 0700

EXTENDED by CONED 01/29/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Mon 02/24/2020 to Tue 02/25/2020

(Import)

0001 Continuous 0700

EXTENDED by CONED 01/29/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 02/25/2020 to Tue 02/25/2020

(Import)

0001 Continuous 0700

EXTENDED by CONED 01/29/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

HURLYAVE-ROSETON_345_303

FWD

Tue 02/25/2020 to Thu 02/27/2020

(Import)

0700 Continuous 1600

UPDATED by CHGE 02/11/2020

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

EFISHKIL-WOOD_ST_345_F39

FWD

Wed 02/26/2020 to Wed 02/26/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 01/28/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87						FWD				
Wed 02/26/2020	to	Thu 02/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>01/28/2020</u>	(Import)				
0001	Continuous	2359				UPNY CONED	4000 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW			
						TTC with All Lines In Service	5700 MW			
EFISHKIL-WOOD_ST__345_F39						FWD				
Thu 02/27/2020	to	Thu 02/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>01/28/2020</u>	(Import)				
2330	Continuous	2359				UPNY CONED	4000 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW			
						TTC with All Lines In Service	5700 MW			
DUNWODIE_345KV_6						FWD				
Fri 02/28/2020	to	Fri 02/28/2020				(Import)				
0000	Continuous	0030				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
DUNWODIE_345KV_8						FWD				
Fri 02/28/2020	to	Fri 02/28/2020				(Import)				
0000	Continuous	0030				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
PLSNTVLE-DUNWODIE_345_W90						FWD				
Fri 02/28/2020	to	Fri 02/28/2020				(Import)				
0000	Continuous	0700				UPNY CONED	4000 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW			
						TTC with All Lines In Service	5700 MW			
NIAGARA_-PACKARD__230_62						FWD	REV			
Fri 02/28/2020	to	Fri 02/28/2020	<u>EXTENDED</u>	<u>by NYPA</u>	<u>02/04/2020</u>	(Import)	(Export)			
0500	Continuous	1700				SCH - OH - NY	900 MW 1850 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW 50 MW			
						TTC with All Lines In Service	2050 MW 1900 MW			
DUNWODIE_345KV_6						FWD				
Fri 02/28/2020	to	Fri 02/28/2020				(Import)				
0630	Continuous	0700				SPR/DUN-SOUTH	3800 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD	
Fri 02/28/2020	to	Fri 02/28/2020			(Import)	
0630	Continuous	0700			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
WATRCURE-OAKDALE_345_31					FWD	
Fri 02/28/2020	to	Sun 03/01/2020	<u>UPDATED</u>	<u>by NYSEG</u> <u>01/31/2020</u>	(Import)	
0800	Continuous	1530			SCH - PJ - NY	2750 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2900 MW
DUNWODIE_345KV_4					FWD	
Sun 03/01/2020	to	Sun 03/08/2020			(Import)	
0001	Continuous	2200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
CHATGUAY-MASSENA_765_7040					FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1					FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY_765_345_AT2					FWD	
Mon 03/02/2020	to	Fri 03/06/2020			(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY___765_MSU1						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)				
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020				(Import) (Export)				
0500		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1			FWD	
Mon 03/02/2020	to	Fri 03/06/2020	(Import)	
0500		1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2			FWD	
Mon 03/02/2020	to	Fri 03/06/2020	(Import)	
0500		1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 03/02/2020	to	Tue 03/03/2020	(Import)	(Export)
0600	Continuous	1300	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
ROSETON_-EFISHKIL_345_RFK305			FWD	
Mon 03/02/2020	to	Fri 03/20/2020	(Import)	
0700	Continuous	1730	UPNY CONED	4800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	5700 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Sat 03/07/2020	to	Fri 05/29/2020	(Import)	
0700	Continuous	1300	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
WATRCURE_345_230_BK 1			FWD	
Sat 03/07/2020	to	Mon 03/16/2020	(Import)	
1500	Continuous	1500	SCH - PJ - NY	2750 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	2900 MW
NRTH1385-NOR HBR__138_601			FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020	(Import)	(Export)
0100	Continuous	1600	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020		(Import)	(Export)
0100		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020		(Import)	(Export)
0100		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020		(Import)	(Export)
0100	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020		(Import)	(Export)
0100		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020		(Import)	(Export)
0100	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 03/09/2020	to	Sat 03/28/2020		(Import)	(Export)
0100	Continuous	1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_1300					REV
Mon 03/09/2020	to	Sat 03/28/2020			(Export)
0100	Continuous	1600		SCH - NE - NY	1500 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19					FWD
Tue 03/10/2020	to	Tue 03/10/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/24/2019</u>	(Import)
0700	Continuous	1530			CENTRAL EAST - VC 2825 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 150 MW
ARR: 19					TTC with All Lines In Service 2975 MW
VOLNEY__-MARCY____345_19					FWD
Tue 03/10/2020	to	Tue 03/10/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/24/2019</u>	(Import)
0700	Continuous	1530			OSWEGO EXPORT 4900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 350 MW
ARR: 19					TTC with All Lines In Service 5250 MW
SPRNBRK__345KV_RNS5					FWD
Fri 03/13/2020	to	Fri 03/13/2020	<u>UPDATED</u>	<u>by CONED</u> <u>02/07/2020</u>	(Import)
2100	Continuous	2130			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBRK__W49TH_ST_345_M51					FWD
Fri 03/13/2020	to	Sat 03/14/2020	<u>UPDATED</u>	<u>by CONED</u> <u>02/07/2020</u>	(Import)
2100	Continuous	1900			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBRK__345KV_RNS5					FWD
Sat 03/14/2020	to	Sat 03/14/2020	<u>UPDATED</u>	<u>by CONED</u> <u>02/07/2020</u>	(Import)
1830	Continuous	1900			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
W49TH_ST-E13THSTA_345_M55					FWD
Sun 03/15/2020	to	Sun 03/15/2020	<u>UPDATED</u>	<u>by CONED</u> <u>02/07/2020</u>	(Import)
0001	Continuous	2300			SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6					FWD
Sun 03/15/2020	to	Sun 03/15/2020	<u>UPDATED</u>	<u>by CONED</u> <u>02/07/2020</u>	(Import)
0001	Continuous	2300			SCH - PJM_HTP 330 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 330 MW
					TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Mon 03/16/2020 to Fri 03/20/2020

0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARCY____345KV_CSC

Mon 03/16/2020 to Fri 03/20/2020

0500 Continuous 1730

Work scheduled by: NYPA

EXTENDED by NYISO 01/27/2020

CENTRAL EAST - VC

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2925 MW

CHASLAKE-PORTER__230_11

Wed 03/18/2020 to Wed 03/18/2020

0630 Daily(No Weekends) 1330

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

SCH-NYISO-NE_LIMIT_900

Wed 03/18/2020 to Tue 03/31/2020

0700 Continuous 2359

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1100 MW

600 MW

1700 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 03/19/2020 to Thu 03/19/2020

0200 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4350 MW

EASTVIEW-SPRNBRK__345_W79

Thu 03/19/2020 to Fri 03/20/2020

0200 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4350 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 03/20/2020 to Fri 03/20/2020

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4350 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sun 03/22/2020 to Thu 04/02/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sun 03/22/2020 to Thu 04/02/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Sun 03/22/2020 to Sun 03/22/2020

0201 Continuous 0231

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W78

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_5

Sun 03/22/2020 to Mon 05/11/2020

0201 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS3

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 03/24/2020 to Tue 03/24/2020
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Tue 03/24/2020 to Tue 03/24/2020
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_71

Tue 03/24/2020 to Thu 03/26/2020
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Tue 03/24/2020 to Thu 03/26/2020
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 12/20/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Tue 03/24/2020 to Tue 03/24/2020
0630 Continuous 0700

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Thu 03/26/2020 to Sun 03/29/2020
0201 0200

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK____-PACKARD__230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1400 MW**
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

BECK____-NIAGARA__230_PA27

Mon 03/30/2020 to Fri 05/29/2020
0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARCY____-EDIC____345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020 **UPDATED by NYPA 09/24/2019**
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

RAMAPO__-LADENTWN_345_W72

Wed 04/01/2020 to Thu 04/02/2020
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Wed 04/01/2020 to Fri 04/03/2020

0001 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

900 MW

800 MW

1700 MW

FRASANX-COOPERS_345_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA11/12/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA11/12/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/05/2020 to Sat 04/11/2020

1400 Continuous 1400

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM_VFT

0 MW**0 MW**

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

MARCY_-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA09/24/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__ 345_RP1

Mon 04/20/2020 to Fri 04/24/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 04/27/2020 to Fri 05/01/2020
0600 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 02/10/2020

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/27/2020 to Fri 05/01/2020
0800 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HURLYAVE-ROSETON__ 345_303

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Tue 04/28/2020 to Sat 05/02/2020
0200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Wed 04/29/2020 to Wed 04/29/2020

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Wed 04/29/2020 to Sun 05/03/2020

(Import)

0201 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

DUNWODIE-MOTTHAVN_345_71

FWD

Sat 05/02/2020 to Wed 05/06/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Sat 05/02/2020 to Wed 05/06/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Sun 05/03/2020 to Sun 05/03/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PANNELL_-CLAY_345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Thu 05/21/2020
0800 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Thu 05/21/2020
0800 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Thu 05/21/2020
0800 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Thu 05/21/2020
0800 Continuous 1900

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Wed 05/06/2020 to Mon 05/11/2020
0201 0200

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY_345_1

Mon 05/11/2020 to Fri 05/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPDATED by NYPA 03/21/2019
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 05/16/2020 to Sun 05/24/2020
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_700

Mon 05/18/2020 to Mon 05/18/2020
0700 Continuous 1059

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

Mon 05/18/2020 to Mon 05/18/2020
0700 Continuous 1059

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020
0700 1100

Work scheduled by: ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020
0700 Continuous 1100

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1500 MW**
Impacts Total Transfer Capability 500 MW 100 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020
0700 Continuous 1100

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NE - NY	950 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_600				FWD	
Mon 05/18/2020	to	Tue 05/26/2020		(Import)	
1100	Continuous	0559		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600					REV
Mon 05/18/2020	to	Sat 05/30/2020			(Export)
1100	Continuous	1459		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1600 MW
SCH-NE-NYISO_LIMIT_500				FWD	
Tue 05/26/2020	to	Sat 05/30/2020		(Import)	
0600	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020		(Import)	(Export)
1500		1700		SCH - NE - NY	950 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020		(Import)	(Export)
1500	Continuous	1700		SCH - NE - NY	900 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312				FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020		(Import)	(Export)
1500	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_500					REV
Sat 05/30/2020	to	Sat 05/30/2020			(Export)
1500	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1600 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 06/01/2020	to	Tue 06/02/2020		(Import)	(Export)
0501	Continuous	1600		SCH - NPX_CSC	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 06/01/2020	to	Fri 07/31/2020		(Import)	
0700	Continuous	1730		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
NIAGARA__345_230_AT4					REV
Mon 06/29/2020	to	Tue 06/30/2020			(Export)
0500	Continuous	1530		SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	1700 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB				FWD	REV
Mon 07/27/2020	to	Fri 08/07/2020		(Import)	(Export)
0500	Continuous	1530		SCH - OH - NY	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1700 MW
CHATGUAY-MASSENA__765_7040				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500	Continuous	1730		MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW

UPDATED by NYPA 08/08/2019

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY_765_345_AT1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				1750 MW	
Work scheduled by: NYPA				ARR: 19		MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				2265 MW	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				500 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				90 MW	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				500 MW	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2				FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	(Export)
0500		1730		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES____230_L33P & MASSENA____-MARCY____765_MSU1				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
MOSES____-ADIRNDCK____230_MA2				FWD	
Mon 08/03/2020	to	Sun 09/13/2020		(Import)	
0700	Continuous	1730		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
FRASANNX-COOPERS____345_UCC2-41				FWD	
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	(Import)	
0700	Continuous	1730	by NYPA	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
ARR: 19					
MARCY____-FRASANNX____345_UCC2-41				FWD	
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	(Import)	
0700	Continuous	1730	by NYPA	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
ARR: 19					

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

(Import)

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

(Import)

DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

(Import)

MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

(Import)

DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY____-EDIC____345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

(Import)

OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

(Import)

UPNY CONED 4400 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Mon 09/28/2020 to Sat 10/31/2020
0001 Continuous 0100

(Import)

SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CLAY -EDIC 345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY 345_Q11

FWD

Thu 10/01/2020 to Thu 11/05/2020

(Import)

0001 Continuous 0200

UPDATED by CONED 12/17/2019

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LEEDS -HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

REV
(Export)

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday, August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021 UPDATED by CONED 01/30/2020
0001 Continuous 2359
Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200
Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY 1250 MW	1200 MW
Impacts Total Transfer Capability 1650 MW	650 MW
TTC with All Lines In Service 2900 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, February 12, 2020 to Friday , August 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY____345_2

Mon 05/03/2021 to Fri 05/28/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW