

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Wed 07/01/2020

0001 2359

Work scheduled by:

FWD REV

(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**SCH-IMO-NYISO\_LIMIT\_1750**Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

**SCH-NYISO-IMO\_LIMIT\_1600**Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**SCH-NYISO-NE\_LIMIT\_1500**

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV

(Export)

SCH - NE - NY

**1700 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Mon 11/18/2019 to Mon 03/09/2020  
0221 Continuous 0001

**EXT FORCE by GEN 12/26/2019**

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

**DUNWODIE\_345KV\_6**

FWD

Tue 12/03/2019 to Sun 02/23/2020  
0048 Continuous 2359

**EXT FORCE by CONED 01/24/2020**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Tue 12/03/2019 to Sun 02/23/2020  
0048 Continuous 2359

**EXT FORCE by CONED 01/24/2020**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Tue 12/03/2019 to Sun 02/23/2020  
0107 Continuous 2359

**EXT FORCE by CONED 01/24/2020**

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Thu 02/13/2020 to Sat 02/29/2020  
2301 Continuous 1800

**EXT FORCE by IESO 02/15/2020**

(Import)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2050 MW

**BECK -NIAGARA\_230\_PA27**

Thu 02/13/2020 to Sat 02/29/2020  
2311 Continuous 1800

**EXT FORCE by IESO 02/15/2020**

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sun 02/16/2020 to Mon 02/17/2020  
0001 Continuous 0300

**UPDATED by CONED 02/12/2020**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRIDGE_345_138_BK_2</b>						FWD
Tue 02/18/2020	to	Sat 02/22/2020	<u>UPDATED</u>	<u>by LI</u>	<u>02/20/2020</u>	(Import)
0001	Continuous	2359				SCH - PJM_NEPTUNE <b>375 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 660 MW
<b>MARCY -EDIC 345 UE1-7</b>						FWD
Tue 02/18/2020	to	Tue 02/18/2020				(Import)
0700	Continuous	1600				OSWEGO EXPORT <b>5250 MW</b>
Work scheduled by: NGrid				<b>ARR: 19&amp;16</b>		Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
<b>MOSES -ADIRNDCK_230_MAL</b>						FWD
Tue 02/18/2020	to	Fri 02/21/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2020</u>	(Import)
0700	Continuous	1530				MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
<b>DUNWODIE-MOTTHAVN_345_72</b>						FWD
Wed 02/19/2020	to	Thu 02/20/2020				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_7</b>						FWD
Wed 02/19/2020	to	Thu 02/20/2020				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_6</b>						FWD
Mon 02/24/2020	to	Mon 02/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2020</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_8</b>						FWD
Mon 02/24/2020	to	Mon 02/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2020</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 02/24/2020 to Mon 02/24/2020 UPDATED by CONED 02/19/2020

(Import)

0001 Continuous 0359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 02/24/2020 to Mon 02/24/2020 UPDATED by CONED 02/19/2020

(Import)

0001 Continuous 0359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_6

FWD

Mon 02/24/2020 to Mon 02/24/2020 UPDATED by CONED 02/19/2020

(Import)

0330 Continuous 0359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_8

FWD

Mon 02/24/2020 to Mon 02/24/2020 UPDATED by CONED 02/19/2020

(Import)

0330 Continuous 0359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 02/24/2020 to Mon 02/24/2020 UPDATED by CONED 02/21/2020

(Import)

0401 Continuous 0430

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_345\_F38

FWD

Mon 02/24/2020 to Tue 02/25/2020 UPDATED by CONED 02/21/2020

(Import)

0401 Continuous 0700

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Mon 02/24/2020 to Tue 02/25/2020 UPDATED by CONED 02/21/2020

(Import)

0401 Continuous 0700

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 02/24/2020 to Fri 02/28/2020

0900 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## PLSNTVLE-DUNWODIE\_345\_W89

Tue 02/25/2020 to Tue 02/25/2020

0001 Continuous 0700

Work scheduled by: ConEd

UPDATEDby CONED 02/21/2020

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## HURLYAVE-ROSETON\_\_345\_303

Tue 02/25/2020 to Thu 02/27/2020

0700 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE 02/11/2020

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

Tue 02/25/2020 to Tue 02/25/2020

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FORCEDby NGRID 02/21/2020

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Wed 02/26/2020 to Wed 02/26/2020

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 01/28/2020

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Wed 02/26/2020 to Thu 02/27/2020

0001 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED 01/28/2020

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Thu 02/27/2020 to Thu 02/27/2020

2330 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED 01/28/2020

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_6</b>					FWD		
Fri 02/28/2020	to	Fri 02/28/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/21/2020</u></b>	(Import)	
0000	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_8</b>					FWD		
Fri 02/28/2020	to	Fri 02/28/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/21/2020</u></b>	(Import)	
0000	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD		
Fri 02/28/2020	to	Fri 02/28/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/21/2020</u></b>	(Import)	
0000	Continuous	0700					
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>	
					Impacts Total Transfer Capability	1700 MW	
					TTC with All Lines In Service	5700 MW	
<b>NIAGARA_-PACKARD__230_62</b>					FWD	REV	
Fri 02/28/2020	to	Fri 02/28/2020	<b><u>EXTENDED</u></b>	<b><u>by NYPA</u></b>	<b><u>02/04/2020</u></b>	(Import)	(Export)
0500	Continuous	1700					
Work scheduled by: NYPA					SCH - OH - NY	<b>900 MW</b>	<b>1850 MW</b>
					Impacts Total Transfer Capability	1150 MW	50 MW
					TTC with All Lines In Service	2050 MW	1900 MW
<b>DUNWODIE_345KV_6</b>					FWD		
Fri 02/28/2020	to	Fri 02/28/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/21/2020</u></b>	(Import)	
0630	Continuous	0700					
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_8</b>					FWD		
Fri 02/28/2020	to	Fri 02/28/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/21/2020</u></b>	(Import)	
0630	Continuous	0700					
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
<b>WATRCURE-OAKDALE__345_31</b>					FWD		
Fri 02/28/2020	to	Sun 03/01/2020	<b><u>UPDATED</u></b>	<b><u>by NYSEG</u></b>	<b><u>01/31/2020</u></b>	(Import)	
0800	Continuous	1530					
Work scheduled by: NYSEG					SCH - PJ - NY	<b>2750 MW</b>	
					Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	2900 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_4**

Sun 03/01/2020 to Sun 03/08/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**CHATGUAY-MASSENA\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA02/21/2020

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA02/21/2020

FWD

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_765\_345\_AT1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA02/21/2020

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MARCY\_765\_345\_AT2**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MASSENA\_-MARCY\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA02/21/2020

FWD

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA02/21/2020

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_ 765_MSU1</b>						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)	(Export)
0500	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_ 765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)	
0500	Continuous	1730				<b>90 MW</b>	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY_ 765_MSU1 &amp; CHATGUAY-MASSENA_ 765_7040</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				<b>500 MW</b>	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_ 230_MMS1 &amp; MOSES_-MASSENA_ 230_MMS2</b>						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES_-MASSENA_ 230_MMS1 &amp; MOSES_-MASSENA_ 230_MMS2</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				<b>90 MW</b>	
Work scheduled by:						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_ 230_L33P &amp; MASSENA_-MARCY_ 765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				<b>90 MW</b>	
Work scheduled by:						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_ 230_L33P &amp; MOSES_-MASSENA_ 230_MMS1 &amp; MOSES_-MASSENA_ 230_MMS2</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				<b>90 MW</b>	
Work scheduled by:						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
				(Import)	(Export)
Mon 03/02/2020	to	Tue 03/03/2020			
0600	Continuous	1300	SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
ROSETON_-EFISHKIL_345_RFK305				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/20/2020			
0700	Continuous	1730	UPNY CONED	4800 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD	
				(Import)	
Wed 03/04/2020	to	Wed 03/04/2020			
0700	Continuous	1500	SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
NEWBRIDGE-DUFFYAVE_345_501				FWD	
				(Import)	
Wed 03/04/2020	to	Wed 03/04/2020			
0700	Continuous	1500	SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
MOSES_-ADIRNDCK_230_MAI				FWD	
				(Import)	
Sat 03/07/2020	to	Fri 05/29/2020			
0700	Continuous	1300	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
WATRCURE_345_230_BK 1				FWD	
				(Import)	
Sat 03/07/2020	to	Mon 03/16/2020			
1500	Continuous	1500	SCH - PJ - NY	2750 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2900 MW
NRTH1385-NOR HBR_138_601				FWD	REV
				(Import)	(Export)
Mon 03/09/2020	to	Sat 03/28/2020			
0100	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_NNC**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**SCH-NYISO-NE\_LIMIT\_1300**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>1500 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1700 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020 UPDATED by NYPA 09/24/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2825 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2975 MW

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020 UPDATED by NYPA 09/24/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 5250 MW

**SPRNBRK\_\_345KV\_RNS5**

FWD

Fri 03/13/2020 to Fri 03/13/2020 UPDATED by CONED 02/07/2020

(Import)

2100 Continuous 2130

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_-W49TH\_ST\_345\_M51**

FWD

Fri 03/13/2020 to Sat 03/14/2020 UPDATED by CONED 02/07/2020

(Import)

2100 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RNS5**

FWD

Sat 03/14/2020 to Sat 03/14/2020 UPDATED by CONED 02/07/2020

(Import)

1830 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sun 03/15/2020 to Sun 03/15/2020 UPDATED by CONED 02/07/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sun 03/15/2020 to Sun 03/15/2020 UPDATED by CONED 02/07/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP **330 MW**  
 Impacts Total Transfer Capability 330 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_230\_PA27

Mon 03/16/2020 to Fri 03/20/2020

0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## MARCY\_\_\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/20/2020

0500 Continuous 1730

Work scheduled by: NYPA

EXTENDED by NYISO 01/27/2020FWD  
(Import)CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## CHASLAKE-PORTER\_\_230\_11

Wed 03/18/2020 to Wed 03/18/2020

0630 Daily(No Weekends) 1330

Work scheduled by: NGrid

FWD  
(Import)MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## SCH-NYISO-NE\_LIMIT\_900

Wed 03/18/2020 to Tue 03/31/2020

0700 Continuous 2359

Work scheduled by: ISONE

REV  
(Export)SCH - NE - NY **1100 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1700 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Thu 03/19/2020 to Thu 03/19/2020

0200 Continuous 0230

Work scheduled by: ConEd

CANCELLED by ConEd 02/20/2020FWD  
(Import)UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Thu 03/19/2020 to Fri 03/20/2020

0200 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 02/20/2020FWD  
(Import)UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Fri 03/20/2020 to Fri 03/20/2020

0130 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 02/20/2020FWD  
(Import)UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Sun 03/22/2020 to Thu 04/02/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RNS5

Sun 03/22/2020 to Thu 04/02/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W85

Sun 03/22/2020 to Sun 03/22/2020

0201 Continuous 0231

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W78

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE12/20/2019

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_5

Sun 03/22/2020 to Mon 05/11/2020

0201 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CE02/18/2020

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_7**

Sun 03/22/2020 to Mon 05/11/2020  
0201 Continuous 0300

UPDATEDby CE02/18/2020

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SPRNBRK\_-DUNWODIE\_345\_W75**

Sun 03/22/2020 to Mon 05/11/2020  
0201 Continuous 0300

UPDATEDby CE02/18/2020

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RNS3**

Sun 03/22/2020 to Mon 05/11/2020  
0201 Continuous 0300

UPDATEDby CE02/18/2020

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**RAMAPO\_-BUCHAN\_N\_345\_Y94**

Tue 03/24/2020 to Tue 03/24/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W85**

Tue 03/24/2020 to Tue 03/24/2020  
0130 Continuous 0200

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Tue 03/24/2020 to Thu 03/26/2020  
0201 Continuous 0200

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

Tue 03/24/2020 to Thu 03/26/2020  
0201 Continuous 0200

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Tue 03/24/2020 to Tue 03/24/2020  
0630 Continuous 0700  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

Thu 03/26/2020 to Sun 03/29/2020  
0201 0200  
Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### NIAGARA\_-KINTIGH\_345\_NS1-38

Fri 03/27/2020 to Fri 03/27/2020 UPDATED by NYPA 02/21/2020  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### BECK\_\_-PACKARD\_230\_BP76

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600  
Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1650 MW 1400 MW**  
Impacts Total Transfer Capability 400 MW 500 MW  
TTC with All Lines In Service 2050 MW 1900 MW

### EGRDNCTY\_345\_138\_AT1

Mon 03/30/2020 to Mon 04/13/2020  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### EGRDNCTY\_345\_138\_AT2

Mon 03/30/2020 to Mon 04/13/2020  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

### SPRNBK\_-EGRDNCTR\_345\_Y49

Mon 03/30/2020 to Mon 04/13/2020  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_230\_PA27

Mon 03/30/2020 to Fri 05/29/2020

0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

Tue 03/31/2020 to Tue 03/31/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA 09/24/2019

**ARR: 19&16**

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## RAMAPO\_\_-LADENTWN\_345\_W72

Wed 04/01/2020 to Thu 04/02/2020

0001 Continuous 1830

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

## SCH-NYISO-NE\_LIMIT\_700

Wed 04/01/2020 to Fri 04/03/2020

0001 Continuous 1600

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA 11/12/2019

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA 11/12/2019

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## LINDN\_CG-LNDVFT\_\_\_\_345\_V-3022

Sun 04/05/2020 to Sat 04/11/2020

1400 Continuous 1400

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM\_VFT

**0 MW**

**0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020  
0700 Continuous 1530

UPDATEDby NYPA09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## PLSNTVLY-EFISHKIL\_345\_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 04/13/2020 to Tue 04/14/2020  
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_\_\_-ROCHESTR\_345\_NR2

FWD

Mon 04/27/2020 to Fri 05/01/2020  
0600 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 04/27/2020	to	Fri 05/01/2020			(Import)	(Export)
0800	Continuous	1500			SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
<b>HURLYAVE-ROSETON_345_303</b>					FWD	
Mon 04/27/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by CHGE</u> <u>10/09/2019</u>	(Import)	
0800	Continuous	1600			UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
<b>DUNWODIE-MOTTHAVN_345_72</b>					FWD	
Tue 04/28/2020	to	Sat 05/02/2020			(Import)	
0200	Continuous	0200			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD	
Wed 04/29/2020	to	Wed 04/29/2020			(Import)	
0201	Continuous	0230			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>EASTVIEW-SPRNBK_345_W78</b>					FWD	
Wed 04/29/2020	to	Sun 05/03/2020			(Import)	
0201	Continuous	0200			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-IMO-NYISO_LIMIT_1600</b>					FWD	
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Import)	
0001	Continuous	2359			SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>					FWD	
Sat 05/02/2020	to	Wed 05/06/2020			(Import)	
0201	Continuous	0200			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

Sat 05/02/2020 to Wed 05/06/2020  
0201 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W85**

Sun 05/03/2020 to Sun 05/03/2020  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 05/04/2020 to Fri 05/08/2020  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Wed 05/06/2020 to Mon 05/11/2020  
0201 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## PANNELL\_-CLAY\_\_345\_1

Mon 05/11/2020 to Fri 05/15/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Sat 05/16/2020 to Sun 05/24/2020  
0600 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 05/18/2020 to Fri 05/22/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## SCH-NE-NYISO\_LIMIT\_700

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1059

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_500

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1059

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 1100

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1100

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1100

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 05/18/2020 to Sat 05/30/2020  
0700 Continuous 1700

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 05/18/2020 to Sat 05/30/2020  
0700 Continuous 1700

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_600

Mon 05/18/2020 to Tue 05/26/2020  
1100 Continuous 0559

Work scheduled by: ISONE

	FWD	REV
	(Import)	
SCH - NE - NY	800 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	1400 MW	

## SCH-NYISO-NE\_LIMIT\_600

Mon 05/18/2020 to Sat 05/30/2020  
1100 Continuous 1459

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		800 MW
Impacts Total Transfer Capability		800 MW
TTC with All Lines In Service		1600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_500

Tue 05/26/2020 to Sat 05/30/2020  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1400 MW

## BERKSHIR-ALPS\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Sat 05/30/2020 to Sat 05/30/2020  
1500 1700

Work scheduled by:

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Sat 05/30/2020 to Sat 05/30/2020  
1500 Continuous 1700

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **900 MW 1500 MW**  
Impacts Total Transfer Capability 500 MW 100 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Sat 05/30/2020 to Sat 05/30/2020  
1500 Continuous 1700

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## SCH-NYISO-NE\_LIMIT\_500

Sat 05/30/2020 to Sat 05/30/2020  
1500 Continuous 1700

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1600 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 06/01/2020 to Tue 06/02/2020  
0501 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 06/01/2020 to Fri 07/31/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Mon 06/29/2020 to Tue 06/30/2020  
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1700 MW

REV  
(Export)

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Mon 07/27/2020 to Fri 08/07/2020  
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 0 MW 250 MW  
TTC with All Lines In Service 1900 MW 1700 MW

FWD REV  
(Import) (Export)

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
(Import) (Export)

## MARCY\_\_765\_345\_AT1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

ARR: 19

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)	(Export)
0500	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)	
0500	Continuous	1730				<b>90 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				<b>500 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	(Export)
0500		1730				<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_-MARCY_765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019  
**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019  
**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 09/18/2020 to Sat 11/14/2020  
0500 Continuous 2330

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345\_1-16

Mon 09/21/2020 to Fri 09/25/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

ROSETON -ROCKTVRN 345\_311

Mon 09/21/2020 to Fri 10/23/2020

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE10/09/2019

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

DUNWODIE\_345KV\_3

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_4

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE\_345\_W89

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CLAY -EDIC 345\_2-15

Mon 09/28/2020 to Fri 10/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY 345\_Q11

Thu 10/01/2020 to Thu 11/05/2020

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED12/17/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Sat 10/17/2020 to Sat 11/14/2020  
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LEEDS\_HURLYAVE\_345\_301

Mon 10/26/2020 to Fri 12/04/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

FWD

(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

**0 MW**

**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_\_\_-MARC\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_\_\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE\_345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE\_345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

LADENTWN-BUCHAN\_S\_345\_Y88

Mon 11/30/2020 to Thu 01/14/2021  
0001 Continuous 2359

Work scheduled by: ORU

UPDATED by CONED 01/30/2020

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

MOSES\_\_\_-ADIRNDCK\_\_\_230\_MA1

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW 650 MW

TTC with All Lines In Service 2900 MW 1850 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

## RAMAPO\_\_\_345\_345\_PAR3500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 750 MW 600 MW

TTC with All Lines In Service 2900 MW 1850 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 750 MW 600 MW

TTC with All Lines In Service 2900 MW 1850 MW

## RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW 650 MW

TTC with All Lines In Service 2900 MW 1850 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 22, 2020 to Monday ,August 23, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **5000 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

### PLSNTVLY-WOOD\_ST\_\_345\_F30

Mon 02/15/2021 to Tue 02/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

### PLSNTVLY\_345KV\_RNS5

Mon 02/15/2021 to Tue 02/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

### EFISHKIL-WOOD\_ST\_\_345\_F39

Fri 02/19/2021 to Sat 02/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Fri 02/19/2021 to Sat 02/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>						FWD
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0001	Continuous	0030				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>SPRNBK__345KV_RNS5</b>						FWD
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>						FWD
Mon 03/01/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0001	Continuous	0200				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>						FWD
Mon 03/01/2021	to	Mon 04/05/2021				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>MOTTHAVN-RAINEY__345_Q11</b>						FWD
Mon 03/01/2021	to	Tue 04/06/2021				(Import)
0001	Continuous	0700				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>EASTVIEW-SPRNBK__345_W64</b>						FWD
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>SPRNBK__345KV_RNS5</b>						FWD
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,February 22, 2020 to Monday ,August 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**DUNWODIE\_345KV\_3**

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

**UPDATED****by IESO****05/03/2019**

FWD

(Import)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 05/03/2021 to Fri 05/28/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW