

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 07/01/2020

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

Impacts Total Transfer Capability 2550 MW 1600 MW

TTC with All Lines In Service 350 MW 250 MW

2900 MW 1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

Impacts Total Transfer Capability 2050 MW 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

Impacts Total Transfer Capability 1900 MW 0 MW

TTC with All Lines In Service 1900 MW

## SCH-NYISO-NE\_LIMIT\_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV  
(Export)

SCH - NE - NY

Impacts Total Transfer Capability 1700 MW 0 MW

TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## OSWEGO\_COMPLEX\_AVR\_O/S

FWD

Mon 11/18/2019 to Mon 03/09/2020 EXT FORCE by GEN 12/26/2019

(Import)

0221 Continuous 0001

CENTRAL EAST - VC **2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

## DUNWODIE\_345KV\_6

FWD

Tue 12/03/2019 to Sun 02/23/2020 EXT FORCE by CONED 01/24/2020

(Import)

0048 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_8

FWD

Tue 12/03/2019 to Sun 02/23/2020 EXT FORCE by CONED 01/24/2020

(Import)

0048 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Tue 12/03/2019 to Sun 02/23/2020 EXT FORCE by CONED 01/24/2020

(Import)

0107 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Thu 02/13/2020 to Sun 03/01/2020 by IESO 02/26/2020

(Import)

2301 Continuous 1800

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

## BECK\_\_\_\_-NIAGARA\_230\_PA27

Thu 02/13/2020 to Sun 03/01/2020 by IESO 02/26/2020

2311 Continuous 1800

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

## MARCY\_\_\_\_345KV\_CSC

FWD

Sat 02/22/2020 to Wed 02/26/2020

(Import)

1922 Continuous 2359

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_6

FWD

Mon 02/24/2020 to Mon 02/24/2020 CANCELLED by ConEd 02/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Mon 02/24/2020 to Mon 02/24/2020 CANCELLED by ConEd 02/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 02/24/2020 to Mon 02/24/2020 CANCELLED by ConEd 02/23/2020

(Import)

0001 Continuous 0359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 02/24/2020 to Mon 02/24/2020 CANCELLED by ConEd 02/23/2020

(Import)

0001 Continuous 0359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_6

FWD

Mon 02/24/2020 to Mon 02/24/2020 CANCELLED by ConEd 02/23/2020

(Import)

0330 Continuous 0359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

FWD

Mon 02/24/2020 to Mon 02/24/2020 CANCELLED by ConEd 02/23/2020

(Import)

0330 Continuous 0359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

## S.RIPLEY-DUNKIRK\_230\_68

Mon 02/24/2020 to Fri 02/28/2020

0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

Work scheduled by: PJM

TTC with All Lines In Service

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-SHORE\_RD\_345\_Y50**

FWD

Mon 02/24/2020 to Thu 02/27/2020 **EXT FORCE by CONED 02/26/2020**

(Import)

1935 Continuous 0700

CONED - LIPA

**800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 02/24/2020 to Thu 02/27/2020 **EXT FORCE by CONED 02/26/2020**

(Import)

1935 Continuous 0700

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 2**

FWD

Mon 02/24/2020 to Thu 02/27/2020 **EXT FORCE by CONED 02/26/2020**

(Import)

1935 Continuous 0700

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: ConEd

**HURLYAVE-ROSETON\_345\_303**

FWD

Tue 02/25/2020 to Thu 02/27/2020 **CANCELLED by CHGE 02/24/2020**

(Import)

0700 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**PANNELL\_-CLAY\_345\_2**

FWD

Tue 02/25/2020 to Tue 02/25/2020 **FORCED by NGRID 02/21/2020**

(Import)

0800 Daily(No Weekends) 1630

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NGrid

**MARCY\_345KV\_CSC**

FWD

Thu 02/27/2020 to Sat 02/29/2020

(Import)

2200 Continuous 2359

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**EFISHKIL-WOOD\_ST\_345\_F39**

FWD

Fri 02/28/2020 to Fri 02/28/2020 **UPDATED by CONED 02/26/2020**

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 02/28/2020 to Sat 02/29/2020 UPDATED by CONED 02/26/2020

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**NIAGARA -PACKARD\_230\_62**

FWD

REV

Fri 02/28/2020 to Fri 02/28/2020 EXTENDED by NYPA 02/04/2020

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**900 MW 1850 MW**

Impacts Total Transfer Capability 1150 MW 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2050 MW 1900 MW

**WATRCURE-OAKDALE\_345\_31**

FWD

Fri 02/28/2020 to Mon 03/02/2020 UPDATED by NYSEG 01/31/2020

(Import)

0800 Continuous 1530

SCH - PJ - NY

**2750 MW**

Impacts Total Transfer Capability 150 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2900 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

FWD

Sat 02/29/2020 to Sat 02/29/2020 UPDATED by CONED 02/26/2020

(Import)

2330 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**EFISHKIL-WOOD\_ST\_345\_F38**

FWD

Sun 03/01/2020 to Sun 03/01/2020 UPDATED by CONED 02/26/2020

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Sun 03/01/2020 to Sun 03/01/2020 UPDATED by CONED 02/26/2020

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Sun 03/01/2020 to Sun 03/01/2020 UPDATED by CONED 02/26/2020

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_4**Sun 03/01/2020 to Sun 03/08/2020 **CANCELLED** **by ConEd** **02/26/2020**

0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**Mon 03/02/2020 to Tue 03/03/2020 **UPDATED** **by ISONE** **02/25/2020**

0300 Continuous 1300

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

**CHATGUAY-MASSENA\_765\_7040**Mon 03/02/2020 to Fri 03/06/2020 **UPDATED** **by NYPA** **02/21/2020**

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**1550 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**Mon 03/02/2020 to Fri 03/06/2020 **UPDATED** **by NYPA** **02/21/2020**

0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: HQ

FWD  
(Import)  
**2850 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: HQ

REV  
(Export)  
**500 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Mon 03/02/2020 to Fri 03/06/2020

0500 1730

Work scheduled by:

FWD  
(Import)  
**2550 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2				FWD	REV
				(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020		SCH - HQ - NY	<b>1370 MW</b>
0500		1730		Impacts Total Transfer Capability	1000 MW
Work scheduled by:				TTC with All Lines In Service	1500 MW
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/06/2020		MOSES SOUTH	<b>1950 MW</b>
0500		1730		Impacts Total Transfer Capability	1200 MW
Work scheduled by:				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/06/2020		MOSES SOUTH	<b>2850 MW</b>
0500	Continuous	1730		Impacts Total Transfer Capability	300 MW
Work scheduled by: HQ				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
					(Export)
Mon 03/02/2020	to	Fri 03/06/2020		SCH - HQ - NY	<b>500 MW</b>
0500	Continuous	1730		Impacts Total Transfer Capability	500 MW
Work scheduled by: HQ				TTC with All Lines In Service	1000 MW
MARCY____765_345_AT1				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<b>UPDATED by NYPA 02/21/2020</b>	MOSES SOUTH	<b>1750 MW</b>
0500	Continuous	1730		Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
				<b>ARR: 19</b>	
MARCY____765_345_AT2				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/06/2020		MOSES SOUTH	<b>1700 MW</b>
0500	Continuous	1730		Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
				<b>ARR: 19</b>	
MASSENA_-MARCY____765_MSU1				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<b>UPDATED by NYPA 02/21/2020</b>	CENTRAL EAST - VC	<b>2265 MW</b>
0500	Continuous	1730		Impacts Total Transfer Capability	710 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_____765_MSU1</b>						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY_____765_MSU1</b>						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)	(Export)			
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MASSENA_-MARCY_____765_MSU1</b>						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/21/2020</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
<b>MASSENA_-MARCY_____765_MSU1 &amp; CHATGUAY-MASSENA_____765_7040</b>						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-MASSENA_230_MMS1 &amp; MOSES____-MASSENA_230_MMS2</b>						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)			
0500		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MOSES____-MASSENA_230_MMS1 &amp; MOSES____-MASSENA_230_MMS2</b>						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
<b>STLAWRNC-MOSES_____230_L33P &amp; MASSENA_-MARCY_____765_MSU1</b>						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			



# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_230\_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

SCH - HQ\_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

ROSETON\_-EFISHKIL\_345\_RFK305

FWD

(Import)

Mon 03/02/2020 to Fri 03/20/2020  
0700 Continuous 1730

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO\_LIMIT\_900

FWD

(Import)

Tue 03/03/2020 to Fri 03/06/2020  
0500 Continuous 2330

UPDATEDby NYPA08/09/2019

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY\_\_\_345\_Q12

FWD

(Import)

Wed 03/04/2020 to Sun 03/08/2020  
0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

(Import)

Wed 03/04/2020 to Wed 03/04/2020  
0700 Continuous 1500

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRIDGE-DUFFYAVE\_345\_501

FWD

(Import)

Wed 03/04/2020 to Wed 03/04/2020  
0700 Continuous 1500

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

(Import)

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

UPDATEDby NYPA02/25/2020

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WATRCURE\_345\_230\_BK 1

Sat 03/07/2020 to Mon 03/16/2020  
1500 Continuous 1500  
Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2900 MW

## NRTH1385-NOR HBR\_138\_601

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600  
Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600  
Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_602

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600  
Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **0 MW 0 MW**  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

## NRTH1385-NOR HBR\_138\_603

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NRTHPORT_138_NNC</b>					FWD	REV
Mon 03/09/2020 to Sat 03/28/2020					(Import)	(Export)
0100	Continuous	1600			SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_1300</b>						REV
Mon 03/09/2020 to Sat 03/28/2020						(Export)
0100	Continuous	1600			SCH - NE - NY	<b>1500 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1700 MW
<b>VOLNEY__-MARCY__345_19</b>					FWD	
Tue 03/10/2020 to Tue 03/10/2020					(Import)	
0700	Continuous	1530	<b>UPDATED</b>	<b>by NYPA 09/24/2019</b>	CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
<b>VOLNEY__-MARCY__345_19</b>					FWD	
Tue 03/10/2020 to Tue 03/10/2020					(Import)	
0700	Continuous	1530	<b>UPDATED</b>	<b>by NYPA 09/24/2019</b>	OSWEGO EXPORT	<b>4900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
<b>SCRIBA__-VOLNEY__345_20</b>					FWD	
Thu 03/12/2020 to Wed 03/18/2020					(Import)	
0600	Continuous	2000			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>SPRNBRK__345KV_RNS5</b>					FWD	
Fri 03/13/2020 to Fri 03/13/2020					(Import)	
2100	Continuous	2130	<b>UPDATED</b>	<b>by CONED 02/07/2020</b>	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>SPRNBRK__W49TH_ST_345_M51</b>					FWD	
Fri 03/13/2020 to Sat 03/14/2020					(Import)	
2100	Continuous	1900	<b>UPDATED</b>	<b>by CONED 02/07/2020</b>	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_\_345KV\_RNS5

FWD

Sat 03/14/2020 to Sat 03/14/2020 UPDATED by CONED 02/07/2020

(Import)

1830 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

FWD

Sun 03/15/2020 to Sun 03/15/2020 UPDATED by CONED 02/07/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_6

FWD

Sun 03/15/2020 to Sun 03/15/2020 UPDATED by CONED 02/07/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP **330 MW**  
 Impacts Total Transfer Capability 330 MW  
 TTC with All Lines In Service 660 MW

## BECK\_\_\_\_-NIAGARA\_230\_PA27

Mon 03/16/2020 to Fri 03/20/2020 CANCELLED by IESO 02/27/2020

0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

## MARCY\_\_\_\_345KV\_CSC

FWD

Mon 03/16/2020 to Fri 03/20/2020 EXTENDED by NYISO 01/27/2020

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

## CHASLAKE-PORTER\_\_230\_11

FWD

Wed 03/18/2020 to Wed 03/18/2020

(Import)

0630 Daily(No Weekends) 1330

Work scheduled by: NGrid

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

## SCH-NYISO-NE\_LIMIT\_900

REV

Wed 03/18/2020 to Tue 03/31/2020

(Export)

0700 Continuous 2359

Work scheduled by: ISONE

SCH - NE - NY **1100 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-WOOD\_ST\_\_345\_F30

Sun 03/22/2020 to Thu 04/02/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

### PLSNTVLY\_345KV\_RNS5

Sun 03/22/2020 to Thu 04/02/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

### MILLWOOD-EASTVIEW\_345\_W85

Sun 03/22/2020 to Sun 03/22/2020

0201 Continuous 0231

Work scheduled by: ConEd

UPDATED

by CE

12/20/2019

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

### DUNWODIE-MOTTHAVN\_345\_72

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

12/20/2019

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### EASTVIEW-SPRNBK\_\_345\_W78

Sun 03/22/2020 to Tue 03/24/2020

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

12/20/2019

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_5

Sun 03/22/2020 to Mon 05/11/2020

0201 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CE

02/18/2020

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_7

Sun 03/22/2020 to Mon 05/11/2020  
0201 Continuous 0300

UPDATED by CE 02/18/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_-DUNWODIE\_345\_W75

Sun 03/22/2020 to Mon 05/11/2020  
0201 Continuous 0300

UPDATED by CE 02/18/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_\_345KV\_RNS3

Sun 03/22/2020 to Mon 05/11/2020  
0201 Continuous 0300

UPDATED by CE 02/18/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### MILLWOOD-EASTVIEW\_345\_W85

Tue 03/24/2020 to Tue 03/24/2020  
0130 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE-MOTTHAVN\_345\_71

Tue 03/24/2020 to Thu 03/26/2020  
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_3

Tue 03/24/2020 to Thu 03/26/2020  
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_\_345KV\_RS3 & SPRNBRK\_\_345KV\_RS4

Thu 03/26/2020 to Sun 03/29/2020  
0201 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Fri 03/27/2020 to Fri 03/27/2020 **UPDATED** **by NYPA** **02/21/2020**

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BECK\_-PACKARD\_230\_BP76**

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020

(Import) (Export)

0800 Daily(No Weekends) 1600

SCH - OH - NY **1650 MW 1400 MW**  
 Impacts Total Transfer Capability 400 MW 500 MW  
 TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NGrid

**EGRDNCTY\_345\_138\_AT1**

FWD

Mon 03/30/2020 to Mon 04/13/2020

(Import)

0001 Continuous 2359

CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**EGRDNCTY\_345\_138\_AT2**

FWD

Mon 03/30/2020 to Mon 04/13/2020

(Import)

0001 Continuous 2359

CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**SPRNBRK\_-EGRDNCTR\_345\_Y49**

FWD

Mon 03/30/2020 to Mon 04/13/2020

(Import)

0001 Continuous 2359

CONED - LIPA **775 MW**  
 Impacts Total Transfer Capability 725 MW  
 TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**BECK\_-NIAGARA\_230\_PA27**

Mon 03/30/2020 to Fri 05/29/2020

0400 Continuous 1700

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

Work scheduled by: IESO

**MARCY\_-EDIC\_345\_UE1-7**

FWD

Tue 03/31/2020 to Tue 03/31/2020 **UPDATED** **by NYPA** **09/24/2019**

(Import)

0700 Continuous 1530

OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16**

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

UPNY CONED

4400 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

## SCH-NYISO-NE\_LIMIT\_700

REV

Wed 04/01/2020 to Fri 04/03/2020

(Export)

0001 Continuous 1600

SCH - NE - NY

900 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

FWD

REV

Sun 04/05/2020 to Sat 04/11/2020

(Import) (Export)

1400 Continuous 1800

UPDATEDby CONED02/28/2020

Work scheduled by: PJM

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## MARCY\_\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Tue 04/07/2020 to Fri 04/10/2020

0900 Continuous 1400

SCH - PJ - NY

Impacts Total Transfer Capability

Work scheduled by: PJM

TTC with All Lines In Service



# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345KV\_R395**

FWD

Thu 04/09/2020 to Fri 04/10/2020

**CANCELLED by NGrid 02/27/2020**

(Import)

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLY-EFISHKIL\_345\_F36**

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**LEEDS\_\_\_\_345KV\_R395**

FWD

Mon 04/13/2020 to Fri 04/17/2020

(Import)

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**CRICKVLY-PLSNTVLY\_345\_F83**

FWD

Mon 04/20/2020 to Sun 04/26/2020

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

**CRICKVLY-PLSNTVLY\_345\_F83**

FWD

REV

Mon 04/20/2020 to Sun 04/26/2020

(Import) (Export)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1					FWD	
Mon 04/20/2020	to	Fri 04/24/2020			(Import)	
0700	Continuous	1530			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LEEDS__345KV_R395					FWD	
Mon 04/20/2020	to	Thu 04/23/2020	<u>CANCELLED</u>	<u>by NGrid</u> <u>02/27/2020</u>	(Import)	
0800	Daily(No Weekends)	1600			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
HURLYAVE-ROSETON__345_303					FWD	
Thu 04/23/2020	to	Mon 04/27/2020		<u>02/25/2020</u>	(Import)	
0800	Continuous	0759			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Mon 04/27/2020	to	Fri 05/01/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>02/10/2020</u>	(Import)	
0600	Continuous	1700			DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
DOLSONAV-ROCKTVRN_345_DART44					FWD	
Mon 04/27/2020	to	Sun 05/10/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>03/21/2019</u>	(Import)	
0700	Continuous	1730			CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 04/27/2020	to	Fri 05/01/2020			(Import)	(Export)
0800	Continuous	1500			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 04/27/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by CHGE</u> <u>10/09/2019</u>	(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Tue 04/28/2020 to Sat 05/02/2020

(Import)

0200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Wed 04/29/2020 to Wed 04/29/2020

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Wed 04/29/2020 to Sun 05/03/2020

(Import)

0201 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: IESO

TTC with All Lines In Service 1900 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Sat 05/02/2020 to Wed 05/06/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

FWD

Sat 05/02/2020 to Wed 05/06/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Sun 05/03/2020 to Sun 05/03/2020

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/04/2020 to Fri 05/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

Wed 05/06/2020 to Mon 05/11/2020  
0201 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_1

Mon 05/11/2020 to Fri 05/15/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

UPDATED

by NYPA

03/21/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### W49TH\_ST\_345KV\_5

FWD

Wed 05/13/2020 to Wed 05/13/2020  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **365 MW**  
Impacts Total Transfer Capability 295 MW  
TTC with All Lines In Service 660 MW

### SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Wed 05/13/2020 to Fri 05/15/2020  
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_345KV\_RNS4

FWD

Wed 05/13/2020 to Fri 05/15/2020  
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_5

FWD

Fri 05/15/2020 to Fri 05/15/2020  
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **365 MW**  
Impacts Total Transfer Capability 295 MW  
TTC with All Lines In Service 660 MW

### ROCHESTR-PANNELL\_345\_RP2

FWD

Sat 05/16/2020 to Sun 05/24/2020  
0600 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### KINTIGH\_-ROCHESTR\_345\_SRI-39

FWD

Mon 05/18/2020 to Fri 05/22/2020  
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NE-NYISO\_LIMIT\_700

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1059  
Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_500

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1059  
Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 1100  
Work scheduled by: **ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1100  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **900 MW 1500 MW**  
Impacts Total Transfer Capability 500 MW 100 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1100  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 05/18/2020 to Sat 05/30/2020  
0700 Continuous 1700  
Work scheduled by: ISONE **ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 05/18/2020 to Sat 05/30/2020  
0700 Continuous 1700  
Work scheduled by: ISONE **ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_600**

FWD

Mon 05/18/2020 to Tue 05/26/2020

(Import)

1100 Continuous 0559

SCH - NE - NY

**800 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_600**

REV

Mon 05/18/2020 to Sat 05/30/2020

(Export)

1100 Continuous 1459

SCH - NE - NY

**800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Sun 05/24/2020 to Sun 05/24/2020

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-NE-NYISO\_LIMIT\_500**

FWD

Tue 05/26/2020 to Sat 05/30/2020

(Import)

0600 Continuous 1700

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**BERKSHIR-ALPS\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Sat 05/30/2020 to Sat 05/30/2020

(Import) (Export)

1500 1700

SCH - NE - NY

**950 MW 1300 MW**

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

**ARR: 78****BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Sat 05/30/2020 to Sat 05/30/2020

(Import) (Export)

1500 Continuous 1700

SCH - NE - NY

**900 MW 1500 MW**

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Sat 05/30/2020 to Sat 05/30/2020

(Import) (Export)

1500 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_500

Sat 05/30/2020 to Sat 05/30/2020  
1500 Continuous 1700

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 06/01/2020 to Tue 06/02/2020  
0501 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 06/01/2020 to Fri 07/31/2020  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### FROST\_BR-LONG\_MTN\_345\_352

Mon 06/08/2020 to Fri 06/26/2020  
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1150 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1400 MW

### SCH-NE-NYISO\_LIMIT\_300

Mon 06/08/2020 to Fri 06/26/2020  
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>500 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1400 MW

### NIAGARA\_\_345\_230\_AT4

Mon 06/29/2020 to Tue 06/30/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

### SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Mon 07/27/2020 to Fri 08/07/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1900 MW	1700 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_765\_345\_AT1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 02/21/2020

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES\_230\_L33P & MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

MOSES\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
 0700 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

SAND\_BAR-PLATSBURG\_115\_PV20

Sun 08/09/2020 to Sun 08/16/2020  
 0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Sat 08/22/2020 to Sat 08/29/2020  
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASANNX-COOPERS\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Fri 09/18/2020 to Sat 11/14/2020  
0500 Continuous 2330

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

Mon 09/21/2020 to Fri 09/25/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 09/21/2020 to Fri 10/23/2020  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Mon 09/28/2020 to Sat 10/31/2020  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_4

Mon 09/28/2020 to Sat 10/31/2020  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 09/28/2020 to Sat 10/31/2020  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 09/28/2020 to Fri 10/02/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MOTTHAVN-RAINEY\_\_\_\_345\_Q11

Thu 10/01/2020 to Thu 11/05/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LEEDS\_HURLYAVE\_345\_301

Mon 10/26/2020 to Fri 12/04/2020

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
 0100 1900

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS 90 MW  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230\_L33P & MASSENA -MARC 765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
 0100 1900

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS 90 MW  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -  
 MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
 0100 1900

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS 90 MW  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE 345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED 4000 MW  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE 345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
 0230 Continuous 0300

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED 4000 MW  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

LADENTWN-BUCHAN S 345\_Y88

Mon 11/30/2020 to Thu 01/14/2021  
 0001 Continuous 2359

Work scheduled by: ORU

UPDATED by CONED 01/30/2020

FWD  
 (Import)  
 UPNY CONED 4800 MW  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK 230\_MA1

Tue 12/01/2020 to Mon 05/31/2021  
 0700 Continuous 1300

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 2300 MW  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability	1650 MW	650 MW
TTC with All Lines In Service	2900 MW	1850 MW

### HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5000 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5700 MW

### RAMAPO\_\_\_345\_345\_PAR3500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability	750 MW	600 MW
TTC with All Lines In Service	2900 MW	1850 MW

### RAMAPO\_\_\_345\_345\_PAR4500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability	750 MW	600 MW
TTC with All Lines In Service	2900 MW	1850 MW

### RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability	1650 MW	650 MW
TTC with All Lines In Service	2900 MW	1850 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_500\_345\_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**5000 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Mon 02/15/2021 to Tue 02/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RNS5

Mon 02/15/2021 to Tue 02/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## EFISHKIL-WOOD\_ST\_\_345\_F39

Fri 02/19/2021 to Sat 02/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

Fri 02/19/2021 to Sat 02/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 28, 2020 to Sunday ,August 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS5**

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS5**

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,February 28, 2020 to Sunday ,August 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### DUNWODIE\_345KV\_3

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_-TREMONT\_\_345\_X28

Mon 04/19/2021 to Tue 04/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### SCH-IMO-NYISO\_LIMIT\_1600

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

**UPDATED by IESO 05/03/2019**

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

### PANNELL\_-CLAY\_\_\_\_345\_2

Mon 05/03/2021 to Fri 05/28/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW