

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 07/01/2020

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Wed 07/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## SCH-NYISO-NE\_LIMIT\_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV  
(Export)

SCH - NE - NY

**1700 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1700 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Mon 11/18/2019 to Mon 03/09/2020 EXT FORCE by GEN 12/26/2019

(Import)

0221 Continuous 0001

CENTRAL EAST - VC **2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

**DUNWODIE\_345KV\_6**

FWD

Tue 12/03/2019 to Thu 02/20/2020 EXT FORCE by CONED 01/24/2020

(Import)

0048 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Tue 12/03/2019 to Thu 02/20/2020 EXT FORCE by CONED 01/24/2020

(Import)

0048 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Tue 12/03/2019 to Thu 02/20/2020 EXT FORCE by CONED 01/24/2020

(Import)

0107 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 02/03/2020 to Thu 02/13/2020 EXTENDED by CE 02/12/2020

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**BECK\_-NIAGARA\_230\_PA27**Mon 02/03/2020 to Thu 02/13/2020 UPDATED by IESO 02/15/2020

0500 Continuous 1700

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Mon 02/03/2020 to Thu 02/13/2020 UPDATED by IESO 02/15/2020

(Import)

0500 Continuous 1700

SCH - OH - NY

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ATHENS\_\_-PLSNTVLY\_345\_91

Mon 02/10/2020 to Tue 02/11/2020 EXTENDED by CONED 02/10/2020  
0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 02/10/2020 to Fri 02/14/2020 UPDATED by NYPA 02/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Thu 02/13/2020 to Sat 02/29/2020 EXT FORCE by IESO 02/15/2020  
2301 Continuous 1800

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2050 MW

## BECK\_\_-NIAGARA\_230\_PA27

Thu 02/13/2020 to Sat 02/29/2020 EXT FORCE by IESO 02/15/2020  
2311 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 02/14/2020 to Fri 02/14/2020 UPDATED by NYPA 02/12/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>1550 MW</b>	<b>1450 MW</b>
Impacts Total Transfer Capability 500 MW	450 MW
TTC with All Lines In Service 2050 MW	1900 MW

## DUNWODIE-SHORE\_RD\_345\_Y50

Sun 02/16/2020 to Sun 02/16/2020  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

## DUNWODIE\_345KV\_4

Sun 02/16/2020 to Sun 02/16/2020  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHORE\_RD\_345\_138\_BK 1**

Sun 02/16/2020 to Sun 02/16/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Sun 02/16/2020 to Sun 02/16/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**E13THSTA-FARRAGUT\_345\_46**

Sun 02/16/2020 to Mon 02/17/2020

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 02/12/2020

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NEWBRDGE\_345\_138\_BK\_2**

Tue 02/18/2020 to Sat 02/22/2020

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**MARCY\_\_-EDIC\_\_345\_UE1-7**

Tue 02/18/2020 to Tue 02/18/2020

0700 Continuous 1600

Work scheduled by: NGrid

**ARR: 19&16**

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Tue 02/18/2020 to Fri 02/21/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA 02/10/2020

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**DUNWODIE\_345KV\_6**

Fri 02/21/2020 to Fri 02/21/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

FWD

Fri 02/21/2020 to Fri 02/21/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Fri 02/21/2020 to Fri 02/21/2020

(Import)

0001 Continuous 0600

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Fri 02/21/2020 to Fri 02/21/2020

(Import)

0001 Continuous 0600

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_6**

FWD

Fri 02/21/2020 to Fri 02/21/2020

(Import)

0530 Continuous 0600

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Fri 02/21/2020 to Fri 02/21/2020

(Import)

0530 Continuous 0600

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 02/24/2020 to Mon 02/24/2020

(Import)

0001 Continuous 0030

**EXTENDED by CONED 01/29/2020**

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EFISHKIL-WOOD\_ST\_345\_F38**

FWD

Mon 02/24/2020 to Tue 02/25/2020

(Import)

0001 Continuous 0700

**EXTENDED by CONED 01/29/2020**

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Mon 02/24/2020 to Tue 02/25/2020 EXTENDED by CONED 01/29/2020

(Import)

0001 Continuous 0700

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Tue 02/25/2020 to Tue 02/25/2020 EXTENDED by CONED 01/29/2020

(Import)

0001 Continuous 0700

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## HURLYAVE-ROSETON\_345\_303

FWD

Tue 02/25/2020 to Thu 02/27/2020 UPDATED by CHGE 02/11/2020

(Import)

0700 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## EFISHKIL-WOOD\_ST\_345\_F39

FWD

Wed 02/26/2020 to Wed 02/26/2020 UPDATED by CONED 01/28/2020

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Wed 02/26/2020 to Thu 02/27/2020 UPDATED by CONED 01/28/2020

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_345\_F39

FWD

Thu 02/27/2020 to Thu 02/27/2020 UPDATED by CONED 01/28/2020

(Import)

2330 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_6

FWD

Fri 02/28/2020 to Fri 02/28/2020

(Import)

0000 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

Fri 02/28/2020 to Fri 02/28/2020  
0000 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

Fri 02/28/2020 to Fri 02/28/2020  
0000 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**NIAGARA -PACKARD\_230\_62**

Fri 02/28/2020 to Fri 02/28/2020 **EXTENDED** **by NYPA** **02/04/2020**  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 1850 MW**  
Impacts Total Transfer Capability 1150 MW 50 MW  
TTC with All Lines In Service 2050 MW 1900 MW

**DUNWODIE\_345KV\_6**

Fri 02/28/2020 to Fri 02/28/2020  
0630 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Fri 02/28/2020 to Fri 02/28/2020  
0630 Continuous 0700

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**WATRCURE-OAKDALE\_345\_31**

Fri 02/28/2020 to Sun 03/01/2020 **UPDATED** **by NYSEG** **01/31/2020**  
0800 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2900 MW

**DUNWODIE\_345KV\_4**

Sun 03/01/2020 to Sun 03/08/2020  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_\_765\_345\_AT1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_765\_345\_AT2**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

UPDATED by NYPA 02/13/2020

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	REV
0500		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1					FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD		
Mon 03/02/2020	to	Tue 03/03/2020				(Import)	REV
0600	Continuous	1300				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 03/02/2020 to Fri 03/20/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## WATRCURE\_345\_230\_BK 1

Sat 03/07/2020 to Mon 03/16/2020  
1500 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2900 MW

## NRTH1385-NOR HBR\_138\_601

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_602

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_603

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 03/09/2020 to Sat 03/28/2020  
0100 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_NNC**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**SCH-NYISO-NE\_LIMIT\_1300**

Mon 03/09/2020 to Sat 03/28/2020  
0100 Continuous 1600

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>1500 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1700 MW

---

**MOTTHAVN-RAINEY\_\_345\_Q12**

Mon 03/09/2020 to Fri 03/13/2020 **CANCELLED by ConEd 02/14/2020**  
0230 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

---

**VOLNEY\_\_-MARCY\_\_345\_19**

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2825 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

---

**VOLNEY\_\_-MARCY\_\_345\_19**

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
OSWEGO EXPORT	<b>4900 MW</b>
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_\_345KV\_RNS5

FWD

Fri 03/13/2020 to Fri 03/13/2020 UPDATED by CONED 02/07/2020

(Import)

2100 Continuous 2130

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Fri 03/13/2020 to Sat 03/14/2020 UPDATED by CONED 02/07/2020

(Import)

2100 Continuous 1900

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_\_345KV\_RNS5

FWD

Sat 03/14/2020 to Sat 03/14/2020 UPDATED by CONED 02/07/2020

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST-E13THSTA\_345\_M55

FWD

Sun 03/15/2020 to Sun 03/15/2020 UPDATED by CONED 02/07/2020

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_6

FWD

Sun 03/15/2020 to Sun 03/15/2020 UPDATED by CONED 02/07/2020

(Import)

0001 Continuous 2300

SCH - PJM\_HTP **330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## BECK\_\_\_\_-NIAGARA\_230\_PA27

Mon 03/16/2020 to Fri 03/20/2020

0400 Continuous 1700

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

## MARCY\_\_\_\_345KV\_CSC

FWD

Mon 03/16/2020 to Fri 03/20/2020 EXTENDED by NYISO 01/27/2020

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHASLAKE-PORTER\_\_230\_11**

FWD

Wed 03/18/2020 to Wed 03/18/2020

(Import)

0630 Daily(No Weekends) 1330

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

**SCH-NYISO-NE\_LIMIT\_900**

REV

Wed 03/18/2020 to Tue 03/31/2020

(Export)

0700 Continuous 2359

SCH - NE - NY **1100 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Thu 03/19/2020 to Thu 03/19/2020

(Import)

0200 Continuous 0230

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W79**

FWD

Thu 03/19/2020 to Fri 03/20/2020

(Import)

0200 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Fri 03/20/2020 to Fri 03/20/2020

(Import)

0130 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Sun 03/22/2020 to Thu 04/02/2020

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Sun 03/22/2020 to Thu 04/02/2020

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Sun 03/22/2020 to Sun 03/22/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0231

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Sun 03/22/2020 to Tue 03/24/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_8**

FWD

Sun 03/22/2020 to Tue 03/24/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Sun 03/22/2020 to Tue 03/24/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Sun 03/22/2020 to Mon 05/11/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_7**

FWD

Sun 03/22/2020 to Mon 05/11/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBK\_-DUNWODIE\_345\_W75**

FWD

Sun 03/22/2020 to Mon 05/11/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_\_345KV\_RNS3**

FWD

Sun 03/22/2020 to Mon 05/11/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Tue 03/24/2020 to Tue 03/24/2020

(Import)

0001 Continuous 0030

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

---

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Tue 03/24/2020 to Tue 03/24/2020 UPDATED by CE 12/20/2019

(Import)

0130 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

---

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Tue 03/24/2020 to Thu 03/26/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**DUNWODIE\_345KV\_3**

FWD

Tue 03/24/2020 to Thu 03/26/2020 UPDATED by CE 12/20/2019

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

---

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Tue 03/24/2020 to Tue 03/24/2020

(Import)

0630 Continuous 0700

UPNY CONED **4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

---

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Thu 03/26/2020 to Sun 03/29/2020

(Import)

0201 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**BECK\_-PACKARD\_230\_BP76**

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY 1650 MW 1400 MW  
Impacts Total Transfer Capability 400 MW 500 MW  
TTC with All Lines In Service 2050 MW 1900 MW

**EGRDNCTY\_345\_138\_AT1**

Mon 03/30/2020 to Mon 04/13/2020  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_AT2**

Mon 03/30/2020 to Mon 04/13/2020  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**

Mon 03/30/2020 to Mon 04/13/2020  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 775 MW  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

**BECK\_-NIAGARA\_230\_PA27**

Mon 03/30/2020 to Fri 05/29/2020  
0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**MARCY\_-EDIC\_345\_UE1-7**

Tue 03/31/2020 to Tue 03/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 09/24/2019****ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## SCH-NYISO-NE\_LIMIT\_700

REV

Wed 04/01/2020 to Fri 04/03/2020

(Export)

0001 Continuous 1600

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## LINDN\_CG-LNDVFT\_\_345\_V-3022

FWD

REV

Sun 04/05/2020 to Sat 04/11/2020

(Import) (Export)

1400 Continuous 1400

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

## MARCY\_\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## PLSNTVLY-EFISHKIL\_345\_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 04/13/2020 to Tue 04/14/2020  
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASER\_-GILBOA\_345\_GF5-35

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_345\_RP1

Mon 04/20/2020 to Fri 04/24/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 04/27/2020 to Fri 05/01/2020  
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 04/27/2020 to Fri 05/01/2020  
0800 Continuous 1500

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NPX\_CSC

**0 MW**

**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

## HURLYAVE-ROSETON\_345\_303

Mon 04/27/2020 to Fri 05/29/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Tue 04/28/2020 to Sat 05/02/2020

(Import)

0200 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Wed 04/29/2020 to Wed 04/29/2020

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Wed 04/29/2020 to Sun 05/03/2020

(Import)

0201 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Sat 05/02/2020 to Wed 05/06/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_3**

FWD

Sat 05/02/2020 to Wed 05/06/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Sun 05/03/2020 to Sun 05/03/2020

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

Mon 05/04/2020 to Fri 05/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2020 to Thu 05/21/2020  
0800 Continuous 1900

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4**

Wed 05/06/2020 to Mon 05/11/2020  
0201 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**PANNELL\_-CLAY\_\_\_\_\_345\_1**

Mon 05/11/2020 to Fri 05/15/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_345\_RP2

FWD

Sat 05/16/2020 to Sun 05/24/2020

(Import)

0600 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## SCH-NE-NYISO\_LIMIT\_700

FWD

Mon 05/18/2020 to Mon 05/18/2020

(Import)

0700 Continuous 1059

Work scheduled by: ISONE

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_500

REV

Mon 05/18/2020 to Mon 05/18/2020

(Export)

0700 Continuous 1059

Work scheduled by: ISONE

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

## BERKSHIR-ALPS\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 05/18/2020 to Mon 05/18/2020

(Import) (Export)

0700 1100

Work scheduled by:

**ARR: 78**

SCH - NE - NY

**950 MW 1300 MW**

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 05/18/2020 to Mon 05/18/2020

(Import) (Export)

0700 Continuous 1100

Work scheduled by: ISONE

SCH - NE - NY

**900 MW 1500 MW**

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312

Mon 05/18/2020 to Mon 05/18/2020  
0700 Continuous 1100

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 05/18/2020 to Sat 05/30/2020  
0700 Continuous 1700

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 05/18/2020 to Sat 05/30/2020  
0700 Continuous 1700

Work scheduled by: ISONE

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_600

Mon 05/18/2020 to Tue 05/26/2020  
1100 Continuous 0559

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	800 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_600

Mon 05/18/2020 to Sat 05/30/2020  
1100 Continuous 1459

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1600 MW

## SCH-NE-NYISO\_LIMIT\_500

Tue 05/26/2020 to Sat 05/30/2020  
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Sat 05/30/2020 to Sat 05/30/2020  
1500 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-NORTHFLD_345_312</b>			FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020	(Import)	(Export)
1500	Continuous	1700	SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>			FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020	(Import)	(Export)
1500	Continuous	1700	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_500</b>				REV
Sat 05/30/2020	to	Sat 05/30/2020		(Export)
1500	Continuous	1700	SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	1600 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>			FWD	REV
Mon 06/01/2020	to	Tue 06/02/2020	(Import)	(Export)
0501	Continuous	1600	SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW
			TTC with All Lines In Service	330 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>			FWD	
Mon 06/01/2020	to	Fri 07/31/2020	(Import)	
0700	Continuous	1730	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>NIAGARA__345_230_AT4</b>				REV
Mon 06/29/2020	to	Tue 06/30/2020		(Export)
0500	Continuous	1530	SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1700 MW
<b>SCH-IMO-NYISO_NIAG_CB_3008_W/BB</b>			FWD	REV
Mon 07/27/2020	to	Fri 08/07/2020	(Import)	(Export)
0500	Continuous	1530	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040						FWD	REV	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)	(Export)	
0500	Continuous	1730				SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MARCY__765_345_AT1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)		
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY__765_MSU1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1						FWD	REV	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)	(Export)	
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY__765_MSU1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2020</u>	(Import)		
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	



**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES\_230\_L33P & MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

MOSES\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
 0700 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_AT1**

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CHGE10/09/2019

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**CLAY\_\_-EDIC\_\_345\_2-15**

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MOTTHAVN-RAINEY\_\_345\_Q11**

FWD

Thu 10/01/2020 to Thu 11/05/2020

(Import)

0001 Continuous 0200

**UPDATED by CONED 12/17/2019**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**LEEDS\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100	Continuous	1900	MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW	
			TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1			FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)	
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW	0 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY____765_MSU1			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100	Continuous	1900	SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW	
			TTC with All Lines In Service	199 MW	
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100		1900	MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:			Impacts Total Transfer Capability	2650 MW	
			TTC with All Lines In Service	3150 MW	
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)	
0100		1900	SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by:			Impacts Total Transfer Capability	109 MW	
			TTC with All Lines In Service	199 MW	
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by:			Impacts Total Transfer Capability	109 MW	
			TTC with All Lines In Service	199 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_\_230\_L33P & MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-  
MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE\_345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE\_345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

LADENTWN-BUCHAN\_S\_345\_Y88

Mon 11/30/2020 to Thu 01/14/2021 UPDATED by CONED 01/30/2020  
0001 Continuous 2359

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
HOPATCON-RAMAPO___500_5018			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	5000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5700 MW
RAMAPO___345_345_PAR3500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___345_345_PAR4500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	5000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_3			FWD	
Mon 03/01/2021	to	Mon 03/01/2021	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

UPDATEDby CONED 01/23/2020

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd



# NYISO TRANSFER LIMITATIONS

Saturday ,February 15, 2020 to Monday ,August 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## CLAY\_\_-EDIC\_\_345\_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## DUNWODIE\_345KV\_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

## PANNELL\_-CLAY\_\_345\_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA