

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS & SPRNBRK\_\_345KV\_R4S3\_BYPASS**

FWD  
(Import)

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

SPR/DUN-SOUTH **4350 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by:

**DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS & SPRNBRK\_\_345KV\_R4S3\_BYPASS**

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by:

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**  
Impacts Total Transfer Capability 200 MW 250 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

**MARION\_-FARRAGUT\_345\_C3403**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

**STLAWRNC-MOSES\_\_230\_L33P**

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**  
0456 Continuous 1600

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Status	By	Effective Date	Zone	Impact	TTC
<b>SCH-IMO-NYISO_LIMIT_1600</b>								
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	SCH - OH - NY	1900 MW	
0001	Continuous	2359				Impacts Total Transfer Capability	50 MW	
Work scheduled by: IESO							TTC with All Lines In Service	1950 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>								
Wed 07/08/2020	to	Mon 10/19/2020	<u>EXT FORCE</u>	<u>by LIPA</u>	<u>09/18/2020</u>	SCH - NPX_CSC	0 MW	0 MW
1247	Continuous	0659				Impacts Total Transfer Capability	330 MW	330 MW
Work scheduled by: LI							TTC with All Lines In Service	330 MW
<b>SPRNBRK_-W49TH_ST_345_M52</b>								
Sun 08/16/2020	to	Tue 10/13/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/29/2020</u>	SPR/DUN-SOUTH	3200 MW	
1149	Continuous	0300				Impacts Total Transfer Capability	1400 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW
<b>BECK_-NIAGARA_230_PA27</b>								
Mon 08/31/2020	to	Mon 11/30/2020				SCH - OH - NY		
0700	Continuous	0700				Impacts Total Transfer Capability		
Work scheduled by: IESO							TTC with All Lines In Service	
<b>SCH-IMO-NYISO_LIMIT_1450</b>								
Mon 08/31/2020	to	Mon 11/30/2020				SCH - OH - NY	1750 MW	
0700	Continuous	0700				Impacts Total Transfer Capability	200 MW	
Work scheduled by: IESO							TTC with All Lines In Service	1950 MW
<b>HOMRC_NY-MAINS_NY_345_47</b>								
Tue 09/01/2020	to	Fri 10/09/2020				SCH - PJ - NY		
0700	Continuous	1600				Impacts Total Transfer Capability		
Work scheduled by: PJM							TTC with All Lines In Service	
<b>NEWBRDGE_345_138_BK_1</b>								
Wed 09/02/2020	to	Thu 12/31/2020	<u>EXT FORCE</u>	<u>by LI</u>	<u>09/03/2020</u>	SCH - PJM_NEPTUNE	375 MW	
1807	Continuous	2359				Impacts Total Transfer Capability	285 MW	
Work scheduled by: LI							TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES___-ADIRNDCK_230_MA2</b>						FWD
Wed 09/09/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/04/2020</u>	(Import)
0700	Continuous	1300				<b>MOSES SOUTH 2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
<b>FITZPTRK-EDIC___345_FE-1</b>						FWD
Mon 09/14/2020	to	Tue 09/29/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/23/2020</u>	(Import)
0001	Continuous	1400				<b>CENTRAL EAST - VC 2825 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 2975 MW
<b>FITZPTRK-EDIC___345_FE-1</b>						FWD
Mon 09/14/2020	to	Tue 09/29/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/23/2020</u>	(Import)
0001	Continuous	1400				<b>OSWEGO EXPORT 4800 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 5250 MW
<b>SCH-IMO-NYISO_LIMIT_1350</b>						FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)
0500	Continuous	2359				<b>SCH - OH - NY 1650 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1950 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>						FWD
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)
0500	Continuous	2330				<b>DYSINGER EAST 1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
<b>NIAGARA__345KV_3108</b>						REV
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Export)
0500	Continuous	2330				<b>SCH - OH - NY 1500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
<b>FRASANNX-COOPERS__345_UCC2-41</b>						FWD
Mon 09/21/2020	to	Wed 09/30/2020	<u>EXTENDED</u>	<u>by NYPA</u>	<u>07/21/2020</u>	(Import)
0700	Continuous	1730				<b>CENTRAL EAST - VC 2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___-FRASANNX_345_UCC2-41</b>						FWD	
Mon 09/21/2020	to	Wed 09/30/2020	<u>EXTENDED</u>	<u>by NYPA</u>	<u>07/21/2020</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>CHAT_DC_GC1</b>						FWD	
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Import)	
2000	Continuous	2300				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>							REV
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)	
2000	Continuous	2300				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1400</b>						FWD	
Sun 09/27/2020	to	Wed 09/30/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Import)	
0500	Continuous	1730				SCH - HQ - NY	<b>1400 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1500 MW
<b>SCH-NYISO-HQ_LIMIT_500</b>							REV
Sun 09/27/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)	
0500	Continuous	2300				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CRICKVLY-PLSNTVLY_345_F83</b>						FWD	
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	
0001	Continuous	2200				SCH - NE - NY	<b>350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1400 MW
<b>CRICKVLY-PLSNTVLY_345_F83</b>						FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	(Export)
0001	Continuous	2200				SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
<b>CLAY -EDIC 345_2-15</b>						(Import)	
Mon 09/28/2020	to	Fri 10/02/2020	<b>UPDATED</b>	<b>by NYISO</b>	<b>09/23/2020</b>		
0700	Continuous	1530					
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>	
					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	5250 MW	
<hr/>							
<b>ROSETON -ROCKTVRN 345_311</b>						FWD	
Mon 09/28/2020	to	Fri 10/02/2020	<b>UPDATED</b>	<b>by CHGE</b>	<b>08/27/2020</b>	(Import)	
0800	Continuous	1600					
Work scheduled by: CHGE					UPNY CONED	<b>4400 MW</b>	
					Impacts Total Transfer Capability	1820 MW	
					TTC with All Lines In Service	6220 MW	
<hr/>							
<b>DENNISON-ROSEMNTB 115_2/22</b>						FWD	REV
Mon 09/28/2020	to	Fri 10/02/2020				(Import)	(Export)
0800	Continuous	1630					
Work scheduled by: NGrid					SCH - HQ_CEDARS	<b>95 MW</b>	<b>40 MW</b>
					Impacts Total Transfer Capability	95 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
<hr/>							
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>							REV
Mon 09/28/2020	to	Fri 10/09/2020	<b>UPDATED</b>	<b>by HQ</b>	<b>10/02/2020</b>		(Export)
1500	Continuous	2359					
Work scheduled by: HQ					SCH - HQ_CEDARS		<b>0 MW</b>
					Impacts Total Transfer Capability		40 MW
					TTC with All Lines In Service		40 MW
<hr/>							
<b>W49TH_ST_345KV_5</b>						FWD	
Tue 09/29/2020	to	Tue 10/13/2020	<b>UPDATED</b>	<b>by CONED</b>	<b>09/29/2020</b>	(Import)	
0201	Continuous	0300					
Work scheduled by: ConEd					SCH - PJM_HTP	<b>300 MW</b>	
					Impacts Total Transfer Capability	360 MW	
					TTC with All Lines In Service	660 MW	
<hr/>							
<b>SCRIBA -VOLNEY 345_21</b>						FWD	
Tue 09/29/2020	to	Wed 09/30/2020	<b>UPDATED</b>	<b>by NGRID</b>	<b>08/01/2020</b>	(Import)	
1300	Continuous	1630					
Work scheduled by: NGrid					OSWEGO EXPORT	<b>5250 MW</b>	
					Impacts Total Transfer Capability	0 MW	
					TTC with All Lines In Service	5250 MW	
<hr/>							
<b>SCH-NPX_1385-NYISO_LIMIT_50</b>						FWD	
Wed 09/30/2020	to	Sun 10/04/2020				(Import)	
0001	Continuous	2200					
Work scheduled by: ConEd					SCH - NPX_1385	<b>50 MW</b>	
					Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	200 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Wed 09/30/2020 to Wed 09/30/2020  
0800 Continuous 1200

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Wed 09/30/2020 to Wed 09/30/2020  
0800 Continuous 1200

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Wed 09/30/2020 to Wed 09/30/2020  
0800 Continuous 1200

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SPRNBRK\_\_345KV\_RNS4**

Thu 10/01/2020 to Tue 10/13/2020 **UPDATED by CONED 09/29/2020**  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**

Thu 10/01/2020 to Sat 10/24/2020 **EXT FORCE by LI 10/03/2020**  
0404 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

**EDIC\_-FRASER\_345\_EF24-40**

Thu 10/01/2020 to Fri 10/02/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Fri 10/02/2020 to Sat 10/10/2020  
0915 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
<b>STONYRDG-HILLSIDE_230_72</b>						(Import)	
Mon 10/05/2020	to	Mon 10/05/2020	<b><u>EXTENDED</u></b>	<b><u>by NYSEG</u></b>	<b><u>10/04/2020</u></b>		
0630	Continuous	0659				DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
<b>PANNELL_-CLAY_345_1</b>						FWD	
						(Import)	
Mon 10/05/2020	to	Fri 10/09/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>05/07/2020</u></b>		
0700	Continuous	1530				WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
<hr/>							
<b>FITZPTRK-EDIC_345_FE-1</b>						FWD	
						(Import)	
Mon 10/05/2020	to	Mon 10/05/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>10/03/2020</u></b>		
0900	Continuous	1100				CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
<b>FITZPTRK-EDIC_345_FE-1</b>						FWD	
						(Import)	
Mon 10/05/2020	to	Mon 10/05/2020	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>10/03/2020</u></b>		
0900	Continuous	1100				OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	5250 MW
<hr/>							
<b>NRTH1385-NOR HBR_138_601</b>						FWD	REV
						(Import)	(Export)
Tue 10/06/2020	to	Tue 10/06/2020				SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
0800	Continuous	1600				Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: ISONE						TTC with All Lines In Service	200 MW 200 MW
<hr/>							
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>						FWD	REV
						(Import)	(Export)
Tue 10/06/2020	to	Tue 10/06/2020				SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
0800		1600				Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW 200 MW
<hr/>							
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_603</b>						FWD	REV
						(Import)	(Export)
Tue 10/06/2020	to	Tue 10/06/2020				SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
0800		1600				Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p><b>NRTH1385-NOR HBR__138_602</b></p> <p>Tue 10/06/2020 to Tue 10/06/2020 0800 Continuous 1600</p> <p>Work scheduled by: ISONE</p>	<p>SCH - NPX_1385</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>100 MW</b></p> <p>100 MW</p> <p>200 MW</p>	<p>REV</p> <p>(Export)</p> <p><b>100 MW</b></p> <p>100 MW</p> <p>200 MW</p>
<hr/>			
<p><b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b></p> <p>Tue 10/06/2020 to Tue 10/06/2020 0800 Continuous 1600</p> <p>Work scheduled by:</p>	<p>SCH - NPX_1385</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>0 MW</b></p> <p>200 MW</p> <p>200 MW</p>	<p>REV</p> <p>(Export)</p> <p><b>0 MW</b></p> <p>200 MW</p> <p>200 MW</p>
<hr/>			
<p><b>NRTH1385-NOR HBR__138_603</b></p> <p>Tue 10/06/2020 to Tue 10/06/2020 0800 Continuous 1600</p> <p>Work scheduled by: ISONE</p>	<p>SCH - NPX_1385</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>100 MW</b></p> <p>100 MW</p> <p>200 MW</p>	<p>REV</p> <p>(Export)</p> <p><b>100 MW</b></p> <p>100 MW</p> <p>200 MW</p>
<hr/>			
<p><b>NRTH1385-NRTHPORT_138_NNC</b></p> <p>Tue 10/06/2020 to Tue 10/06/2020 0800 Continuous 1600</p> <p>Work scheduled by: ISONE</p>	<p>SCH - NPX_1385</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>0 MW</b></p> <p>200 MW</p> <p>200 MW</p>	<p>REV</p> <p>(Export)</p> <p><b>0 MW</b></p> <p>200 MW</p> <p>200 MW</p>
<hr/>			
<p><b>BRANCHBG-HOPATCON_500_5060</b></p> <p>Wed 10/07/2020 to Wed 10/07/2020 0200 Continuous 1500</p> <p>Work scheduled by: PJM</p>	<p>UPNY CONED</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>6025 MW</b></p> <p>195 MW</p> <p>6220 MW</p>	
<hr/>			
<p><b>LEEDS__345KV_R395</b></p> <p>Thu 10/08/2020 to Thu 10/08/2020 0700 Daily(No Weekends) 1630</p> <p>Work scheduled by: NGrid</p>	<p>UPNY CONED</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>3800 MW</b></p> <p>2420 MW</p> <p>6220 MW</p>	
<hr/>			
<p><b>HOMR_NYW-PIERC_NY_345_48</b></p> <p>Mon 10/12/2020 to Fri 10/30/2020 0800 Continuous 1600</p> <p>Work scheduled by: PJM</p>	<p>SCH - PJ - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>	<p>FWD</p> <p>(Import)</p> <p><b>3800 MW</b></p> <p>2420 MW</p> <p>6220 MW</p>	

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
SPRNBK__345KV_RNS3					(Import)
Tue 10/13/2020	to	Tue 10/13/2020			SPR/DUN-SOUTH <b>3800 MW</b>
0301	Continuous	0330			Impacts Total Transfer Capability 800 MW
Work scheduled by: ConEd					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE-MOTTHAVN_345_71					(Import)
Tue 10/13/2020	to	Wed 10/14/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/28/2020</u>	SPR/DUN-SOUTH <b>3800 MW</b>
0331	Continuous	0100			Impacts Total Transfer Capability 800 MW
Work scheduled by: ConEd					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE_345KV_5					(Import)
Tue 10/13/2020	to	Wed 10/14/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/28/2020</u>	SPR/DUN-SOUTH <b>3800 MW</b>
0331	Continuous	0100			Impacts Total Transfer Capability 800 MW
Work scheduled by: ConEd					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE_345KV_3					(Import)
Tue 10/13/2020	to	Wed 11/18/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/28/2020</u>	SPR/DUN-SOUTH <b>3800 MW</b>
0331	Continuous	0100			Impacts Total Transfer Capability 800 MW
Work scheduled by: ConEd					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE_345KV_4					(Import)
Tue 10/13/2020	to	Wed 11/18/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/28/2020</u>	SPR/DUN-SOUTH <b>3800 MW</b>
0331	Continuous	0100			Impacts Total Transfer Capability 800 MW
Work scheduled by: ConEd					TTC with All Lines In Service 4600 MW
<hr/>					FWD
PLSNTVLE-DUNWODIE_345_W89					(Import)
Tue 10/13/2020	to	Wed 11/18/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/28/2020</u>	UPNY CONED <b>4000 MW</b>
0331	Continuous	0100			Impacts Total Transfer Capability 2220 MW
Work scheduled by: ConEd					TTC with All Lines In Service 6220 MW
<hr/>					FWD
HURLYAVE-ROSETON__345_303					(Import)
Tue 10/13/2020	to	Fri 10/16/2020	<u>UPDATED</u>	<u>by CHGE</u> <u>09/10/2020</u>	UPNY CONED <b>4100 MW</b>
0800	Continuous	1600			Impacts Total Transfer Capability 2120 MW
Work scheduled by: CHGE					TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Fri 10/16/2020 to Fri 10/16/2020  
 0331 Continuous 0400  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Fri 10/16/2020 to Fri 10/16/2020  
 0331 Continuous 0600  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Fri 10/16/2020 to Fri 10/16/2020  
 0331 Continuous 0600  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Fri 10/16/2020 to Fri 10/16/2020  
 0530 Continuous 0600  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sat 10/17/2020 to Sat 11/14/2020  
 0600 Continuous 1800  
 Work scheduled by: ISONE

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**MILLWOOD\_345KV\_18**

Mon 10/19/2020 to Mon 10/19/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**SCH-NE-NYISO\_LIMIT\_600**

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**  
 0630 Continuous 2359  
 Work scheduled by: NGrid

FWD  
 (Import)  
 SCH - NE - NY **800 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1400 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-NE_LIMIT_800</b>						REV
Mon 10/19/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Export)
0630	Continuous	2359				<b>1000 MW</b>
Work scheduled by: NGrid						600 MW
						1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import) (Export)
0630	Continuous	1630				<b>950 MW 1300 MW</b>
Work scheduled by: NGrid						450 MW 300 MW
						1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import) (Export)
0630	Continuous	1630				<b>100 MW 100 MW</b>
Work scheduled by: NGrid						100 MW 100 MW
						200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020				(Import) (Export)
0630		1630				<b>950 MW 1300 MW</b>
Work scheduled by:						450 MW 300 MW
						1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import) (Export)
0630	Continuous	1630				<b>900 MW 1500 MW</b>
Work scheduled by: NGrid						500 MW 100 MW
						1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import) (Export)
0630	Continuous	1630				<b>100 MW 100 MW</b>
Work scheduled by: NGrid						100 MW 100 MW
						200 MW 200 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD REV
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	(Import) (Export)
0700	Continuous	1500				<b>0 MW 0 MW</b>
Work scheduled by: LI						330 MW 330 MW
						330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_345_2</b>				FWD
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u> <u>by NYPA</u> <u>05/07/2020</u>	(Import)
0700	Continuous	1530		WEST CENTRAL <b>1300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
<b>COOPERS_-DOLSONAV_345_CCDA42</b>				FWD
Mon 10/19/2020	to	Fri 11/06/2020		(Import)
0700	Continuous	1730		CENTRAL EAST - VC <b>2720 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
<b>MILLWOOD_345KV_18</b>				FWD
Fri 10/23/2020	to	Fri 10/23/2020		(Import)
2130	Continuous	2200		UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>				FWD
Sat 10/24/2020	to	Fri 10/30/2020		(Import)
0001	Continuous	0300		SCH - PJM_HTP <b>0 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_7</b>				FWD
Sat 10/24/2020	to	Fri 10/30/2020		(Import)
0001	Continuous	0300		SCH - PJM_HTP <b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_8</b>				FWD
Sat 10/24/2020	to	Fri 10/30/2020		(Import)
0001	Continuous	0300		SCH - PJM_HTP <b>450 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 210 MW
				TTC with All Lines In Service 660 MW
<b>SPRNBK_-TREMONT_345_X28</b>				FWD
Mon 10/26/2020	to	Mon 10/26/2020	<u>UPDATED</u> <u>by CONED</u> <u>10/02/2020</u>	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH <b>4200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS__345_LEEDS SVC</b>				FWD
Mon 10/26/2020	to	Fri 10/30/2020		(Import)
0800	Continuous	1600	CENTRAL EAST - VC	<b>2950 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 25 MW
				TTC with All Lines In Service 2975 MW
<b>LEEDS__-HURLYAVE_345_301</b>				FWD
Mon 10/26/2020	to	Fri 12/04/2020		(Import)
0800	Continuous	1600	UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability 2120 MW
				TTC with All Lines In Service 6220 MW
<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>				FWD
Sat 10/31/2020	to	Sat 10/31/2020		(Import)
0001		0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>SCH-NE-NYISO_LIMIT_800</b>				FWD
Sun 11/01/2020	to	Tue 11/10/2020	<b>UPDATED by ISONE 06/05/2020</b>	(Import)
0001	Continuous	1630	SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>				REV
Sun 11/01/2020	to	Tue 11/10/2020	<b>UPDATED by ISONE 06/05/2020</b>	(Export)
0001	Continuous	1630	SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 1700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>				FWD
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED by IESO 05/03/2019</b>	(Import)
0001	Continuous	2359	SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 2050 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>				REV
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED by IESO 05/03/2019</b>	(Export)
0001	Continuous	2359	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>				FWD	
Sun 11/01/2020	to	Sun 11/01/2020		(Import)	
0130		0200	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by:			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
<b>EGRDNCTY_345_138_AT1</b>				FWD	
Sun 11/01/2020	to	Fri 11/13/2020		(Import)	
0800	Continuous	2159	CONED - LIPA	<b>1250 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1500 MW	
<b>EGRDNCTY_345_138_AT2</b>				FWD	
Sun 11/01/2020	to	Fri 11/13/2020		(Import)	
0800	Continuous	2159	CONED - LIPA	<b>1250 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1500 MW	
<b>SPRNBK_-EGRDNCTR_345_Y49</b>				FWD	
Sun 11/01/2020	to	Fri 11/13/2020		(Import)	
0800	Continuous	2159	CONED - LIPA	<b>775 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	725 MW	
			TTC with All Lines In Service	1500 MW	
<b>S.RIPLEY-DUNKIRK__230_68</b>					
Mon 11/02/2020	to	Fri 11/20/2020	<b>UPDATED</b>	<b>by PJM</b>	<b>09/28/2020</b>
0700	Continuous	1800	SCH - PJ - NY		
Work scheduled by: NGrid			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
<b>SPRNBK_-TREMONT__345_X28</b>				FWD	
Fri 11/06/2020	to	Sat 11/07/2020	<b>UPDATED</b>	<b>by CONED</b>	<b>10/02/2020</b>
0001	Continuous	0059	SPR/DUN-SOUTH	<b>4200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
<b>NIAGARA__345KV_3102</b>				FWD	REV
Fri 11/06/2020	to	Fri 11/06/2020		(Import)	(Export)
0500	Continuous	2100	SCH - OH - NY	<b>2000 MW</b>	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	200 MW
			TTC with All Lines In Service	2050 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345\_230\_AT4**

Fri 11/06/2020 to Fri 11/06/2020  
 0500 Continuous 2100  
 Work scheduled by: NYPA

REV  
 (Export)  
**1750 MW**  
 SCH - OH - NY  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1900 MW

**SPRNBRK\_-TREMONT\_\_345\_X28**

Mon 11/09/2020 to Mon 11/09/2020 **UPDATED by CONED 10/02/2020**  
 0030 Continuous 0059  
 Work scheduled by: ConEd

FWD  
 (Import)  
**4200 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 11/09/2020 to Fri 11/20/2020  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
**4400 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 1820 MW  
 TTC with All Lines In Service 6220 MW

**SPRNBRK\_-TREMONT\_\_345\_X28**

Sat 11/14/2020 to Sun 11/15/2020 **UPDATED by CE 09/18/2020**  
 0101 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
**4200 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
**1550 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**0 MW 0 MW**  
 SCH - HQ - NY  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
**1750 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Description	Start	End	Time	Day	Impact	TTC	FWD	REV
<b>MARCY___765_345_AT2</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	
0100 Continuous 1900					MOSES SOUTH	1700 MW	(Import)	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW		
					TTC with All Lines In Service	3150 MW		
								<b>ARR: 19</b>
<b>MASSENA_-MARCY___765_MSU1</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	
0100 Continuous 1900					CENTRAL EAST - VC	2265 MW	(Import)	
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW		
					TTC with All Lines In Service	2975 MW		
<b>MASSENA_-MARCY___765_MSU1</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	
0100 Continuous 1900					MOSES SOUTH	500 MW	(Import)	
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW		
					TTC with All Lines In Service	3150 MW		
<b>MASSENA_-MARCY___765_MSU1</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	REV
0100 Continuous 1900					SCH - HQ - NY	475 MW	(Import)	(Export)
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW	0 MW	
					TTC with All Lines In Service	1500 MW	1000 MW	
<b>MASSENA_-MARCY___765_MSU1</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	
0100 Continuous 1900					SCH - HQ_CEDARS	90 MW	(Import)	
Work scheduled by: NYPA					Impacts Total Transfer Capability	109 MW		
					TTC with All Lines In Service	199 MW		
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	
0100 1900					MOSES SOUTH	500 MW	(Import)	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW		
					TTC with All Lines In Service	3150 MW		
<b>MOSES___-MASSENA_230_MMS1 &amp; MOSES___-MASSENA_230_MMS2</b>	Sun 11/15/2020	to	Mon 11/30/2020				FWD	REV
0100 1900					SCH - HQ - NY	850 MW	(Import)	(Export)
Work scheduled by:					Impacts Total Transfer Capability	650 MW	1000 MW	
					TTC with All Lines In Service	1500 MW	1000 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD
Mon 11/16/2020	to	Wed 11/18/2020	<b>UPDATED by CONED 09/28/2020</b>	(Import)
0001	Continuous	0100		SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>				FWD
Mon 11/16/2020	to	Wed 11/18/2020	<b>UPDATED by CONED 09/28/2020</b>	(Import)
0001	Continuous	0100		SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_6</b>				FWD
Wed 11/18/2020	to	Wed 11/18/2020	<b>CANCELLED by ConEd 09/30/2020</b>	(Import)
0101	Continuous	0130		SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_8</b>				FWD
Wed 11/18/2020	to	Wed 11/18/2020	<b>CANCELLED by ConEd 09/30/2020</b>	(Import)
0101	Continuous	0130		SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
<b>PLSNTVLE-DUNWODIE_345_W90</b>					(Import)
Wed 11/18/2020	to	Wed 11/18/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>09/30/2020</u></b>
0101	Continuous	0130			
Work scheduled by: ConEd				UPNY CONED	<b>4000 MW</b>
				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
<hr/>					
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD
					(Import)
Wed 11/18/2020	to	Wed 11/18/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>09/30/2020</u></b>
0101	Continuous	0130			
Work scheduled by: ConEd				UPNY CONED	<b>5905 MW</b>
				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW
<hr/>					
<b>DUNWODIE_345KV_6</b>					FWD
					(Import)
Wed 11/18/2020	to	Wed 11/18/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>09/30/2020</u></b>
1730	Continuous	1800			
Work scheduled by: ConEd				SPR/DUN-SOUTH	<b>3800 MW</b>
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<hr/>					
<b>DUNWODIE_345KV_8</b>					FWD
					(Import)
Wed 11/18/2020	to	Wed 11/18/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>09/30/2020</u></b>
1730	Continuous	1800			
Work scheduled by: ConEd				SPR/DUN-SOUTH	<b>3800 MW</b>
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<hr/>					
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD
					(Import)
Wed 11/18/2020	to	Wed 11/18/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>09/30/2020</u></b>
1730	Continuous	1800			
Work scheduled by: ConEd				UPNY CONED	<b>4000 MW</b>
				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
<hr/>					
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD
					(Import)
Wed 11/18/2020	to	Wed 11/18/2020	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>09/30/2020</u></b>
1730	Continuous	1800			
Work scheduled by: ConEd				UPNY CONED	<b>5905 MW</b>
				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW
<hr/>					
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD
					(Import)
Thu 11/19/2020	to	Thu 11/19/2020	<b><u>UPDATED</u></b>	<b><u>by CONED</u></b>	<b><u>09/18/2020</u></b>
0301	Continuous	0330			
Work scheduled by: ConEd				UPNY CONED	<b>4350 MW</b>
				Impacts Total Transfer Capability	1870 MW
				TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

Thu 11/19/2020 to Fri 11/20/2020  
 0301 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by CONED 09/18/2020

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**W49TH\_ST\_345KV\_6**

Fri 11/20/2020 to Wed 11/25/2020  
 0001 Continuous 2300  
 Work scheduled by: ConEd

UPDATED by CE 08/06/2020

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Fri 11/20/2020 to Wed 11/25/2020  
 0001 Continuous 2300  
 Work scheduled by: ConEd

UPDATED by CE 08/06/2020

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Fri 11/20/2020 to Fri 11/20/2020  
 0130 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by CONED 09/18/2020

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**MOTTHAVN-RAINEY\_\_345\_Q12**

Mon 11/23/2020 to Thu 12/03/2020  
 0201 Continuous 0159  
 Work scheduled by: ConEd

EXTENDED by CONED 09/29/2020

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 11/30/2020 to Mon 12/14/2020  
 0700 Continuous 1730  
 Work scheduled by: NYPA

UPDATED by NYPA 08/27/2020

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 11/30/2020 to Fri 12/11/2020  
 0800 Continuous 1600  
 Work scheduled by: PJM

by LI 09/14/2020

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600

by LI 09/14/2020

Work scheduled by: PJM

FWD  
(Import)

SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**MARCY\_345KV\_CSC**

Tue 12/01/2020 to Fri 12/11/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

Tue 12/01/2020 to Sat 02/27/2021  
0700 Continuous 1730

UPDATED by NYPA 07/27/2020

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_6**

Tue 12/01/2020 to Tue 12/01/2020  
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD  
(Import)

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Tue 12/01/2020 to Tue 12/01/2020  
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD  
(Import)

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Thu 12/03/2020 to Tue 12/15/2020  
0800 Continuous 1900

UPDATED by NYISO 06/24/2020

Work scheduled by: RGE

FWD  
(Import)

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Thu 12/03/2020 to Tue 12/15/2020  
0800 Continuous 1900

UPDATED by NYISO 06/24/2020

Work scheduled by: RGE

FWD  
(Import)

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Work Scheduled by	SCH	FWD	REV
<b>BECK - PACKARD 230_BP76</b>	Fri 12/04/2020	Fri 12/04/2020	0730 Daily(No Weekends) 1530	NGrid	SCH - OH - NY	(Import)	(Export)
					Impacts Total Transfer Capability	1650 MW	1400 MW
					TTC with All Lines In Service	400 MW	500 MW
						2050 MW	1900 MW
<b>OSWEGO_COMPLEX_AVR_O/S</b>	Sun 12/06/2020	Sun 12/06/2020	0900 Continuous 0930	Gen	CENTRAL EAST - VC	(Import)	
					Impacts Total Transfer Capability	2870 MW	
					TTC with All Lines In Service	105 MW	
						2975 MW	
<b>SAND_BAR-PLATSBURG_115_PV20</b>	Mon 12/07/2020	Fri 12/11/2020	0700 Continuous 1530	NYPA	SCH - NE - NY		
					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
<b>LONG_MTN-CRICKVLY_345_398</b>	Tue 12/08/2020	Thu 12/10/2020	0700 Continuous 1600	ISONE	SCH - NE - NY	(Import)	(Export)
					Impacts Total Transfer Capability	700 MW	1300 MW
					TTC with All Lines In Service	700 MW	400 MW
						1400 MW	1700 MW
<b>LONG_MTN-CRICKVLY_345_398</b>	Tue 12/08/2020	Thu 12/10/2020	0700 Continuous 1600	ISONE	SCH - NPX_1385	(Import)	(Export)
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	100 MW	100 MW
						200 MW	200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>	Tue 12/08/2020	Thu 12/10/2020	0700 Continuous 1600	ISONE	SCH - NE - NY	(Import)	
					Impacts Total Transfer Capability	600 MW	
					TTC with All Lines In Service	800 MW	
						1400 MW	
<b>SCH-NYISO-NE_LIMIT_1000</b>	Tue 12/08/2020	Thu 12/10/2020	0700 Continuous 1600	ISONE	SCH - NE - NY		(Export)
					Impacts Total Transfer Capability		1200 MW
					TTC with All Lines In Service		500 MW
							1700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

Sat 12/12/2020 to Tue 12/15/2020  
0001 Continuous 0259

**UPDATED by CE 09/17/2020**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**EASTVIEW-SPRNBK\_345\_W79**

Sat 12/12/2020 to Tue 12/15/2020  
0001 Continuous 0259

**UPDATED by CE 09/17/2020**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**MARCY\_-EDIC\_345\_UE1-7**

Mon 12/14/2020 to Mon 12/14/2020  
0700 Continuous 1730

**ARR: 19&16**

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**LADENTWN-BUCHAN\_S\_345\_Y88**

Tue 12/15/2020 to Sat 01/30/2021  
0301 Continuous 0300

**UPDATED by CE 09/17/2020**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5930 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

**FRASANX-COOPERS\_345\_UCC2-41**

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

**ARR: 19**

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANX\_345\_UCC2-41**

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

**ARR: 19**

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STONYRDG-HILLSIDE_230_72</b>						FWD	
Wed 12/16/2020	to	Mon 12/21/2020				(Import)	
0800	Continuous	0300			DYSINGER EAST	<b>2850 MW</b>	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>SPRNBRK_-TREMONT_345_X28</b>						FWD	
Sat 12/19/2020	to	Tue 12/22/2020	<u>UPDATED</u>	<u>by CE</u>	<u>09/27/2020</u>	(Import)	
0301	Continuous	0300			SPR/DUN-SOUTH	<b>4200 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
<b>SPRNBRK_-TREMONT_345_X28</b>						FWD	
Thu 12/24/2020	to	Thu 12/24/2020	<u>UPDATED</u>	<u>by CE</u>	<u>09/27/2020</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	<b>4200 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
<b>HOPATCON-RAMAPO_500_5018</b>						FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)	(Export)
0001	Continuous	0200			SCH - PJ - NY	<b>1250 MW</b>	<b>1200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1650 MW 650 MW
						TTC with All Lines In Service	2900 MW 1850 MW
<b>HOPATCON-RAMAPO_500_5018</b>						FWD	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)	
0001	Continuous	0200			UPNY CONED	<b>6025 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
<b>RAMAPO_345_345_PAR3500</b>						FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)	(Export)
0001	Continuous	0200			SCH - PJ - NY	<b>2150 MW</b>	<b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW 600 MW
						TTC with All Lines In Service	2900 MW 1850 MW
<b>RAMAPO_345_345_PAR4500</b>						FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)	(Export)
0001	Continuous	0200			SCH - PJ - NY	<b>2150 MW</b>	<b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW 600 MW
						TTC with All Lines In Service	2900 MW 1850 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Status	By	Effective Date	FWD	REV
<hr/>							
<b>RAMAPO__500_345_BK 1500</b>						FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)	(Export)
0001	Continuous	0200				SCH - PJ - NY	<b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1650 MW
						TTC with All Lines In Service	2900 MW
							1850 MW
<hr/>							
<b>RAMAPO__500_345_BK 1500</b>						FWD	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>6025 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
<b>PORTER__-ROTTRDAM 230_31</b>						FWD	
Mon 02/01/2021	to	Sat 02/27/2021				(Import)	
0600	Continuous	1830				CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
<b>PLSNTVLY-WOOD_ST__345_F30</b>						FWD	
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>	(Import)	
2000	Continuous	0200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
<b>PLSNTVLY_345KV_RNS5</b>						FWD	
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>	(Import)	
2000	Continuous	0200				UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	2420 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
<b>EFISHKIL-WOOD_ST__345_F39</b>						FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)	
2100	Continuous	0200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
<b>WOOD_ST_-PLSNTVLE 345_Y87</b>						FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)	
2100	Continuous	0200				UPNY CONED	<b>5905 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<b>STLAWRNC-MOSES</b> _____ <b>230_L33P &amp; MASSENA -MARCY</b> _____ <b>765_MSU1</b>			FWD
Sun 02/28/2021 to Mon 03/01/2021			(Import)
0500 1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<hr/>			
<b>DUNWODIE_345KV_3</b>			FWD
Mon 03/01/2021 to Mon 03/01/2021			(Import)
0001 Continuous 0030		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
<b>DUNWODIE_345KV_5</b>			FWD
Mon 03/01/2021 to Mon 03/01/2021			(Import)
0001 Continuous 0030		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
<b>EASTVIEW-SPRNBRK_345_W64</b>			FWD
Mon 03/01/2021 to Mon 03/01/2021		<b><u>UPDATED</u> by CONED <u>01/23/2020</u></b>	(Import)
0001 Continuous 0030			UPNY CONED
Work scheduled by: ConEd			<b>4350 MW</b>
		Impacts Total Transfer Capability	1870 MW
		TTC with All Lines In Service	6220 MW
<hr/>			
<b>SPRNBRK_345KV_RNS5</b>			FWD
Mon 03/01/2021 to Mon 03/01/2021		<b><u>UPDATED</u> by CONED <u>01/23/2020</u></b>	(Import)
0001 Continuous 0030			SPR/DUN-SOUTH
Work scheduled by: ConEd			<b>3200 MW</b>
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
<b>MILLWOOD-EASTVIEW_345_W99</b>			FWD
Mon 03/01/2021 to Mon 03/22/2021		<b><u>UPDATED</u> by CONED <u>01/23/2020</u></b>	(Import)
0001 Continuous 0200			UPNY CONED
Work scheduled by: ConEd			<b>5985 MW</b>
		Impacts Total Transfer Capability	235 MW
		TTC with All Lines In Service	6220 MW
<hr/>			
<b>DUNWODIE-MOTTHAVN_345_71</b>			FWD
Mon 03/01/2021 to Mon 04/05/2021			(Import)
0001 Continuous 0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOTTHAVN-RAINEY___345_Q11</b>				FWD
Mon 03/01/2021	to	Tue 04/06/2021		(Import)
0001	Continuous	0700	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>EDIC___-N.SCTLND_345_14</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 735 MW
				TTC with All Lines In Service 2975 MW
<b>PORTER___-ROTTRDAM_230_31</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0700	Continuous	1300	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
<b>NIAGARA___-ROBNSNRD_230_64</b>				REV
Fri 03/12/2021	to	Fri 03/12/2021		(Export)
0500	Continuous	1700	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW
<b>MARCY___345KV_CSC</b>				FWD
Sat 03/13/2021	to	Sat 03/13/2021	<b>UPDATED by NYPA 07/29/2020</b>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 2975 MW
<b>EASTVIEW-SPRNBK___345_W64</b>				FWD
Mon 03/22/2021	to	Mon 03/22/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0130	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS5</b>				FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u> <u>by CONED</u> <u>01/23/2020</u>	(Import)	
0130	Continuous	0200		SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
<b>CLAY____-EDIC____345_2-15</b>				FWD	
Mon 03/29/2021	to	Fri 04/16/2021	<u>09/12/2020</u>	(Import)	
0800	Continuous	1730		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>W49TH_ST_345KV_5</b>				FWD	
Wed 03/31/2021	to	Wed 05/05/2021		(Import)	
0400	Continuous	0300		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
<b>ROCHESTR-PANNELL__345_RP2</b>				FWD	
Wed 03/31/2021	to	Mon 04/12/2021		(Import)	
0500	Continuous	1700		DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>				FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021		(Import)	(Export)
1400	Continuous	1400		SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
<b>DUNWODIE_345KV_3</b>				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_5</b>				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<b>SPRNBK_-TREMONT__345_X28</b>			FWD
Mon 04/19/2021	to	Tue 04/20/2021	(Import)
0001	Continuous	0200	<b>4200 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>PLSNTVLY-WOOD_ST__345_F31</b>			FWD
Tue 04/27/2021	to	Wed 04/28/2021	(Import)
0001	Continuous	0159	<b>4000 MW</b>
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 2220 MW
			TTC with All Lines In Service 6220 MW
<hr/>			
<b>PLSNTVLY_345KV_RNS4</b>			FWD
Tue 04/27/2021	to	Wed 04/28/2021	(Import)
0001	Continuous	0159	<b>3800 MW</b>
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 2420 MW
			TTC with All Lines In Service 6220 MW
<hr/>			
<b>SPRNBK__345KV_RNS4</b>			FWD
Sat 05/01/2021	to	Sat 05/01/2021	(Import)
0001	Continuous	0030	<b>3200 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>SPRNBK_-W49TH_ST_345_M52</b>			FWD
Sat 05/01/2021	to	Tue 05/04/2021	(Import)
0001	Continuous	0300	<b>3200 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>W49TH_ST_345KV_7</b>			FWD
Sat 05/01/2021	to	Tue 05/04/2021	(Import)
0001	Continuous	0300	<b>300 MW</b>
Work scheduled by: ConEd			SCH - PJM_HTP
			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
<hr/>			
<b>SCH-IMO-NYISO_LIMIT_1600</b>			FWD
Sat 05/01/2021	to	Sun 10/31/2021	(Import)
0001	Continuous	2359	<b>1900 MW</b>
Work scheduled by: IESO			SCH - OH - NY
			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 1950 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>CLAY -EDIC 345_2-15</b></p> <p>Mon 05/03/2021 to Fri 05/07/2021</p> <p style="padding-left: 20px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>OSWEGO EXPORT <b>4850 MW</b></p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															
<p><b>PANNELL -CLAY 345_2</b></p> <p>Mon 05/03/2021 to Sun 05/30/2021</p> <p style="padding-left: 20px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>WEST CENTRAL <b>1300 MW</b></p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>															
<p><b>HURLYAVE-ROSETON 345_303</b></p> <p>Mon 05/03/2021 to Fri 05/21/2021</p> <p style="padding-left: 20px;">0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED <b>4100 MW</b></p> <p>Impacts Total Transfer Capability 2120 MW</p> <p>TTC with All Lines In Service 6220 MW</p>															
<p><b>SPRNBRK 345KV_RNS4</b></p> <p>Tue 05/04/2021 to Tue 05/04/2021</p> <p style="padding-left: 20px;">0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH <b>3200 MW</b></p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															
<p><b>NIAGARA 345KV_3102</b></p> <p>Thu 05/06/2021 to Fri 05/07/2021</p> <p style="padding-left: 20px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;"><b>1700 MW</b></td> <td style="text-align: right;"><b>1400 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">250 MW</td> <td style="text-align: right;">300 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	<b>1700 MW</b>	<b>1400 MW</b>	Impacts Total Transfer Capability	250 MW	300 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	<b>1700 MW</b>	<b>1400 MW</b>														
Impacts Total Transfer Capability	250 MW	300 MW														
TTC with All Lines In Service	1950 MW	1700 MW														
<p><b>NIAGARA 345KV_3302</b></p> <p>Mon 05/10/2021 to Wed 05/12/2021</p> <p style="padding-left: 20px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;"><b>1000 MW</b></td> <td style="text-align: right;"><b>1600 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">950 MW</td> <td style="text-align: right;">100 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	<b>1000 MW</b>	<b>1600 MW</b>	Impacts Total Transfer Capability	950 MW	100 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	<b>1000 MW</b>	<b>1600 MW</b>														
Impacts Total Transfer Capability	950 MW	100 MW														
TTC with All Lines In Service	1950 MW	1700 MW														
<p><b>CLAY -EDIC 345_1-16</b></p> <p>Mon 05/10/2021 to Fri 05/14/2021</p> <p style="padding-left: 20px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>OSWEGO EXPORT <b>4850 MW</b></p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345KV\_3108**

Thu 05/13/2021 to Fri 05/14/2021  
 0500 Continuous 1700  
 Work scheduled by: NYPA

REV  
(Export)  
**1500 MW**  
 SCH - OH - NY  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1700 MW

**VOLNEY\_\_-MARCY\_\_345\_19**

Tue 06/01/2021 to Wed 06/02/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
**2825 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2975 MW

**VOLNEY\_\_-MARCY\_\_345\_19**

Tue 06/01/2021 to Wed 06/02/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
**4900 MW**  
 OSWEGO EXPORT  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 5250 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

Tue 06/01/2021 to Mon 06/07/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
(Import)  
**2650 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Tue 06/01/2021 to Sun 11/14/2021  
 0700 Continuous 1300  
 Work scheduled by: NYPA

FWD  
(Import)  
**2100 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**PORTER\_\_-ROTTRDAM\_230\_30**

Thu 06/03/2021 to Wed 09/15/2021  
 0600 Continuous 0559  
 Work scheduled by: NGrid

FWD  
(Import)  
**2805 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 170 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_-EDIC\_\_345\_UE1-7**

Thu 06/03/2021 to Fri 06/04/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
**5250 MW**  
 OSWEGO EXPORT  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2 & MARCY\_\_\_345KV\_3102 & MARCY\_\_\_345KV\_3202 & MARCY\_\_\_345KV\_3302

Sat 06/05/2021 to Sat 06/05/2021  
0700 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **1800 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 3150 MW

SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

PORTER\_\_\_-ROTTRDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
<p><b>EDIC____-N.SCTLND_345_14</b></p> <p>Thu 09/16/2021 to Sun 11/14/2021</p> <p style="padding-left: 40px;">0600 Continuous 1830</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2240 MW</b></p> <p>Impacts Total Transfer Capability 735 MW</p> <p>TTC with All Lines In Service 2975 MW</p>			
<hr/>				
<p><b>HURLYAVE-ROSETON_345_303</b></p> <p>Thu 09/16/2021 to Sun 10/17/2021</p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED <b>4100 MW</b></p> <p>Impacts Total Transfer Capability 2120 MW</p> <p>TTC with All Lines In Service 6220 MW</p>			
<hr/>				
<p><b>PANNELL_-CLAY____345_1</b></p> <p>Mon 09/20/2021 to Fri 09/24/2021</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>WEST CENTRAL <b>1300 MW</b></p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>			
<hr/>				
<p><b>PANNELL_-CLAY____345_2</b></p> <p>Mon 09/27/2021 to Fri 10/01/2021</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>WEST CENTRAL <b>1300 MW</b></p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>			
<hr/>				
<p><b>W49TH_ST_345KV_6</b></p> <p>Tue 09/28/2021 to Tue 09/28/2021</p> <p style="padding-left: 40px;">0100 Continuous 0130</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - PJM_HTP <b>300 MW</b></p> <p>Impacts Total Transfer Capability 360 MW</p> <p>TTC with All Lines In Service 660 MW</p>			
<hr/>				
<p><b>E13THSTA-FARRAGUT_345_46</b></p> <p>Tue 09/28/2021 to Tue 10/26/2021</p> <p style="padding-left: 40px;">0100 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH <b>3800 MW</b></p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>			
<hr/>				
<p><b>W49TH_ST-E13THSTA_345_M55</b></p> <p>Tue 09/28/2021 to Tue 10/26/2021</p> <p style="padding-left: 40px;">0100 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH <b>3800 MW</b></p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>			

# NYISO TRANSFER LIMITATIONS

Sunday ,October 04, 2020 to Tuesday ,April 05, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

**W49TH\_ST\_345KV\_6**

Tue 10/26/2021 to Tue 10/26/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 2050 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW