

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Fri 09/15/2017	EXT FORCE	by CONED	03/22/2017	SCH - PJ - NY	2200 MW
1940	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1450 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
Sun 10/30/2016	to	Sat 04/15/2017	EXT FORCE	by CONED	02/01/2017	(Import)	
0728	Continuous	2359				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
Thu 11/24/2016	to	Sat 07/15/2017	EXTENDED	by PJM	01/27/2017	(Import)	
1500	Continuous	2359				SCH - PJM_HTP	0 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
Tue 12/20/2016	to	Thu 04/20/2017	UPDATED	by CONED	03/25/2017	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
Tue 12/20/2016	to	Thu 04/20/2017	UPDATED	by CONED	03/25/2017	(Import)	
0001	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						FWD	
Fri 02/17/2017	to	Thu 03/30/2017	UPDATED	by CONED	03/25/2017	(Import)	
0001	Continuous	0300				SCH - PJM_HTP	315 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW
COOPERS_-DOLSONAV_345_CCDA42						FWD	
Thu 03/02/2017	to	Fri 03/24/2017	UPDATED	by NYSEG	02/28/2017	(Import)	
0500	Continuous	1530				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Thu 03/02/2017 to Fri 03/24/2017 **UPDATED** by NYSEG 02/28/2017
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1000

Sat 03/18/2017 to Wed 03/22/2017 **UPDATED** by NYISO 03/21/2017
1700 Continuous 2359

Work scheduled by: PJM

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_100

Sat 03/18/2017 to Mon 04/03/2017 **UPDATED** by NYISO 03/21/2017
1700 Continuous 1559

Work scheduled by: PJM

REV
(Export)
SCH - PJ - NY **400 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

NINEMILE-CLAY_345_8

Mon 03/20/2017 to Sun 03/26/2017 **EXTENDED** by NGRID 03/25/2017
0001 Continuous 1000

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 03/20/2017 to Tue 03/21/2017 **UPDATED** by NYISO 03/17/2017
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1750 MW 1750 MW**
Impacts Total Transfer Capability 0 MW 150 MW
TTC with All Lines In Service 1750 MW 1900 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 03/20/2017 to Fri 03/24/2017 **UPDATED** by NYISO 10/27/2016
0500 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY - FRASANNX_345_UCC2-41

Mon 03/20/2017 to Fri 03/24/2017 **UPDATED** by NYISO 10/27/2016
0500 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/20/2017 to Sat 03/25/2017
0700 Continuous 1530

UPDATED by NYPA 03/13/2017

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_200

Tue 03/21/2017 to Fri 03/24/2017
0001 Continuous 0659

UPDATED by ISONE 03/21/2017

Work scheduled by: ISONE

FWD
(Import)
400 MW
SCH - NE - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1400 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Mon 05/01/2017
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
2050 MW 1450 MW
SCH - PJ - NY
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Mon 05/01/2017
0001 Continuous 2359

UPDATED by CONED 03/21/2017

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2300 MW 1450 MW
SCH - PJ - NY
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 03/21/2017 to Tue 05/02/2017
0001 Continuous 2359

UPDATED by CONED 03/21/2017

Work scheduled by: ConEd

FWD REV
(Import) (Export)
2300 MW 1450 MW
SCH - PJ - NY
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Tue 03/21/2017 to Tue 03/21/2017
0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD
(Import)
3100 MW
MOSES SOUTH
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Tue 03/21/2017 to Tue 03/21/2017
0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
100 MW 60 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 99 MW 40 MW
TTC with All Lines In Service 199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_0

Tue 03/21/2017 to Thu 03/23/2017
0700 Continuous 2359

UPDATED by **ISONE** **03/21/2017**

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

200 MW

SCH-NYISO-IMO_NIAGARA_CB_3108

Wed 03/22/2017 to Thu 03/23/2017
0500 Continuous 1700

UPDATED by **NYISO** **03/17/2017**

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability 0 MW 50 MW

TTC with All Lines In Service 1750 MW 1900 MW

FWD

(Import) (Export)

1750 MW 1850 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 03/22/2017 to Wed 03/22/2017
0700 Daily(No Weekends) 1600

CANCELLED by **NGrid** **03/22/2017**

Work scheduled by: NGrid

MOSES SOUTH

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

3100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 03/22/2017 to Wed 03/22/2017
0700 Daily(No Weekends) 1600

CANCELLED by **NGrid** **03/22/2017**

Work scheduled by: NGrid

SCH - HQ_CEDARS

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

FWD

(Import) (Export)

100 MW 60 MW

SCH-NYISO-HQ_LIMIT_800

Wed 03/22/2017 to Thu 03/23/2017
0700 Continuous 1700

CANCELLED by **HQ** **03/21/2017**

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

REV

(Export)

800 MW

SCH-NE-NYISO_LIMIT_0

Fri 03/24/2017 to Fri 03/24/2017
0700 Continuous 1800

UPDATED by **ISONE** **03/21/2017**

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 1400 MW

FWD

(Import)

200 MW

SCH-NYISO-HQ_LIMIT_800

Fri 03/24/2017 to Sat 03/25/2017
0700 Daily 1700

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

REV

(Export)

800 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BERKSHIR-ALPS_____345_393						
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE 03/21/2017	SCH - NE - NY	1300 MW
0800	Daily(No Weekends)	0900			Impacts Total Transfer Capability	1300 MW
Work scheduled by: NGrid			ARR: 78		TTC with All Lines In Service	1400 MW
						1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE 03/21/2017	(Import)	(Export)
0800	Daily(No Weekends)	0900			SCH - NPX_1385	100 MW
Work scheduled by: NGrid			ARR: 78		Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
						200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017			(Import)	(Export)
0800		0900			SCH - NE - NY	1300 MW
Work scheduled by:			ARR: 78		Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	100 MW
						300 MW
						1400 MW
						1600 MW
SCH-NYISO-NE_LIMIT_700						REV
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE 03/21/2017	SCH - NE - NY	(Export)
0800	Daily(No Weekends)	0900			Impacts Total Transfer Capability	900 MW
Work scheduled by: NGrid					TTC with All Lines In Service	700 MW
						1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017	UPDATED	by ISONE 03/21/2017	(Import)	(Export)
0800	Continuous	1600			SCH - NE - NY	1400 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	0 MW
						150 MW
						1400 MW
						1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Sat 04/22/2017	UPDATED	by ISONE 03/21/2017	(Import)	(Export)
0800	Continuous	1600			SCH - NPX_1385	100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
						200 MW
						200 MW
SCH-NE-NYISO_LIMIT_900					FWD	
Fri 03/24/2017	to	Sat 04/22/2017	UPDATED	by ISONE 03/21/2017	(Import)	
0800	Continuous	1600			SCH - NE - NY	1100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	SCH - NE - NY	REV (Export)
0800	Continuous	1600				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ISONE						TTC with All Lines In Service	500 MW
							1600 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 03/24/2017	to	Mon 04/17/2017				FWD (Import)
1700	Continuous	0900				CENTRAL EAST - VC
Work scheduled by: NYISO						Impacts Total Transfer Capability
						TTC with All Lines In Service
						235 MW
						2975 MW

MILLWOOD_345KV_18

Sat 03/25/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>03/21/2017</u>	FWD (Import)
0001	Continuous	2200				UPNY CONED
Work scheduled by: ConEd						Impacts Total Transfer Capability
						TTC with All Lines In Service
						750 MW
						5100 MW

CHAT_DC_GC1

Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>	FWD (Import)
0001	Continuous	0159				MOSES SOUTH
Work scheduled by: HQ						Impacts Total Transfer Capability
						TTC with All Lines In Service
						300 MW
						3150 MW

CHAT_DC_GC1

Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>	REV (Export)
0001	Continuous	0159				SCH - HQ - NY
Work scheduled by: HQ						Impacts Total Transfer Capability
						TTC with All Lines In Service
						500 MW
						500 MW
						1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/26/2017	to	Sun 03/26/2017				FWD (Import)
0001		0159				MOSES SOUTH
Work scheduled by:						Impacts Total Transfer Capability
						TTC with All Lines In Service
						600 MW
						3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/26/2017	to	Sun 03/26/2017				FWD (Import)	REV (Export)
0001		0159				SCH - HQ - NY	1370 MW
Work scheduled by:						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	130 MW
							1000 MW
							1500 MW
							1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 03/26/2017 to Sun 03/26/2017
0001 Continuous 0159
Work scheduled by: HQ

UPDATED by HQ 03/08/2017

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 03/26/2017 to Sun 03/26/2017
0001 Continuous 0159
Work scheduled by: HQ

UPDATED by HQ 03/08/2017

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1000

Sun 03/26/2017 to Sun 03/26/2017
0001 Continuous 0159
Work scheduled by: HQ

UPDATED by HQ 03/08/2017

FWD
(Import)
1000 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1500 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sun 03/26/2017 to Sun 03/26/2017
1400 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sun 03/26/2017 to Sun 03/26/2017
1400 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017
0500 Continuous 1630
Work scheduled by: NYPA

UPDATED by NYPA 03/21/2017

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
0500 1630
Work scheduled by:

FWD
(Import)
2690 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

10/23/2016

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

SCH-NE-NYISO_LIMIT_0

Mon 03/27/2017 to Mon 03/27/2017
0800 Daily 1500

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1400 MW

FWD

(Import)

200 MW

SCH-NPX_1385-NYISO_LIMIT_100

Mon 03/27/2017 to Mon 03/27/2017
0800 Daily 1500

Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

FWD

(Import)

100 MW

FRASER___-GILBOA___345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
0900 Continuous 1430

Work scheduled by: NYSEG

CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

2650 MW

SCH-NE-NYISO_LIMIT_0

Tue 03/28/2017 to Tue 03/28/2017
0800 Daily 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1400 MW

FWD

(Import)

200 MW

SCH-NPX_1385-NYISO_LIMIT_100

Tue 03/28/2017 to Tue 03/28/2017
0800 Daily 1700

Work scheduled by: ISONE

SCH - NPX_1385
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

FWD

(Import)

100 MW

SCH-NYISO-HQ_LIMIT_500

Tue 03/28/2017 to Wed 03/29/2017
1500 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV

(Export)

500 MW

500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HOMRC_NY-MAINS_NY_345_47						
Fri 03/31/2017	to	Fri 04/14/2017	UPDATED	by NYSEG 03/03/2017	SCH - PJ - NY	2300 MW
1600	Continuous	1600			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	0 MW
						2300 MW
MAINESBG-WATRCURE_345_30						
Fri 03/31/2017	to	Fri 04/14/2017	UPDATED	by NYSEG 03/03/2017	SCH - PJ - NY	2200 MW
1600	Continuous	1600			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	100 MW
						2300 MW
LADENTWN-BUCHAN_S_345_Y88						
Sun 04/02/2017	to	Sun 04/02/2017			UPNY CONED	4150 MW
0001	Continuous	2359			Impacts Total Transfer Capability	950 MW
Work scheduled by: ORU					TTC with All Lines In Service	5100 MW
LINDN_CG-LNDVFT_345_V-3022						
Sun 04/02/2017	to	Fri 04/07/2017			SCH - PJM_VFT	0 MW
1400	Continuous	1800			Impacts Total Transfer Capability	0 MW
Work scheduled by: PJM					TTC with All Lines In Service	315 MW
SCH-NYISO-HQ_LIMIT_800						
Mon 04/03/2017	to	Thu 04/13/2017			SCH - HQ - NY	800 MW
0600	Continuous	1800			Impacts Total Transfer Capability	200 MW
Work scheduled by: HQ					TTC with All Lines In Service	1000 MW
MOSES -ADIRNDCK_230_MA1						
Mon 04/03/2017	to	Sat 04/08/2017			MOSES SOUTH	2300 MW
0700	Continuous	1530			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601						
Mon 04/03/2017	to	Wed 04/12/2017			SCH - NPX_1385	0 MW
0700		2359			Impacts Total Transfer Capability	0 MW
Work scheduled by:					TTC with All Lines In Service	200 MW
						200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603			FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017	(Import)	(Export)
0700		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-IMO-NYISO_LIMIT_1000

Tue 04/04/2017 to Fri 04/07/2017 **UPDATED** **by PJM** **03/17/2017**
0800 Continuous 0459

Work scheduled by: PJM

	FWD
	(Import)
SCH - OH - NY	1300 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	1750 MW

SCH-NYISO-PJM_LIMIT_100

Tue 04/04/2017 to Fri 04/07/2017 **UPDATED** **by PJM** **03/17/2017**
0800 Continuous 0459

Work scheduled by: PJM

	REV
	(Export)
SCH - PJ - NY	400 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	1450 MW

W49TH_ST_345KV_6

Wed 04/05/2017 to Thu 04/13/2017 **UPDATED** **by CONED** **03/25/2017**
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

SCRIBA_-VOLNEY__345_20

Thu 04/06/2017 to Thu 04/06/2017
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SCH-IMO-NYISO_LIMIT_1000

Fri 04/07/2017 to Tue 04/18/2017 **UPDATED** **by PJM** **03/17/2017**
1700 Continuous 1559

Work scheduled by: PJM

	FWD
	(Import)
SCH - OH - NY	1300 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	1750 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_100

Fri 04/07/2017 to Tue 04/18/2017
1700 Continuous 1559
Work scheduled by: PJM

UPDATED by PJM 03/17/2017

SCH - PJ - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

REV
(Export)

W49TH_ST_345KV_8

Sat 04/08/2017 to Thu 04/13/2017
0201 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 03/25/2017

FWD
(Import)
SCH - PJM_HTP
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/10/2017 to Thu 04/13/2017
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS___345_93

Mon 04/10/2017 to Mon 04/10/2017
1100 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS___-PLSNTVLY_345_92

Tue 04/11/2017 to Thu 04/13/2017
0730 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017
0500 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MOSES -ADIRNDCK_230_MAZ

Mon 04/17/2017 to Thu 04/20/2017
0700 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 03/19/2017

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

FRASER -COOPERS_345_33

Mon 04/17/2017 to Fri 04/21/2017
0900 Continuous 1400

Work scheduled by: NYSEG

UPDATED by NY 01/12/2017

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

EFISHKIL-WOOD_ST_345_F39

Mon 04/17/2017 to Wed 04/19/2017
2100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

WOOD_ST -PLSNTVLE_345_Y87

Mon 04/17/2017 to Wed 04/19/2017
2100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

PORTER -ROTTRDAM_230_31

Tue 04/18/2017 to Tue 04/18/2017
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2805 MW
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

VOLNEY -CLAY_345_6

Wed 04/19/2017 to Wed 04/19/2017
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Wed 04/19/2017 to Thu 04/20/2017
2200 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Wed 04/19/2017 to Thu 04/20/2017
2200 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Thu 04/20/2017 to Thu 04/20/2017 **UPDATED by CONED 03/25/2017**
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_6

Fri 04/21/2017 to Fri 04/21/2017
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 04/21/2017 to Fri 04/21/2017
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Fri 04/21/2017 to Sun 04/23/2017
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y87

Fri 04/21/2017 to Sun 04/23/2017
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/21/2017	to	Sat 05/27/2017			(Import)	
1400	Continuous	0459			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Sat 04/22/2017	to	Mon 05/01/2017			(Import)	
0700	Continuous	1900			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS5					FWD	
Sat 04/22/2017	to	Mon 05/01/2017			(Import)	
0700	Continuous	1900			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	by NGRID 03/06/2017	(Import)	(Export)
1500	Daily	1600			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	by NGRID 03/06/2017	(Import)	(Export)
1500	Daily	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017			(Import)	(Export)
1500		1600			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_1000					FWD	
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	by NGRID 03/06/2017	(Import)	
1500	Daily	1600			SCH - NE - NY	1200 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Sat 04/22/2017 to Sat 04/22/2017 **UPDATED** **by NGRID** **03/06/2017**

1500 Daily 1600

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

900 MW

700 MW

1600 MW

DUNWODIE_345KV_6

Sun 04/23/2017 to Sun 04/23/2017

0100 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_8

Sun 04/23/2017 to Sun 04/23/2017

0100 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 04/24/2017 to Fri 05/05/2017

0001 Continuous 1900

Work scheduled by: NYPA

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4100 MW

1000 MW

5100 MW

CLAY_-EDIC_345_1-16

Mon 04/24/2017 to Tue 04/25/2017

0630 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4850 MW

400 MW

5250 MW

STLAWRNC-MOSES_230_L34P

Mon 04/24/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import) (Export)

1750 MW 1900 MW

0 MW 0 MW

1750 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/24/2017 to Sat 04/29/2017 **UPDATED** **by NYPA** **10/23/2016**

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2300 MW

850 MW

3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA___-DENNISON_115_12

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNBRG_115_13

Wed 04/26/2017 to Wed 04/26/2017

0700 1800

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/28/2017 to Fri 04/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017

0400 Continuous 1800

Work scheduled by: LI

UPDATED

by LI

02/14/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/01/2017 to Tue 05/16/2017

0400 Continuous 1800

Work scheduled by: LI

UPDATED

by LI

02/14/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___ - N.SCTLND_345_18

Mon 05/01/2017 to Fri 05/05/2017
0600 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___ - N.SCTLND_345_18 & ILCTLMT_MARCY_SO_COMP_I/S

Mon 05/01/2017 to Fri 05/05/2017
0600 1630

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/05/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

ROCHESTR-PANNELL___345_RP2

Mon 05/01/2017 to Mon 05/01/2017
0630 Continuous 0700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY___345_2

Mon 05/01/2017 to Fri 05/05/2017
0630 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 05/02/2017 to Tue 05/02/2017
0001 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2050 MW	1300 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2050 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Tue 05/02/2017 to Sat 05/20/2017
0001 Continuous 2359

Work scheduled by: PJM

UPDATED by CE 01/28/2017

FWD	REV
(Import)	(Export)
SCH - PJ - NY 2050 MW	1300 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2050 MW	1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

OSWEGO - ELBRIDGE_345_17

Thu 05/04/2017 to Thu 05/04/2017
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL_345_RP2

Fri 05/05/2017 to Fri 05/05/2017
1500 Continuous 1530

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/08/2017 to Fri 05/12/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

PANNELL - CLAY_345_2

Mon 05/08/2017 to Mon 05/08/2017
0700 Continuous 0730

Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/08/2017 to Wed 05/10/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_ -ROCKTVRN_345_311

Mon 05/08/2017 to Fri 05/26/2017
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

PANNELL_ -CLAY_345_2

Wed 05/10/2017 to Wed 05/10/2017
1500 Continuous 1530
Work scheduled by: RGE

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/15/2017 to Fri 05/19/2017
0600 Continuous 1900
Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER_ -GILBOA_345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
0630 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
0800 Continuous 1700
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017
0900 Continuous 1430
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

FRASER_345_FRASER SVC & ILCTLMT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
0900 1430
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2700 MW**
Impacts Total Transfer Capability 275 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__ - LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
0001 Continuous 2330
Work scheduled by: ORU

FWD
(Import)
4400 MW
UPNY CONED
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY____ 765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
0500 Continuous 1630
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017
0600 Continuous 1900
Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

LINDEN__ -GOETHALS_230_A2253

Fri 05/26/2017 to Sun 05/28/2017
0001 Continuous 2300
Work scheduled by: PJM

UPDATED by CE 02/01/2017

FWD	REV
(Import)	(Export)
2050 MW	1300 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2050 MW	1300 MW

MARCY__ -N.SCTLND_345_18

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
2090 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ILCTLIMIT_MARCY_S0_COMP_I/S

Sat 05/27/2017 to Sat 08/05/2017
1600 Continuous 0459
Work scheduled by: NYISO

FWD
(Import)
2740 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Fri 06/02/2017
0600 Continuous 1900
Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/05/2017	to	Fri 06/09/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid				SCH - HQ_CEDARS	
ARR: 38				Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
STONYRDG-HILLSIDE_230_72				FWD	
Mon 06/05/2017	to	Mon 06/05/2017		(Import)	
0800	Continuous	1000		2850 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72				FWD	
Fri 06/09/2017	to	Fri 06/09/2017		(Import)	
1500	Continuous	1700		2850 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid				SCH - HQ_CEDARS	
ARR: 38				Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid				SCH - HQ_CEDARS	
ARR: 38				Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017		(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid				SCH - HQ_CEDARS	
ARR: 38				Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	UPDATED by NGRID 03/02/2017	(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid				SCH - HQ_CEDARS	
ARR: 38				Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_3						
Mon 07/10/2017	to	Fri 07/14/2017	UPDATED	by NGRID 03/02/2017	SCH - HQ_CEDARS	70 MW
0600	Continuous	1900			Impacts Total Transfer Capability	40 MW
Work scheduled by: NGrid					TTC with All Lines In Service	120 MW
						0 MW
						190 MW
						40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/17/2017	to	Fri 07/21/2017	UPDATED	by NGRID 03/02/2017	SCH - HQ_CEDARS	70 MW
0600	Continuous	1900			Impacts Total Transfer Capability	40 MW
Work scheduled by: NGrid					TTC with All Lines In Service	120 MW
						0 MW
						190 MW
						40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/24/2017	to	Fri 07/28/2017			SCH - HQ_CEDARS	70 MW
0600	Continuous	1900			Impacts Total Transfer Capability	40 MW
Work scheduled by: NGrid					TTC with All Lines In Service	120 MW
						0 MW
						190 MW
						40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/31/2017	to	Fri 08/04/2017			SCH - HQ_CEDARS	70 MW
0600	Continuous	1900			Impacts Total Transfer Capability	40 MW
Work scheduled by: NGrid					TTC with All Lines In Service	120 MW
						0 MW
						190 MW
						40 MW
MARCY___-N.SCTLND_345_18						
Sat 08/05/2017	to	Sat 08/05/2017			CENTRAL EAST - VC	2090 MW
0500	Continuous	1530			Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						
Sat 08/05/2017	to	Sat 08/05/2017			MOSES SOUTH	1700 MW
0500	Continuous	1530			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
ILCTLINT_MARCY_SO_COMP_I/S						
Sat 08/05/2017	to	Mon 10/02/2017			CENTRAL EAST - VC	2740 MW
1600	Continuous	0659			Impacts Total Transfer Capability	235 MW
Work scheduled by: NYISO					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Mon 08/07/2017	to	Fri 08/11/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					
Mon 08/14/2017	to	Fri 08/18/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					
Mon 08/21/2017	to	Fri 08/25/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					
Mon 08/28/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
MARCY___765_345_AT2					
Tue 09/05/2017	to	Sun 09/10/2017			
0500	Continuous	1630			
Work scheduled by: NYPA			ARR: 19	MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_3					
Tue 09/05/2017	to	Fri 09/08/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					
Mon 09/11/2017	to	Fri 09/15/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BROWNFLS-TAYLORVL_115_4

Mon 09/18/2017 to Fri 09/22/2017 **UPDATED by NGRID 03/02/2017**
0600 Continuous 1900
Work scheduled by: NGrid **ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017
0630 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4					FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017			(Import)	(Export)
0700	Continuous	1530			1750 MW	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 09/25/2017	to	Fri 09/29/2017	UPDATED	by NGRID 03/02/2017	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 10/02/2017	to	Fri 10/06/2017	UPDATED	by NGRID 03/02/2017	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Mon 10/02/2017	to	Fri 10/06/2017			(Import)	
0700	Continuous	1530			1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
FRASER_-COOPERS__345_33					FWD	
Mon 10/02/2017	to	Fri 10/13/2017			(Import)	
0700	Continuous	1900			2395 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	580 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 10/09/2017	to	Fri 10/13/2017	UPDATED	by NGRID 03/02/2017	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 10/13/2017	to	Mon 11/06/2017			(Import)	
1900	Continuous	0559			2740 MW	
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW
Impacts Total Transfer Capability	1500 MW
TTC with All Lines In Service	1000 MW

MARCY__765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1700 MW
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD
(Import)
500 MW
MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/14/2017 to Sat 10/28/2017
0700 Continuous 1530

UPDATED by NYISO 03/24/2017

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	475 MW
Impacts Total Transfer Capability	1025 MW
TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA - MARCY 765 MSU1 & CHATGUAY-MASSENA 765 7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA - MARCY 765 MSU1 & ILCTLIMIT MARCY SO COMP I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES - MASSENA 230 MMS1 & MOSES - MASSENA 230 MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - HQ - NY 850 MW	0 MW
Impacts Total Transfer Capability 650 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

LEEDS - HURLYAVE 345 301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

BROWNFLS-TAYLORVL 115 3

Mon 10/30/2017 to Fri 11/03/2017
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 03/03/2017

ARR: 38

FWD	REV
(Import)	(Export)
SCH - HQ CEDARS 70 MW	40 MW
Impacts Total Transfer Capability 120 MW	0 MW
TTC with All Lines In Service 190 MW	40 MW

FRASANNX-COOPERS 345 UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY - FRASANNX 345 UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3

Mon 11/06/2017 to Thu 11/09/2017
0700 Continuous 1900

UPDATED **by NGRID** **03/03/2017**

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/13/2017 to Fri 11/17/2017
0600 Continuous 1900

UPDATED **by NGRID** **03/03/2017**

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLIMT_MARCY_SO_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_4

Mon 11/20/2017 to Wed 11/22/2017
0600 Continuous 1900

UPDATED **by NGRID** **03/03/2017**

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

MOSES -ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY_765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,March 26, 2017 to Tuesday ,September25, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

10/23/2016

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

MOSES___-ADIRNDCK_230_MA2

Tue 12/26/2017 to Thu 12/28/2017

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW