

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	SCH	FWD (Import)	REV (Export)	
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	2200 MW	1450 MW	
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW	0 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	2300 MW	1450 MW
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Wed 05/03/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/21/2017</u>	UPNY CONED	4000 MW		
0728	Continuous	1600				Impacts Total Transfer Capability	1100 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	5100 MW	
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW		
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6	Fri 02/17/2017	Wed 04/19/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	SCH - PJM_HTP	315 MW		
0001	Continuous	0538				Impacts Total Transfer Capability	345 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	660 MW	
HUDSONP_-FARRAGUT_345_B3402	Tue 03/21/2017	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	2300 MW	1450 MW	
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW	0 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 03/21/2017 to Wed 05/03/2017					(Import) (Export)	
0001		2359			SCH - PJ - NY	2050 MW 1450 MW
Work scheduled by:					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 03/21/2017 to Wed 05/03/2017					(Import) (Export)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY
Work scheduled by: ConEd					Impacts Total Transfer Capability	2300 MW 1450 MW
					TTC with All Lines In Service	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017 to Sat 04/22/2017					(Import) (Export)	
0800	Continuous	1300	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/20/2017</u>	SCH - NE - NY
Work scheduled by: ISONE					Impacts Total Transfer Capability	1400 MW 1450 MW
					TTC with All Lines In Service	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017 to Sat 04/22/2017					(Import) (Export)	
0800	Continuous	1300	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/20/2017</u>	SCH - NPX_1385
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-PJM_LIMIT_100						REV
Tue 04/04/2017 to Thu 04/20/2017					(Export)	
0800	Continuous	1600	<u>EXTENDED</u>	<u>by PJM</u>	<u>04/07/2017</u>	SCH - PJ - NY
Work scheduled by: PJM					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1050 MW
					TTC with All Lines In Service	1450 MW
DUNWODIE_345KV_3					FWD	
Fri 04/07/2017 to Wed 05/03/2017					(Import)	
0001	Continuous	1600	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/21/2017</u>	SPR/DUN-SOUTH
Work scheduled by: ConEd					Impacts Total Transfer Capability	3800 MW
					TTC with All Lines In Service	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4					FWD	
Fri 04/07/2017 to Wed 05/03/2017					(Import)	
0001	Continuous	1600	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/21/2017</u>	SPR/DUN-SOUTH
Work scheduled by: ConEd					Impacts Total Transfer Capability	3800 MW
					TTC with All Lines In Service	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Wed 04/12/2017 to Wed 04/19/2017
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 04/20/2017

FWD
 (Import)
315 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/14/2017 to Sat 04/22/2017
 0001 Continuous 0959
 Work scheduled by: ISONE

UPDATED by ISONE 04/20/2017

FWD
 (Import)
900 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 04/14/2017 to Sat 04/22/2017
 0001 Continuous 0959
 Work scheduled by: ISONE

UPDATED by ISONE 04/20/2017

REV
 (Export)
1000 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 04/14/2017 to Fri 04/21/2017
 1600 Continuous 1600
 Work scheduled by: PJM

EXT FORCE by PJM 04/20/2017

FWD REV
 (Import) (Export)
2300 MW 1450 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1450 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 04/15/2017 to Mon 04/17/2017
 1100 Continuous 0859
 Work scheduled by: NYISO

FWD
 (Import)
2740 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017
 0500 Continuous 1600
 Work scheduled by: LI

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - NPX_CSC
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

MOSES__-ADIRNDCK_230_MAL

Mon 04/17/2017 to Thu 04/20/2017
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
2300 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33					FWD
Mon 04/17/2017	to	Fri 04/21/2017	UPDATED	by NY	(Import)
0900	Continuous	1400		01/12/2017	CENTRAL EAST - VC
Work scheduled by: NYSEG					2395 MW
					Impacts Total Transfer Capability 580 MW
					TTC with All Lines In Service 2975 MW
DUNWODIE-MOTTHAVN_345_71					FWD
Mon 04/17/2017	to	Thu 05/18/2017	EXT FORCE	by CE	(Import)
2120	Continuous	2359		04/21/2017	SPR/DUN-SOUTH
Work scheduled by: ConEd					3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PORTER__-ROTTRDAM_230_31					FWD
Tue 04/18/2017	to	Tue 04/18/2017			(Import)
0800	Daily(No Weekends)	1500			CENTRAL EAST - VC
Work scheduled by: NGrid					2805 MW
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
VOLNEY__-CLAY_____345_6					FWD
Wed 04/19/2017	to	Wed 04/19/2017			(Import)
0730	Daily(No Weekends)	1700			OSWEGO EXPORT
Work scheduled by: NGrid					5250 MW
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
PORTER__-ROTTRDAM_230_30					FWD
Wed 04/19/2017	to	Wed 04/19/2017			(Import)
0800	Continuous	1530			CENTRAL EAST - VC
Work scheduled by: NGrid					2805 MW
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
SCH-IMO-NYISO_LIMIT_1000					FWD
Fri 04/21/2017	to	Fri 04/21/2017	UPDATED	by PJM	(Import)
1100	Continuous	1300		04/18/2017	SCH - OH - NY
Work scheduled by: PJM					1300 MW
					Impacts Total Transfer Capability 450 MW
					TTC with All Lines In Service 1750 MW
SCH-NYISO-PJM_LIMIT_100					REV
Fri 04/21/2017	to	Fri 04/21/2017	UPDATED	by PJM	(Export)
1100	Continuous	1300		04/18/2017	SCH - PJ - NY
Work scheduled by: PJM					400 MW
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 04/21/2017	to	Sat 05/27/2017			(Import)	
1400	Continuous	0459			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS 345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	(Import)	(Export)
1000	Daily	1300			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	(Import)	(Export)
1000	Daily	1300			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD 345_312					FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017			(Import)	(Export)
1000		1300			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_600					FWD	
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	(Import)	
1000	Daily	1300			SCH - NE - NY	800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_400						REV
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>		(Export)
1000	Daily	1300			SCH - NE - NY	600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
SCH-NYISO-HQ_LIMIT_900						REV
Sat 04/22/2017	to	Sun 04/30/2017				(Export)
2200	Continuous	0600			SCH - HQ - NY	900 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305				FWD	
Mon 04/24/2017	to	Fri 05/05/2017		(Import)	
0001	Continuous	1900	UPNY CONED	4100 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1000 MW	
			TTC with All Lines In Service	5100 MW	
CLAY_-EDIC_345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	5250 MW	
STLAWRNC-MOSES_230_L34P				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	1750 MW	1900 MW
MOSES_-ADIRNDCK_230_MA1				FWD	
Mon 04/24/2017	to	Sat 04/29/2017		(Import)	
0700	Continuous	1730	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
BEAR SWP-EASTOVER_230_E205W					
Mon 04/24/2017	to	Tue 05/30/2017	UPDATED by NE 04/20/2017	SCH - NE - NY	
0700	Continuous	0659		Impacts Total Transfer Capability	
Work scheduled by: NGrid				TTC with All Lines In Service	
ALCOA_-DENNISON_115_12				FWD	REV
Mon 04/24/2017	to	Wed 04/26/2017		(Import)	(Export)
0800	Continuous	0659	SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
ALCOA_-DENNISON_115_12				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW

ARR: 38

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA -DENNISON_115_12 & ALCOA -NOGDNBRG_115_13

Wed 04/26/2017 to Wed 04/26/2017
0700 1800

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

SCRIBA -VOLNEY_345_21

Thu 04/27/2017 to Thu 04/27/2017
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NIAGARA -ROCHESTR_345_NR2

Fri 04/28/2017 to Fri 04/28/2017
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/29/2017

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

CLAY -EDIC_345_2-15

Sat 04/29/2017 to Sat 04/29/2017
0630 Daily 1730

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017
0400 Continuous 1800

Work scheduled by: LI

UPDATED by LI 02/14/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501					FWD
Mon 05/01/2017	to	Tue 05/16/2017	UPDATED	by LI	(Import)
0400	Continuous	1800		02/14/2017	0 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
MARCY -N.SCTLND_345_18					FWD
Mon 05/01/2017	to	Fri 05/05/2017	UPDATED	by NYPA	(Import)
0500	Continuous	1700		04/10/2017	2090 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 885 MW
					TTC with All Lines In Service 2975 MW
MARCY -N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0500		1700			1855 MW
Work scheduled by:					CENTRAL EAST - VC
					Impacts Total Transfer Capability 1120 MW
					TTC with All Lines In Service 2975 MW
BROWNFLS-TAYLORVL_115_3					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import) (Export)
0600	Continuous	1900			70 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS
					Impacts Total Transfer Capability 120 MW 0 MW
					TTC with All Lines In Service 190 MW 40 MW
ROCHESTR-PANNELL_345_RP2					FWD
Mon 05/01/2017	to	Mon 05/01/2017	CANCELLED	by RGE	(Import)
0630	Continuous	0700		04/19/2017	2300 MW
Work scheduled by: RGE					DYSINGER EAST
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
PANNELL -CLAY_345_2					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0630	Continuous	1530			1300 MW
Work scheduled by: NYPA					WEST CENTRAL
					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW
SCH-NYISO-HQ_LIMIT_800					REV
Mon 05/01/2017	to	Wed 05/10/2017			(Export)
2200	Continuous	0300			800 MW
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD	
Wed 05/03/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	(Import)
0230	Continuous	0300				320 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 340 MW
					TTC with All Lines In Service	660 MW
MARION__-FARRAGUT_345_C3403					FWD	REV
Thu 05/04/2017	to	Wed 05/31/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/03/2017</u>	(Import) (Export)
0001	Continuous	2359				2050 MW 1300 MW
Work scheduled by: PJM					SCH - PJ - NY	Impacts Total Transfer Capability 0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017				(Import)
0730	Daily(No Weekends)	0800				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service	5250 MW
OSWEGO__-ELBRIDGE_345_17					FWD	
Thu 05/04/2017	to	Thu 05/04/2017				(Import)
0730	Daily(No Weekends)	1700				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service	5250 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017				(Import)
1630	Daily(No Weekends)	1700				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service	5250 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Fri 05/05/2017	to	Fri 05/05/2017	<u>CANCELLED</u>	<u>by RGE</u>	<u>04/19/2017</u>	(Import)
1500	Continuous	1530				2300 MW
Work scheduled by: RGE					DYSINGER EAST	Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service	3150 MW
PLSNTVLE-DUNWODIE_345_W90					FWD	
Sat 05/06/2017	to	Wed 05/10/2017				(Import)
0001	Continuous	2130				4000 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SPRNBK_-W49TH_ST_345_M51			FWD
Sat 05/06/2017	to Tue 05/16/2017	<u>CANCELLED</u> by ConEd <u>04/21/2017</u>	(Import)
0700	Continuous	0300	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
BROWNFLS-TAYLORVL_115_3			FWD REV
Mon 05/08/2017	to Fri 05/12/2017		(Import) (Export)
0600	Continuous	1900	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 120 MW 0 MW
			TTC with All Lines In Service 190 MW 40 MW
<hr/>			
ROSETON_-ROCKTVRN_345_311			FWD
Mon 05/08/2017	to Fri 05/26/2017		(Import)
0800	Continuous	1600	4400 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability 700 MW
			TTC with All Lines In Service 5100 MW
<hr/>			
PANNELL_-CLAY_345_2			FWD
Mon 05/08/2017	to Mon 05/08/2017	<u>CANCELLED</u> by RGE <u>04/19/2017</u>	(Import)
1000	Continuous	1030	1300 MW
Work scheduled by: RGE			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
<hr/>			
ROCHESTR-PANNELL_345_RP2			FWD
Mon 05/08/2017	to Wed 05/10/2017		(Import)
1000	Continuous	1700	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
LAFAYTTE-CLRKSCRN_345_4-46			FWD
Tue 05/09/2017	to Tue 05/09/2017		(Import)
0700	Daily(No Weekends)	1700	2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 325 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
PANNELL_-CLAY_345_2			FWD
Wed 05/10/2017	to Wed 05/10/2017	<u>CANCELLED</u> by RGE <u>04/19/2017</u>	(Import)
1630	Continuous	1700	1300 MW
Work scheduled by: RGE			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39						FWD
Thu 05/11/2017	to	Sat 05/13/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/13/2017</u>	(Import)
2100	Continuous	0200				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 5100 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD
Thu 05/11/2017	to	Sat 05/13/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/13/2017</u>	(Import)
2100	Continuous	0200				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 5100 MW
SCH-NYISO-HQ_LIMIT_900						REV
Thu 05/11/2017	to	Sun 05/14/2017				(Export)
2200	Continuous	0300				900 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1000 MW
BECK__-PACKARD__230_BP76						FWD REV
Sat 05/13/2017	to	Sun 05/14/2017				(Import) (Export)
0500	Continuous	1700				900 MW 1150 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 850 MW 450 MW
						TTC with All Lines In Service 1750 MW 1600 MW
BROWNFLS-TAYLORVL_115_3						FWD REV
Mon 05/15/2017	to	Fri 05/19/2017				(Import) (Export)
0600	Continuous	1900				70 MW 40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 120 MW 0 MW
ARR: 38						TTC with All Lines In Service 190 MW 40 MW
FRASER__-GILBOA__345_GF5-35						FWD
Mon 05/15/2017	to	Fri 05/19/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/13/2017</u>	(Import)
0630	Continuous	1700				2650 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 325 MW
						TTC with All Lines In Service 2975 MW
STONYRDG-HILLSIDE_230_72						FWD
Mon 05/15/2017	to	Mon 05/15/2017				(Import)
0800	Continuous	1700				2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC				FWD
Mon 05/15/2017	to	Fri 05/19/2017	UPDATED by NY 04/06/2017	(Import)
0900	Continuous	1430		CENTRAL EAST - VC 2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 40 MW
				TTC with All Lines In Service 2975 MW
FRASER__345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD
Mon 05/15/2017	to	Fri 05/19/2017		(Import)
0900		1430		CENTRAL EAST - VC 2700 MW
Work scheduled by:				Impacts Total Transfer Capability 275 MW
				TTC with All Lines In Service 2975 MW
RAMAPO__-LADENTWN_345_W72				FWD
Tue 05/16/2017	to	Tue 05/16/2017		(Import)
0001	Continuous	2330		UPNY CONED 4400 MW
Work scheduled by: ORU				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 5100 MW
CHATGUAY-MASSENA__765_7040				FWD
Wed 05/17/2017	to	Thu 05/18/2017		(Import)
1800	Continuous	0600		MOSES SOUTH 1550 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA__765_7040				FWD
Wed 05/17/2017	to	Thu 05/18/2017		(Import) (Export)
1800	Continuous	0600		SCH - HQ - NY 0 MW 0 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
MILLWOOD-EASTVIEW_345_W82				FWD
Fri 05/19/2017	to	Fri 05/19/2017		(Import)
0001	Continuous	0030		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 750 MW
				TTC with All Lines In Service 5100 MW
SPRNBRK__345KV_RNS4				FWD
Fri 05/19/2017	to	Fri 05/19/2017		(Import)
0001	Continuous	0030		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Fri 05/19/2017 to Fri 05/19/2017
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017
 2100 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
 2100 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MARCY____765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017
 0600 Continuous 1900
 Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

CHAT_DC_GC1

Tue 05/23/2017 to Wed 05/31/2017 **UPDATED by HQ 04/13/2017**
 0600 Continuous 2100
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 05/23/2017 to Wed 05/31/2017 **UPDATED by HQ 04/13/2017**
 0600 Continuous 2100
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: HQ

UPDATED by HQ 04/13/2017

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 05/27/2017 to Mon 06/05/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Fri 06/02/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/05/2017 to Fri 06/09/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

EDIC___-FRASER_345_EF24-40

Mon 06/05/2017 to Sat 06/10/2017
0700 Continuous 1659

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017
0800 Continuous 1000

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
LINDEN__-GOETHALS_230_A2253	(Import)	(Export)
Fri 06/09/2017 to Sun 06/11/2017 UPDATED by CE 04/04/2017		
0200 Continuous 2300		
Work scheduled by: PJM		
	SCH - PJ - NY	2050 MW
	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	2050 MW
	1300 MW	1300 MW
<hr/>		
STONYRDG-HILLSIDE_230_72	(Import)	
Fri 06/09/2017 to Fri 06/09/2017		
1500 Continuous 1700		
Work scheduled by: NYSEG		
	DYSINGER EAST	2850 MW
	Impacts Total Transfer Capability	300 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
ILCTLIMIT_MARCY_SO_COMP_I/S	(Import)	
Sat 06/10/2017 to Sat 08/05/2017		
1700 Continuous 0459		
Work scheduled by: NYISO		
	CENTRAL EAST - VC	2740 MW
	Impacts Total Transfer Capability	235 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
BROWNFLS-TAYLORVL_115_4	(Import)	(Export)
Mon 06/12/2017 to Fri 06/16/2017		
0600 Continuous 1900		
Work scheduled by: NGrid		
		ARR: 38
	SCH - HQ_CEDARS	70 MW
	Impacts Total Transfer Capability	120 MW
	TTC with All Lines In Service	190 MW
	40 MW	40 MW
<hr/>		
BROWNFLS-TAYLORVL_115_4	(Import)	(Export)
Mon 06/19/2017 to Fri 06/23/2017		
0600 Continuous 1900		
Work scheduled by: NGrid		
		ARR: 38
	SCH - HQ_CEDARS	70 MW
	Impacts Total Transfer Capability	120 MW
	TTC with All Lines In Service	190 MW
	40 MW	40 MW
<hr/>		
BROWNFLS-TAYLORVL_115_3	(Import)	(Export)
Mon 06/26/2017 to Fri 06/30/2017		
0600 Continuous 1900		
Work scheduled by: NGrid		
		ARR: 38
	SCH - HQ_CEDARS	70 MW
	Impacts Total Transfer Capability	120 MW
	TTC with All Lines In Service	190 MW
	40 MW	40 MW
<hr/>		
BROWNFLS-TAYLORVL_115_3	(Import)	(Export)
Wed 07/05/2017 to Fri 07/07/2017 UPDATED by NGRID 03/02/2017		
0600 Continuous 1900		
Work scheduled by: NGrid		
		ARR: 38
	SCH - HQ_CEDARS	70 MW
	Impacts Total Transfer Capability	120 MW
	TTC with All Lines In Service	190 MW
	40 MW	40 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_3						
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/24/2017	to	Fri 07/28/2017				
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
MARCY___-N.SCTLND_345_18						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530				
Work scheduled by: NYPA				ARR: 19		
					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530				
Work scheduled by: NYPA				ARR: 19		
					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S						
Sat 08/05/2017	to	Mon 10/02/2017				
1600	Continuous	0659				
Work scheduled by: NYISO						
					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						
Tue 09/05/2017	to	Sun 09/10/2017				
0500	Continuous	1630				
Work scheduled by: NYPA				ARR: 19		
					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017
 0630 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1300 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/18/2017 to Sat 09/23/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/25/2017 to Sat 09/30/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER__-COOPERS__345_33

Mon 10/02/2017 to Fri 10/13/2017
0700 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/02/2017 to Tue 10/17/2017
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

WETHSRFD-MEYER__230_85/87

Mon 10/09/2017 to Fri 10/20/2017
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 10/13/2017	to	Mon 11/06/2017			(Import)	
1900	Continuous	0559		CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	1550 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	1750 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY_765_345_AT2					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
MASSENA -MARCY_765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW
					TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	Work Scheduled by	Zone	FWD	REV
MASSENA -MARCY 765_MSU1	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	NYPA	(Import)	(Export)
							475 MW	1000 MW
Impacts Total Transfer Capability							1025 MW	0 MW
TTC with All Lines In Service							1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	NYPA	(Import)	
							500 MW	
Impacts Total Transfer Capability							2650 MW	
TTC with All Lines In Service							3150 MW	
MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	NYPA	(Import)	
							2080 MW	
Impacts Total Transfer Capability							895 MW	
TTC with All Lines In Service							2975 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	NYPA	(Import)	(Export)
							850 MW	0 MW
Impacts Total Transfer Capability							650 MW	1000 MW
TTC with All Lines In Service							1500 MW	1000 MW
LEEDS -HURLYAVE 345_301	Mon 10/16/2017	Fri 11/03/2017	0800	Continuous	1600	CHGE	(Import)	
							4100 MW	
Impacts Total Transfer Capability							1000 MW	
TTC with All Lines In Service							5100 MW	
MOSES -ADIRNDCK 230_MA2	Mon 10/30/2017	Fri 11/03/2017	0700	Continuous	1530	NYPA	(Import)	
							2100 MW	
Impacts Total Transfer Capability							1050 MW	
TTC with All Lines In Service							3150 MW	
FRASANX-COOPERS 345_UCC2-41	Mon 11/06/2017	Fri 11/17/2017	0600	Continuous	1700	NYPA	(Import)	
							2500 MW	
Impacts Total Transfer Capability							475 MW	
TTC with All Lines In Service							2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41			FWD
Mon 11/06/2017	to	Fri 11/17/2017	(Import)
0600	Continuous	1700	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 11/06/2017	to	Thu 11/09/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
LINDN_CG-LNDVFT___345_V-3022			FWD
Mon 11/06/2017	to	Thu 11/09/2017	(Import) (Export)
0800	Continuous	1500	SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 11/13/2017	to	Fri 11/17/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Fri 11/17/2017	to	Sat 02/01/2020	(Import)
1700	Continuous	0000	CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Mon 11/20/2017	to	Wed 11/22/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Mon 11/27/2017	to	Fri 12/01/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 21, 2017 to Sunday ,October 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW