

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
RAMAPO___345_345_PAR3500						
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	
1940	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2200 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2300 MW
PLSNTVLE-DUNWODIE_345_W89						
Sun 10/30/2016	to	Wed 05/03/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>04/21/2017</u>	
0728	Continuous	1600				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	
1500	Continuous	2359				
Work scheduled by: ConEd					SCH - PJM_HTP	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	
0001	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						
Tue 12/20/2016	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	
0001	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						
Fri 02/17/2017	to	Wed 04/19/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	
0001	Continuous	0538				
Work scheduled by: ConEd					SCH - PJM_HTP	315 MW
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
HUDSONP_-FARRAGUT_345_B3402						
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2300 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1450 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARION_-FARRAGUT_345_C3403

Tue 03/21/2017 to Wed 05/03/2017 **UPDATED by CONED 04/03/2017**
 0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017 **UPDATED by ISONE 04/20/2017**
 0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1450 MW
Impacts Total Transfer Capability	0 MW	150 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Fri 03/24/2017 to Sat 04/22/2017 **UPDATED by ISONE 04/20/2017**
 0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-PJM_LIMIT_100

Tue 04/04/2017 to Thu 04/20/2017 **EXTENDED by PJM 04/07/2017**
 0800 Continuous 1600

Work scheduled by: PJM

		REV
		(Export)
SCH - PJ - NY		400 MW
Impacts Total Transfer Capability		1050 MW
TTC with All Lines In Service		1450 MW

DUNWODIE_345KV_3

Fri 04/07/2017 to Wed 05/03/2017 **EXT FORCE by CONED 04/21/2017**
 0001 Continuous 1600

Work scheduled by: ConEd

	FWD	
	(Import)	
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_4

Fri 04/07/2017 to Wed 05/03/2017 **EXT FORCE by CONED 04/21/2017**
 0001 Continuous 1600

Work scheduled by: ConEd

	FWD	
	(Import)	
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Wed 04/12/2017 to Wed 04/19/2017
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 04/20/2017

FWD
 (Import)
315 MW
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/14/2017 to Sat 04/22/2017
 0001 Continuous 0959
 Work scheduled by: ISONE

UPDATED by ISONE 04/20/2017

FWD
 (Import)
900 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Fri 04/14/2017 to Sat 04/22/2017
 0001 Continuous 0959
 Work scheduled by: ISONE

UPDATED by ISONE 04/20/2017

REV
 (Export)
1000 MW
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 04/14/2017 to Fri 04/28/2017
 1600 Continuous 1600
 Work scheduled by: PJM

EXT FORCE by PJM 04/22/2017

FWD REV
 (Import) (Export)
2300 MW 1450 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1450 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 04/15/2017 to Mon 04/17/2017
 1100 Continuous 0859
 Work scheduled by: NYISO

FWD
 (Import)
2740 MW
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/17/2017 to Sat 04/22/2017
 0500 Continuous 1600
 Work scheduled by: LI

FWD REV
 (Import) (Export)
0 MW 0 MW
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

MOSES__-ADIRNDCK_230_MAI

Mon 04/17/2017 to Thu 04/20/2017
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
FRASER__-COOPERS__345_33						(Import)
Mon 04/17/2017	to	Fri 04/21/2017	UPDATED	by NY	01/12/2017	
0900	Continuous	1400				CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 580 MW TTC with All Lines In Service 2975 MW
<hr/>						FWD
DUNWODIE-MOTTHAVN_345_71						(Import)
Mon 04/17/2017	to	Thu 05/18/2017	EXT FORCE	by CE	04/21/2017	
2120	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW
<hr/>						FWD
PORTER__-ROTTRDAM_230_31						(Import)
Tue 04/18/2017	to	Tue 04/18/2017				
0800	Daily(No Weekends)	1500				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 170 MW TTC with All Lines In Service 2975 MW
<hr/>						FWD
VOLNEY__-CLAY_____345_6						(Import)
Wed 04/19/2017	to	Wed 04/19/2017				
0730	Daily(No Weekends)	1700				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW TTC with All Lines In Service 5250 MW
<hr/>						FWD
PORTER__-ROTTRDAM_230_30						(Import)
Wed 04/19/2017	to	Wed 04/19/2017				
0800	Continuous	1530				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 170 MW TTC with All Lines In Service 2975 MW
<hr/>						FWD
SCH-IMO-NYISO_LIMIT_1000						(Import)
Fri 04/21/2017	to	Fri 04/21/2017	UPDATED	by PJM	04/18/2017	
1100	Continuous	1300				SCH - OH - NY 1300 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 450 MW TTC with All Lines In Service 1750 MW
<hr/>						REV
SCH-NYISO-PJM_LIMIT_100						(Export)
Fri 04/21/2017	to	Fri 04/21/2017	UPDATED	by PJM	04/18/2017	
1100	Continuous	1300				SCH - PJ - NY 400 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 1050 MW TTC with All Lines In Service 1450 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	REV
Fri 04/21/2017 to Sat 05/27/2017					(Import)	
1400	Continuous	0459			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS 345_393					FWD	REV
Sat 04/22/2017 to Sat 04/22/2017					(Import)	(Export)
1000	Daily	1300	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393					FWD	REV
Sat 04/22/2017 to Sat 04/22/2017					(Import)	(Export)
1000	Daily	1300	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 04/22/2017 to Sat 04/22/2017					(Import)	(Export)
1000		1300			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_600					FWD	REV
Sat 04/22/2017 to Sat 04/22/2017					(Import)	
1000	Daily	1300	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	SCH - NE - NY	800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_400					FWD	REV
Sat 04/22/2017 to Sat 04/22/2017					(Import)	(Export)
1000	Daily	1300	<u>UPDATED</u>	<u>by ISONE 04/20/2017</u>	SCH - NE - NY	600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
SCH-NYISO-HQ_LIMIT_900					FWD	REV
Sat 04/22/2017 to Sun 04/30/2017					(Import)	(Export)
2200	Continuous	0600			SCH - HQ - NY	900 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305				FWD	
Mon 04/24/2017	to	Fri 05/05/2017		(Import)	
0001	Continuous	1900	UPNY CONED	4100 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1000 MW	
			TTC with All Lines In Service	5100 MW	
CLAY_-EDIC_345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	5250 MW	
STLAWRNC-MOSES_230_L34P				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	1750 MW	1900 MW
MOSES_-ADIRNDCK_230_MA1				FWD	
Mon 04/24/2017	to	Sat 04/29/2017		(Import)	
0700	Continuous	1730	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
BEAR SWP-EASTOVER_230_E205W					
Mon 04/24/2017	to	Tue 05/30/2017	UPDATED by NE 04/20/2017	SCH - NE - NY	
0700	Continuous	0659		Impacts Total Transfer Capability	
Work scheduled by: NGrid				TTC with All Lines In Service	
ALCOA_-DENNISON_115_12				FWD	REV
Mon 04/24/2017	to	Wed 04/26/2017		(Import)	(Export)
0800	Continuous	0659	SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
ALCOA_-DENNISON_115_12				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW

ARR: 38

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA___-DENNISON_115_12 & ALCOA___-NOGDNRBG_115_13

Wed 04/26/2017 to Wed 04/26/2017
0700 1800

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B

Wed 04/26/2017 to Wed 04/26/2017
0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	60 MW
Impacts Total Transfer Capability	99 MW	40 MW
TTC with All Lines In Service	199 MW	100 MW

SCRIBA___-VOLNEY___345_21

Thu 04/27/2017 to Thu 04/27/2017
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/28/2017 to Fri 04/28/2017
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by PA 03/29/2017

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

CLAY___-EDIC___345_2-15

Sat 04/29/2017 to Sat 04/29/2017
0630 Daily 1730

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017
0400 Continuous 1800

Work scheduled by: LI

UPDATED by LI 02/14/2017

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501					FWD
Mon 05/01/2017	to	Tue 05/16/2017	UPDATED	by LI	(Import)
0400	Continuous	1800		02/14/2017	0 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
MARCY -N.SCTLND_345_18					FWD
Mon 05/01/2017	to	Fri 05/05/2017	UPDATED	by NYPA	(Import)
0500	Continuous	1700		04/10/2017	2090 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 885 MW
					TTC with All Lines In Service 2975 MW
MARCY -N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0500		1700			1855 MW
Work scheduled by:					CENTRAL EAST - VC
					Impacts Total Transfer Capability 1120 MW
					TTC with All Lines In Service 2975 MW
BROWNFLS-TAYLORVL_115_3					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import) (Export)
0600	Continuous	1900			70 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS
					Impacts Total Transfer Capability 120 MW 0 MW
					TTC with All Lines In Service 190 MW 40 MW
ROCHESTR-PANNELL_345_RP2					FWD
Mon 05/01/2017	to	Mon 05/01/2017	CANCELLED	by RGE	(Import)
0630	Continuous	0700		04/19/2017	2300 MW
Work scheduled by: RGE					DYSINGER EAST
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
PANNELL -CLAY_345_2					FWD
Mon 05/01/2017	to	Fri 05/05/2017			(Import)
0630	Continuous	1530			1300 MW
Work scheduled by: NYPA					WEST CENTRAL
					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW
SCH-NYISO-HQ_LIMIT_800					REV
Mon 05/01/2017	to	Wed 05/10/2017			(Export)
2200	Continuous	0300			800 MW
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD	
Wed 05/03/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/20/2017</u>	(Import)
0230	Continuous	0300				320 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability
						340 MW
					TTC with All Lines In Service	660 MW
<hr/>						
MARION__-FARRAGUT_345_C3403					FWD	REV
Thu 05/04/2017	to	Wed 05/31/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/03/2017</u>	(Import) (Export)
0001	Continuous	2359				2050 MW 1300 MW
Work scheduled by: PJM					SCH - PJ - NY	Impacts Total Transfer Capability
						0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
<hr/>						
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017				(Import)
0730	Daily(No Weekends)	0800				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability
						0 MW
					TTC with All Lines In Service	5250 MW
<hr/>						
OSWEGO__-ELBRIDGE_345_17					FWD	
Thu 05/04/2017	to	Thu 05/04/2017				(Import)
0730	Daily(No Weekends)	1700				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability
						0 MW
					TTC with All Lines In Service	5250 MW
<hr/>						
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017				(Import)
1630	Daily(No Weekends)	1700				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	Impacts Total Transfer Capability
						0 MW
					TTC with All Lines In Service	5250 MW
<hr/>						
ROCHESTR-PANNELL__345_RP2					FWD	
Fri 05/05/2017	to	Fri 05/05/2017	<u>CANCELLED</u>	<u>by RGE</u>	<u>04/19/2017</u>	(Import)
1500	Continuous	1530				2300 MW
Work scheduled by: RGE					DYSINGER EAST	Impacts Total Transfer Capability
						850 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
PLSNTVLE-DUNWODIE_345_W90					FWD	
Sat 05/06/2017	to	Wed 05/10/2017				(Import)
0001	Continuous	2130				4000 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability
						1100 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SPRNBK_-W49TH_ST_345_M51			FWD
Sat 05/06/2017	to	Tue 05/16/2017	(Import)
0700	Continuous	0300	3200 MW
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	1400 MW
		Impacts Total Transfer Capability	4600 MW
		TTC with All Lines In Service	
<hr/>			
BROWNFLS-TAYLORVL_115_3			FWD REV
Mon 05/08/2017	to	Fri 05/12/2017	(Import) (Export)
0600	Continuous	1900	70 MW 40 MW
Work scheduled by: NGrid			
		SCH - HQ_CEDARS	120 MW 0 MW
		Impacts Total Transfer Capability	190 MW 40 MW
		TTC with All Lines In Service	
<hr/>			
ROSETON_-ROCKTVRN_345_311			FWD
Mon 05/08/2017	to	Fri 05/26/2017	(Import)
0800	Continuous	1600	4400 MW
Work scheduled by: CHGE			
		UPNY CONED	700 MW
		Impacts Total Transfer Capability	5100 MW
		TTC with All Lines In Service	
<hr/>			
PANNELL_-CLAY_345_2			FWD
Mon 05/08/2017	to	Mon 05/08/2017	(Import)
1000	Continuous	1030	1300 MW
Work scheduled by: RGE			
		WEST CENTRAL	950 MW
		Impacts Total Transfer Capability	2250 MW
		TTC with All Lines In Service	
<hr/>			
ROCHESTR-PANNELL_345_RP2			FWD
Mon 05/08/2017	to	Wed 05/10/2017	(Import)
1000	Continuous	1700	2300 MW
Work scheduled by: NYPA			
		DYSINGER EAST	850 MW
		Impacts Total Transfer Capability	3150 MW
		TTC with All Lines In Service	
<hr/>			
LAFAYTTE-CLRKSCRN_345_4-46			FWD
Tue 05/09/2017	to	Tue 05/09/2017	(Import)
0700	Daily(No Weekends)	1700	2650 MW
Work scheduled by: NGrid			
		CENTRAL EAST - VC	325 MW
		Impacts Total Transfer Capability	2975 MW
		TTC with All Lines In Service	
<hr/>			
PANNELL_-CLAY_345_2			FWD
Wed 05/10/2017	to	Wed 05/10/2017	(Import)
1630	Continuous	1700	1300 MW
Work scheduled by: RGE			
		WEST CENTRAL	950 MW
		Impacts Total Transfer Capability	2250 MW
		TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST_345_F39					FWD	
Thu 05/11/2017	to	Sat 05/13/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/13/2017</u>	(Import)
2100	Continuous	0200				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Thu 05/11/2017	to	Sat 05/13/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/13/2017</u>	(Import)
2100	Continuous	0200				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
SCH-NYISO-HQ_LIMIT_900					REV	
Thu 05/11/2017	to	Sun 05/14/2017				(Export)
2200	Continuous	0300				900 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1000 MW
BECK_-PACKARD_230_BP76					FWD	REV
Sat 05/13/2017	to	Sun 05/14/2017				(Import) (Export)
0500	Continuous	1700				900 MW 1150 MW
Work scheduled by: NGrid					SCH - OH - NY	
					Impacts Total Transfer Capability	850 MW 450 MW
					TTC with All Lines In Service	1750 MW 1600 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 05/15/2017	to	Fri 05/19/2017				(Import) (Export)
0600	Continuous	1900				70 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
FRASER_-GILBOA_345_GF5-35					FWD	
Mon 05/15/2017	to	Fri 05/19/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/13/2017</u>	(Import)
0630	Continuous	1700				2650 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
STONYRDG-HILLSIDE_230_72					FWD	
Mon 05/15/2017	to	Mon 05/15/2017				(Import)
0800	Continuous	1700				2850 MW
Work scheduled by: NYSEG					DYSINGER EAST	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC				FWD
Mon 05/15/2017	to	Fri 05/19/2017	UPDATED by NY 04/06/2017	(Import)
0900	Continuous	1430		CENTRAL EAST - VC 2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 40 MW
				TTC with All Lines In Service 2975 MW
FRASER__345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD
Mon 05/15/2017	to	Fri 05/19/2017		(Import)
0900		1430		CENTRAL EAST - VC 2700 MW
Work scheduled by:				Impacts Total Transfer Capability 275 MW
				TTC with All Lines In Service 2975 MW
RAMAPO__-LADENTWN_345_W72				FWD
Tue 05/16/2017	to	Tue 05/16/2017		(Import)
0001	Continuous	2330		UPNY CONED 4400 MW
Work scheduled by: ORU				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 5100 MW
CHATGUAY-MASSENA__765_7040				FWD
Wed 05/17/2017	to	Thu 05/18/2017		(Import)
1800	Continuous	0600		MOSES SOUTH 1550 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA__765_7040				FWD
Wed 05/17/2017	to	Thu 05/18/2017		(Import) (Export)
1800	Continuous	0600		SCH - HQ - NY 0 MW 0 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
MILLWOOD-EASTVIEW_345_W82				FWD
Fri 05/19/2017	to	Fri 05/19/2017		(Import)
0001	Continuous	0030		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 750 MW
				TTC with All Lines In Service 5100 MW
SPRNBRK__345KV_RNS4				FWD
Fri 05/19/2017	to	Fri 05/19/2017		(Import)
0001	Continuous	0030		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Fri 05/19/2017 to Fri 05/19/2017
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017
 2100 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Sun 05/21/2017 to Sun 05/21/2017
 2100 Continuous 2130
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MARCY____765_345_AT1

Mon 05/22/2017 to Fri 05/26/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/22/2017 to Fri 05/26/2017
 0600 Continuous 1900
 Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

CHAT_DC_GC1

Tue 05/23/2017 to Wed 05/31/2017 **UPDATED by HQ 04/13/2017**
 0600 Continuous 2100
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Tue 05/23/2017 to Wed 05/31/2017 **UPDATED by HQ 04/13/2017**
 0600 Continuous 2100
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 05/27/2017 to Sat 05/27/2017
0500 Continuous 1530

Work scheduled by: HQ

UPDATED by HQ 04/13/2017

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 05/27/2017 to Mon 06/05/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_4

Tue 05/30/2017 to Fri 06/02/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/05/2017 to Fri 06/09/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

EDIC___-FRASER_345_EF24-40

Mon 06/05/2017 to Sat 06/10/2017
0700 Continuous 1659

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Mon 06/05/2017 to Mon 06/05/2017
0800 Continuous 1000

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253	FWD	REV
Fri 06/09/2017 to Sun 06/11/2017 0200 Continuous 2300 Work scheduled by: PJM	<u>UPDATED</u> by <u>CE</u> <u>04/04/2017</u> SCH - PJ - NY Impacts Total Transfer Capability TTC with All Lines In Service	(Import) (Export) 2050 MW 1300 MW 0 MW 0 MW 2050 MW 1300 MW
<hr/>		
STONYRDG-HILLSIDE_230_72 Fri 06/09/2017 to Fri 06/09/2017 1500 Continuous 1700 Work scheduled by: NYSEG	DYSINGER EAST Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 2850 MW 300 MW 3150 MW
<hr/>		
ILCTLIMIT_MARCY_SO_COMP_I/S Sat 06/10/2017 to Sat 08/05/2017 1700 Continuous 0459 Work scheduled by: NYISO	CENTRAL EAST - VC Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 2740 MW 235 MW 2975 MW
<hr/>		
BROWNFLS-TAYLORVL_115_4 Mon 06/12/2017 to Fri 06/16/2017 0600 Continuous 1900 Work scheduled by: NGrid	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	FWD REV (Import) (Export) 70 MW 40 MW 120 MW 0 MW 190 MW 40 MW
ARR: 38		
<hr/>		
BROWNFLS-TAYLORVL_115_4 Mon 06/19/2017 to Fri 06/23/2017 0600 Continuous 1900 Work scheduled by: NGrid	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	FWD REV (Import) (Export) 70 MW 40 MW 120 MW 0 MW 190 MW 40 MW
ARR: 38		
<hr/>		
BROWNFLS-TAYLORVL_115_3 Mon 06/26/2017 to Fri 06/30/2017 0600 Continuous 1900 Work scheduled by: NGrid	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	FWD REV (Import) (Export) 70 MW 40 MW 120 MW 0 MW 190 MW 40 MW
ARR: 38		
<hr/>		
BROWNFLS-TAYLORVL_115_3 Wed 07/05/2017 to Fri 07/07/2017 0600 Continuous 1900 Work scheduled by: NGrid	<u>UPDATED</u> by <u>NGRID</u> <u>03/02/2017</u> SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	FWD REV (Import) (Export) 70 MW 40 MW 120 MW 0 MW 190 MW 40 MW
ARR: 38		

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_3						
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/24/2017	to	Fri 07/28/2017				
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
MARCY___-N.SCTLND_345_18						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530				
Work scheduled by: NYPA				ARR: 19		
					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530				
Work scheduled by: NYPA				ARR: 19		
					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S						
Sat 08/05/2017	to	Mon 10/02/2017				
1600	Continuous	0659				
Work scheduled by: NYISO						
					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						
Tue 09/05/2017	to	Sun 09/10/2017				
0500	Continuous	1630				
Work scheduled by: NYPA				ARR: 19		
					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Fri 09/15/2017 to Sun 09/17/2017
 2200 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/06/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2520 MW
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1300 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1750 MW	1600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/18/2017 to Sat 09/23/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MAL

Mon 09/25/2017 to Sat 09/30/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

FRASER__-COOPERS__345_33

Mon 10/02/2017 to Fri 10/13/2017
0700 Continuous 1900

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/02/2017 to Tue 10/17/2017
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

WETHSRFD-MEYER__230_85/87

Mon 10/09/2017 to Fri 10/20/2017
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 10/13/2017	to	Mon 11/06/2017			(Import)
1900	Continuous	0559		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>
0700	Continuous	1530		MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>
0700	Continuous	1530		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>
0700	Continuous	1530		MOSES SOUTH	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
				ARR: 19	
MARCY_765_345_AT2				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>
0700	Continuous	1530		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
				ARR: 19	
MASSENA -MARCY_765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>
0700	Continuous	1530		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>
0700	Continuous	1530		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Update	By	Effective Date	SCH	FWD	REV	
MASSENA -MARCY 765_MSU1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	SCH - HQ - NY	(Import)	(Export)	
	0700	Continuous					475 MW	1000 MW	
Work scheduled by:	NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
							TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/14/2017	Sat 10/28/2017				MOSES SOUTH	(Import)		
	0700	1530					500 MW		
Work scheduled by:							Impacts Total Transfer Capability	2650 MW	
							TTC with All Lines In Service	3150 MW	
MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S	Sat 10/14/2017	Sat 10/28/2017				CENTRAL EAST - VC	(Import)		
	0700	1530					2080 MW		
Work scheduled by:							Impacts Total Transfer Capability	895 MW	
							TTC with All Lines In Service	2975 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/14/2017	Sat 10/28/2017				SCH - HQ - NY	(Import)	(Export)	
	0700	1530					850 MW	0 MW	
Work scheduled by:							Impacts Total Transfer Capability	650 MW	1000 MW
							TTC with All Lines In Service	1500 MW	1000 MW
LEEDS -HURLYAVE 345_301	Mon 10/16/2017	Fri 11/03/2017				UPNY CONED	(Import)		
	0800	Continuous					4100 MW		
Work scheduled by:	CHGE						Impacts Total Transfer Capability	1000 MW	
							TTC with All Lines In Service	5100 MW	
MOSES -ADIRNDCK 230_MA2	Mon 10/30/2017	Fri 11/03/2017				MOSES SOUTH	(Import)		
	0700	Continuous					2100 MW		
Work scheduled by:	NYPA						Impacts Total Transfer Capability	1050 MW	
							TTC with All Lines In Service	3150 MW	
FRASANNX-COOPERS 345_UCC2-41	Mon 11/06/2017	Fri 11/17/2017				CENTRAL EAST - VC	(Import)		
	0600	Continuous					2500 MW		
Work scheduled by:	NYPA						Impacts Total Transfer Capability	475 MW	
							TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41			FWD
Mon 11/06/2017	to	Fri 11/17/2017	(Import)
0600	Continuous	1700	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 11/06/2017	to	Thu 11/09/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
LINDN_CG-LNDVFT___345_V-3022			FWD
Mon 11/06/2017	to	Thu 11/09/2017	(Import) (Export)
0800	Continuous	1500	SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 11/13/2017	to	Fri 11/17/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Fri 11/17/2017	to	Sat 02/01/2020	(Import)
1700	Continuous	0000	CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Mon 11/20/2017	to	Wed 11/22/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Mon 11/27/2017	to	Fri 12/01/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,April 22, 2017 to Monday ,October 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW