

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Status	By	Effective Date	Area	FWD (Import)	REV (Export)
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	1700 MW	1300 MW
1940	Continuous	2359				Impacts Total Transfer Capability	600 MW	150 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW	1450 MW
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	SCH - PJM_HTP	0 MW	
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW	
SCH-HQ-NYISO_LIMIT_1400	Thu 06/08/2017	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>05/25/2017</u>	SCH - HQ - NY	1400 MW	
0600	Continuous	1700				Impacts Total Transfer Capability	100 MW	
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW	
SCH-NYISO-HQ_LIMIT_800	Thu 06/08/2017	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>05/25/2017</u>	SCH - HQ - NY		800 MW
0600	Continuous	1700				Impacts Total Transfer Capability		200 MW
Work scheduled by: HQ						TTC with All Lines In Service		1000 MW
CHAT_DC_GC1	Fri 06/09/2017	Wed 06/14/2017	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/13/2017</u>	MOSES SOUTH	2850 MW	
0700	Continuous	2300				Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ						TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1	Fri 06/09/2017	Wed 06/14/2017	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/13/2017</u>	SCH - HQ - NY		500 MW
0700	Continuous	2300				Impacts Total Transfer Capability		500 MW
Work scheduled by: HQ						TTC with All Lines In Service		1000 MW
DENNISON-ROSEMNTB_115_2/22	Fri 06/09/2017	Mon 06/12/2017	<u>EXT FORCE</u>	<u>by HQ</u>	<u>06/11/2017</u>	SCH - HQ_CEDARS	95 MW	40 MW
1801	Continuous	1800				Impacts Total Transfer Capability	95 MW	0 MW
Work scheduled by: HQ				ARR: 38		TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>								
SCH-HQ_CEDARS-NYISO_LIMIT_80							FWD	
Fri 06/09/2017	to	Mon 06/12/2017	EXT FORCE	by HQ	06/11/2017		(Import)	
1801	Continuous	1800				SCH - HQ_CEDARS	80 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW	
						TTC with All Lines In Service	190 MW	
<hr/>								
ILCTLIMIT_MARCY_SO_COMP_I/S							FWD	
Mon 06/12/2017	to	Mon 06/12/2017				CENTRAL EAST - VC	2740 MW	
0800	Daily	2200				Impacts Total Transfer Capability	235 MW	
Work scheduled by: NYSEG						TTC with All Lines In Service	2975 MW	
<hr/>								
SCH-IMO-NYISO_LIMIT_1150							FWD	
Mon 06/12/2017	to	Tue 06/13/2017				SCH - OH - NY	1450 MW	
1100	Continuous	1959				Impacts Total Transfer Capability	300 MW	
Work scheduled by: NYISO						TTC with All Lines In Service	1750 MW	
<hr/>								
MAINESBG-WATRCURE_345_30							FWD	REV
Mon 06/12/2017	to	Wed 06/14/2017	FORCED	by NY	06/14/2017		(Import)	(Export)
2118	Continuous	2359				SCH - PJ - NY	2050 MW	1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	250 MW	150 MW
						TTC with All Lines In Service	2300 MW	1450 MW
<hr/>								
ILCTLIMIT_MARCY_SO_COMP_I/S							FWD	
Tue 06/13/2017	to	Thu 06/15/2017				CENTRAL EAST - VC	2740 MW	
0800	Daily	0600				Impacts Total Transfer Capability	235 MW	
Work scheduled by: NYSEG						TTC with All Lines In Service	2975 MW	
<hr/>								
BROWNFLS-TAYLORVL_115_4							FWD	REV
Wed 06/14/2017	to	Fri 06/16/2017	UPDATED	by NGRID	06/08/2017		(Import)	(Export)
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
<hr/>								
CEDARS__-ROSEMNTA_115_1/11							FWD	REV
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		(Import)	(Export)
0700	Continuous	1700				SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
DENNISON-ROSEMNTA_115_1/11							
Wed 06/14/2017	to	Wed 06/21/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>06/16/2017</u>		
0700	Continuous	1700				SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
							0 MW
							40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80							
Wed 06/14/2017	to	Wed 06/21/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>06/16/2017</u>		
0700	Continuous	1700				SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
SCH-NYISO-NE_LIMIT_600							
Wed 06/14/2017	to	Wed 06/14/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/12/2017</u>		
0800	Continuous	1100				SCH - NE - NY	800 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
PLSNTVLE-DUNWODIE_345_W90							
Thu 06/15/2017	to	Thu 06/15/2017	<u>CANCELLED</u>	<u>by ConEd</u>	<u>06/14/2017</u>		
0001	Continuous	0030				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
EDIC___-N.SCTLND_345_14							
Thu 06/15/2017	to	Fri 06/16/2017	<u>CANCELLED</u>	<u>by NYISO</u>	<u>06/14/2017</u>		
0630	Continuous	1630				CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	735 MW
						TTC with All Lines In Service	2975 MW
EDIC___-N.SCTLND_345_14							
Thu 06/15/2017	to	Fri 06/16/2017					
0630	Continuous	1630				CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	735 MW
						TTC with All Lines In Service	2975 MW
N.SCTLND-ALPS___345_2							
Thu 06/15/2017	to	Fri 06/16/2017	<u>CANCELLED</u>	<u>by NYISO</u>	<u>06/14/2017</u>		
0630	Continuous	1630				SCH - NE - NY	750 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1400 MW
							1350 MW
							250 MW
							1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS _____ 345_2		FWD	REV
Thu 06/15/2017 to Fri 06/16/2017			(Import) (Export)
0630 Continuous 1630		SCH - NE - NY	750 MW 1350 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	650 MW 250 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
N. SCTLND-ALPS _____ 345_2		FWD	REV
Thu 06/15/2017 to Fri 06/16/2017			(Import) (Export)
0630 Continuous 1630		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
N. SCTLND-ALPS _____ 345_2		FWD	REV
Thu 06/15/2017 to Fri 06/16/2017	<u>CANCELLED by NYISO 06/14/2017</u>		(Import) (Export)
0630 Continuous 1630		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
N. SCTLND-LEEDS _____ 345_93		FWD	
Thu 06/15/2017 to Fri 06/16/2017			(Import)
0630 Continuous 1630		CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	325 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
N. SCTLND-LEEDS _____ 345_93		FWD	
Thu 06/15/2017 to Fri 06/16/2017	<u>CANCELLED by NYISO 06/14/2017</u>		(Import)
0630 Continuous 1630		CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	325 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
SCH-NE-NYISO_LIMIT_400		FWD	
Thu 06/15/2017 to Fri 06/16/2017			(Import)
0630 Continuous 1630		SCH - NE - NY	600 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	1400 MW
<hr/>			
SCH-NE-NYISO_LIMIT_400		FWD	
Thu 06/15/2017 to Fri 06/16/2017	<u>CANCELLED by NYISO 06/14/2017</u>		(Import)
0630 Continuous 1630		SCH - NE - NY	600 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000				REV
Thu 06/15/2017	to	Fri 06/16/2017	CANCELLED by NYISO 06/14/2017	(Export)
0630	Continuous	1630		1200 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 1600 MW
SCH-NYISO-NE_LIMIT_800				REV
Thu 06/15/2017	to	Fri 06/16/2017		(Export)
0630	Continuous	1630		1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 1600 MW
ALCOA__-DENNISON_115_12				FWD REV
Thu 06/15/2017	to	Thu 06/15/2017	CANCELLED by NGrid 06/14/2017	(Import) (Export)
0800	Daily(No Weekends)	1400		70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 120 MW 0 MW
				TTC with All Lines In Service 190 MW 40 MW
PLSNTVLE-DUNWODIE_345_W90				FWD
Thu 06/15/2017	to	Thu 06/15/2017	CANCELLED by ConEd 06/14/2017	(Import)
1630	Continuous	1700		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW
SCH-IMO-NYISO_LIMIT_800				FWD
Fri 06/16/2017	to	Fri 06/16/2017		(Import)
0700	Daily(No Weekends)	1830		1100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 650 MW
				TTC with All Lines In Service 1750 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD
Fri 06/16/2017	to	Sat 08/05/2017		(Import)
1700	Continuous	0459		2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 2975 MW
PLSNTVLY-WOOD_ST__345_F30				FWD
Sat 06/17/2017	to	Sun 06/18/2017	UPDATED by CONED 06/17/2017	(Import)
0100	Continuous	0700		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
PLSNTVLY_345KV_RNS5					(Import)
Sat 06/17/2017	to	Sun 06/18/2017	UPDATED	by CONED	06/17/2017
0100	Continuous	0700			
Work scheduled by: ConEd					
					UPNY CONED 3800 MW
					Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service 5100 MW
<hr/>					
HOPATCON-RAMAPO__500_5018					FWD
					(Import) (Export)
Sat 06/17/2017	to	Sat 06/17/2017			
0500	Continuous	2100			
Work scheduled by: ConEd					
					SCH - PJ - NY 1900 MW 1000 MW
					Impacts Total Transfer Capability 400 MW 450 MW
					TTC with All Lines In Service 2300 MW 1450 MW
<hr/>					
HOPATCON-RAMAPO__500_5018					FWD
					(Import) (Export)
Sat 06/17/2017	to	Sat 06/17/2017	CANCELLED	by PJM	06/16/2017
0500	Continuous	2100			
Work scheduled by: PJM					
					SCH - PJ - NY 1900 MW 1000 MW
					Impacts Total Transfer Capability 400 MW 450 MW
					TTC with All Lines In Service 2300 MW 1450 MW
<hr/>					
HOPATCON-RAMAPO__500_5018					FWD
					(Import)
Sat 06/17/2017	to	Sat 06/17/2017	CANCELLED	by PJM	06/16/2017
0500	Continuous	2100			
Work scheduled by: PJM					
					TOTAL EAST 6400 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 6500 MW
<hr/>					
HOPATCON-RAMAPO__500_5018					FWD
					(Import)
Sat 06/17/2017	to	Sat 06/17/2017			
0500	Continuous	2100			
Work scheduled by: ConEd					
					TOTAL EAST 6400 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 6500 MW
<hr/>					
HOPATCON-RAMAPO__500_5018					FWD
					(Import)
Sat 06/17/2017	to	Sat 06/17/2017			
0500	Continuous	2100			
Work scheduled by: ConEd					
					UPNY CONED 4000 MW
					Impacts Total Transfer Capability 1100 MW
					TTC with All Lines In Service 5100 MW
<hr/>					
HOPATCON-RAMAPO__500_5018					FWD
					(Import)
Sat 06/17/2017	to	Sat 06/17/2017	CANCELLED	by PJM	06/16/2017
0500	Continuous	2100			
Work scheduled by: PJM					
					UPNY CONED 4000 MW
					Impacts Total Transfer Capability 1100 MW
					TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
RAMAPO__345_345_PAR4500	(Import)	(Export)
Sat 06/17/2017 to Sat 06/17/2017 <u>CANCELLED</u> by <u>PJM</u> <u>06/16/2017</u>		
0500 Continuous 2100		
Work scheduled by: PJM		
	SCH - PJ - NY	1700 MW 1300 MW
	Impacts Total Transfer Capability	600 MW 150 MW
	TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__345_345_PAR4500	(Import)	(Export)
Sat 06/17/2017 to Sat 06/17/2017		
0500 Continuous 2100		
Work scheduled by: ConEd		
	SCH - PJ - NY	1700 MW 1300 MW
	Impacts Total Transfer Capability	600 MW 150 MW
	TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__500_345_BK 1500	(Import)	(Export)
Sat 06/17/2017 to Sat 06/17/2017 <u>CANCELLED</u> by <u>PJM</u> <u>06/16/2017</u>		
0500 Continuous 2100		
Work scheduled by: PJM		
	SCH - PJ - NY	1900 MW 1000 MW
	Impacts Total Transfer Capability	400 MW 450 MW
	TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__500_345_BK 1500	(Import)	(Export)
Sat 06/17/2017 to Sat 06/17/2017		
0500 Continuous 2100		
Work scheduled by: ConEd		
	SCH - PJ - NY	1900 MW 1000 MW
	Impacts Total Transfer Capability	400 MW 450 MW
	TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__500_345_BK 1500	(Import)	
Sat 06/17/2017 to Sat 06/17/2017		
0500 Continuous 2100		
Work scheduled by: ConEd		
	TOTAL EAST	6400 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	6500 MW
RAMAPO__500_345_BK 1500	(Import)	
Sat 06/17/2017 to Sat 06/17/2017 <u>CANCELLED</u> by <u>PJM</u> <u>06/16/2017</u>		
0500 Continuous 2100		
Work scheduled by: PJM		
	TOTAL EAST	6400 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	6500 MW
RAMAPO__500_345_BK 1500	(Import)	
Sat 06/17/2017 to Sat 06/17/2017 <u>CANCELLED</u> by <u>PJM</u> <u>06/16/2017</u>		
0500 Continuous 2100		
Work scheduled by: PJM		
	UPNY CONED	4000 MW
	Impacts Total Transfer Capability	1100 MW
	TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500	FWD	
Sat 06/17/2017 to Sat 06/17/2017	(Import)	
0500 Continuous 2100	UPNY CONED 4000 MW	
Work scheduled by: ConEd	Impacts Total Transfer Capability 1100 MW	
	TTC with All Lines In Service 5100 MW	
<hr/>		
SCH-IMO-NYISO_LIMIT_1200	FWD	
Sat 06/17/2017 to Sat 06/24/2017	(Import)	
0500 Continuous 2330	CANCELLED by NYPA 06/15/2017	
Work scheduled by: NYPA	SCH - OH - NY 1500 MW	
	Impacts Total Transfer Capability 250 MW	
	TTC with All Lines In Service 1750 MW	
<hr/>		
STONYRDG-HILLSIDE_230_72	FWD	
Sat 06/17/2017 to Sat 06/17/2017	(Import)	
1900 Continuous 1930	EXT FORCE by NYSEG 06/15/2017	
Work scheduled by: NYSEG	DYSINGER EAST 2850 MW	
	Impacts Total Transfer Capability 300 MW	
	TTC with All Lines In Service 3150 MW	
<hr/>		
CHAT_DC_GC1	FWD	
Sun 06/18/2017 to Sun 06/18/2017	(Import)	
0001 Continuous 0200	MOSES SOUTH 2850 MW	
Work scheduled by: HQ	Impacts Total Transfer Capability 300 MW	
	TTC with All Lines In Service 3150 MW	
<hr/>		
CHAT_DC_GC1	REV	
Sun 06/18/2017 to Sun 06/18/2017	(Export)	
0001 Continuous 0200	SCH - HQ - NY 500 MW	
Work scheduled by: HQ	Impacts Total Transfer Capability 500 MW	
	TTC with All Lines In Service 1000 MW	
<hr/>		
CHAT_DC_GC1 & CHAT_DC_GC2	FWD	
Sun 06/18/2017 to Sun 06/18/2017	(Import)	
0001 0200	MOSES SOUTH 2550 MW	
Work scheduled by:	Impacts Total Transfer Capability 600 MW	
	TTC with All Lines In Service 3150 MW	
<hr/>		
CHAT_DC_GC1 & CHAT_DC_GC2	FWD	REV
Sun 06/18/2017 to Sun 06/18/2017	(Import)	(Export)
0001 0200	SCH - HQ - NY 1370 MW	0 MW
Work scheduled by:	Impacts Total Transfer Capability 130 MW	1000 MW
	TTC with All Lines In Service 1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>CHAT_DC_GC2</p> <p>Sun 06/18/2017 to Sun 06/18/2017</p> <p>0001 Continuous 0200</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 2850 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		
<hr/>			
<p>CHAT_DC_GC2</p> <p>Sun 06/18/2017 to Sun 06/18/2017</p> <p>0001 Continuous 0200</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">REV</p> <p style="text-align: right;">(Export)</p> <p>SCH - HQ - NY 500 MW</p> <p>Impacts Total Transfer Capability 500 MW</p> <p>TTC with All Lines In Service 1000 MW</p>		
<hr/>			
<p>SCH-HQ-NYISO_LIMIT_700</p> <p>Sun 06/18/2017 to Sun 06/18/2017</p> <p>0001 Continuous 0200</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - HQ - NY 700 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 1500 MW</p>		
<hr/>			
<p>BROWNFLS-TAYLORVL_115_4</p> <p>Mon 06/19/2017 to Fri 06/23/2017</p> <p>0600 Continuous 1900</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - HQ_CEDARS 70 MW 40 MW</p> <p>Impacts Total Transfer Capability 120 MW 0 MW</p> <p>TTC with All Lines In Service 190 MW 40 MW</p>		
UPDATED by NGRID 06/08/2017 ARR: 38			
<hr/>			
<p>SCH-NPX_1385-NYISO_LIMIT_25</p> <p>Tue 06/20/2017 to Wed 06/21/2017</p> <p>0001 Continuous 2359</p> <p>Work scheduled by: LI</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - NPX_1385 25 MW</p> <p>Impacts Total Transfer Capability 175 MW</p> <p>TTC with All Lines In Service 200 MW</p>		
<hr/>			
<p>SCH-NYISO-NPX_1385_LIMIT_25</p> <p>Tue 06/20/2017 to Wed 06/21/2017</p> <p>0001 Continuous 2359</p> <p>Work scheduled by: LI</p>	<p style="text-align: right;">REV</p> <p style="text-align: right;">(Export)</p> <p>SCH - NPX_1385 25 MW</p> <p>Impacts Total Transfer Capability 175 MW</p> <p>TTC with All Lines In Service 200 MW</p>		
<hr/>			
<p>SCH-NYISO-IMO_NIAGARA_CB_3022</p> <p>Tue 06/20/2017 to Tue 06/20/2017</p> <p>0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - OH - NY 1300 MW 1150 MW</p> <p>Impacts Total Transfer Capability 450 MW 750 MW</p> <p>TTC with All Lines In Service 1750 MW 1900 MW</p>		

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_950

Tue 06/20/2017 to Tue 06/20/2017
 0700 Daily(No Weekends) 1830
 Work scheduled by: NGrid

FWD
 (Import)
 SCH - OH - NY **1250 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1750 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Fri 06/30/2017
 0600 Continuous 1900
 Work scheduled by: NGrid

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

SCH-NYISO-IMO_NIAGARA_CB_3122

Tue 06/27/2017 to Wed 06/28/2017
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1400 MW**
 Impacts Total Transfer Capability 550 MW 500 MW
 TTC with All Lines In Service 1750 MW 1900 MW

MARCY_765_345_AT2

Wed 06/28/2017 to Wed 06/28/2017
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_NIAGARA_CB_3302

Thu 06/29/2017 to Thu 06/29/2017
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1000 MW 1600 MW**
 Impacts Total Transfer Capability 750 MW 300 MW
 TTC with All Lines In Service 1750 MW 1900 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Fri 07/07/2017
 0600 Continuous 1900
 Work scheduled by: NGrid

UPDATED by NGRID 03/02/2017

ARR: 38

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 07/10/2017 to Mon 07/24/2017
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Mon 07/10/2017 to Mon 07/24/2017
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/10/2017 to Fri 07/14/2017 **UPDATED** **by NGRID** **03/02/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/17/2017 to Fri 07/21/2017 **UPDATED** **by NGRID** **03/02/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Fri 07/28/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CHATGUAY-MASSENA_765_7040

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY_765_MSU1

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA -MARCY 765_MSU1</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 Continuous 2000</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA -MARCY 765_MSU1</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 Continuous 2000</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - HQ - NY 475 MW 1000 MW</p> <p>Impacts Total Transfer Capability 1025 MW 0 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p>MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 2000</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 2000</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2080 MW</p> <p>Impacts Total Transfer Capability 895 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>ROCHESTR-PANNELL 345_RP2</p> <p>Tue 08/01/2017 to Fri 08/11/2017 0700 Continuous 1700</p> <p>Work scheduled by: RGE</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MARCY -N.SCTLND 345_18</p> <p>Sat 08/05/2017 to Sat 08/05/2017 0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2090 MW</p> <p>Impacts Total Transfer Capability 885 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MARCY 765_345_AT2</p> <p>Sat 08/05/2017 to Sat 08/05/2017 0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
 1600 Continuous 0659
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
 0800 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Sat 09/16/2017 to Sun 09/17/2017 **UPDATED by CE 06/15/2017**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/16/2017 to Sun 09/17/2017 **UPDATED by CE 06/15/2017**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
SPRNBRK_-DUNWODIE_345_W75						(Import)
Sat 09/16/2017	to	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	
0001	Continuous	0100				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
SPRNBRK_345KV_RNS3						FWD
						(Import)
Sat 09/16/2017	to	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	
0001	Continuous	0100				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
GILBOA_-N.SCTLND_345_GNS-1						FWD
						(Import)
Mon 09/18/2017	to	Fri 10/13/2017	<u>EXTENDED</u>	<u>by NYPA</u>	<u>06/09/2017</u>	
0630	Continuous	1700				2520 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	2520 MW
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
NIAGARA_345_230_AT4						FWD
						(Import) (Export)
Mon 09/18/2017	to	Tue 09/19/2017				
0700	Continuous	1530				1750 MW 1300 MW
Work scheduled by: NYPA					SCH - OH - NY	1750 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 600 MW
					TTC with All Lines In Service	1750 MW 1900 MW
<hr/>						
MOSES_-ADIRNDCK_230_MAI						FWD
						(Import)
Mon 09/18/2017	to	Sat 09/23/2017				
0700	Continuous	1530				2100 MW
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
MOSES_-ADIRNDCK_230_MAI						FWD
						(Import)
Mon 09/25/2017	to	Sat 09/30/2017				
0700	Continuous	1530				2100 MW
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
RAMAPO_-LADENTWN_345_W72						FWD
						(Import)
Mon 10/02/2017	to	Thu 10/12/2017				
0001	Continuous	0200				4400 MW
Work scheduled by: ConEd					UPNY CONED	4400 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017
 0700 Continuous 1900
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

WETHSRFD-MEYER_230_85/87

Mon 10/09/2017 to Fri 10/20/2017
 0700 Continuous 1400
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT1

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

ILCTLMT_MARCY_SO_COMP_I/S

Fri 10/13/2017 to Mon 11/06/2017
 1900 Continuous 0559
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Location	Start	End	Status	By	Date	Area	FWD	REV
CHATGUAY-MASSENA 765_7040	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	MOSES SOUTH	FWD (Import)	
	0700	Continuous					1550 MW	
Work scheduled by: NYPA							Impacts Total Transfer Capability	1600 MW
							TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	SCH - HQ - NY	FWD (Import)	REV (Export)
	0700	Continuous					0 MW	0 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability	1500 MW
							TTC with All Lines In Service	1500 MW
MARCY 765_345_AT1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	MOSES SOUTH	FWD (Import)	
	0700	Continuous					1750 MW	
Work scheduled by: NYPA							Impacts Total Transfer Capability	1400 MW
							TTC with All Lines In Service	3150 MW
MARCY 765_345_AT2	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	MOSES SOUTH	FWD (Import)	
	0700	Continuous					1700 MW	
Work scheduled by: NYPA							Impacts Total Transfer Capability	1450 MW
							TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	CENTRAL EAST - VC	FWD (Import)	
	0700	Continuous					2265 MW	
Work scheduled by: NYPA							Impacts Total Transfer Capability	710 MW
							TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	MOSES SOUTH	FWD (Import)	
	0700	Continuous					500 MW	
Work scheduled by: NYPA							Impacts Total Transfer Capability	2650 MW
							TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	SCH - HQ - NY	FWD (Import)	REV (Export)
	0700	Continuous					475 MW	1000 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability	1025 MW
							TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

HURLYAVE-ROSETON 345_303

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 06/07/2017

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS -HURLYAVE 345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES -ADIRNDCK 230_MA2

Mon 10/30/2017 to Fri 11/03/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS 345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MARCY___-FRASANNX_345_UCC2-41</p> <p>Mon 11/06/2017 to Fri 11/17/2017 0600 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2500 MW Impacts Total Transfer Capability 475 MW TTC with All Lines In Service 2975 MW</p>
<p>MOSES___-ADIRNDCK_230_MA2</p> <p>Mon 11/06/2017 to Thu 11/09/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>
<p>LINDN_CG-LNDVFT___345_V-3022</p> <p>Mon 11/06/2017 to Thu 11/09/2017 0800 Continuous 1500</p> <p>Work scheduled by: PJM</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJM_VFT 0 MW 0 MW Impacts Total Transfer Capability 315 MW 315 MW TTC with All Lines In Service 315 MW 315 MW</p>
<p>MOSES___-ADIRNDCK_230_MA2</p> <p>Mon 11/13/2017 to Fri 11/17/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>
<p>ILCTLIMIT_MARCY_SO_COMP_I/S</p> <p>Fri 11/17/2017 to Sat 02/01/2020 1700 Continuous 0000</p> <p>Work scheduled by: NYISO</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2740 MW Impacts Total Transfer Capability 235 MW TTC with All Lines In Service 2975 MW</p>
<p>MOSES___-ADIRNDCK_230_MA1</p> <p>Mon 11/20/2017 to Wed 11/22/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>
<p>MOSES___-ADIRNDCK_230_MA1</p> <p>Mon 11/27/2017 to Fri 12/01/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>

NYISO TRANSFER LIMITATIONS

Saturday ,June 17, 2017 to Monday ,December 17, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW